# **GAUBA ASSOCIATES**

C – 11, LEVEL ONE, GURUDWARA LANE, MAHENDRU ENCLAVE, DELHI – 110009 Email Id: <u>lakshyabudhiraja8@gmail.com</u>, Mob: +91-9871139505

## TO WHOMSOEVER IT MAY CONCERN

On the basis of unaudited books of accounts and other documents produced before us this is to certify that **M/s Jindal Realty Ltd.** having registered office at DSM 648, 6<sup>th</sup> Floor, DLF Tower, Shivaji Marg, Najafgarh Road, Moti Nagar, New Delhi- 110015 , total project cost incurred upto 31.03.2024 under said Plotted Colony namely "Sonepat Global City (Phase-III)" at Sector-33-34-35, Sonipat is as below:

#### **Quarterly Schedules**

Project Registration Number: 165 of 2017 dated 28.08.2017
Project Name: Sonepat Global City Phase-III

Promoter: Jindal Realty Limited

Project Temp ID: 691-2019
Project Type: ONGOING

Area of the Project: 20.63 Acre (Residential Plotted Colony)

## Financial Information for quarter ending on 31.03.2024 (Jan-March)

S.No.	Particulars	Amount Rs. (In Lakhs)
1	Total Cumulative Cost Incurred upto the End of Last Quarter	12543.87
2	Cost %age of remaining works	1.64%
3	Estimated Balance Cost to be incurred upto the Completion of the Project	209.52
4	Total EDC of the Project (Incl. in Estimated Cost)	1743.81
5	EDC Paid (by the end of this Quarter)	1743.81
6	Balance EDC due as on date	NIL
	Total Estimated Cost of Project (1+3)	12753.39

# For GAUBA & ASSOCIATES (Chartered Accountants)



**Partner** 

Date: April 10, 2024 Place: New Delhi

Certificate No.: GAA/019/2024-25 UDIN: 24535942BKEQDE7428 Firm Registration No. 023409N

M. No.: 535942