

Er. Nitin Goel

Structural Engineer – NIT Kurukshetra

(Chartered Engineer, Consultant & Estimator)

er.nitingoel91gmail.com ✉

+91-90508-23482 📞

H. No. 1435/7, Karnal (Haryana) 📍

linkedin.com/in/nitin-goel-34b403a8/ 🌐

ENGINEER CERTIFICATE

TO WHOMSOEVER IT MAY BE CONCERN

This is to certify that, on the basis of information given by the company **M/s Rajdarbar Buildcon Private Limited (formerly known as Daffodil Buildcon Private Limited)**, corporate office 12, ring road, Lajpat Nagar - iv, New Delhi -110024, the 35% construction work has been completed and 65% construction work is remaining at site till 1st Quarter of 2019(Jan-Mar). The percentage of construction work undertaken and remaining by the company for their project of setting up of Affordable Residential Plotted Colony under Deen Dayal Jan Awas Yojna-2016(License No. 51 of 2018 Dated 17.07.2018) over an area measuring 6.65625 acres located at Sector-24, Hisar(Haryana) is as follows Quarter wise:-

Quarter	% of Construction Work undertaken	% of Work Remaining
2nd Quarter of 2019(Apr-June)	25	40
3rd Quarter of 2019(July-Sept)	20	20
4th Quarter of 2019(Oct-Dec)	2	18


**ER. NITIN GOEL (Structural Engg.,
M.Tech (NIT-Kurukshetra)
Regd. Engg. HUDA 2018/65,DTCP-1515
Mob: 90508-23482**