

AADHARSHILA ZONE
ARCHITECTS, ENGINEERS, INTERIORS & CONSTRUCTION
Office Address ; 3E/4 NIT Faridabad
Phone : 9654771390 Email: geetanagpal1171@gmail.com

TO WHOM SO EVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number : HRERA-PKL-FBD-148-2019

Project Name : "AMOLIK SANKALP",

Name of Firm : Amolik Residency LLP

Project Type : NEW

ENGINEER CERTIFICATE

Name of Firm :- Amolik Residency LLP

Project name :- Amolik Sankalp

Area of Project :- 5.43125 Acres

Type of project :- Affordable Group Housing Colony

Project Add. :- Sector-85, Faridabad, Haryana .

This is in respect of construction of Amolik Sankalp Affordable Group Housing Project at Sector-85, Faridabad, Haryana being developed by M/s Amolik Residency LLP. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 30.06.2024 is approximately 97.82 % of total project as per Annexure 'A'.


GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER

Annexure 'A'

Amolik Residency LLP			
Percentage Work of Construction of Amolik Sankalp Project at Sector 85, – Faridabad (Haryana) for April 2024 to June 2024			
S. No	Description	Overall Percentage	Progress Percentage
1	Building Structure Work	45%	45.00%
2	Building Finishing Work	25%	23.95%
3	External Allied & Development Works		
(i)	Main Entrance Gate & Guard Room	1.8%	1.70%
(ii)	Boundary Wall	4.2%	4.00%
(iii)	Under Ground Tank	1.3%	1.20%
(iv)	Sewage Treatment Plant	4.5%	4.25%
(v)	Sewage, Storm & Water Supply Lines	6.6%	6.30%
(vi)	Laying of Electrical cables & Fixing of poles	1.8%	1.60%
(vii)	Substation	0.6%	0.50%
(viii)	Development of Green Area	0.9%	0.70%
(ix)	Construction of Roads	7.8%	7.72%
(x)	Rain Water Harvesting Pits	1%	0.90%
	OVERALL PROJECT PROGRESS	100%	97.82%


GEETA RANI
HUDA Regd. No. Engg./FBD/16
HOBPAS Regd. No. 93/18-19
Regn. No. 17-RITM-515009
STRUCTURAL ENGINEER