

JINDAL POOJA AND COMPANY

CHARTERED ACCOUNTANTS

Email: vijenderca@gmail.com

Mobile: 8950656308

Plot No. 383, HL City, Sector-37, Bahadurgarh, HARYANA-124507

Project : HL City, Bahadurgarh, Haryana
License No. & Date : 112 OF 2024 DT.06.08.2024

Total cumulative cost incurred on construction
of the project upto end of Second quarter i.e till Jun'25 : 65,66,76,996.00

The percentage of remaining work in terms of
Cost : 32.03%

The estimated balance cost to be incurred for
completion of the project : 30,93,23,004.00

For HL Residency (Proprietorship Firm)

HL Residency
Shaleji
Proprietor Proprietor

CERTIFICATION

The above statement is true and correct as per books, records and other information provided to us for our verifications.

Complied from the records produced before us

For Jindal Pooja & Company

Chartered Accountants

FRN: 029565N

Place: - Bahadurgarh

Date: - 07-07-2025

UDIN: -25562890BMIAEP9005

Shivam Bansal

CA SHIVAM

PARTNER

M.NO. 562890

