

**BEFORE THE HARYANA REAL ESTATE REGULATORY  
AUTHORITY, GURUGRAM**

**Complaint no. : 4863 of 2021**  
**First date of hearing: 04.02.2022**  
**Date of decision : 11.07.2022**

Ashok Kumar

**R/O:** - Villa no. Mar -BL-043 Emaar Marbella,  
Sector - 66, Golf Estate Road, Gurugram, Haryana

**Complainant**

Versus

Shree Vardhman Infraheight Pvt. Ltd.,  
3<sup>rd</sup> floor, Indraprakash Building, 21-Barakhamba  
Road, New Delhi - 110001

**Respondent**

**CORAM:**

Dr. K.K. Khandelwal  
Shri Vijay Kumar Goyal

**Chairman  
Member**

**APPEARANCE:**

Ms. Priyanka Agarwal  
Mr. Gaurav Rawat

Advocate for the complainant  
Advocate for the respondent

**ORDER**

1. The present complaint dated 14.12.2021 has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the act wherein it is inter alia prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the act or the rules and regulations

made there under or to the allottee as per the agreement for sale executed inter se.

**A. Unit and project related details**

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. No.	Heads	Information
1.	Name and location of the project	"Shree Vardhman Victoria", village Badshapur, Sector-70, Gurugram
2.	Project area	10.9687 acres
3.	Nature of the project	Group housing colony
4.	DTCP license no. and validity status	103 of 2010 dated 30.11.2010 valid upto 29.11.2020
5.	Name of the Licensee	Santur Infrastructures Pvt. Ltd.
6.	RERA registered/ not registered and validity status	<b>Registered</b> Registered vide no. 70 of 2017 dated 18.08.2017 Valid upto 31.12.2020
7.	Unit no.	903, Tower - E (Annexure- A on page no. 17 of the reply)
8.	Unit admeasuring	1950 sq. ft. (Annexure- A on page no. 17 of the reply)
9.	Date of flat buyer's agreement	16.07.2013

		(Annexure- A on page no. 14 of the reply)
11.	Payment plan	Construction linked payment plan (Annexure- A on page no. 33 of the reply)
12.	Total consideration	Rs. 1,16,55,750/- (Annexure- B on page no. 35 of the reply)
13.	Total amount paid by the complainants	Rs. 1,01,27,726/- (Annexure- B on page no. 41 of the reply)
14.	Date of commencement of construction	07.05.2014 (As alleged by the respondent on page 5 of reply)
15.	Possession clause	<b>14(a)</b> The construction of the flat is likely to be completed <b>within a period of 40 months of commencement of construction of the particular tower/ block in which the subject flat is located with a grace period of 6 months</b> , on receipt of sanction of the building plans/ revised plans and all other approvals subject to force majeure including any restrains/ restrictions from any authorities, non-availability of building materials or dispute with construction agency/ workforce and circumstances beyond the control of company and subject to timely payments by the buyer(s) in the said complex. <b>(Emphasis supplied)</b>
16.	Due date of delivery of possession	07.03.2018 (Calculated from the date of commencement of construction)

17.	Occupation certificate	Not obtained
18.	Offer of possession	Not offered
19.	Delay in handing over of possession till date of order i.e.,11.07.2022	4 years, 4 months, 3 days
20.	Grace period utilization	Grace period is allowed in the present complaint.

**B. Facts of the complaint**

1. That the complainant approached to the respondent for booking of an apartment admeasuring 1950 sq. ft in "Shree Vardhman Victoria", Sector-70, Gurugram and paid booking amount Rs 8,00,000/- through receipt no. 127 receipt date 29.05.2012 and was initially allotted the unit no. E-903, Tower E, admeasuring 1950 sq. ft in the project.
2. That the respondent to dupe the complainant in the nefarious design even executed a one-sided flat buyer agreement on date 16.07.2013, just to create a false belief that the project would be completed in time bound manner. In the garb of that agreement, it persistently raised demands due to which they were able to extract huge amount of money from the complainant.
3. That the total cost of the said flat is Rs 1,06,80,750/-including basic, PLC, club membership, covered car parking.
4. That respondent was liable to hand over the possession of a said unit before 09.09.2017 as per buyer's agreement clause no 14(a) of flat buyer agreement.
5. As per construction status and absence of basic amenities, the respondent would take more time to give physical possession after getting occupancy certificate.

6. That the builder in last 9 years, many time made false promises for possession of flat and current status of project still desolated and raw even not completed builder breach the trust and agreement. That as per section 19 (6) the Real Estate (Regulation and Development) Act, 2016, the (hereinafter referred to as the Act) complainant has fulfilled his responsibility in regard to making the necessary payments in the manner and within the time specified in the said agreement. Therefore, the complainant herein is not in breach of any terms of the agreement.
7. That complainant has paid all the instalments timely and deposited Rs 95,99,439/-. But the respondent in an endeavour to extract money from allottees devised a payment plan under which respondent linked more than 35 % amount of total paid against as an advance 60 % amount linked with the construction of super structure only ) of the total sale consideration to the time lines, which is not depended or co-related to the finishing of flat and Internal development of facilities amenities and after taking the same the respondent is not bothered to any development and the rest 5 % is lined with offer of possession.
8. That respondent has charged interest on the delayed instalment @ 24 % p.a. as per clause 5(a) of FBA and offered the delay penalty is just Rs 10 Rs per sq. ft per month as per clause no 14(b) of FBA being totally illegal arbitrary and unilateral.
9. That the respondent has indulged in all kinds of tricks and blatant illegality in booking and drafting of FBA with a malicious and fraudulent intention and caused deliberate and intentional huge mental and physical harassment of the complainant and his family and has been rudely and cruelly dashed the savoured dreams, hopes and expectations of the complainant to the ground and he is eminently justified in seeking possession of flat along with delayed possession charges.

10. That keeping in view the snail-paced work at the construction site and half-hearted promises of the respondent, and trick to extract more and more money from complainant's pocket seems and that the same is evident from the irresponsible and desultory attitude and conduct of the respondent, consequently injuring the interest of the buyers including the complainant who has spent his entire hard-earned savings in order to buy this home and stands at a crossroads to nowhere. The inconsistent and lethargic manner, in which the respondent conducted its business and the lack of commitment in completing the Project on time, has caused the complainant great financial and emotional loss.
11. That due to the malafide intentions of the respondent and non-delivery of the flat unit the complainant has accrued huge loss on account of the career plans of the family member. The future of the complainant and their family are rendered dark as the planning with which the complainant invested her hard-earned monies has resulted in sub-zero results and borne thorns instead of bearing fare ruts.

### **C. Relief Sought**

This Authority may be pleased to direct the respondent as follows:

1. Pass an order for delay interest on paid amount of Rs 95,99,439/- from 09.09.2017 along with pendente lite and future interest till actual possession after getting occupancy certificate thereon.
2. To direct the respondent to adjust the delay in last demand and immediately hand over the possession of unit in habitable condition with all amenities mentioned in brochure after getting occupancy certificate.
3. To direct the respondent to quash the unilateral term of Agreement.

### **D. Reply by the respondent**

12. The present complaint filed under Section 31 of the Real Estate “**RERA Act**” is not maintainable under the said provision. The respondent has not violated any of the provisions of the Act. As per rule 28(1) (a) of RERA Rules, a complaint under section 31 of RERA Act can be filed for any alleged violation or contravention of the provisions of the RERA Act after such violation and/or contravention has been established after an enquiry made by the Authority under Section 35 of RERA Act. In the present case no violation/contravention has been established by the Authority under Section 35 of RERA Act and as such, the complaint is liable to be dismissed.
13. The complainant has sought reliefs under section 18 of the RERA Act but the said section is not applicable in the facts of the present case and as such, the complaint deserves to be dismissed. It is submitted that the operation of Section 18 is not retrospective in nature and the same cannot be applied to the transactions which were entered prior to the RERA Act came into force. The complaint as such cannot be adjudicated under the provisions of RERA Act.
14. That the expression “**agreement to sell**” occurring in Section 18(1)(a) of the RERA Act covers within its folds only those agreements to sell that have been executed after RERA Act came into force and the FBA executed in the present case is not covered under the said expression, the same having been executed prior to the date the Act came into force.
15. It is submitted without prejudice to above objection that in case of agreement to sell executed prior to RERA coming into force, the dates for delivery of possession committed therein cannot be taken as trigger point for invocation of Section 18 of the Act. When the parties executed such agreements, section 18 was not in picture and as such the drastic consequences provided under section 18 cannot be applied in the event



of breach of committed date for possession given in such agreements. On this ground also, the present complaint is not maintainable.

16. That the FBA executed in the present case did not provide any definite date or time frame for handing over of possession of the Apartment to the complainant and on this ground alone the refund and/or compensation and/or interest cannot be sought under RERA Act. Even clause 14 (a) of the FBA merely provided a tentative/estimated period for completion of construction of the Flat and filing of application for Occupancy Certificate with the concerned Authority. After completion of construction the respondent was to make an application for grant of Occupation Certificate (OC) and after obtaining the OC, the possession of the flat was to be handed over.
17. The relief sought by the complainant is in direct conflict with the terms and conditions of the FBA and on this ground alone the complaint deserves to be dismissed. The complainant cannot be allowed to seek any relief which is in conflict with the said terms and conditions of the FBA. It is submitted that delivery of possession by a specified date was not essence of the FBA and the complainant was aware that the delay in completion of construction beyond the tentative time given in the contract was possible. Even the FBA contain provisions for grant of compensation in the event of delay. As such, it is submitted without prejudice that the alleged delay on part of respondent in delivery of possession, even if assumed to have occurred, cannot entitle the complainant to ignore the agreed contractual terms and to seek interest and/or compensation on any other basis. It is submitted without prejudice that the alleged delay in delivery of possession, even if assumed to have occurred, cannot entitle the complaint to rescind the FBA under the contractual terms or in law. The delivery of possession by



a specified date was not essence of the FBA and the complainant was aware that the delay in completion of construction beyond the tentative time given in the contract was possible. It is submitted that issue of grant of interest/compensation for the loss occasioned due to breache committed by one party of the contract is squarely governed by the provisions of section 73 and 74 of the Contract Act, 1872 and no compensation can be granted de-hors the said sections on any ground whatsoever. A combined reading of the said sections makes it amply clear that if the compensation is provided in the contract itself, then the party complaining the breach is entitled to recover from the defaulting party only a reasonable compensation not exceeding the compensation prescribed in the contract and that too upon proving the actual loss and injury due to such breach/default. On this ground, the compensation, if at all to be granted to the complainant, cannot exceed the compensation provided in the contract itself. The complaint is not in the prescribed format and is liable to be dismissed on this ground alone.

18. Copies of all the relevant documents have been duly filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

### **E. Jurisdiction of the authority**

The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

#### **E.I Territorial jurisdiction**

19. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate



Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

## E.II Subject matter jurisdiction

The Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

### **Section 11(4)(a)**

*Be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;*

### **Section 34-Functions of the Authority:**

*34(f) of the Act provides to ensure compliance of the obligations cast upon the promoter, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.*

20. So, in view of the provisions of the act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainant at a later stage.

## F. Findings on the objections raised by the respondent

**F.I Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act**

21. Another contention of the respondent is that authority is deprived of the jurisdiction to go into the interpretation or rights of the parties inter-se in accordance with the apartment buyer's agreement executed between the parties and no agreement for sale as referred to under the provisions of the act or the said rules has been executed inter se parties. The authority is of the view that the act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the act. Therefore, the provisions of the act, rules and agreement have to be read and interpreted harmoniously. However, if the act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the act and the rules after the date of coming into force of the act and the rules. Numerous provisions of the act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of ***Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)*** decided on 06.12.2017 which provides as under:

*"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter....."*

*122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having*



*retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."*

22. Further, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal observed- as under

*"34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."*

23. The agreements are sacrosanct save and except for the provisions which have been abrogated by the act itself. Further, it is noted that the builder-buyer agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature.

**24. Admissibility of delay possession charges at prescribed rate of interest:** The complainant is seeking delay possession charges at the prescribed rate, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

***Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]***

*(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.*

25. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

26. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 11.07.2022 is 7.50%. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.50%.

27. The definition of term 'interest' as defined under section 2(za) of the act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which



the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

*"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*

*Explanation. —For the purpose of this clause—*

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

28. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 9.50% by the respondent/promoter which is the same as is being granted to the complainant in case of delayed possession charges.
29. On consideration of the documents available on record and submissions made by both the parties regarding contravention of provisions of the Act, the authority is satisfied that the respondent is in contravention of the section 11(4)(a) of the act by not handing over possession by the due date as per the agreement. By virtue of clause 14(a) of the agreement executed between the parties on 16.07.2013, the possession of the subject apartment was to be delivered within stipulated time i.e., by 07.03.2018. As far as grace period is concerned, the same is allowed for the reasons quoted above. The respondent has delayed in offering the possession and the same is not offered till date. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Accordingly, the non-compliance of the mandate



contained in section 11(4)(a) read with proviso to section 18(1) of the act on the part of the respondent is established. As such, the allottee shall be paid, by the promoter, interest for every month of delay from due date of possession i.e., 07.03.2018 till date of offer of possession or date of handing over of possession whichever is earlier at prescribed rate i.e., 9.50 % p.a. as per proviso to section 18(1) of the act read with rule 15 of the rules.

**G. Directions of the authority**

30. Hence, the authority hereby passes this order and issues the following directions under section 37 of the act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The complainant is entitled to delayed possession charges as per the proviso of section 18(1) of the Real Estate (Regulation and Development) act, 2016 at the prescribed rate of interest i.e., 9.50%p.a. for every month of delay on the amount paid by him to the respondent from the due date of possession i.e., 07.03.2018 till date of offer of possession or date of handing over of possession whichever is earlier.
- ii. The promoter shall not charge anything which is not part of the BBA and of any payment is due from the complainant, it shall be adjusted from the amount of delayed possession charges.
- iii. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.50% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
- iv. The respondent is directed to offer the possession of the allotted unit




within 30 days after obtaining OC from the concerned authority. The complainant w.r.t. obligation conferred upon him under section 19(10) of Act of 2016, shall take the physical possession of the subject unit, within a period of two months of the occupancy certificate.

31. Complaint stands disposed of.

32. File be consigned to registry.

  
**(Vijay Kumar Goyal)**  
Member

  
**(Dr. K.K. Khandelwal)**  
Chairman

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 11.07.2022