

**BEFORE THE HARYANA REAL ESTATE REGULATORY  
AUTHORITY, GURUGRAM**

**Complaint no. :** 841 of 2020  
**First date of hearing:** 27.03.2020  
**Date of decision :** 31.05.2022

Mr. Kshitiz Sehrawat  
S/o Sh. Satya Narain Sehrawat  
R/o: - Flat No. 401, DDA-SFS, Ground Floor, Sector- 22,  
Dwarka, New Delhi- 1100775

**Complainant**

**Versus**

M/s Revital Reality Private Limited.  
1114, 11<sup>th</sup> Floor, Hemkunt Chamber, 89, Nehru Place,  
New Delhi- 110019

**Respondent**

**CORAM:**

Shri K.K. Khandelwal  
Shri Vijay Kumar Goyal

**Chairman  
Member**

**APPEARANCE:**

Sh. Sumit Bhardwaj (Advocate)  
Sh. Bhriгу Dhami (Advocate)

**Complainant  
Respondent**

**ORDER**

1. The present complaint dated 12.03.2020 has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the



Act or the Rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

**A. Unit and project related details**

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.N.	Particulars	Details	
1.	Name of the project	"Supertech Basera" sector-79&79B, Gurugram	
2.	<b>Project area</b>	12.11 area	
3.	<b>Nature of project</b>	Affordable Group Housing Project	
4.	<b>RERA registered/not registered</b>	Registered vide no. 108 of 2017 dated 24.08.2017	
5.	<b>RERA registration valid upto</b>	31.01.2020	
6.	<b>RERA extension no.</b>	14 of 2020 dated 22.06.2020	
7.	<b>RERA extension valid upto</b>	31.01.2021	
8.	DTPC License no.	163 of 2014 dated 12.09.2014	164 of 2014 dated 12.09.2014
	Validity status	11.09.2019	11.09.2019
	Name of licensee	Revital Reality Private Limited and others	
9.	Unit no.	0904, 9 <sup>th</sup> floor, tower/block- 5, (Page 19 of the complaint)	
10.	Unit measuring	473 sq. ft	



		[carpet area] 73 sq. ft. [balcony area]
11.	Date of execution of flat buyer's agreement	23.12.2015 (Page 18 of the complaint)
12.	Possession clause	<b>3.1 Possession</b> <i>Subject to force majeure circumstances, intervention of Statutory Authorities, receipt of occupation certificate and Allottee/Buyer having timely complied with all its obligations, formalities, or documentation, as prescribed by the Developer and not being in default under any part hereof and Flat Buyer's Agreement, including but not limited to the timely payment of installments of the other charges as per payment plan, Stamp Duty and registration charges, the Developers Proposes to offer possession of the said Flat to the Allottee/Buyer within a period of 4 (four) years from the date of approval of building plans or grant of environment clearance, (hereinafter referred to as the "Commencement Date"), whichever is later.</i> (Page 22 of the complaint).
13	Due date of possession	22.01.2020 [Note: - the due date of possession



		can be calculated by the 4 years from approval of building plans (19.12.2014) or from the date of environment clearance (22.01.2016) whichever is later.]
14.	Date of approval of building plans	19.12.2014 [as per information obtained by the planning branch]
15.	Date of grant of environment clearance	22.01.2016 [as per information obtained by the planning branch]
16.	Total sale consideration	Rs.19,28,500/- (As per payment plan page 21 of the complaint)
17.	Total amount paid by the complainant	Rs.14,92,179/- (As per averment of complainant page 12 of the complaint)
18.	Occupation certificate	Not obtained
19.	Surrender by the allottee	10.07.2019 [Page 36 of the complaint]

**B. Facts of the complaint**

3. The complainant has made the following submissions: -

- I. That the respondent had advertised itself as a very ethical business group that lives onto its commitments in delivering its housing projects as per promised quality standards and agreed timelines. That the respondent while launching and advertising



any new housing project always commits and promises to the targeted consumer that their dream home will be completed and delivered to them within the time agreed initially in the agreement while selling the dwelling unit to them. They also assured to the consumers like complainant that they have secured all the necessary sanctions and approvals from the appropriate authorities for the construction and completion of the real estate project sold by them to the consumers in general.

- II. That the respondent was very well aware of the fact that in today's scenario looking at the status of the construction of housing projects in India, especially in NCR, the key factor to sell any dwelling unit is the delivery of completed house within the agreed and promised timelines and that is the prime factor which a consumer would consider while purchasing his/her dream home. Respondent, therefore used this tool, which is directly connected to emotions of gullible consumers, in its marketing plan and always represented and warranted to the consumers that their dream home will be delivered within the agreed timelines and the consumer will not go through the hardship of paying rent along-with the installments of home loan like in the case of other builders in market.
- III. That in December 2014, the complainant booked a dwelling unit in the project of the respondent/builder named above for a total



sale consideration of Rs.19,28,500/- for paying a sum of Rs.14,92,179/- under the Affordable Group Housing Policy, 2013. After draw of lots the complainant being successful was allotted, unit bearing no. 0904, 9<sup>th</sup> floor, I tower/block- 5, having carpet area of 473 sq. ft. for a total sale consideration of Rs.19,28,500/-.

- IV. That in pursuant of the allotment a flat buyer's agreement dated 23.12.2015 was executed between the parties, with regard to the allotted unit.
- V. That the complainant started making payments against the allotted unit and paid a sum of an amount of Rs. 14,92,179/-.
- VI. That the possession of the allotted unit was to be offered to the complainant within 4 years from the date of approvals of building plans and date of environment clearance which ever being later.
- VII. That despite making payments, the respondent failed to complete the project and offer possession of the allotted unit to the complainant by the due date.
- VIII. That there is deficiency in the service of the respondent and hence the complainant withdraw from the project and seeking refund of the amount deposited with the respondent besides interest and compensation.

**C. Relief sought by the complainant:**

4. The complainant has sought following relief(s).



- i. Refund of Rs.14,92,179/- in terms of section 18(1)(a) of the Act, 2016 read with rule 15 of the rules 2017.
  - ii. Award interest on Rs.17,92,179/- @24% from the date of payment.
  - iii. To pay Rs.25,000/- towards mental harassment and agony caused by the respondent.
  - iv. To pay litigation charges of Rs.1,00,000/-
5. On the date of hearing, the Authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4) (a) of the Act to plead guilty or not to plead guilty.

**D. Reply by the respondent**

6. The respondent contested the complaint on the following grounds: -
- i. That on 04.09.2015, the complainant in the presence of officials of DGTCP/DC vide draw was allotted apartment bearing no. R034T500904/00904, 9<sup>th</sup> floor, in tower- 5, having a carpet area of 473 sq. ft. for a total sale consideration of Rs.19,28,500/-.
  - ii. That consequentially, after fully understanding the various contractual stipulations and payment plans for the said apartment, the complainant executed the flat buyer agreement dated 23.12.2015.
  - iii. In the interregnum, the pandemic of Covid 19 has gripped the entire nation since March of 2020. The Government of India has itself categorized the said event as a 'Force Majeure' condition,



which automatically extends the timeline of handing over possession of the apartment to the complainant.

- iv. That the construction of the project is in full swing, and the delay if at all, has been due to the Government-imposed lockdowns which stalled any sort of construction activity. Till date, there are several embargos qua construction at full operational level. Such as various orders passed by quasi-judicial authorities. Stopping construction activities, denominations, orders of the Hon'ble Supreme Court banning construction activities due to pollution etc.
- v. That the complainant has not come with clean hands before this authority and has suppressed the true and material facts from this authority. It would be apposite to note that the complainant is a mere speculative investor who has no interest in taking possession of the apartment.
- vi. That the enactment of Real Estate (Regulation and Development) Act, 2016 is to provide housing facilities with modern development infrastructure and amenities to the allottees and to protect the interest of allottees in the real estate market sector. The main intention of the respondent is just to complete the project within stipulated time submitted before this authority. According to the terms of the builder buyer agreement also it is mentioned that all the amount of delay possession will be





completely paid/adjusted to the complainant at the time final settlement on slab of offer of possession. The project is ongoing project and construction is going on.

- vii. That the respondent further submitted that the Central Government has also decided to help bonafide builders to complete the stalled projects which are not constructed due to scarcity of funds. The Central Government announced Rs.25,000 Crore to help the bonafide builders for completing the stalled/unconstructed projects and deliver the homes to the homebuyers. It is submitted that the respondent/ promoter, being a bonafide builder, has also applied for realty stress funds for its Gurgaon based projects.
- viii. That compounding all these extraneous considerations, the ***Hon'ble Supreme Court vide order dated 04.11.2019***, imposed a blanket stay on all construction activity in the Delhi- NCR region. It would be apposite to note that the 'Basera' project of the respondent was under the ambit of the stay order, and accordingly, there was next to no construction activity for a considerable period. It is pertinent to note that similar stay orders have been passed during winter period in the preceding years as well, i.e., 2017-2018 and 2018-2019. Further, a complete ban on construction activity at site invariably results in a long-term halt in construction activities. As with a complete ban the concerned



labor was let off and they travelled to their native villages or look for work in other states, the resumption of work at site became a slow process and a steady pace of construction as realized after long period of time.

- ix. The respondent has further submitted that graded response action plan targeting key sources of pollution has been implemented during the winters of 2017-18 and 2018-19, These short-term measures during smog episodes include shutting down power plant, industrial units, ban on construction, ban on brick kilns, action on waste burning and construction, mechanized cleaning of road dust, etc. This also includes limited application of odd and even scheme.
- x. That the pandemic of covid-19 has had devastating effect on the world-wide economy. However, unlike the agricultural and tertiary sector, the industrial sector has been severally hit by the pandemic. The real estate sector is primarily dependent on its labour force and consequentially the speed of construction. Due to government-imposed lockdowns, there has been a complete stoppage on all construction activities in the NCR Area till July 2020. In fact, the entire labour force employed by the respondent were forced to return to their hometowns, leaving a severe paucity of labour. Till date, there is shortage of labour, and as such, the respondent has not been able to employ the requisite



labour necessary for completion of its projects. The Hon'ble Supreme Court in the seminal case of *Gajendra Sharma v. UOI & Ors, as well Credai MCHI & Anr. V. UOI & Ors* has taken cognizance of the devastating conditions of the real estate sector and has directed the UOI to come up with a comprehensive sector specific policy for the real estate sector. In view of the same, that the pandemic is clearly a 'force majeure' event, which automatically extends the timeline for handing over of possession of the apartment.

- xi. That as per admission of the complainant, he wants to cancel the booking for his own reasons, and not on the basis of any deficiency in service, or delay construction by the respondent. Cancellation of the booking is governed by the clause 2.3 of the buyer's agreement, whereby the respondent is contractually entitled to forfeit the forfeitable amount as per terms of the agreement and affordable group housing policy. Therefore, without prejudice to the fact that the complainant would be in brazen breach of the agreement, in the event that this authority grant the relief so claimed, the respondent is not mandated to refund any monies with interest.
- xii. That the project is an ongoing project and orders of refund at a time when the real estate sector is at its lowest point, would severally prejudice the development of the project which in turn



would lead to transfer of funds which are necessary for timely completion of the project. That any refund order at this stage would severally prejudice the interest of the other allottees of the project as the diversion of funds would severally impact the project development. Thus, no order of refund may be passed by this authority in lieu of the present prevailing economic crisis and to safeguard the interest of the other allottees at large.

- xiii. That the complainant cannot unilaterally cancel/withdraw from the affordable group housing project at a late stage as the same would fly in the face of numerous judicial pronouncements as well as the statutory scheme as proposed under the Act of 2016.
7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.
8. The application filed in the form CAO with the adjudicating officer and on being transferred to the authority in view of the judgement quoted above, the issue before authority is whether the authority should proceed further without seeking fresh application in the form CRA for cases of refund along with prescribed interest in case allottee wishes to withdraw from the project on failure of the promoter to give possession as per agreement for sale. It has been deliberated in the proceedings dated 10.5.2022 in CR No. 3688/2021 titled Harish Goel



Versus Adani M2K Projects LLP and it is observed that there is no material difference in the contents of the forms and the different headings whether it is filed before the adjudicating officer or the authority.

9. Keeping in view the judgement of Hon'ble Supreme Court in case titled as M/s Newtech Promoters and Developers Pvt Ltd Versus State of U.P. and Ors. (Supra), the authority is proceeding further in the matter where allottee wishes to withdraw from the project and the promoter has failed to give possession of the unit as per agreement for sale irrespective of the fact whether application has been made in form CAO/CRA. Both the parties proceeded further in the matter accordingly. The Hon'ble Supreme Court in case of Varun Pahwa v/s Renu Chaudhary, Civil appeal no. 2431 of 2019 decided on 01.03.2019 has ruled that procedures are hand made in the administration of justice and a party should not suffer injustice merely due to some mistake or negligence or technicalities. Accordingly, the authority is proceeding further to decide the matter based on the facts mentioned in the complaint and the reply received from the respondent and submissions made by both the parties during the proceedings.

**E. Jurisdiction of the authority**

10. The authority has complete territorial and subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

**E.I Territorial jurisdiction**



11. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, Haryana the jurisdiction of Haryana Real Estate Regulatory Authority, Gurugram shall be entire Gurugram district for all purposes. In the present case, the project in question is situated within the planning area of Gurugram district. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

**E.II Subject-matter jurisdiction**

12. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

**Section 11**

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

**Section 34-Functions of the Authority:**

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

13. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.



14. Further, the authority has no hitch in proceeding with the complaint and to grant a relief of refund in the present matter in view of the judgement passed by the Hon'ble Apex Court in ***Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. 2021-2022 (1) RCR (Civil), 357*** and reiterated in case of ***M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020 decided on 12.05.2022*** wherein it has been laid down as under:

*"86. From the scheme of the Act of which a detailed reference has been made and taking note of power of adjudication delineated with the regulatory authority and adjudicating officer, what finally culls out is that although the Act indicates the distinct expressions like 'refund', 'interest', 'penalty' and 'compensation', a conjoint reading of Sections 18 and 19 clearly manifests that when it comes to refund of the amount, and interest on the refund amount, or directing payment of interest for delayed delivery of possession, or penalty and interest thereon, it is the regulatory authority which has the power to examine and determine the outcome of a complaint. At the same time, when it comes to a question of seeking the relief of adjudging compensation and interest thereon under Sections 12, 14, 18 and 19, the adjudicating officer exclusively has the power to determine, keeping in view the collective reading of Section 71 read with Section 72 of the Act. if the adjudication under Sections 12, 14, 18 and 19 other than compensation as envisaged, if extended to the adjudicating officer as prayed that, in our view, may intend to expand the ambit and scope of the powers and functions of the adjudicating officer under Section 71 and that would be against the mandate of the Act 2016."*

15. Hence, in view of the authoritative pronouncement of the Hon'ble Supreme Court in the case mentioned above, the authority has the jurisdiction to entertain a complaint seeking refund of the amount and interest on the refund amount.

**F. Findings on the objections raised by the respondent**



**F.1 Objection regarding the project being delayed because of force majeure circumstances and contending to invoke the force majeure clause.**

16. From the bare reading of the possession clause of the flat buyer agreement, it becomes very clear that the possession of the apartment was to be delivered by **22.01.2020**. The respondent in its reply pleaded the force majeure clause on the ground of Covid- 19. The High Court of Delhi in case no. **O.M.P (I) (COMM.) No. 88/2020 & I.As. 3696-3697/2020 title as M/S HALLIBURTON OFFSHORE SERVICES INC VS VEDANTA LIMITED & ANR. 29.05.2020** it was held that the past non-performance of the Contractor cannot be condoned due to the COVID-19 lockdown in March 2020 in India. The Contractor was in breach since September 2019. Opportunities were given to the Contractor to cure the same repeatedly. Despite the same, the Contractor could not complete the Project. The outbreak of a pandemic cannot be used as an excuse for non-performance of a contract for which the deadlines were much before the outbreak itself. Thus, this means that the respondent/promoter has to complete the construction of the apartment/building by 22.01.2020. It is clearly mentioned by the respondent/promoter for the same project, in complaint no. 4341 of 2021 (on page no. 73 of the reply) that only 42% of the physical progress has been completed in the project. The respondent/promoter has not given any reasonable explanation as to why the construction of the project is being delayed and why the possession has not been offered to the complainant/allottee by the promised/committed time.





The lockdown due to pandemic in the country began on 25.03.2020. So, the contention of the respondent/promoter to invoke the force majeure clause is to be rejected as it is a well settled law that "***No one can take benefit of own wrong***". Moreover, there is nothing on record to show that the project is near completion, or the developer applied for obtaining occupation certificate. Thus, in such a situation, the plea with regard to force majeure on ground of Covid- 19 is not sustainable.

**F. II Objections regarding the complainant being investor.**

17. The respondent has taken a stand that the complainant is investor and not consumer, therefore, he is not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumer of the real estate sector. The authority observes that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if he contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the apartment buyer's agreement, it is revealed that the complainant is buyer and has paid total price of



Rs.14,92,179/-to the promoter towards purchase of an apartment in the project of the promoter. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

*"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"*

18. In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the buyer's agreement cum provisional allotment letter executed between promoter and complainant, it is crystal clear that he is an allottee(s) as the subject unit allotted to him by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as *M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.* has also held that the concept of investor is not defined or referred in the Act. Thus, the contention of promoter that the allottee being an investor is not entitled to protection of this Act also stands rejected.

**G. Findings on the relief sought by the complainant.**



**G. I Refund of Rs.14,92,179/- in terms of section 18(1)(a) of the Act, 2016 read with rule 15 of the rules 2017.**

**G.II Award interest on Rs.17,92,179/- @24% from the date of payment.**

19. In the present complaint, the complainant intends to withdraw from the project and is seeking return of the amount paid by them in respect of subject unit along with interest at the prescribed rate as provided under section 18(1) of the Act. Section. 18(1) of the Act is reproduced below for ready reference.

***"Section 18: - Return of amount and compensation***

*18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building:-*

*(a) in accordance with the terms of the agreement for sale or, as the case may be, duly completed by the date specified therein; or*

*(b) due to discontinuance of his business as a developer on account of suspension or revocation of the registration under this Act or for any other reason,*

***he shall be liable on demand to the allottees, in case the allottee wishes to withdraw from the project, without prejudice to any other remedy available, to return the amount received by him in respect of that apartment, plot, building, as the case may be, with interest at such rate as may be prescribed in this behalf including compensation in the manner as provided under this Act:***

*Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."* (Emphasis supplied)

20. As per clause 3.1 of the booking application form provides for handing over of possession and is reproduced below: -

**3.1 Possession**

*Subject to force majeure circumstances, intervention of Statutory Authorities, receipt of occupation certificate and Allottee/Buyer having timely complied with all its obligations, formalities, or documentation, as prescribed by the Developer and not being in default under any part hereof and Flat Buyer's Agreement, including but not limited to the timely payment of installments of the other charges as per payment plan, Stamp Duty and registration charges,*



*the Developers Proposes to offer possession of the said Flat to the Allottee/Buyer within a period of 4 (four) years from the date of approval of building plans or grant of environment clearance, (hereinafter referred to as the "Commencement Date") , whichever is later".*

21. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and application, and the complainant not being in default under any provisions of this agreement and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottees in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer developer agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused its dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.
22. **Admissibility of refund along with prescribed rate of interest:** The complainant is seeking refund the amount paid by him along with



interest @ 24% per annum. However, the allottee intend to withdraw from the project and are seeking refund of the amount paid by them in respect of the subject unit with interest at prescribed rate as provided under rule 15 of the rules. Rule 15 has been reproduced as under:

**Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]**

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.*

23. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
24. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 31.05.2022 is **7.50%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **9.50%**.
25. On consideration of the circumstances, the documents, submissions and based on the findings of the authority regarding contraventions as per provisions of rule **28(1)**, the authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 3.1 of the agreement executed between the parties on



23.12.2015, the possession of the subject apartment was to be delivered within stipulated time within 4 years from the date of approval of building plan i.e. (19.12.2014) or grant of environment clearance i.e. (22.01.2016) whichever is later. Therefore, the due date of handing over possession is calculated by the receipt of environment clearance dated 22.01.2016 which comes out to be 22.01.2020. that the complainant has placed an affidavit dated 10.07.2019 on page 36 of the complaint whereby, he surrendered his unit due to some personal reasons. No action of the same was taken by the respondent which led to the complainant for filing this complaint seeking refund after withdrawal from the project. There is nothing on record to show that the respondent acted on that request of the complainant for surrender/withdrawal from the project. The due date for completion of the project has already expired. There is nothing on record to show that the respondent after completion of the project has applied for an occupation certificate. Rather it is the version of the respondent that only 42% of the physical progress of the project is complete. The authority observes that the respondent is not in a position to complete the project in foreseeable future. Therefore, the authority finds it to be fit case for allowing refund in favour of the complainant. In view of the above-mentioned fact, the allottees intend to withdraw from the project and are well within their right to do the same in view of section 18(1) of the Act, 2016. Further, the authority has no hitch in



proceeding further and to grant a relief in the present matter in view of the recent judgement ***Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors.***"

26. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such, the complainant is entitled to refund the entire amount paid by them at the prescribed rate of interest i.e., @ 9.50% p.a. from the date of payment of each sum till its actual realization as per provisions of section 18(1) of the Act read with rule 15 of the rules, 2017.

G.III To pay Rs.25,000/- towards mental harassment and agony caused by the respondent.

G. IV. To pay litigation charges of Rs.1,00,000/-.

27. The complainant in the aforesaid relief is seeking relief w.r.t compensation. Hon'ble Supreme Court of India, in case titled as ***M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of UP & Ors.*** (Supra), has held that an allottee is entitled to claim compensation under sections 12, 14, 18 and section 19 which is to be decided by the adjudicating officer as per section 71 and the quantum of compensation shall be adjudged by the adjudicating officer having due regard to the factors mentioned in section 72. Therefore, the complainant is advised to approach the adjudicating officer for seeking compensation.

#### H. Directions of the authority



28. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):
- i. The respondent/promoter is directed to refund the amount i.e., Rs.14,92,179/-received by them from the complainant along with interest at the rate of 9.50% per annum from the date surrender/withdrawn of allotment till the actual date of refund of the deposited amount.
  - ii. A period of 90 days is given to the respondent to comply with the directions given in this order and failing which legal consequences would follow.
29. Complaint stands disposed of.
30. File be consigned to registry.

V.K.G. →  
(Vijay Kumar Goyal)

Member

Haryana Real Estate Regulatory Authority, Gurugram

(Dr. K.K. Khandelwal)

Chairman

Dated: 31.05.2022