

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 2428 of 2021
First date of hearing: 22.07.2021
Date of decision : 24.08.2021

1. Mr. Jatin Dudeja
2. Mrs. Jyoti Chhabra
Through Power of Attorney
Mrs. Raj Kumari
Both RR/o: -House No. 527, ST No. 5,
Gurbax Colony, Patiala Punjab- 147001

Complainants

Versus

M/s Raheja Developers Limited.
Regd. Office at: W4D, 204/5,
Keshav Kunj, Western Avenue, Sainik Farms,
New Delhi- 110062

Respondent

CORAM:

Shri Samir Kumar
Shri Vijay Kumar Goyal

Member
Member

APPEARANCE:

Ms. Shivali Advocate for the complainant
Sh. Mukul Kumar Sanwariya
Sh. Saurabh Seth
Ms. Gauri Desai Advocates for the respondent

ORDER

1. The present complaint dated 21.06.2021 has been filed by the complainants/allottees under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and



Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the Rules and regulations made there under or to the allottees as per the agreement for sale executed *inter se*.

A. Unit and project related details

2. The particulars of unit details, sale consideration, the amount paid by the complainants, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Heads	Information
1.	Project name and location	"Raheja's "Revanta", Sector 78, Gurugram
2.	Project area	18.7213 acres
3.	Nature of the project	Residential Group Housing Colony
4.	DTCP license no. and validity status	49 of 2011 dated 01.06.2011 valid up to 31.05.2021
5.	Name of licensee	Sh. Ram Chander, Ram Sawroop and 4 Others
6.	RERA Registered/ not registered	Registered vide no. 32 of 2017 dated 04.08.2017
7.	RERA registration valid up to	5 Years from the date of revised Environment Clearance



8.	Unit no.	IF2A-01, ground floor, block/tower- IF2A [Page no. 34 of complaint]
9.	Unit measuring	2188.820 sq. ft.
10.	Date of execution of agreement to sell	09.01.2014 [Page no. 32 of complaint]
11.	Payment plan	New Installment payment plan [as per applicant ledger Page 75 of complaint]
12.	Total consideration	Rs.2,00,44,014/- [as applicant ledger dated 16.04.2020 at Page 75 of complaint]
13.	Total amount paid by the complainant	Rs.1,25,05,585/- [as applicant ledger dated 16.04.2020 at Page 75 of complaint]
14.	Due date of delivery of possession as per clause 4.2 of agreement to sell (36 months + 6 months grace period from the date of execution of agreement in respect of "Tapas" Independent Floors) [Page 46 of complaint]	09.01.2017 [Note: - 6 Months grace period is not allowed]
15.	Delay in handing over possession till date of this order i.e. 24.08.2021	4 years 7 months and 15 days

B. Facts of the complaint

3. The complainants have made the following submissions in the complaint: -



- I. That the respondent company through their representatives approached the complainants and represented that the respondents residential project namely "Raheja Revanta" would effectively serve their residential purpose and has best of the amenities. Thereafter, the complainants shown their willingness to book a flat in the impugned project on the basis of announcement of the respondent being a renowned builder i.e. Raheja Group with offer of 'luxury apartments' with the tag of 'first of its kind in Gurgaon' in the sprawling 18.7213 acres of land in the National Capital Region.
- II. That the complainants accordingly filed the application form dated 23.08.2013 and also made a payment of Rs.1,645,123/- on the said date towards booking amount. Accordingly, provisional allotment letter dated 20.12.2013 was issued by them to the complainants for the allotment of unit no. IF2A-01, ground floor, Independent Floor, Tower-2A, "Raheja Revanta" Sector 78, Gurgaon.
- III. That the complainants entered into the agreement to sale for said impugned Unit No. IF2A-01 and the agreement to

sell was executed at New Delhi on 09.01.2014 between both the parties.

- IV. That the respondent company claimed that they obtained requisite License from Director General, Town & County Planning (DTCP), Haryana for development of residential group housing colony on the said land and building plans have already been approved.
- V. That as per the agreement to sale dated 09.01.2014, the respondent company agreed to sale convey/transfer the impugned unit no. IF2A-01 for total sale consideration of Rs.1,86,44,128/- including car parking as per the payment plan plus applicable taxes. Out of the total sale consideration, the complainants in accordance with demands made by the respondent company have already paid a total amount of Rs.12,505,585/- to them towards the consideration for the impugned unit. It is noteworthy that the complainants took a loan from Punjab National Bank for the payment of the said amount and are paying the EMI of the said loan regularly.
- VI. That the complainants had paid preferential location charge of Rs.13,17,090/- because as per earlier site plan, they were offered the unit as corner flat along with

garden. However, the complainants were shocked to see that the site plan of the impugned unit was changed from what was shown at the time of the application form unilaterally and illegally by the respondent company. Now, instead of Garden, the impugned flat has an electric tower/potentially electric sub-station along with it.

VII. That the agreement for sale stipulates that on failure/delay in payment of the installments, the purchaser/complainant would be charged interest @ 18% per annum from the due date of payment of installment on monthly compounded basis. The complainants had to pay the interest at several times at the said rate for the delayed payment even for the slightest delay of few days in making the payment of demanded installment.

VIII. That the respondent company committed under the agreement to sale to handover the possession of the impugned unit no. IF2A-01 within 3 years from the date of execution of the agreement to sale which can be further extended up to 6 months i.e. grace period for handing over the possession of the impugned unit to the complainants. Thus, the commitment of the respondent

was up to 09.01.2017 which would have bene further extended to 09.07.2017. The relevant clause 4.2 of the agreement to sale has not been reproduced for the sake of brevity. However, the respondent has failed to hand over the possession of the impugned flat to the complainants till date. As a matter of fact, even the structure of the impugned unit has not been completed till date which shows its callous attitude.

- IX. That the clause 4.2 of the agreement to sale further provided that if respondent company failed to complete construction of the said unit within thirty-six(36) months plus the grace period of six months from the date of execution of the agreement to sale, shall pay compensation @ Rs.7/-per sq. ft. of the super area per month of the entire period of such delay which proportionate to the rental income for similar property in the area or average rental equivalent sized unit in the vicinity, whichever is higher. The said compensation clause is *ex facie* discriminatory in comparison to clause 3.7 of the agreement to sale and amounts to unfair trade practices in view of catena of judgments of Hon'ble National Consumer Disputes Redressal Commission.

Further, the said compensation clause is also in direct conflict with the RERA Act, 2016 and rules made there under. Therefore, the clause 4.2 of Agreement to sale is *non est* in law to the extent it deals with the compensation @ 7/-per sq. ft. of the super area per month, in view of the fact that it is repugnant to the explicit statutory provision and to that extent, the said portion clause 4.2 is severable from other clauses of agreement to sale. The complainants crave leave of authority to produce and rely upon relevant judgments at the time of oral hearing as may be required.

- X. That the respondent has failed to keep their promised of delivery of the impugned unit within the time prescribed under the agreement to sale i.e. January 2017 or including the 6 months grace period i.e. July 2017. The respondent not even bothered to give reason about such unreasonable delays in handing over the possession of impugned flat to the complainants. While the respondent company failed to keep its legally binding promise of due deliver, at the other hand, the complainants were compelled to pay compound interest @18% per annum

for even slightest delay in payment of demanded installments.

- XI. That the complainants have paid Rs.12,505,585/- paid as per demand made by them. The said amount was paid only in the hope that the respondent in view of their grandiose claim would deliver possession of the impugned unit latest by January 2017. To make the matter worse, the respondent completely failed to deliver the possession of impugned unit even within the extended time schedule of six months also i.e. by July 2017 which was supposed to be taken for getting the occupancy certificate after completion of the construction. Regretfully, as per the work-site-activities as, noticed does not seem to be completed and the structure of the impugned unit is not even complete. Now, the respondent has come with a new deadline of July 2022 which is nothing but highly farcical and blatant abuse of complainant's money who have hoped to get the possession of impugned unit. However, due to such an unreasonable delay, the complainants are waiting for the possession of the impugned for more than two years now with no hope for future.



- XII. That the respondent company obtained the requisite license from DTCP vide License No. 49 of 2011 dated 01.06.2011 for the land over which the impugned project has been constructed. Subsequently, the respondent has obtained environmental clearance for the impugned project vide letter dated 23.10.2013. The environmental clearance letter specifically provided that the impugned project has built up area of 146173 square meter and *inter alia* comprises of three high rise towers having 45 floors (Tower-A), 55 floors (Tower-B) and 45 floors (Tower-C) respectively.
- XIII. That the respondent company in March 2017, published full page advertisements in leading English daily claiming the date of delivery of possession as 'soon' however, being fully aware of their intention and actual ground realities and henceforth, involved itself in false and dubious advertisement campaign with malafide intention. It is easy to fathom upon their intention when their 'soon' means August 2022. Therefore the respondent is not entitled to seek any further extended time-limit either on the basis of fresh environmental clearance letter or on the basis of any unforeseen or practical difficulties.

XIV. That more than four years have elapsed from the date from which the respondent company was under a contractual obligation to obtain the occupancy certificate and hand the possession of the impugned unit to the complainants. The respondent has breached the mandatory obligation as provided under section 18 of RERA Act, 2018 wherein the respondent company obliterated the trust reposed on them by complainants by handing over their hard-earned money always as prescribed under agreement to sale. The respondent company did not perform the required reciprocity which goes to very root of any bilateral agreement. That there is more than four years of unexplained delay in handing over the possession of impugned unit by them to the complainants without any justifiable reason. Therefore, the complainants have genuine grievance which require the intervention of the authority in order to do justice with them.

C. Relief sought by the complainant:

4. The complainant has sought following relief(s).

- I. To direct the respondent company to pay delayed possession interest to the complainants from the



proposed dated of handing over possession i.e. 09.07.2017 till the actual date of handing over the possession of the Unit No. IF2A-01.

5. On the date of hearing, the authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4) (a) of the Act to plead guilty or not to plead guilty.

D. Reply by the respondent.

6. The respondent contested the complaint on the following grounds. The submissions made therein, in brief are as under:-
- i. That the present complaint is based on vague, misconceived notions and baseless assumptions of the complainant and these are, therefore, denied. The complainant has not approached this authority with clean hands and has suppressed the true and material facts. The complaint is neither maintainable nor tenable and is liable to be out-rightly dismissed. It is submitted that the instant complaint is absolutely malicious, vexatious, and unjustifiable and accordingly has to pave the path of singular consequence, that is, dismissal.
 - ii. That the respondent is traversing and dealing with only those allegations, contentions and/or submissions that

are material and relevant for the purpose of adjudication of present dispute. It is further submitted that save and except what would appear from the record and what is expressly admitted herein, the remaining allegations, contentions and/or submissions shall be deemed to have been denied and disputed by the respondent.

- iii. The respondent has submitted that the complainant booked unit no. IF2A-01, admeasuring 2188.82 sq. ft. in 'Raheja's Revanta' Sector -78, Gurgaon, (Haryana) vide application form dated 23.08.2013. The respondent vide letter dated 20.12.2013 issued provisional allotment letter to the complainant. Further, the provision of the Real Estate (Regulation and Development) Act, 2016 are not applicable to the facts of the present case and arguments based on the said provisions are made only with the intension to mislead this authority. Nevertheless it is clarified to avoid complications at the later stage of the case that the complainant booked unit no. IF2A-01, tower-2A in "Raheja Revanta" on 23.08.2013. Booking of the said unit was done much prior RERA Act, 2016 and the provision laid therein cannot be applied with

- retrospective effect. The said project is registered under RERA with registration no. 93 of 2017 dated 28.08.2017.
- iv. That the respondent vide letter dated 20.12.2013 issued a provisional allotment letter to the complainant. The agreement to sell with respect to the said allotted floor was done prior to the enactment of the Real Estate (Regulation and Development) Act, 2016 and the provisions laid down in the said Act cannot be applied retrospectively.
- v. That the construction of the tower in which the unit allotted to the complainant is located is complete and the respondent shall hand over the possession of the same to the complainants after its completion subject to the complainants making the payment of the due installments amount and on availability of infrastructure facilities such as sector road and laying providing basic external infrastructure such as water, sewer, electricity etc. as per terms of the application and agreement to sell.
- vi. The complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute i.e. clause 14.2 of the buyer's agreement,

vii. That the complainant has not approached this authority with clean hands and has intentionally suppressed and concealed the material facts in the present complaint. The present complaint has been filed by it maliciously with an ulterior motive and it is nothing but a sheer abuse of the process of law. The true and correct facts are as follows: -

- a) That the respondent is a reputed real estate company having immense goodwill, comprised of law abiding and peace-loving persons and has always believed in satisfaction of its customers. The respondent has developed and delivered several prestigious projects such as 'Raheja Atlantis', 'Raheja Atharva', 'Raheja Shilas' and 'Raheja Vedanta' and in most of these projects a large number of families have already shifted after having taken possession and resident welfare associations have been formed which are taking care of the day to day needs of the allottees of the respective projects.
- b) That the Revanta project is one of the most iconic skyscrapers in the making, a passionately designed and executed project having many firsts and is the tallest building in Haryana with highest infinity pool and club in India. The scale of the project required a very in-depth scientific study and analysis, be it earthquake,

fire, wind tunneling facade solutions, landscape management, traffic management, environment sustainability, services optimization for customer comfort and public health as well, luxury and iconic elements that together make it a dream project for customers and the developer alike. The world's best consultants and contractors were brought together such as Thorton Tamasetti (USA) who are credited with dispensing world's best structure such as Petronas Towers (Malaysia), Taipei 101(Taiwan), Kingdom Tower Jeddah (world' tallest under construction building in Saudi Arabia and Arabtec makers of Burj Khalifa, Dubai (presently tallest in the world), Emirates palace Abu Dhabi etc.

- c) That compatible quality infrastructure (external) was required to be able to sustain internal infrastructure and facilities for such an iconic project requiring facilities and service for over 4000 residents and 1200 cars which cannot be offered for possession without integration of external infrastructure for basic human life be it availability and continuity of services in terms of clean water, continued fail safe quality electricity, fire safety, movement of fire tenders, lifts, waste and sewerage processing and disposal, traffic management

etc. Every customer including the complainant was well aware and was made well cautious that the respondent cannot develop external infrastructure as land acquisition for roads, sewerage, water, and electricity supply is beyond the control of the respondent.

- d) That despite the respondent fulfilling all its obligations as per the provisions laid down by law, the government agencies have failed miserably to provide essential basic infrastructure facilities such as roads, sewerage line, water and electricity supply in the sector where the said project is being developed. The development of roads, sewerage, laying down of water and electricity supply lines has to be undertaken by the concerned governmental authorities and is not within the power and control of the respondent. The respondent cannot be held liable on account of non-performance by the concerned governmental authorities. The respondent company has even paid all the requisite amounts including the External Development Charges (EDC) to the concerned authorities. However, yet, necessary infrastructure facilities like 60-meter sector roads including 24 meter wide road connectivity, water and sewage which were supposed to be developed by HUDA parallelly have not been developed. The picture/google images of the project site when the

project was launched along with the latest pictures of the project site and the area surrounding it shows no development of sector roads on sector 78, Gurugram.

- e) That the time period for calculating the due date of possession shall start only when the necessary infrastructure facilities will be provided by the governmental authorities and the same was known to the complainant from the very inception. It is submitted that non-availability of the infrastructure facilities is beyond the control of the respondent and the same also falls within the ambit of the definition of 'Force Majeure' condition as stipulated in Clause 4.4 of the agreement to sell.
- f) That the respondent had also filed RTI application for seeking information about the status of basic services such as Road, Sewerage, Water and electricity. Thereafter, the respondent received reply from HSVP wherein it is clearly stated that no external infrastructure facilities have been laid down by the concerned governmental agencies. The respondent can't be blamed in any manner on account of inaction of government authorities.
- g) That furthermore two High Tension (HT) cables lines were passing through the project site which were clearly shown and visible in the zoning plan dated 06.06.2011. The respondent was required to get these

HT lines removed and relocate such HT Lines for the blocks/floors falling under such HT Lines. The respondent proposed the plan of shifting the overhead HT wires to underground and submitted building plan to DTCP, Haryana for approval, which was approved by the DTCP, Haryana. The revised and approved Zoning plan of the area falling under HT. It is pertinent to mention that such HT Lines have been put underground in the revised Zoning Plan. The fact that two 66 KV HT lines were passing over the project land was intimated to all the allottees as well as the complainant. The respondent had requested to M/s KEI Industries Ltd for shifting of the 66 KV S/C Gurgaon to Manesar Line from overhead to underground Revanta project Gurgaon vide letter dated 01.10.2013. The HVPNL took more than one year in giving the approvals and commissioning of shifting of both the 66KV HT Lines. It was certified by HVPNL Manesar that the work of construction for laying of 66 KV S/C ; D/C 1200 Sq. mm. XLPE Cable (Aluminium) of 66 KV S/C Gurgaon - Manesar line and 66 KV D/C Badshahpur - Manesar line has been converted into 66 KV underground power cable in the land of the respondent's project which was executed successfully by M/s KEI Industries Ltd has been completed successfully and 66 KV D/C Badshahpur - Manesar Line was commissioned on



29.03.2015. Thereafter, HVPNL, Gurgaon issued the performance certificate for the same to the respondent dated 14.06.2017.

- h) That respondent got the overhead wires shifted underground at its own cost and only after adopting all necessary processes and procedures and handed over the same to the HVPNL and the same was brought to the notice of District Town Planner vide letter dated 28.10.2014 requesting to apprise DGTCP, Haryana for the same. That as multiple government and regulatory agencies and their clearances were involved/required and frequent shut down of HT supplies was involved, it took considerable time/efforts, investment and resources which falls within the ambit of the force majeure condition.
- i) That the delay, if any, in the project has been due to the delay in grant of the necessary approvals by the competent authorities and not due to any deficiency on part of the Respondent. The process of grant of the necessary approvals by the competent authorities had been beyond the control of the respondent. The respondent has made best possible endeavor and all efforts at every stage to diligently follow with the competent authorities for the concerned approvals. In fact, it is in the interest of the respondent too to complete the project as early as possible and handover

the possession to the complainants. However, much against the normal practice and expectations of the respondent, at every stage, each division of the concerned authority has taken time, which was beyond normal course and practice. That the construction of the structure in which the apartment is located is complete. It is further submitted that all the block work and the gypsum has also been completed. It is further pertinent to mention that as per the RERA, Haryana (Real Estate Regulatory Authority) the completion date of the project is June 2022.

- j) That the three factors: (1) delay in acquisition of land for development of roads and infrastructure (2) delay by government in construction of the Dwarka Expressway and allied roads; and (3) oversupply of the residential units in the NCR region, operated to not yield the price rise as was expected by a few. This cannot be a ground for complaint for refund as the application form itself has abundantly cautioned about the possible delay that might happened due to non-performance by Government Agencies.
- k) That in the present case, keeping in view the contracted price, the completed (and lived-in) apartment including interest and opportunity cost to the respondent may not yield profits as expected than what envisaged as possible profit. The completed building

structure as also the price charged may be contrasted with the possible profits v/s cost of building investment, effort and intent. It is in this background that the complaint, the prevailing situation at site and this response may kindly be considered. The present complaint has been filed with malafide motives and the same is liable to be dismissed with heavy costs payable to the respondent.

7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

E. Jurisdiction of the authority

8. The authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter as per provisions of section 11(4)(a) of the Act leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainant at a later stage.

F. Findings on the objections raised by the respondents

F.I. Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act

9. Objection raised the respondent that the authority is deprived of the jurisdiction to go into the interpretation of, or rights of



the parties inter-se in accordance with the apartment buyer's agreement executed between the parties and no agreement for sale as referred to under the provisions of the Act or the said rules has been executed inter se parties. The authority is of the view that the Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of ***Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)*** which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter....."

122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."

10. Also, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-

"34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

11. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various

heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature.

F.II Objection regarding complainant is in breach of agreement for non-invocation of arbitration

12. The respondent had raised an objection for not invoking arbitration proceedings as per the provisions of flat buyer's agreement which contains provisions regarding initiation of arbitration proceedings in case of breach of agreement. The clause 14.2 has been incorporated w.r.t arbitration in the buyer's agreement: -

"All or any disputes arising out or touching upon in relation to the terms of this Application/Agreement to Sell/ Conveyance Deed including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled through arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/modifications thereof for the time being in force. The arbitration proceedings shall be held at the office of the seller in New Delhi by a sole arbitrator who shall be appointed by mutual consent of the parties. If there is no consensus on appointment of the Arbitrator, the matter will be referred to the concerned court for the same. In case of any proceeding, reference etc. touching upon the arbitrator subject including any award, the territorial jurisdiction of the Courts shall be



Gurgaon as well as of Punjab and Haryana High Court at Chandigarh”.

13. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in ***National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506***, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force. Consequently, the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying the same analogy, the presence of arbitration clause could not be construed to take away the jurisdiction of the authority.

14. Further, in ***Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017,*** the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer. The relevant paras are reproduced below:

"49. Support to the above view is also lent by Section 79 of the recently enacted Real Estate (Regulation and Development) Act, 2016 (for short "the Real Estate Act"). Section 79 of the said Act reads as follows: -

"79. Bar of jurisdiction - No civil court shall have jurisdiction to entertain any suit or proceeding in respect of any matter which the Authority or the adjudicating officer or the Appellate Tribunal is empowered by or under this Act to determine and no injunction shall be granted by any court or other authority in respect of any action taken or to be taken in pursuance of any power conferred by or under this Act."

It can thus, be seen that the said provision expressly ousts the jurisdiction of the Civil Court in respect of any matter which the Real Estate Regulatory Authority, established under Sub-section (1) of Section 20 or the Adjudicating Officer, appointed under Sub-section (1) of Section 71 or the Real Estate Appellate Tribunal established under Section 43 of the Real Estate Act, is empowered to determine. Hence, in view of the binding dictum of the Hon'ble Supreme Court in A. Ayyaswamy (supra), the matters/disputes, which the Authorities under the Real Estate Act are empowered to decide, are non-arbitrable, notwithstanding an Arbitration Agreement between the parties to such matters, which, to a large extent, are similar to the disputes falling for resolution under the Consumer Act.

...

56. Consequently, we unhesitatingly reject the arguments on behalf of the Builder and hold that an Arbitration Clause in the afore-stated kind of Agreements between the Complainants and the Builder cannot circumscribe the jurisdiction of a



Consumer Fora, notwithstanding the amendments made to Section 8 of the Arbitration Act."

15. While considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. The relevant paras are of the judgement passed by the Supreme Court is reproduced below:

"25. This Court in the series of judgments as noticed above considered the provisions of Consumer Protection Act, 1986 as well as Arbitration Act, 1996 and laid down that complaint under Consumer Protection Act being a special remedy, despite there being an arbitration agreement the proceedings before Consumer Forum have to go on and no error committed by Consumer Forum on rejecting the application. There is reason for not interjecting proceedings under Consumer Protection Act on the strength an arbitration agreement by Act, 1996. The remedy under Consumer Protection Act is a remedy provided to a consumer when there is a defect in any goods or services. The complaint means any allegation in writing made by a complainant has also been explained in Section 2(c) of the Act. The remedy under the Consumer Protection Act is confined to complaint by consumer as defined under the Act for defect or deficiencies caused by

a service provider, the cheap and a quick remedy has been provided to the consumer which is the object and purpose of the Act as noticed above."

16. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within her right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

G. Findings on the relief sought by the complainant.

Relief sought by the complainant: To direct the respondent company to pay delayed possession interest to the complainants from the proposed dated of handing over possession i.e. 09.07.2017 till the actual date of handing over the possession of the unit no. IF2A-01.

17. In the present complaint, the complainants intend to continue with the project and are seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation



18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

.....

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

18. Article 4.2 of the agreement to sell provides for handing over of possession and is reproduced below:

4.2 Possession Time and Compensation

That the Seller shall sincerely endeavor to give possession of the Unit to the purchaser within thirty-six (36) months in respect of 'TAPAS' Independent Floors and forty eight (48) months in respect of 'SURYA TOWER' from the date of the execution of the Agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the construction is not completed within the time period mentioned above....."

19. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to providing necessary infrastructure specially road, sewer & water in the sector by the government, but subject to force majeure conditions or any government/ regulatory authority's action, inaction or omission and reason beyond the control of the seller. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and



against the allottee that even a single default by the allottee in making payment as per the plan may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the agreement to sell by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

20. **Admissibility of grace period:** As per clause 4.2 of the agreement to sell, the possession of the allotted unit was supposed to be offered within a stipulated timeframe of 36 months plus 6 months of grace period. It is a matter of fact that the respondent has not completed the project in which the allotted unit is situated and has not obtained the occupation certificate by January 2017. As per agreement to sell, the construction of the project was to be completed by January 2017 which is not complete till date. It may be further stated that asking for the extension of time in completing the



construction is not a statutory right nor has it been provided in the rules. Accordingly, in the present case this grace period of 6 months cannot be allowed to the promoter at this stage.

21. **Payment of delay possession charges at prescribed rate of interest:** Proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

22. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

23. Taking the case from another angle, the complainant-allottee was entitled to the delayed possession charges/interest only at the rate of Rs.7/- per sq. ft. per month as per relevant clauses of the buyer's agreement for the period of such delay; whereas the promoter was entitled to interest @ 18% per annum compounded at the time of every succeeding installment for the delayed payments. The functions of the authority are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of his dominate position and to exploit the needs of the home buyers. This authority is duty bound to take into consideration the legislative intent i.e., to protect the interest of the consumers/allottees in the real estate sector. The clauses of the buyer's agreement entered between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed possession. There are various other clauses in the buyer's agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the buyer's agreement are ex-facie one-sided, unfair, and unreasonable, and the same shall constitute the



unfair trade practice on the part of the promoter. These types of discriminatory terms and conditions of the buyer's agreement will not be final and binding

24. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 24.08.2021 is **7.30%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **9.30%**.
25. The definition of term 'interest' as defined under section 2(z) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

"(z) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

26. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., **9.30%** by the respondent/promoter which is the same as is being granted her in case of delayed possession charges.
27. On consideration of the circumstances, the documents, submissions made by the parties and based on the findings of the authority regarding contravention as per provisions of rule 28(2), the Authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 4.2 of the agreement executed between the parties on 09.01.2014, the possession of the subject apartment was to be delivered within 36 months from the date of agreement to sell. As far as grace period is concerned, the same is disallowed for the reasons quoted above. Therefore, the due date of handing over possession was 09.01.2017. The respondent has failed to handover possession of the subject apartment till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. The authority is of the considered view that there is delay on the part of the respondent to offer of possession of the allotted unit to the complainants as per the terms and



conditions of the agreement to sell dated 09.01.2014 executed between the parties. Further no OC/part OC has been granted to the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottees.

28. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such the complainants are entitled to delay possession charges at rate of the prescribed interest @ 9.30% p.a. w.e.f. 09.01.2017 till the handing over of possession as per provisions of section 18(1) of the Act read with rule 15 of the Rules.

H. Directions of the authority


29. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent is directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e. 09.01.2017 till the 09.04.2018 till the handing over of possession of the allotted unit through a

- valid offer of possession after obtaining the occupation certificate from the competent authority.
- ii. The complainants are directed to pay outstanding dues, if any, after adjustment of interest for the delayed period;
 - iii. The arrears of such interest accrued from 09.01.2017 till the date of order by the authority shall be paid by the promoter to the allottees within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottees before 10th of the subsequent month as per rule 16(2) of the rules;
 - iv. The rate of interest chargeable from the allottees by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(z) of the Act.
 - v. The respondent shall not charge anything from the complainants which is not the part of the agreement to sell. The respondent is not entitled to claim holding charges from the complainants/allottees at any point of

time even after being part of apartment buyer's agreement as per law settled by hon'ble Supreme Court in civil appeal no. 3864-3889/2020 decided on 14.12.2020.


30. Complaint stands disposed of.
31. File be consigned to registry.


(Samir Kumar)

Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 24.08.2021


(Vijay Kumar Goyal)

Member

HARERA
GURUGRAM