

**BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY,
GURUGRAM**

Date of decision: 24.08.2022

NAME OF THE BUILDER		M/S IREO GRACE REALTECH PVT. LTD.	
PROJECT NAME		THE CORRIDORS	
S. No.	Case No.	Case title	Appearance
1	CR/623/2018/438/2021	Sandeep Bansal V/S M/s Ireo Grace Realtech Pvt. Ltd.	Shri Manmeet Jamwal Shri M.K Dang
2	CR/2392/2021	Shyam Sunder Goyal V/S M/s Ireo Grace Realtech Pvt. Ltd.	Ms. Vaishali Shri M.K Dang
3	CR/2731/2021	Manju Jain V/S M/s Ireo Grace Realtech Pvt. Ltd.	Ms. Shubham Mahajan and Lavish Thukral Shri M.K Dang
4	CR/4735/2020	Bhanu Marwaha and Mona Marwaha V/S M/s Ireo Grace Realtech Pvt. Ltd.	Shri Sanjeev Sharma Shri M.K Dang
5	CR/6328/2019/1375/2021	Amit Jain V/S M/s Ireo Grace Realtech Pvt. Ltd.	Shri Parth Shri Keshav Yadav Proxy

CORAM:

Dr. K.K. Khandelwal
Shri Vijay Kumar Goyal

Chairman
Member

ORDER

1. This order shall dispose of all the five complaints titled above filed before the authority under section 31 of the Real Estate (Regulation and Development) Act, 2016 (hereinafter referred as "the Act") read with rule

28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (hereinafter referred as "the rules") for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all its obligations, responsibilities and functions to the allottees as per the agreement for sale executed inter se between parties.

2. The core issues emanating from them are similar in nature and the complainant(s) in the above referred matters are allottees of the project, namely, The Corridors situated at Sector-67 A, Gurugram being developed by the same respondent/promoter i.e., M/s Ireo Grace Realtech Private Limited. The terms and conditions of the buyer's agreements fulcrum of the issue involved in all these cases pertains to failure on the part of the promoter to deliver timely possession of the units in question, seeking award of refund the entire amount along with interest and the compensation.
3. The details of the complaints, reply status, unit no., date of agreement, possession clause, due date of possession, total sale consideration, total paid amount, and relief sought are given in the table below:

Project Name and Location	"The Corridors" at sector 67A, Gurgaon, Haryana.
Project area DTCP License No. Name of Licensee	37.5125 acres 05 of 2013 dated 21.02.2013 valid upto 20.02.2021 M/s Precision Realtors Pvt. Ltd. and 5 others
Rera Registered	Registered Registered in 3 phases Vide 378 of 2017 dated 07.12.2017(Phase 1) Vide 377 of 2017 dated 07.12.2017 (Phase 2) Vide 379 of 2017 dated 07.12.2017 (Phase 3)
Validity Status	

	30.06.2020 (for phase 1 and 2) 31.12.2023 (for phase 3)
Details of phases	Phase I: Tower A6 to A 10, B1 to B4 and C3 to C7 Phase II: Tower A1to A5, B5-B8, C8-C11, C1 and convenient shopping Phase III: Tower D1 to D5
Details of Occupation Certificate	31.05.2019 for phase 1 27.01.2022 for phase 2 Not obtained for phase 3
Possession Clause: - 13. Possession and Holding Charges Subject to force majeure, as defined herein and further subject to the Allottee having complied with all its obligations under the terms and conditions of this Agreement and not having default under any provisions of this Agreement but not limited to the timely payment of all dues and charges including the total sale consideration, registration chares, stamp duty and other charges and also subject to the allottee having complied with all the formalities or documentation as prescribed by the company, the company proposes to offer the possession of the said apartment to the allottee within a period of 42 months from the date of approval of building plans and/or fulfillment of the preconditions imposed thereunder(Commitment Period). The Allottee further agrees and understands that the company shall additionally be entitled to a period of 180 days (Grace Period), after the expiry of the said commitment period to allow for unforeseen delays beyond the reasonable control of the Company.	
Date of approval of building plans: 23.07.2013	
Date of environment clearance: 12.12.2013	
Date of fire scheme approval: 27.11.2014	
Due date of possession: 23.01.2017 (Calculated from the date of approval of building plans) Note: Grace Period is not allowed.	

Sr. No	Complaint No., Case Title, and Date of filing of complaint	Reply status	Unit No.	Unit admeasuring	Date of apartment buyer agreement	Total Sale Consideration / Total Amount paid by the complainant	Relief Sought
1.	CR/623/2018/438/2021 Sandeep Bansal V/S	25.09.2018	1403,14th Floor,B5 Tower	1334.97 sq. ft.	27.05.2014 Fourpartite agreement: 10.12.2015	TSC:- Rs. Rs. 1,31,69,719/-	Refund the entire amount along with interest

	M/s Ireo Grace Realtech Pvt. Ltd. DOF: 27.07.2018		(page no. 143 of complaint)			AP: - Rs. 1,29,90,585/-	Compensation
2.	CR/2392/2021 Shyam Sunder Goyal V/S M/s Ireo Grace Realtech Pvt. Ltd. DOF: 10.06.2021	09.08.2021	1201, 12th Floor, A4 Tower (page no. 22 of complaint)	1920.37 sq. ft.	02.06.2014	TSC: - Rs. 2,04,82,845/- AP: - Rs. 62,97,724/-	Refund the entire amount along with interest Compensation
3.	CR/2731/2021 Mariju Jain V/S M/s Ireo Grace Realtech Pvt. Ltd. DOF: 20.07.2021	19.07.2022	802, 8th floor, tower A3 (page no. 34 of complaint)	1920.22 sq. ft.	02.09.2014	TSC: - Rs. 2,04,81,265/- AP: - Rs. 1,87,99,558/-	Refund the entire amount along with interest
4.	CR/6328/2019/1375/2021 Amit Jain V/S M/s Ireo Grace Realtech Pvt. Ltd. D.O.F: 14.11.2019	03.01.2020	501, 5th floor, tower C9 (page no. 45 of complaint)	1300 sq. ft.	12.05.2014	TSC: - Rs. 1,43,86,083/- AP: Rs. 1,13,06,598/-	Refund the entire amount along with interest
5.	CR/4735/2020 Bhanu Marwaha and Mona Marwaha V/S M/s Ireo Grace Realtech Pvt. Ltd.	16.09.2021	1104, 11th Floor, 88 Tower (page no. 36 of complaint)	1937.53 sq. ft.	11.08.2014	TSC: - Rs. 2,01,17,258/- AP: Rs. 1,90,73,937/-	Refund the entire amount along with interest Compensation

	D.O.F: 24.12.2020					
<p>Note: In the table referred above certain abbreviations have been used. They are elaborated as follows:</p> <p>Abbreviation Full form TSC Total Sale consideration AP Amount paid by the allottee(s)</p>						

4. The aforesaid complaints were filed by the complainants against the promoter on account of violation of the builder buyer's agreement executed between the parties in respect of said units for not handing over the possession by the due date, seeking award of refund the entire amount along with interest.
5. It has been decided to treat the said complaints as an application for non-compliance of statutory obligations on the part of the promoter /respondent in terms of section 34(f) of the Act which mandates the authority to ensure compliance of the obligations cast upon the promoters, the allottee(s) and the real estate agents under the Act, the rules and the regulations made thereunder.
6. The facts of all the complaints filed by the complainant(s)/allottee(s) are similar. Out of the above-mentioned case, the particulars of lead case *CR/2731/2021 Manju Jain and Abhishek Jain V/S M/s Ireo Grace Realtech Pvt. Ltd.* are being taken into consideration for determining the rights of the allottee(s) qua refund the entire amount along with interest.

A. Project and unit related details

7. The particulars of the project, the details of sale consideration, the amount paid by the complainant(s), date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

**CR/2731/2021 Manju Jain and Abhishek Jain V/S M/s Ireo Grace
 Realtech Pvt. Ltd.**

S. N.	Particulars	Details
1.	Name of the project	"The Corridors" at sector 67A, Gurgaon, Haryana
2.	Nature of the project	Group Housing Colony
3.	Project area	37.5125 acres
4.	DTCP license no. and validity status	05 of 2013 dated 21.02.2013 valid upto 20.02.2021
5.	Name of licensee	M/s Precision Realtors Pvt. Ltd. and 5 others
6.	RERA Registered/ not registered	Registered Registered in 3 phases Vide 378 of 2017 dated 07.12.2017(Phase 1) Vide 377 of 2017 dated 07.12.2017 (Phase 2) Vide 379 of 2017 dated 07.12.2017 (Phase 3)
	Validity Status	30.06.2020 (for phase 1 and 2) 31.12.2023 (for phase 3)
8.	Unit no.	802, 8th floor, tower A3 (page no. 34 of complaint)
9.	Unit area admeasuring	1920.22 sq. ft.

		(page no. 34 of complaint)
10.	Date of approval of building plans	23.07.2013 (annexure R-13 on page no. 57 of reply)
11.	Date of allotment	12.08.2013 (annexure R-2 on page no. 41 of reply)
12.	Date of environment clearance	12.12.2013 (annexure R-24 on page no. 69 of reply)
13.	Date of builder buyer agreement	02.09.2014 (page no. 31 of complaint)
14.	Date of fire scheme approval	27.11.2014 (annexure R-26 on page no. 76 of reply)
15.	Due date of possession	23.01.2017 (calculated from the date of approval of building plans as the possession clause specifies for the same) Note: Grace Period is not allowed.
16.	Possession clause	13. Possession and Holding Charges Subject to force majeure, as defined herein and further subject to the Allottee having complied with all its obligations under the terms and conditions of this Agreement and not having default under any provisions of this Agreement but not limited to the

		<p>timely payment of all dues and charges including the total sale consideration, registration chares, stamp duty and other charges and also subject to the allottee having complied with all the formalities or documentation as prescribed by the company, the company proposes to offer the possession of the said apartment to the allottee within a period of 42 months from the date of approval of building plans and/or fulfillment of the preconditions imposed thereunder(Commitment Period). The Allottee further agrees and understands that the company shall additionally be entitled to a period of 180 days (Grace Period), after the expiry of the said commitment period to allow for unforeseen delays beyond the reasonable control of the Company.</p>
17.	Total sale consideration	Rs. 2,04,81,265/- (as per payment plan on page no. 67 of complaint)
18.	Amount paid by the complainants	Rs. 1,87,99,558/- (as per receipts on page no. 13-25 of complaint)
19.	Occupation certificate	27.01.2022 (annexure R-30 on page no. 83 of reply)

20.	Offer of possession	16.02.2022 (as intimated by the counsel for the respondent)
-----	---------------------	--

B. Facts of the complaint

The complainants have made the following submissions in the complaint: -

21. That the complainants booked a residential flat admeasuring to 1920.22 sq.ft located on 8th floor at tower A3 for an agreed consideration of Rs. 2,04,81,265/-.
22. That the complainants opted for installment payment scheme as their payment plan and being the bonafide allottees made the payments of the entire agreed consideration of the booked residential flat.
23. That accordingly a builder buyers agreement dated 02.09.2014 was executed between the parties vide which unit no. 802 in tower A3 of the aforementioned project of the respondent was allotted to them. That as per clause 13.3 of the aforesaid builder buyer's agreement the possession of the allotted flat complete in all respects within a period of 42 months from the date of approval of the building plans or fulfilment of the preconditions imposed thereunder.
24. That the Hon'ble Supreme court in 'Ireo Grace Realtech Pvt Ltd v. Abhishek Khanna' bearing Civil Appeal No.5785 of 2019 has observed that the 42 months of agreement for handing over the possession of the apartments would be required to be computed from the date on which fire NOC was issued and not from the date of building plans were sanctioned.

25. That in terms of the aforementioned judgment, Hon'ble Apex Court categorized the allottees in 2 phases. That allottees/buyers whose flats are ready shall fall under the purview of phase 1 and all other allottees/buyers whose flats/apartments in the concerned towers which are not constructed completed shall come under the ambit of phase 2.
26. The builder cannot force the allottees to take the apartment in any other complete tower of the said project. It is further submitted that the Hon'ble Supreme Court of India directed the allottees/buyers falling under the category of phase 1 to take the possession of their booked flat/apartment along with the compensation for the delay caused in completion of the project. That it was further directed to the builder to refund the amount deposited to the allottees in the category of phase 2 along with 9 % simple interest per annum from the date of sanction of fire noc i.e. November 2018 till the realization of the entire amount.
27. That the complainants herein come under category of phase 2 as the flat allotted to them is A-3-08-802 i.e., tower A3, 8th floor which is not ready, construction is not completed and there is no occupation certificate obtained by the respondent w.r.t the aforementioned tower. Therefore, the complainants are entitled to the refund of the entire amount deposited i.e. Rs. 1,88,50,590/- along with 9% simple interest from November 2018 till its actual realization.
28. That the complainants tried to resolve the issue amicably and wrote several emails to the respondent, in fact also conducted several meetings with the respondent. The respondent also offered another flat in the tower which is ready in all respects but then demanded additional Rs. 12,00,000/- towards preferential location charges. That despite defaulting

in providing the possession within the time stipulated, the reality is that the tower A3 till date not been constructed completely, still the respondent is demanding additional Rs. 12,00,000/- from them.

29. That the respondent has not obtained the occupation/completion certificate for the aforementioned project and hence failed to handover the peaceful possession of the allotted unit till date. That having no option left, complainants herein are filing the present complaint for the refund of the entire amount deposited by them towards the consideration of the allotted flat.

C. Relief sought by the complainants: -

30. The complainants have sought following relief(s):

- I. Direct the respondent to refund an amount of Rs. 1,88,50,590/- along with interest @ 9% p.a. from November 2018 till date of realisation.
- II. Direct the respondent to pay compensation for mental agony along with litigation costs.

31. On the date of hearing, the authority explained to the respondent/promoter about the contraventions as alleged to have been committed in relation to section 11(4) (a) of the act to plead guilty or not to plead guilty.

D. Reply by the respondent

The respondent has contested the complaint on the following grounds.

32. That the complaint is neither maintainable nor tenable and is liable to be out-rightly dismissed. The apartment buyer's agreement was executed between the parties prior to the enactment of the Real Estate (Regulation and Development) Act, 2016 and the provisions laid down in the said Act cannot be applied retrospectively.

33. That there is no cause of action to file the present complaint.
34. That the complainants are estopped from filing the present complaint by their acts, omissions, admissions, acquiescence's and laches.
35. That the complainants have no locus standi to file the present complaint.
36. That the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute i.e., clause 35 of the buyer's agreement.
37. That the complainants have not approached this authority with clean hands and has intentionally suppressed and concealed the material facts. The present complaint has been filed by it maliciously with an ulterior motive and it is nothing but a sheer abuse of the process of law. The true and correct facts are as follows:
 - That the complainant, after checking the veracity of the project namely, 'The Corridors', Sector 67-A, Gurgaon had applied for allotment of an apartment by filling the Booking Application Form and agreed to be bound by the terms and conditions of the same.
 - That vide its letter dated 12.08.2013 allotted the complainants apartment no. CD-A3-08-802 having tentative super area of 1920.22 sq. ft. for a total sale consideration of Rs. 2,04,81,265/-. The respondent sent copies of the agreement to the complainants vide its letter dated 16.12.2013. the apartment buyers agreement was executed between the parties on 02.09.2014.

- That vide payment request letter dated 17.04.2013, the respondent had raised the payment demand towards the second instalment for the net payable amount of Rs. 22,21,563/-. However, the amount credited only after reminder dated 28.05.2013 was sent by the respondent to the complainants.
- That vide payment request letter dated 30.03.2015, respondent had raised the payment demand towards the fourth instalment for the net payable amount of Rs. 25,27,598/-. However, only after reminders dated 15.05.2015 and 10.07.2015, the complainants made the payment towards the due amount.
- That vide payment request letter dated 02.08.2016, the respondent had raised the payment demand towards the fifth instalment for the net payable amount of Rs. 22,49,489/-. However, despite reminders dated 29.08.2016 and 21.09.2016, the complainants failed to remit the due amount and the same was accordingly added in the next instalment demand.
- That vide payment request letter dated 07.09.2016, respondent had raised the payment demand towards the sixth instalment for the net payable amount of Rs. 44,98,978/-. However, despite reminders dated 04.10.2016 and 27.10.2016, the complainants failed to remit the due amount and the same was accordingly added in the next installment demand.
- That vide payment request letter dated 25.10.2016, respondent had raised the payment demand towards the seventh installment for the net payable amount of Rs. 65,28,961.06.

However, despite reminders dated 21.11.2016 and 13.12.2016, the complainants failed to remit the due amount and the same was accordingly added in the next installment demand.

- That vide payment request letter dated 29.12.2016, respondent had raised the payment demand towards the eighth installment for the net payable amount of Rs. 84,78,673.11. However, despite reminders dated 24.01.2017 and 15.12.2017, the complainants failed to remit the due amount and the same was accordingly added in the next installment demand.
- That vide payment request letter dated 13.02.2017, respondent had raised the payment demand towards the ninth installment the net payable amount of Rs. 1,03,64,906.11. However, the said amount was paid by the complainants only after reminders dated 14.03.2017 and 17.04.2017 were sent by respondent.
- That as per clause 13.3 of the agreement, the possession has to be handed over within 42 months from the date of approval of building plans and preconditions imposed thereunder. The time was to be computed from the date of receipt of all requisite approvals. Even otherwise, the construction could not be raised in the absence of the necessary approvals. That it has been specified in sub- clause (iv) of clause 17 of the approval of building plan dated 23.07.2013 of the said project that the clearance issued by the Ministry of Environment and Forest, Government of India has to be obtained before starting the construction of the project. That the environment clearance for construction of the said project was granted on 12.12.2013.

Furthermore, in clause 39 of part A of the environment clearance dated 12.12.2013 it was stated that fire safety plan was to be duly approved by the fire department before the start of any construction work at site. That as per clause 35 of the environment clearance certificate dated 12.12.2013, the project was to obtain permission of mines & geology department for excavation of soil before the start of construction. The requisite permission from the department of mines & geology department has been obtained on 04.03.2014.

- That last of the statutory approvals which forms a part of the pre-conditions was the fire scheme approval which was obtained on 27.11.2014 and that the time period for offering the possession, according to the agreed terms of the buyer's agreement would have lapsed only on 27.11.2019. the respondent has already completed the construction of the tower in which the unit allotted to the complainants is located and applied for the grant of the occupation certificate on 10.09.2019.

38. That the complainants are trying to mislead this hon'ble forum by making baseless, false and frivolous averments. The respondent has already completed the construction of the tower in which the unit allotted to the complainants is located.
39. That the implementation of the said project was hampered due to non-payment of instalments by allottees on time and also due to the events and conditions which were beyond the control of the respondent, and which

have affected the materially affected the construction and progress of the project. Some of the force majeure events/conditions which were beyond the control of the respondent and affected the implementation of the project and are as under :

40. Inability to undertake the construction for approx. 7-8 months due to Central Government's Notification with regard to Demonetization: The respondent had awarded the construction of the project to one of the leading construction companies of India. The said contractor/ company could not implement the entire project for approx. 7-8 months w.e.f from 9-10 November 2016 the day when the Central Government issued notification with regard to demonetization. During this period, the contractor could not make payment to the labour in cash and as majority of casual labour force engaged in construction activities in India do not have bank accounts and were paid in cash on a daily basis. During Demonetization the cash withdrawal limit for companies was capped at Rs. 24,000 per week initially whereas cash payments to labour on a site of the magnitude of the project in question are Rs. 3-4 lakhs per day and the work at site got almost halted for 7-8 months as bulk of the labour being unpaid went to their hometowns, which resulted into shortage of labour. Hence the implementation of the project in question got delayed due on account of issues faced by contractor due to the said notification of central government.
41. There are also studies of Reserve Bank of India and independent studies undertaken by scholars of different institutes/universities and also newspaper reports of Reuters of the relevant period of 2016-17 on the

said issue of impact of demonetization on real estate industry and construction labour.

42. Thus, in view of the above studies and reports, the said event of demonetization was beyond the control of the respondent, hence the time period for offer of possession should be deemed to be extended for 6 months on account of the above.
43. Orders Passed by National Green Tribunal: In last four successive years i.e. 2015-2016-2017-2018, Hon'ble National Green Tribunal has been passing orders to protect the environment of the country and especially the NCR region. The Hon'ble NGT had passed orders governing the entry and exit of vehicles in NCR region. Also, the Hon'ble NGT has passed orders with regard to phasing out the 10-year-old diesel vehicles from NCR. The pollution levels of NCR region have been quite high for couple of years at the time of change in weather in November every year. The Contractor of the respondent could not undertake construction for 3-4 months in compliance of the orders of Hon'ble National Green Tribunal. There was a delay of 3-4 months as labour went back to their hometowns, which resulted in shortage of labour in April -May 2015, November- December 2016 and November- December 2017. The district administration issued the requisite directions in this regard.
44. In view of the above, construction work remained very badly affected for 6-12 months and due to the above stated major events and conditions which were beyond the control of respondent and the said period is also required to be added for calculating the delivery date of possession.
45. Non-Payment of Instalments by Allottees: Several other allottees were in default of the agreed payment plan, and the payment of construction

linked instalments was delayed or not made resulting in badly impacting and delaying the implementation of the entire project.

46. Inclement Weather Conditions viz. Gurugram: Due to heavy rainfall in Gurugram in the year 2016 and unfavourable weather conditions, all the construction activities were badly affected as the whole town was waterlogged and gridlocked as a result of which the implementation of the project in question was delayed for many weeks. Even various institutions were ordered to be shut down/closed for many days during that year due to adverse/severe weather conditions.
47. That Divisional Commissioner, Gurugram directed District Town Planner, Gurgaon to stop construction at site and for nearly two months the implementation kept in abeyance. Despite all these circumstances mentioned above respondent worked hard and tirelessly and was able to complete the construction of the apartment allotted to the complainants.
48. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

E. Jurisdiction of the authority

49. The plea of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial jurisdiction

50. As per notification no. **1/92/2017-1TCP dated 14.12.2017** issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject matter jurisdiction

51. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

52. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.

53. Further, the authority has no hitch in proceeding with the complaint and to grant a relief of refund in the present matter in view of the judgement passed by the Hon'ble Apex Court in *Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. 2021-2022(1) RCR(C)357 and reiterated in case of M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020 decided on 12.05.2022* wherein it has been laid down as under:

"86. From the scheme of the Act of which a detailed reference has been made and taking note of power of adjudication delineated with the regulatory authority and adjudicating officer, what finally culls out is that although the Act indicates the distinct expressions like 'refund', 'interest', 'penalty' and 'compensation', a conjoint reading of Sections 18 and 19 clearly manifests that when it comes to refund of the amount, and interest on the refund amount, or directing payment of interest for delayed delivery of possession, or penalty and interest thereon, it is the regulatory authority which has the power to examine and determine the outcome of a complaint. At the same time, when it comes to a question of seeking the relief of adjudging compensation and interest thereon under Sections 12, 14, 18 and 19, the adjudicating officer exclusively has the power to determine, keeping in view the collective reading of Section 71 read with Section 72 of the Act, if the adjudication under Sections 12, 14, 18 and 19 other than compensation as envisaged, if extended to the adjudicating officer as prayed that, in our view, may intend to expand the ambit and scope of the powers and functions of the adjudicating officer under Section 71 and that would be against the mandate of the Act 2016."

54. Hence, in view of the authoritative pronouncement of the Hon'ble Supreme Court in the cases mentioned above, the authority has the jurisdiction to entertain a complaint seeking refund of the amount and interest on the refund amount.

F. Findings on the objections raised by the respondent

F.1 Objection regarding jurisdiction of the complaint w.r.t the apartment buyer's agreement executed prior to coming into force of the Act.

55. The respondent submitted that the complaint is neither maintainable nor tenable and is liable to be outrightly dismissed as the buyers agreement was executed between the complainants and the respondent prior to the enactment of the Act and the provision of the said Act cannot be applied retrospectively.

56. The authority is of the view that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. The Act nowhere provides, nor can be so construed, that all previous agreements would be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation would be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. The numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017) decided on 06.12.2017* which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter..

122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a

retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."

57. Further, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-

"34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

58. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the builder-buyer agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules and regulations made thereunder and are not unreasonable or exorbitant in nature. Hence, in the light of above-

mentioned reasons, the contention of the respondent w.r.t. jurisdiction stands rejected.

F.II Objection regarding complainants are in breach of agreement for non-invocation of arbitration

59. The respondent submitted that the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute and the same is reproduced below for the ready reference:

35. Dispute Resolution by Arbitration

"All or any disputes arising out or touching upon in relation to the terms of this Agreement or its termination including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled amicably by mutual discussions failing which the same shall be settled through reference to a sole Arbitrator to be appointed by a resolution of the Board of Directors of the Company, whose decision shall be final and binding upon the parties. The allottee hereby confirms that it shall have no objection to the appointment of such sole Arbitrator even if the person so appointed, is an employee or Advocate of the Company or is otherwise connected to the Company and the Allottee hereby accepts and agrees that this alone shall not constitute a ground for challenge to the independence or impartiality of the said sole Arbitrator to conduct the arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/modifications thereto and shall be held at the Company's offices or at a location designated by the said sole Arbitrator in Gurgaon. The language of the arbitration proceedings and the Award shall be in English. The company and the allottee will share the fees of the Arbitrator in equal proportion".

60. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the

jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause.

61. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainant and builder could not circumscribe the jurisdiction of a consumer. The relevant paras are reproduced below:

"49. Support to the above view is also lent by Section 79 of the recently enacted Real Estate (Regulation and Development) Act, 2016 (for short "the Real Estate Act"). Section 79 of the said Act reads as follows:-

"79. Bar of jurisdiction - No civil court shall have jurisdiction to entertain any suit or proceeding in respect of any matter which the Authority or the adjudicating officer or the Appellate Tribunal is empowered by or under this Act to determine and no injunction shall be granted by any court or other authority in respect of any action taken or to be taken in pursuance of any power conferred by or under this Act."

It can thus, be seen that the said provision expressly ousts the jurisdiction of the Civil Court in respect of any matter which the Real Estate Regulatory Authority, established under Sub-section (1) of Section 20 or the Adjudicating Officer,



appointed under Sub-section (1) of Section 71 or the Real Estate Appellant Tribunal established under Section 43 of the Real Estate Act, is empowered to determine. Hence, in view of the binding dictum of the Hon'ble Supreme Court in A. Ayyaswamy (supra), the matters/disputes, which the Authorities under the Real Estate Act are empowered to decide, are non-arbitrable, notwithstanding an Arbitration Agreement between the parties to such matters, which, to a large extent, are similar to the disputes falling for resolution under the Consumer Act

...

56. Consequently, we unhesitatingly reject the arguments on behalf of the Builder and hold that an Arbitration Clause in the afore-stated kind of Agreements between the Complainants and the Builder cannot circumscribe the jurisdiction of a Consumer Fora, notwithstanding the amendments made to Section 8 of the Arbitration Act."

62. While considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the Hon'ble Supreme Court in case titled as **M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. The relevant para of the judgement passed by the Supreme Court is reproduced below:

"25. This Court in the series of judgments as noticed above considered the provisions of Consumer Protection Act, 1986 as well as Arbitration Act, 1996 and laid down that complaint under Consumer Protection Act being a special remedy, despite there being an arbitration agreement the proceedings before Consumer Forum have to go on and no error committed by Consumer Forum on rejecting the application. There is reason for not interjecting proceedings under Consumer Protection Act on the strength an arbitration agreement by Act, 1996. The remedy under Consumer Protection Act is a remedy provided to a consumer when there is a defect in any goods or services. The complaint means any allegation in writing made by a complainant has also been explained in Section 2(c) of the Act. The remedy under the Consumer Protection Act is confined to complaint by consumer as defined under the Act for defect or

deficiencies caused by a service provider, the cheap and a quick remedy has been provided to the consumer which is the object and purpose of the Act as noticed above."

63. Therefore, in view of the above judgements and considering the provisions of the Act, the authority is of the view that complainants are well within right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily. In the light of the above-mentioned reasons, the authority is of the view that the objection of the respondent stands rejected.

F.III Objections regarding force majeure

64. The respondents-promoter has raised the contention that the construction of the tower in which the unit of the complainants is situated, has been delayed due to force majeure circumstances such as various orders of the NGT and non-payment by allottees. The plea of the respondent are devoid of merit. First of all the possession of the unit in question was to be offered by 23.01.2017. The events alleged by the respondent do not have any impact on the project being developed by the respondent as the NGT orders were of very short duration of time which doesn't adversely affect the development of the project. Though some allottee may not be regular in paying the amount due but whether the interest of all the stakeholders concerned with the said project be put on hold due to fault of some of the allottee. Thus, the promoter respondent cannot be given any leniency on based of aforesaid reasons and it is well settled principle that a person cannot take benefit of his own wrong.

G. Findings on the relief sought by the complainants

G.I Direct the respondent to refund an amount of Rs. 1,88,50,590/- along with interest @ 9% p.a. from November 2018 till date of realisation.

65. The complainants have booked the residential apartment in the project named as 'The Corridors' situated at sector 67 A for a total sale consideration of Rs. 2,04,81,265/-. The complainants was allotted the above-mentioned unit vide allotment letter dated 12.08.2013. Thereafter the apartment buyer agreement was executed between the parties on 02.09.2014.
66. Keeping in view the fact that the allottee complainants wishes to withdraw from the project and demanding return of the amount received by the promoter in respect of the unit with interest on failure of the promoter to complete or inability to give possession of the unit in accordance with the terms of agreement for sale or duly completed by the date specified therein. The matter is covered under section 18(1) of the Act of 2016.
67. The buyer's agreement is a pivotal legal document which should ensure that the rights and liabilities of both builder/promoter and buyer/allottee are protected candidly. The buyer's agreement lays down the terms that govern the sale of different kinds of properties like residential, commercials etc. between the buyer and the builder. It is in the interest of both the parties to have a well-drafted buyer's agreement which would thereby protect the rights of both the builder and buyer in the unfortunate event of a dispute that may arise. It should be drafted in the simple and unambiguous language which may be understood by a common man with an ordinary educational background. It should contain a provision with

regard to stipulated time of delivery of possession of the apartment, plot or building, as the case may be and the right of the buyer/allottee in case of delay in possession of the unit. In pre-RERA period it was a general practice among the promoter/developer to invariably draft the terms of the apartment buyer's agreement in a manner that benefited only the promoter/developer. It had arbitrary, unilateral, and unclear clauses that either blatantly favoured the promoter/developer or gave them the benefit of doubt because of the total absence of clarity over the matter.

68. The respondent/ promoter has proposed to handover the possession of the subject apartment within a period of 42 months from the date of approval of building plans and/or fulfilment of the preconditions imposed thereunder plus 180 days grace period for unforeseen delays beyond the reasonable control of the company i.e., the respondent/promoter.
69. Further, in the present case, it is submitted by the respondent promoter that the due date of possession should be calculated from the date of fire scheme approval which was obtained on 27.11.2014, as it is the last of the statutory approvals which forms a part of the preconditions.
70. The authority has gone through the possession clause of the agreement in the present matter. On a bare reading of the said clause of the agreement reproduced above, it becomes clear that the possession in the present case is linked to the "fulfilment of the preconditions" which are so vague and ambiguous in itself. Nowhere in the agreement, it has been defined that fulfilment of which conditions forms a part of the pre-conditions, to which the due date of possession is subjected to in the said possession clause. If the said possession clause is read in entirety, the time period of handing over possession is only a tentative period for completion of the

construction of the unit in question and the promoter is aiming to extend this time period indefinitely on one eventuality or the other. Moreover, the said clause is an inclusive clause wherein the "fulfilment of the preconditions" has been mentioned for the timely delivery of the subject apartment. It seems to be just a way to evade the liability towards the timely delivery of the subject unit. According to the established principles of law and natural justice when a certain glaring illegality or irregularity comes to the notice of the adjudicator, the adjudicator can take cognizance of the same and adjudicate upon it. The inclusion of such vague and ambiguous types of clauses in the agreement which are totally arbitrary, one sided and against the interests of the allottee must be ignored and discarded in their totality. In the light of the above-mentioned reasons, the authority is of the view that the date of sanction of building plans ought to be taken as the date for determining the due date of possession of the unit in question to the complainant. Accordingly, in the present matter the due date of possession is calculated from the date of approval of building plans i.e., 23.07.2013 which comes out to be 23.01.2017.

71. The occupation certificate /part occupation certificate of the buildings/towers where allotted unit of the complainants are situated is received after filing of application by the complainants for return of the amount received by the promoter on failure of promoter to complete or unable to give possession of the unit in accordance with the terms of the agreement for sale or duly completed by the date specified therein. The complainants-allottee have already wished to withdraw from the project and the allottee has become entitled his right under section 19(4) to claim the refund of amount paid along with interest at prescribed rate from the

promoter as the promoter fails to comply or unable to give possession of the unit in accordance with the terms of agreement for sale. Accordingly, the promoter is liable to return the amount received by him from the allottee in respect of that unit with interest at the prescribed rate. This is without prejudice to any other remedy available to the allottee including compensation for which they may file an application for adjudging compensation with the adjudicating officer under sections 71 & 72 read with section 31(1) of the Act of 2016.

72. Further in the judgement of the Hon'ble Supreme Court of India in the cases of **Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. (supra)** reiterated in case of **M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020** decided on 12.05.2022. it was observed as under:

25. The unqualified right of the allottee to seek refund referred Under Section 18(1)(a) and Section 19(4) of the Act is not dependent on any contingencies or stipulations thereof. It appears that the legislature has consciously provided this right of refund on demand as an unconditional absolute right to the allottee, if the promoter fails to give possession of the apartment, plot or building within the time stipulated under the terms of the agreement regardless of unforeseen events or stay orders of the Court/Tribunal, which is in either way not attributable to the allottee/home buyer, the promoter is under an obligation to refund the amount on demand with interest at the rate prescribed by the State Government including compensation in the manner provided under the Act with the proviso that if the allottee does not wish to withdraw from the project, he shall be entitled for interest for the period of delay till handing over possession at the rate prescribed.

73. The promoter is responsible for all obligations, responsibilities, and functions under the provisions of the Act of 2016, or the rules and

regulations made thereunder or to the allottee as per agreement for sale under section 11(4)(a). The promoter has failed to complete or unable to give possession of the unit in accordance with the terms of agreement for sale or duly completed by the date specified therein. Accordingly, the promoter is liable to the allottee, as they wish to withdraw from the project, without prejudice to any other remedy available, to return the amount received by him in respect of the unit with interest at such rate as may be prescribed.

74. This is without prejudice to any other remedy available to the allottee including compensation for which allottee may file an application for adjudging compensation with the adjudicating officer under section 71 read with section 31(1) of the Act of 2016.
75. The authority hereby directs the promoter to return the amount received by him i.e. Rs. 1,87,99,558/- with interest at the rate of 10% (the State Bank of India highest marginal cost of lending rate (MCLR) applicable as on date +2%) as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the amount within the timelines provided in rule 16 of the Haryana Rules 2017 *ibid*.

G.II Direct the respondent to pay compensation for mental agony and litigation cost

73. The complainant in the aforesaid relief is seeking relief w.r.t compensation. Hon'ble Supreme Court of India in civil appeal nos. 6745-6749 of 2021 titled as *M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of UP & Ors.* (Decided on 11.11.2021), has held that an allottee is entitled to claim compensation under sections 12, 14, 18 and section 19 which is to be

decided by the adjudicating officer as per section 71 and the quantum of compensation shall be adjudged by the adjudicating officer having due regard to the factors mentioned in section 72. The adjudicating officer has exclusive jurisdiction to deal with the complaints in respect of compensation. Therefore, the complainant is advised to approach the adjudicating officer for seeking the relief of compensation.

H. Directions of the authority

74. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent/promoter is directed to refund the amount i.e., Rs 1,29,90,585/-, Rs. 62,97,724/-, Rs. 1,87,99,558/-, Rs. 1,13,06,598/-, Rs. 1,90,73,937/- respectively received by him from the complainants with interest at the rate of 10% as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the amount.
- ii. A period of 90 days is given to the respondent to comply with the directions given in this order and failing which legal consequences would follow.
- iii. This decision shall mutatis mutandis apply to cases mentioned in para 3 of this order.

- iv. The complaints stand disposed of. True certified copies of this order be placed on the case file of each matter. There shall be separate decrees in individual cases.
- v. Files be consigned to registry.

V.1-
(Vijay Kumar Goyal)
Member

Haryana Real Estate Regulatory Authority, Gurugram


(Dr. K.K. Khandelwal)
Chairman

Dated: 24.08.2022

HARERA
GURUGRAM

