

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no.: 5628 of 2022
First Date of Hearing: 28.09.2022
Order reserved on: 31.08.2023
Order Pronounced on: 21.09.2023

Mr. Rajeev Bhatiani
R/O H.No. 128/342, H Block, Kidwai Nagar,
Kanpur 208011, Uttar Pradesh. **Complainant**

Versus

M/s Ninaniya Estates Limited
Office at: Prism Tower, Tower A, 6th floor, Sector
2, Gwal Pahari, Gurgaon 122003 **Respondent**

CORAM:

Shri Vijay Kumar Goyal **Member**

APPEARANCE:

Sh. Dharamveer Singh (Advocate) **Complainant**
None **Respondent**

ORDER

1. This complaint has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions

A

under the provisions of the Act or the Rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

A. Unit and project details

2. The particulars of unit, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. N.	Particulars	Details
1.	Name of the project	Prism Hotels & Suits, Gwal Pahari, Sector 2, Gurgaon
2.	Project area	20876.97 sq.yds
3.	Nature of the project	Commercial
4.	DTCP license no. and validity status	Not available
5.	Name of licensee	M/s Ninaniya Estates Limited
6.	RERA Registered/ not registered	Not registered
7.	Unit no.	1404 & 1405, 14 th floor, Prism Hotels & Suits, Gwal Pahari, Sector 2, Gurgaon
8.	Unit area admeasuring	1300 sq. ft. (super area) (As per page no. 40 of the complaint)
9.	Date of booking	20.10.2016 (As pleaded by the complainant on page no. 35 of complaint)
10.	Allotment Letter	26.10.2016 (As pleaded by the complainant on



		page no. 35 of complaint)
11.	Date of execution of BBA and MOU	26.10.2016 (As per page no. 38 & 51 of complaint)
13.	Possession clause (As per agreement to sell)	6. "COMPLETION OF THE BUILDING" In 6(i) no specific date is mentioned but is written as earliest possible, whereas, As per 6 (ii) In case the building is not completed within 36 months / indefinitely delayed, then it will be the Buyer's option whether to accept the cancellation or claim back the amount paid with interest @ 24% (which is being paid on monthly basis)
14.	Due date of possession	26.10.2019
	Assured return clause as per MoU	2. The buyer has paid to the developer an amount of Rs. 50,00,000/- on which the developer shall give an investment assured return of Rs. 1,00,000/- per month w.e.f. 26.10.2016. 3. The developer has given in advance 36 PDC cheques towards assured return of Rs. 1,00,000/- each of 1 st day of every month starting from 26.10.2016 and assure its clearance on presentation by the due date. if the possession of the fully furnished said units is handed



		over before the period of 36 months then the buyer will return the remaining balance cheques back to the developer and if the possession is delayed by more than 36 months then the developer will continue to pay to the buyer an amount of RS. 1,00,000/- per month on or before 26 th day of every month till the fully furnished said units are handed over to the buyer.
14.	Total sale consideration	50,00,000/- excluding other charges (As per page no. 52 of complaint)
15.	Amount paid by the complainants	Rs.50,00,000/- (As per page no. 52 of complaint)
16.	Occupation certificate	20.04.2017 (As per page no. 42 of reply)

B. Fact of the complaint

4. The complainant has made the following submissions: -

- i. That the complainant on 20.10.2016 had booked two suites bearing no.s 1404 & 1405 in the project called as "Prism Hotels & Suites" admeasuring approximately 1300 sq. ft. of each unit and the respondent was responsible for development and conceptualization of Prism Hotel & Suites claiming to Five Star Hotel and Suites Complex admeasuring 20876.97 sq. yds. approx. in the revenue estate of Gwal Pahari, Distt. Gurgaon (along the Gurgaon - Faridabad Scheduled Road).



- II. That the complainant on the request of the respondent had made the payment of Rs. 50,00,000/- at the time of booking and the respondent had assured that the complainant will get an investment return of Rs. 1,00,000/- per month for a maximum period of 36 months from the date of booking and if there is delay the complainant will get assured return amount till the fully furnished said unit is handed over to the complainant.
- III. That the complainant and the respondent has again agreed in MoU dated 26.10.2016 that the complainant would get investment return of Rs. 1,00,000/- per month till the fully furnished said unit is handed over to him.
- IV. That as per the terms and conditions of the buyer's agreement and MoU it was agreed that the complainant has all the rights to transfer the said unit to third party and further the complainant has right to recover the assured investment return till the time of possession is not handed over to the complainant of said unit.
- V. That the respondent against the said investment return had issued 36 post-dated cheques to the complainant towards assured return of Rs.1,00,000/- each of 1st day of every month starting from 26.10.2016 and assure its clearance on presentation by the due date. The respondent had cleared the cheques up to 27.06.2019 for 33 months. The respondent thereafter transferred Rs.30,000/- on 05.01.2021 and Rs.50,000/- on 09.01.2022. Thereafter, the respondent stopped the payment towards assured investment return and sale-back guarantee.




- VI. That the complainant visited the respondent many a time however the respondent refused to pay the assured return. The respondent neither handed over the possession of the said unit nor paying the amount assured at the time of booking.
- VII. That the due date of delivery of possession of the said units in question was October 2019. The complainant after passing of the due date for delivery of possession visited the office of the respondent on various occasions and had requested its officials multiple times to handover the possession and for the payments of assured investment return in terms of the said agreement and MoU. However, the respondent's officials have kept on evading the queries raised by the complainant on one pretext or the other, in order to leave no option for the complainant to back out of the transaction.
- VIII. That the aforesaid act of the respondent is violative of Section 13 of the Act, 2016. Furthermore, it is submitted that the aforesaid practice has been adopted by the builders/developer/promoters including the respondent invariably in order to gain an undue advantage and assume dominance over an intending purchaser. The aforesaid provision has been incorporated in the Act in order to curb such malpractices of obtaining part or full consideration amount prior to execution of the buyer's agreement.
- IX. That the complainant on the instructions of the respondent had made 100% payment as demanded prior of booking the said unit to the respondent. The details of the amount paid are as under: -

Date	Cheque No.	Bank	Amount
------	------------	------	--------



20.10.2016	390996	Axis Bank	Rs.25,00,000/-
20.10.2016	Cash	-----	Rs.25,00,000/-

- X. That the due date for delivery of possession of the said units in terms of BBA was 27.10.2019. However, the possession has not been offered to complainant by the respondent till date.
- XI. That the complainant consequently visited the site of the said project in order to ascertain the status of construction on site and possession of the said unit and amount of assured return is also not paid by the respondent to the complainant. It was found that the construction of the said project is complete and still the possession of the said suite is not handed over. The complainant enquired for the status of possession, the respondent had informed that the respondent has not received occupancy certificate from the competent authority and the same is in process. Further, it was informed that once the occupancy certificate is issued the respondent will hand over the possession and the amount of assured investment return will be paid at the time of final adjustment, if any. The complainant lastly visited the office of the respondent on 05.05.2022 in order to ascertain the status of project, possession and payment towards assured return. However, the complainant again received the same answer about waiting of occupancy certificate from the authority.
- XII. That the respondent as per law is liable to fairly and transparently make available and disclose complete information to the complainant about the status of construction, possession and



- investment return amount but there has been a delay of more than 3 years in delivery of possession of the said unit to the complainant.
- XIII. That the respondent cannot hold the possession of the said unit for indefinite period without paying the assured return to the complainant.
- XIV. That the respondent has deliberately not fulfilling its obligation, nor has it complied with the terms and conditions as laid down in the buyer's agreement and MoU dated 26.10.2016. The respondent did not have intention to handover the said unit nor payment towards assured return.
- XV. That the complainant has been subjected to acute monetary loss, inconvenience, mental agony and harassment by aforesaid acts of the respondent. It is submitted that the complainant is entitled to compensation on account of mental agony and harassment caused to him. The complainant reserves his right to seek compensation apart from the reliefs claimed hereunder from the appropriate forum.
- XVI. That the complainant had personally inspected the site of the said project on 08.05.2022 and came to know that the said project is complete and still the possession is not handed over.

C. Relief sought by the complainant

5. The complainant has sought the following relief sought: -
- i. Direct the respondent to deliver the possession of the said unit in question as per terms in BBA and MOU dated 26.10.2016.



- ii. Direct respondent to pay interest/charges towards delay in possession to the complainant for the period of delay from October 2019.
- iii. Direct respondent to pay pending assured investment return as per BBA and MoU dated 26.10.2016
- iv. Direct respondent to deliver copy of occupancy certificate, Deed of Declaration and copies of all approvals from the competent authorities to the complainant.
- v. Direct respondent not to charge holding charges, maintenance charges, till the delivery of said unit in question, complete in all respects.
- vi. Direct respondent to pay a sum of Rs. 1,00,000/- to complainant as reimbursement of legal expenses.

D. Reply by the respondent

6. The respondent contested the complaint on the following grounds:

- a. That the respondent is a company, registered under the Companies Act, 1956 having its registered office at PRISM TOWER, Tower- A, 6th Floor, Sector- 2, Gwal Pahari, Gurugram - Faridabad Road, Gurugram, Haryana - 122003.
- b. That at the very outset it is submitted that the present complaint is not maintainable or tenable in the eyes of law. The complainant has misdirected himself in filing the above captioned complaint before this Authority as the reliefs being claimed by the complainant cannot be said to fall within the realm of jurisdiction of this Authority. It is pertinent to mention here that for the fair adjudication of grievance as alleged by the complainant requires detailed deliberation by leading

A

the evidence and cross-examination, thus only the Civil Court has jurisdiction to deal with the cases required detailed evidence for proper and fair adjudication.

- c. That the complainant came to the officials of the respondent for booking a unit in one the most coveted projects of the respondent company and complainant submitted the application form and paid the booking amount accordingly. That at the time of signing the application form, the respondent officials clarified and explained in detail all the terms and conditions of the application form. Thus, the complainant is not entitled for the relief which he is seeking by the way of the present complaint as he is already seeking the claim of assured return in respect of the unit in question and the present petition is not maintainable under the provisions of the Act, 2016.
- d. That there is a complete lack of evidence to prove any of the false allegations as raised by the complainant moreover the complainant has already received a sum of Rs. 33,75,161/- towards the payment of assured return in respect of the unit in question. Thus, the complainant is not entitled for the relief which he is seeking by the way of the present complaint as he is already seeking the claim of assured return in respect of the unit in question.
- e. That it is pertinent to mention that the present complaint is not maintainable before this Authority as it is crystal clear from reading the complaint that the complainant is not an 'Allottee', but is an 'Investor', who is only seeking assured return from the respondent, by way of present petition, which is not maintainable under the provisions of the Act, 2016.



- f. That in view of the judgment and order dated 16.10.2017 passed by the Maharashtra RERA Authority in the complaint titled ***Mahesh Pariani vs. Monarch Solitaire order, Complaint No: CC00600000000078 of 2017*** wherein it has been observed that in case where the complainant has invested money in the project with sole intention of gaining profits out of the project, then the complainant is in the position of co-promoter and cannot be treated as 'allottee'. Thus, in view of the aforesaid decision, the complainant could not and ought not have filed the present complaint being a co-promoter.
- g. That in the matter of ***Brhimjeet &Ors vs. M/s Landmark Apartments Pvt. Ltd. (Complaint No. 141 of 2018)***, this Hon'ble Authority has taken the same view as observed by Maharashtra RERA in Mahesh Pariani (supra). Thus, the RERA Act, 2016 cannot deal with issues of assured return. Hence, the complaint deserves to be dismissed at the very outset.
- h. That further in the matter of ***Bharam Singh &Ors vs. Venetian LDF Projects LLP (Complaint No. 175 of 2018)***, the Hon'ble Real Estate Regulatory Authority, Gurugram upheld its earlier decision of not entertaining any matter related to assured returns.
- i. That it is pertinent to mention that the complainant's act is also violative of the provisions of Banning of Unregulated Deposit Ordinance, 2019 as she is falling within the definition of Deposit Takers", as per the section 2(6) of "The Banning of Unregulated Deposit Schemes Ordinance, 2019 and the said ordinance bans such deposits, thereby also bars such assured returns.

A

- j. That the complainant is attempting to seek an advantage of the slowdown in the real estate sector, and it is apparent from the facts of the present case that the main purpose of the present complaint is to harass the respondent by engaging and igniting frivolous issues with ulterior motives to pressurize the respondent. Thus, the complaint is without any basis and no cause of action has arisen till date in favour of the complainant and against the respondent and hence, the complaint deserves to be dismissed.
- k. That from the bare reading of the buyer's agreement executed between the parties, it is clearly visible that the intention of the complainant has never been to take possession and only to gain assured returns. The respondent has already completed the unit/project in question. Moreover, the respondent has already received the occupation certificate in respect of the unit in question on 20.04.2017 which is much prior to the coming of HRERA rules and regulations.
- l. That the sole motive of the complainant is to get profits from the project by the way of assured returns scheme. Thus, the complainant shall be treated as co-promoter in the project, in no eventuality, he may be called as the "Allottee" before this Authority under the definition and provisions of RERA Act, 2016 and, thus, on this ground alone, the present complaint is not maintainable in the eyes of law before this Authority and is liable to be rejected.
- m. That it further submitted that if there was any alteration in the timeline of the completion of the project, it was beyond the control of the respondent owing to the following reasons:

- Policies regarding availability of FAR based on various factors/ grounds and conditions including TOD and TDR.
- Revised taxation policies including GST, Brokerage Policies.
- Environmental restrictions such as use of untreated water and frequent stoppage of construction due to pollution control measure on environment etc.
- Increase in the cost of construction material.
- Two stage process of environmental clearance which takes 2 to 3 years.
- Labour strikes and shortage of construction workers, construction material and even the contractor hired for the construction works was not performing as per the scope of the project work and the Respondent had to send constant reminders to the contractor regarding slow pace of work and workforce deployed, which was resulting in timeline alterations for the timely completion of project.
- Statutory construction ban across the NCR region during the winter season, resulting in slow down of the project.
- Many investors in the project had defaulted in timely payment of instalments due to which it became difficult for the Respondent to adhere to the timelines for the completion of the project.
- The connecting roads to the project were not timely acquired by the Government authorities, thus the construction equipment, raw material and labour ingress became a difficult task. The same was a major component which lead to the

A

changed timelines in the completion of the project since the construction and development works became slow and delayed.

- o Demonetisation also resulted in delaying the timely completion of project. Moreover, in the matter of **Anoop Kumar Rath Vs M/S ShethInfraworld Pvt. Ltd.** in appeal no. AT00600000010822 vide order dated 30.08.2019 the Maharashtra Appellate Tribunal while adjudicating points be considered while granting relief and the spirit and object behind the enactment of the Act, 2016 in para 24 and para 25 discussed in detail the actual purpose of maintaining a fine balance between the rights and duties of the promoter as well as the allottee. The Ld. Appellate Tribunal vide the said judgment discussed the aim and object of the Act, 2016.
- n. That since the hurdles faced by the respondent company were beyond the control of the respondent, no fault can be found qua the respondent. It is further submitted that, the alteration in the timeline was beyond the control as indicated in previous paragraph. That it is extremely important to bring to the notice of this Authority that the alteration in the timeline of development of project in question was due to external, unseen, and unavoidable reasons and there was no fault on part of the respondent company.
- o. That there was an instant decline in the real estate market within the one year of the launch of the project in question. It is important to mention here that while executing the construction of such a large-scale project a continuous and persistent flow of fund is the essence of



smooth operations. However, this situation prevailed and continued for a longer period. Moreover, in the year 2018, Non-Banking Financial Company Crisis also led to drying up the source of funding for the sector which further led to alteration in the timeline of the completion of the project.

- p. That the alterations in the timeline for the completion of the project cannot be attributed to the respondent company and is result of external factors which were beyond the of control of the respondent, which is completely absurd since, the timeline as postulated within the agreement are intended and tentative and based on the timely payments made by the investors, force majeure etc. That the Clause 6(i) of the buyer's agreement clearly in explicit terms states that the estimated time of the completion of the project may change due to Force Majeure or by the reasons beyond the control of the company.
- q. That it is further submitted that the main relief of the Complainant is just for the non-payment of assured returns, interest and compensation, which shows the intent of the complainant was limited to earn profits and not to use the unit in question for any personal purpose for herself. Thus, the complainant cannot be held as "Allottee" under definition given in the Act, 2016 and the complaint is also liable to be dismissed.
- r. That it is brought to the knowledge of the Authority that the complainant is guilty of placing untrue facts and is attempting to hide the true colour of the intention of the complainant. Before buying the property, the complainant was aware of the status of the project and



the fact that the commercial unit was only intended for lease and never for physical possession.

- s. That, it is evident that the entire case of the complainant is nothing but a web of lies and the false and frivolous allegations made against the respondent are nothing but an afterthought, hence the complaint filed by the complainant deserves to be dismissed with heavy costs.
7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

E. Jurisdiction of the Authority

8. The respondent has raised a preliminary submission/objection the authority has no jurisdiction to entertain the present complaint. The objection of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.1 Territorial jurisdiction

9. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.



E.II Subject matter jurisdiction

10. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottees as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be.

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

11. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.
12. Further, the authority has no hitch in proceeding with the complaint and to grant the relief sought in the present matter in view of the judgement passed by the Hon'ble Apex Court in *Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. 2020-2021 (1) RCR (C), 357* and reiterated in case of *M/s Sana Realtors Private*

A

Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020 decided on 12.05.2022 wherein it has been laid down as under:

"86. From the scheme of the Act of which a detailed reference has been made and taking note of power of adjudication delineated with the regulatory authority and adjudicating officer, what finally culls out is that although the Act indicates the distinct expressions like 'refund', 'interest', 'penalty' and 'compensation', a conjoint reading of Sections 18 and 19 clearly manifests that when it comes to refund of the amount, and interest on the refund amount, or directing payment of interest for delayed delivery of possession, or penalty and interest thereon, it is the regulatory authority which has the power to examine and determine the outcome of a complaint. At the same time, when it comes to a question of seeking the relief of adjudging compensation and interest thereon under Sections 12, 14, 18 and 19, the adjudicating officer exclusively has the power to determine, keeping in view the collective reading of Section 71 read with Section 72 of the Act. If the adjudication under Sections 12, 14, 18 and 19 other than compensation as envisaged, if extended to the adjudicating officer as prayed that, in our view, may intend to expand the ambit and scope of the powers and functions of the adjudicating officer under Section 71 and that would be against the mandate of the Act 2016."

13. Hence, in view of the authoritative pronouncement of the Hon'ble Supreme Court in the cases mentioned above, the authority has the jurisdiction to entertain a complaint seeking refund of the amount and interest for the delayed delivery of possession.

F. Findings on objections raised by the respondent:

F.I Objection regarding the complainant being investor.

14. The respondent has taken a stand that the complainant is the investor and not consumer. Therefore, he is not entitled to the protection of the Act and are not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumer of the real estate sector. The authority observes that the respondent is correct in stating that the Act is

enacted to protect the interest of consumer of the real estate sector. It is settled principle of interpretation that the preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time the preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if the promoter contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the apartment buyer's agreement, it is revealed that the complainant is a buyer of a built up unit and has paid a total price of Rs. 50,00,000/- to the promoter towards purchase of an built up unit in its project.

15. The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as *M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.* has also held that the concept of investor is not defined or referred to in the Act. Thus, the contention of the promoter that the allottee being investor is not entitled to protection of this Act also stands rejected.

F.II Objection regarding force majeure conditions:

16. The respondent-promoter raised the contention that the construction of the project was delayed due to force majeure conditions such as demonetisation, certain environment restrictions, weather conditions in NCR region, increase in cost of construction material, connecting roads to the project were not timely acquired by the government authorities and non-payment of instalment by different allottees of the project, etc. But all the pleas advanced in this regard are devoid of merit. Therefore, it is nothing but obvious that the project of the respondent was already

A

delayed, and no extension can be given to the respondent in this regard. The events taking place such as restriction on construction due to weather conditions were for a shorter period of time and are yearly one and do not impact on the project being developed by the respondent. Though some allottees may not be regular in paying the amount due but the interest of all the stakeholders concerned with the said project cannot be put on hold due to fault of on hold due to fault of some of the allottees. Thus, the promoter/respondent cannot be given any leniency based on aforesaid reasons and the plea advanced in this regard is untenable.

F. Findings on the relief sought by the complainant:

F.I Direct the respondent to deliver the possession of the said unit in question as per terms in BBA and MOU dated 26.10.2016

17. The respondent obtained the occupation certificate from the competent Authority on 20.04.2017.

F.II Assured return

18. The complainant has sought relief of pending assured investment return in terms of the buyer's agreement and MOU both dated 26.10.2016. As per clause 12 of MoU, the developer agreed to pay investment assured return of Rs. 1,00,000/- per month w.e.f. 26.10.2016. Further, as per clause 3 of MoU, the developer has given advance 36 post-dated cheques towards such assured return of Rs. 1,00,000/- each bearing 1st date of every month starting from 26.10.2016. It further assured clearance of such cheques on presentation by the due date. The said clause also specified that if the possession of the fully furnished unit is handed over before the period of 36 months then the buyer will return the remaining balance cheques back to the developer but if the possession gets delayed by more than 36 months then it would continue to pay to the buyer an amount of Rs. 1,00,000/- per

A

month on or before 26th day of every month till the handing over of fully furnished units. The relevant clauses are produced for the ready reference:

"Clause 2: The Buyer has paid to the Developer an amount of RS. 50,00,000/- on which the developer shall give an investment assured return of Rs. 1,00,000/- per month w.e.f. 26.10.2016"

"Clause 3: The Developer has given in advance 36 PDC cheques towards assured return of Rs. 1,00,000 each of 1st day of every month starting from 26.10.2016 and assure its clearance on presentation by the due date. If the possession of the fully furnished said units is handed over before the period of 36 months then the buyer will return the remaining balance cheques back to the developer and if the possession is delayed by more than 36 months then the developer will continue to pay to the buyer an amount of Rs. 1,00,000/- per month on or before 26th day of every month till the fully furnished said units are handed over to the buyer".

19. It is pleaded by the complainant, that the respondent has not complied with the terms and conditions of the agreement and the MoU. Though for sometime the assured return was paid by the respondent as admitted by the respondent in its reply, but later it failed to fulfill the obligation conferred over it. However, the respondent in its reply contended that the complainant has already received a sum of Rs.33,75,161/- towards the payment of assured return in respect of the subject unit. The respondent submitted that it has already received the occupation certificate by the competent authority on 20.04.2017 in respect of subject unit. Furthermore, the respondent states that the complainant's act is violation of the provisions of Banning of Unregulated Deposit Ordinance, 2019 as she is falling within the definition of "Deposit Takers" as per the section 2(6) of the Banning of Unregulated Deposit Schemes Ordinance, 2019 and the said ordinance bans such deposits, thereby also bars such assured returns.

20. The Act of 2016 defines "agreement for sale" means an agreement entered into between the promoter and the allottee [Section 2(c)]. An agreement for sale is defined as an arrangement entered between the promoter and

allottee with freewill and consent of both the parties. An agreement defines the rights and liabilities of both the parties i.e., promoter and the allottee and marks the start of new contractual relationship between them. This contractual relationship gives rise to future agreements and transactions between them. The different kinds of payment plans were in vogue and legal within the meaning of the agreement for sale. One of the integral part of this agreement is the transaction of assured return inter-se parties. The "agreement for sale" after coming into force of this Act (i.e., Act of 2016) shall be in the prescribed form as per rules but this Act of 2016 does not rewrite the "agreement" entered between promoter and allottee prior to coming into force of the Act as held by the Hon'ble Bombay High Court in case *Neelkamal Realtors Suburban Private Limited and Anr. v/s Union of India & Ors., (Writ Petition No. 2737 of 2017) decided on 06.12.2017*. Since the agreement defines the buyer-promoter relationship therefore, it can be said that the agreement for assured returns between the promoter and allottee arises out of the same relationship. Therefore, it can be said that the real estate regulatory authority has complete jurisdiction to deal with assured return cases as the contractual relationship arise out of agreement for sale only and between the same parties as per the provisions of section 11(4)(a) of the Act of 2016 which provides that the promoter would be responsible for all the obligations under the Act as per the agreement for sale till the execution of conveyance deed of the unit in favour of the allottee. Now, three issues arise for consideration as to:

- i. Whether the authority is within its jurisdiction to vary its earlier stand regarding assured returns due to changed facts and circumstances.

- ii. Whether the authority is competent to allow assured returns to the allottee in pre-RERA cases, after the Act of 2016 came into operation,
- iii. Whether the Act of 2019 bars payment of assured returns to the allottee in pre-RERA cases.

21. While taking up the cases of *Brhimjeet & Anr. Vs. M/s Landmark Apartments Pvt. Ltd. (complaint no 141 of 2018)*, and *Sh. Bharam Singh & Anr. Vs. Venetain LDF Projects LLP" (supra)*, it was held by the authority that it has no jurisdiction to deal with cases of assured returns. Though in those cases, the issue of assured returns was involved to be paid by the builder to an allottee but at that time, neither the full facts were brought before the authority nor it was argued on behalf of the allottees that on the basis of contractual obligations, the builder is obligated to pay that amount. However, there is no bar to take a different view from the earlier one if new facts and law have been brought before an adjudicating authority or the court. There is a doctrine of "prospective overruling" and which provides that the law declared by the court applies to the cases arising in future only and its applicability to the cases which have attained finality is saved because the repeal would otherwise work hardship to those who had trusted to its existence. A reference in this regard can be made to the case of *Sarwan Kumar & Anr Vs. Madan Lal Aggarwal Appeal (civil) 1058 of 2003 decided on 06.02.2003* and wherein the Hon'ble Apex Court observed as mentioned above. So, now the plea raised with regard to maintainability of the complaint in the face of earlier orders of the authority is not tenable. The authority can take a different view from the earlier one on the basis of new facts and law and the pronouncements made by the apex court of the land. It is now well settled preposition of law

that when payment of assured returns is part and parcel of builder buyer's agreement (maybe there is a clause in that document or by way of addendum , memorandum of understanding or terms and conditions of the allotment of a unit), then the builder is liable to pay that amount as agreed upon and can't take a plea that it is not liable to pay the amount of assured return. Moreover, an agreement for sale defines the builder-buyer relationship. So, it can be said that the agreement for assured returns between the promoter and an allottee arises out of the same relationship and is marked by the original agreement for sale. Therefore, it can be said that the authority has complete jurisdiction with respect to assured return cases as the contractual relationship arises out of the agreement for sale only and between the same contracting parties to agreement for sale. In the case in hand, the issue of assured returns is on the basis of contractual obligations arising between the parties. Then in case of ***Pioneer Urban Land and Infrastructure Limited & Anr. v/s Union of India & Ors. (Writ Petition (Civil) No. 43 of 2019) decided on 09.08.2019***, it was observed by the Hon'ble Apex Court of the land that "...allottees who had entered into "assured return/committed returns' agreements with these developers, whereby, upon payment of a substantial portion of the total sale consideration upfront at the time of execution of agreement, the developer undertook to pay a certain amount to allottees on a monthly basis from the date of execution of agreement till the date of handing over of possession to the allottees". Further, after coming into force the Act of 2016 w.e.f 01.05.2017, the builder is obligated to register the project with the authority being an ongoing project as per proviso to section 3(1) of the Act of 2017 read with rule 2(o) of the Rules, 2017. The Act of 2016 has no

A

provision for re-writing of contractual obligations between the parties as held by the Hon'ble Bombay High Court in case *Neelkamal Realtors Suburban Private Limited and Anr. v/s Union of India & Ors., (supra)* as quoted earlier. So, the respondent/builder can't take a plea that there was no contractual obligation to pay the amount of assured returns to the allottee after the Act of 2016 came into force or that a new agreement is being executed with regard to that fact. When there is an obligation of the promoter against an allottee to pay the amount of assured returns, then he can't wriggle out from that situation by taking a plea of the enforcement of Act of 2016, BUDS Act 2019 or any other law.

22. It is pleaded on behalf of respondent/builder that after the Banning of Unregulated Deposit Schemes Act of 2019 came into force, there is bar for payment of assured returns to an allottee. But again, the plea taken in this regard is devoid of merit. Section 2(4) of the above mentioned Act defines the word 'deposit' as *an amount of money received by way of an advance or loan or in any other form, by any deposit taker with a promise to return whether after a specified period or otherwise, either in cash or in kind or in the form of a specified service, with or without any benefit in the form of interest, bonus, profit or in any other form, but does not include*
- i. *an amount received in the course of, or for the purpose of, business and bearing a genuine connection to such business including—*
 - ii. *advance received in connection with consideration of an immovable property under an agreement or arrangement subject to the condition that such advance is adjusted against such immovable property as specified in terms of the agreement or arrangement.*



23. A perusal of the above-mentioned definition of the term 'deposit' shows that it has been given the same meaning as assigned to it under the Companies Act, 2013 and the same provides under section 2(31) includes any receipt by way of deposit or loan or in any other form by a company but does not include such categories of amount as may be prescribed in consultation with the Reserve Bank of India. Similarly rule 2(c) of the Companies (Acceptance of Deposits) Rules, 2014 defines the meaning of deposit which includes any receipt of money by way of deposit or loan or in any other form by a company but does not include.
- i. as an advance, accounted for in any manner whatsoever, received in connection with consideration for an immovable property*
 - ii. as an advance received and as allowed by any sectoral regulator or in accordance with directions of Central or State Government.*
24. So, keeping in view the above-mentioned provisions of the Act of 2019 and the Companies Act 2013, it is to be seen as to whether an allottee is entitled to assured returns in a case where he has deposited substantial amount of sale consideration against the allotment of a unit with the builder at the time of booking or immediately thereafter and as agreed upon between them.
25. The Government of India enacted the Banning of Unregulated Deposit Schemes Act, 2019 to provide for a comprehensive mechanism to ban the unregulated deposit schemes, other than deposits taken in the ordinary course of business and to protect the interest of depositors and for matters connected therewith or incidental thereto as defined in section 2 (4) of the BUDS Act 2019 mentioned above.
26. It is evident from the perusal of section 2(4)(l)(ii) of the above-mentioned Act that the advances received in connection with consideration of an

A

- immovable property under an agreement or arrangement subject to the condition that such advances are adjusted against such immovable property as specified in terms of the agreement or arrangement do not fall within the term of deposit, which have been banned by the Act of 2019.
27. Moreover, the developer is also bound by promissory estoppel. As per this doctrine, the view is that if any person has made a promise and the promisee has acted on such promise and altered his position, then the person/promisor is bound to comply with his or her promise. When the builders failed to honour their commitments, a number of cases were filed by the creditors at different forums such as *Nikhil Mehta, Pioneer Urban Land and Infrastructure* which ultimately led the central government to enact the Banning of Unregulated Deposit Scheme Act, 2019 on 31.07.2019 in pursuant to the Banning of Unregulated Deposit Scheme Ordinance, 2018. However, the moot question to be decided is as to whether the schemes floated earlier by the builders and promising as assured returns on the basis of allotment of units are covered by the abovementioned Act or not. A similar issue for consideration arose before Hon'ble RERA Panchkula in case *Baldev Gautam VS Rise Projects Private Limited (RERA-PKL-2068-2019)* where in it was held on 11.03.2020 that a builder is liable to pay monthly assured returns to the complainants till possession of respective apartments stands handed over and there is no illegality in this regard.
28. The definition of term 'deposit' as given in the BUDS Act 2019, has the same meaning as assigned to it under the Companies Act 2013, as per section 2(4)(iv)(i) i.e., explanation to sub-clause (iv). In pursuant to powers conferred by clause 31 of section 2, section 73 and 76 read with sub-

A

section 1 and 2 of section 469 of the Companies Act 2013, the Rules with regard to acceptance of deposits by the companies were framed in the year 2014 and the same came into force on 01.04.2014. The definition of deposit has been given under section 2 (c) of the above-mentioned Rules and as per clause xii (b), as advance, accounted for in any manner whatsoever received in connection with consideration for an immovable property under an agreement or arrangement, provided such advance is adjusted against such property in accordance with the terms of agreement or arrangement shall not be a deposit. Though there is proviso to this provision as well as to the amounts received under heading 'a' and 'd' and the amount becoming refundable with or without interest due to the reasons that the company accepting the money does not have necessary permission or approval whenever required to deal in the goods or properties or services for which the money is taken, then the amount received shall be deemed to be a deposit under these rules. However, the same are not applicable in the case in hand. Though it is contended that there is no necessary permission or approval to take the sale consideration as advance and would be considered as deposit as per sub-clause 2(xv)(b) but the plea advanced in this regard is devoid of merit. First of all, there is exclusion clause to section 2 (xiv)(b) which provides that unless specifically excluded under this clause. Earlier, the deposits received by the companies or the builders as advance were considered as deposits but w.e.f. 29.06.2016, it was provided that the money received as such would not be deposit unless specifically excluded under this clause.

29. The money was taken by the builder as deposit in advance against allotment of immovable property and its possession was to be offered



within a certain period. However, in view of taking sale consideration by way of advance, the builder promised certain amount by way of assured returns for a certain period. So, on his failure to fulfil that commitment, the allottee has a right to approach the authority for redressal of his grievances by way of filing a complaint.

30. It is not disputed that the respondent is a real estate developer, under the Act of 2016 and rules framed thereunder in which the advance has been received by the developer from the allottee in an ongoing project as per section 3(1) of the Act of 2016 and hence the same would fall within the jurisdiction of the authority for giving the desired relief to the complainant besides initiating penal proceedings. So, the amount paid by the complainant to the builder is a regulated deposit accepted by the later from the former against the immovable property to be transferred to the allottee later on.
31. On consideration of documents available on record and submissions made by the parties, it is observed that the assured return to the tune of Rs. 1,00,000/- per month w.e.f. 26.10.2016 has been paid till 36 months. Further, the developer has given in advance 36 PDC cheques towards assured return of Rs. 1,00,000/-each of 1st day of every month starting from 26.10.2016 and assured its clearance on presentation by the due date and **further provided that if the possession of the fully furnished units are handed over before the period of 36 months then the buyer will return the remaining balance cheques back to the developer and if the possession is delayed by more than 36 months then it will continue to pay to the buyer an amount of Rs. 1,00,000/- per month on or before**

A

26th day of every month till the fully furnished units are handed over to the buyer.

32. The Authority while going by the facts of the case is of the view that although the respondent has received occupation certificate on 20.04.2017, from the competent Authority but the respondent has not yet handed over the possession till date. Moreover, the clause specifically provides that "possession of the fully furnished said units are handed over", it nowhere cover the provision of habitability or provision of obtaining occupation certificate from the competent authority. The Authority in plethora of judgments has clarified that the occupation certificate deals with the 5 basic amenities related to the project/tower whereas the specifications of each units are different from each other and as per the preference of the allottee. Coming back to the interpretation of concerned clause, **it clearly stipules handing over of fully furnished unit.** As per clause 3 of MoU, the respondent shall pay assured return till the fully furnished said units are handed over to the buyer. In the present case, the respondent only obtained the occupation certificate but no handing over of the possession to the complainant. Therefore, the complainant is entitled for the assured return till the possession is handed over to him in terms of above clause.
33. Accordingly, the respondent is liable to pay the monthly assured return as agreed by both the parties vide clause 2 & 3 of MoU dated 26.10.2016 from the date on which the said amount was made due by the respondent till the possession is handed over to the complainant in terms of MoU.

F.III Litigation charges.

A

34. The complainant is also seeking relief w.r.t. litigation expenses. The Hon'ble Supreme Court of India in civil appeal nos. 6745-6749 of 2021 titled as *M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of Up & Ors.* (supra), has held that an allottee is entitled to claim compensation & litigation charges under sections 12,14,18 and section 19 which is to be decided by the adjudicating officer as per section 71 and the quantum of compensation & litigation expense shall be adjudged by the adjudicating officer having due regard to the factors mentioned in section 72. The adjudicating officer has exclusive jurisdiction to deal with the complaints in respect of compensation & legal expenses. Therefore, the complainant is advised to approach the adjudicating officer for seeking the relief of litigation expenses.

G. Directions of the authority:

35. Hence, the authority hereby passes this order and issue the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent is directed to pay the arrears of amount of assured return @ Rs. 1,00,000/- per month at agreed rate to the complainant(s) from the date the payment of assured return has not been paid till handing over of the possession of fully furnished suite in terms of clause 2 & 3 of MoU.
- ii. The respondent is also directed to pay the outstanding accrued assured return amount till date at the agreed rate within 90 days from the date of order after adjustment of outstanding dues, if any,

12

- from the complainant and failing which that amount would be payable with interest @8.75% p.a. till the date of actual realization.
- iii. The respondent is directed to handover possession of the unit/spaces in question and execute sale deed in favour of the complainant on payment of stamp duty and registration charges within 90 days as occupation certificate is already granted by the competent authority and provide copy of occupancy certificate and copy of all approvals from the competent authorities to the complainant.
- iv. The respondent shall not charge anything from the complainant which is not the part of buyer's agreement. The respondent is not entitled to charge holding charges from the complainant/ allottee at any point of time even after being part of the builder buyer's agreement as per law settled by Hon'ble Supreme Court in civil appeal nos. 3864-3889/2020 on 14.12.2020.
- v. A period of 90 days is given to the respondent to comply with the directions given in this order and failing which legal consequences would follow.

36. Complaints stand disposed of.

37. File be consigned to registry.

V. I - S

(Vijay Kumar Goyal)

Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 21.09.2023