

**BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY,
GURUGRAM**

Complaint no.: 1833 of 2023
Date of filing: 18.04.2023
Order pronounced on: 23.05.2024

Mrs. Shaifali Goel
R/o: - 30, Priti Nagar

Complainant

Versus

Raheja Developers Ltd.
Regd. Office: - W4D, 204/5, Keshav Kunj,
Western Avenue, Cariappa Marg, Sainik Farms,
New Delhi- 110062

Respondent

CORAM:
Shri Vijay Kumar Goyal

Member

APPEARANCE:
Shri Rishabh Gupta (Advocate)
Shri Garvit Gupta (Advocate)

Complainant
Respondent

ORDER

1. This complaint has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the Rules and regulations made thereunder or to the allottee as per the agreement for sale executed *inter se*.

A. Unit and project related details.

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Particulars	Details
1.	Name of the project	"Raheja Revanta" sector- 78, Gurugram
2.	Project area	18.7213 acres
3.	Nature of project	Group Housing Colony
4.	RERA registered/not registered	Registered vide no. 32 of 2017 dated 04.08.2017 valid up to 04.08.2022
5.	DTCP License no.	49 of 2011 dated 01.06.2011 valid up to 31.05.2021
6.	Name of licensee	Sh. Ram Chander and 5 others
7.	Unit no.	C-221, 22 nd floor, tower - C, (As per page no. 22 of the complaint)
8.	Unit admeasuring	1714.67 sq. ft. (As per page no. 22 of the complaint)
9.	Allotment letter	17.05.2012 (As per page no. 15 of the complaint)
10.	Date of execution of agreement to sell	17.05.2012 (As per page no. 19 of the complaint)
11.	Possession clause	<p>4.2 Possession Time and Compensation</p> <p>3.1 That the seller shall sincerely endeavour to give possession of the unit to the purchaser within thirty-six (36) months in respect of "TAPAS" independent floors and forty-eight (48) months in respect of "SURYA TOWER" from the date of the execution of the agreement to sell and after providing of necessary infrastructure specially road, sewer and water in the sector by the government, but subject to force majeure conditions or any government/regulatory authority's action, inaction or omission and reasons beyond the control of the seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the construction is not completed within the time period mentioned above.....</p> <p>(page no. 34 of the complaint)</p>
12.	Due date of possession	17.11.2016 (due date to be calculated 48 months from the date of execution of agreement to sell)



		i.e., 17.05.2012 plus grace period of 6 months being unqualified and unconditional)
13.	Total sale consideration	Rs.74,88,720/- (As per payment plan on page 55 of the complaint)
14.	Total amount paid by the complainant	Rs.73,42,550 /- (As alleged by the complainant on page no. 10 of the complaint and admitted by respondent at page 69 in ledger account)
15.	Occupation certificate	Not obtained
16.	Offer of Possession	Not offered

B. Facts of the complaint

3. The complainant has made the following submissions: -

- I. That the respondent advertised about its project under name and style RAHEJA REVANTA, Sector-78, Gurugram alleging to be consisting of many advance technologies and amenities/infrastructures. Pursuant to the lucrative offer and strong market hold of the respondent, the complainant showing interest in the respondent's project and agreed to purchase a unit in the said project which is stated to be high rise-tower building.
- II. That the allotment letter dated 17.05.2012 was issued by the respondent company alleging the unit booked as no. C-221 comprising of 1714.67 sq. ft. Further, the agreement to sell was executed on 17.05.2012 between the parties where the complainant opted for a construction linked plan. The total sale consideration of the said unit was Rs.74,88,720/- excluding taxes and the complainant paid a total of Rs.73,42,550/- including all government taxes and charges as and when demanded by the respondent. The remaining amount was to be paid by the complainant on offer of possession.
- III. As per clause 4.2 of the buyer's agreement the possession was to be handed over within 48 months plus six months grace period from the date of execution of buyer's agreement which lapsed on 16.11.2016.

19

- IV. That till date, no possession has been handed over to the complainant and whenever the complainant tried to contact, the respondent used to give false assurances about the completion of the project and revised date of possession. The complainant regularly contacted the respondent through telephonically as well as through e-mail to get the final date of possession but the respondent with malafide intention was not giving the positive answer to the requests. The respondent, being in a dominant position never replied to the request made by the complainant.
- V. That the respondent has admitted the delay of the construction of the project by sending email for up gradation of construction which evidently proves that the construction of the said Surya Tower would take more 3-4 years to complete the project which is completely a failure on part of respondent company to perform its obligation as per agreed terms of the agreement to sell. Thus, the respondent company is liable to pay delay possession charges.
- VI. That the respondent has failed to fulfill its obligations as under agreement to sell and also has failed to provide any offer of possession of the said unit. The complainant after exhausting all patience lastly contacted to the respondent representative for providing the final revised date of possession of the said but no fruitful answer was replied by the respondent and its officials. Hence, the cause of action firstly arose in the month of November 2016 where the respondent failed to deliver the possession of the said apartment and still it is continuing as possession has not been handed over till now.

C. Relief sought by the complainant:

4. The complainant has sought following relief(s):

- i. Direct the respondent to pay delayed possession charges along with prescribed rate of interest.

12

5. On the date of hearing, the authority explained to the respondent/ promoter about the contraventions as alleged to have been committed in relation to section 11(4) (a) of the act to plead guilty or not to plead guilty.

D. Reply by the respondent

6. The respondent contested the complaint on the following grounds: -

- I. That the complaint is neither maintainable nor tenable and is liable to be out-rightly dismissed. The agreement to sell was executed between the complainant and the respondent prior to the enactment of the Act, 2016 and the provisions laid down in the said Act cannot be enforced retrospectively and the Authority has no jurisdiction to adjudicate upon the present complaint.
- II. That the complaint is also not maintainable for the reason that the agreement contains an Arbitration Clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute i.e. Clause 60 of the booking application form and Clause 14.2 of the buyer's agreement.
- III. That the complainant, after checking the veracity of the project namely, "Raheja's Revanta" Sector 78, Gurgaon Haryana applied for allotment vide booking application form. The complainant agreed to be bound by the terms and conditions of the booking application form. The complainant was aware from the very inception that the plans as approved by the concerned authorities are tentative in nature and that the respondent might have to effect suitable and necessary alterations in the layout plans as and when required.
- IV. That the complainant is a real estate investor who had booked the unit in question with a view to earn quick profit in a short period. However, it appears that its calculations have gone wrong on account of severe slump in the real estate market and the complainant is now raising untenable and

illegal pleas on highly flimsy and baseless grounds. Such malafide tactics of the complainant cannot be allowed to succeed.

- V. That the complainant signed and executed the agreement to sell for unit no. C-221 and the complainant agreed to be bound by the terms contained therein.
- VI. That the possession of the unit was supposed to be offered to the complainant in accordance with the agreed terms and conditions of the buyer's agreement. Clause 21 of the booking application form and clause 4.2 of the agreement to sell states that " That the seller shall sincerely endeavour to give possession of the unit to the purchaser within thirty-six (36) months in respect of 'TAPAS' Independent Floors and forty eight months in respect of 'SURYA TOWER' from the date of the execution of the agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector to the complex by the government but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six months in case the construction is not completed within the time period mentioned above."
- VII. Furthermore, the complainant was aware as stated in clause 22 of the booking application form and Clause 4.3 of the agreement to sell that "the said project falls within the new Master Plan of Gurugram and the site of the project may not have the infrastructure in place as on the date of booking or even at the time of handing over of possession as the same is to be provided/developed by the Government/nominated agency. Since this is beyond the control of seller, therefore, the purchaser shall not claim any compensation for delay due to the non-provision of infrastructure

facilities and/or consequent delay in handing over the possession of the unit(s) in the project."

- VIII. That despite the respondent fulfilling all its obligations as per the provisions laid down by law, the government agencies have failed miserably to provide essential basic infrastructure facilities such as roads, sewerage line, water and electricity supply in the sector where the said project is being developed. The development of roads, sewerage, laying down of water and electricity supply lines has to be undertaken by the concerned governmental authorities and is not within the power and control of the respondent. The respondent cannot be held liable on account of non-performance by the concerned governmental authorities. The respondent company has even paid all the requisite amounts including the External Development Charges (EDC) to the concerned authorities.
- IX. That the respondent has paid all the requisite amounts including the External Development Charges (EDC) to the concerned authorities. However, yet, necessary infrastructure facilities like 60-meter sector roads including 24-meter-wide road connectivity, water and sewage which were supposed to be developed by HUDA parallelly have not been developed. There is no infrastructure activities /development in the surrounding area of the project-in-question. Not even a single sector road or services have been put in place by HUDA/GMDA/HSVP till date.
- X. Furthermore, two High Tension (HT) cables lines were passing through the project site which were clearly shown and visible in the zoning plan dated 06.06.2011. The respondent got the overhead wires shifted underground at its own cost and only after adopting all necessary processes and procedures and handed over the same to the HVPNL and

the same was brought to the notice of District Town Planner vide letter dated 28.10.2014 requesting to apprise DGTCP, Haryana for the same. That as multiple government and regulatory agencies and their clearances were in involved/required and frequent shut down of HT supplies was involved, it took considerable time/efforts, investment and resources which falls within the ambit of the force majeure condition.

- XI. That GMDA, office of Engineer-VI, Gurugram vide letter dated 03.12.2019 has intimated to the respondent company that the land of sector dividing road 77/78 has not been acquired and sewer line has not been laid. The respondent/promoter wrote on several occasions to the Gurugram Metropolitan development Authority (GMDA) to expedite the provisioning of the infrastructure facilities at the said project site so that possession can be handed over to the allottees.
- XII. That the construction of the tower in which unit of the complainant is located is already complete and the respondent shall hand over the possession of the same to the complainant after getting the occupation Certificate subject to the complainant making the payment of the due instalments amount as per terms of the application and agreement to sell. All the block work and the gypsum has also been completed. As per the RERA, Haryana (Real Estate Regulatory Authority) the completion date of the project is June, 2022 which on account of force majeure conditions have been extended to December, 2022.
7. All other averments made in the complainant were denied in toto.
8. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

A

E. Jurisdiction of the Authority:

9. The authority has complete territorial and subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial Jurisdiction:

10. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject-matter Jurisdiction:

11. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11(4)(a)

Be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

12. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainant at a later stage.

F. Findings on the objections raised by the respondent

F.I Objections regarding the complainant being investor.

13. The respondent took a stand that the complainants is an investor and not a consumer and therefore, she is not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. However, it is pertinent to note that any aggrieved person can file a complaint against the promoter if he contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the allotment letter, it is revealed that the complainant is a buyer and she has paid a total price of Rs.73,42,550/- to the promoter towards purchase of a unit in its project. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"

14. In view of the above-mentioned definition of "allottee" as well as all the terms and conditions of the buyer's agreement executed between promoter and complainant, it is crystal clear that the complainant is an allottee as the subject unit was allotted to her by the promoter. The concept of investor is not defined or referred to in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". Thus, the contention of the promoter that the allottee being investor is not entitled to protection of this Act also stands rejected.

F.II Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act.

A✓

15. The respondent submitted that the complaint is neither maintainable nor tenable and is liable to be outrightly dismissed as the buyer's agreement was executed between the parties prior to the enactment of the Act and the provision of the said Act cannot be applied retrospectively.
16. The authority is of the view that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreement for sale entered into even prior to coming into operation of the Act where the transactions are still in the process of completion. The Act nowhere provides, nor can be so construed, that all previous agreements would be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation would be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. The numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017) decided on 06.12.2017* which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter.....

122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public

19

interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."

17. Also, in appeal no. 173 of 2019 titled **as Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya**, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-

"34.Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

18. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature. Hence, in the light of above-mentioned reasons, the contention of the respondent w.r.t. jurisdiction stands rejected.

F.III Objection regarding agreements contains an arbitration clause which refers to the dispute resolution system mentioned in agreement

A

19. The buyer's agreement executed between the parties dated 17.05.2012 contains a clause 14.2 relating to dispute resolution between the parties. The clause reads as under: -

"All or any disputes arising out or touching upon in relation to the terms of this Application/Agreement to Sell/ Conveyance Deed including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled through arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/ modifications thereof for the time being in force. The arbitration proceedings shall be held at the office of the seller in New Delhi by a sole arbitrator who shall be appointed by mutual consent of the parties. If there is no consensus on appointment of the Arbitrator, the matter will be referred to the concerned court for the same. In case of any proceeding, reference etc. touching upon the arbitrator subject including any award, the territorial jurisdiction of the Courts shall be Gurgaon as well as of Punjab and Haryana High Court at Chandigarh".

20. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in **National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506**, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying same analogy the

A

presence of arbitration clause could not be construed to take away the jurisdiction of the authority.

21. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer.
22. While considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as *M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018*** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view.
23. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within his right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

F.IV Objections regarding the circumstances being 'force majeure'

24. The respondent has contended that the project was delayed because of the 'force majeure' situations like delay on part of government authorities in granting approvals, passing of HT lines over the project etc. which were beyond the control of respondent. However, all the pleas advanced in this

regard are devoid of merits. First of all, the possession of the unit in question was to be offered by 17.11.2016. Further, the time taken in getting governmental approvals/clearances cannot be attributed as reason for delay in project. Moreover, some of the events mentioned above are of routine in nature happening annually and the promoter is required to take the same into consideration while launching the project. Thus, the promoter-respondent cannot be given any leniency on based of aforesaid reasons and it is a well settled principle that a person cannot take benefit of his own wrong and the objection of the respondent that the project was delayed due to circumstances being force majeure stands rejected.

G. Findings on the relief sought by the complainant.

G.I Direct the respondent to pay delayed possession interest on the amount paid by the allottee at the prescribed rate.

25. In the present complaint, the complainant intends to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

.....

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

26. Article 4.2 of the buyer's agreement provides for handing over of possession and is reproduced below:

4.2 Possession Time and Compensation

That the Seller shall sincerely endeavour to give possession of the Unit to the purchaser within thirty-six (36) months in respect of 'TAPAS' Independent Floors and forty eight (48) months in respect of 'SURYA TOWER' from the date of the execution of the Agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the construction is not completed within the time period

12

mentioned above. The seller on obtaining certificate for occupation and use by the Competent Authorities shall hand over the Unit to the Purchaser for this occupation and use and subject to the Purchaser having complied with all the terms and conditions of this application form & Agreement To sell. In the event of his failure to take over and /or occupy and use the unit provisionally and/or finally allotted within 30 days from the date of intimation in writing by the seller, then the same shall lie at his/her risk and cost and the Purchaser shall be liable to compensation @ Rs.7/- per sq. ft. of the super area per month as holding charges for the entire period of such delay.....”.

27. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to providing necessary infrastructure specially road, sewer and water in the sector by the government, but subject to force majeure conditions or any government /regulatory authority's action, inaction or omission and reason beyond the control of the seller. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in making payment as per the plan may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the agreement to sell by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

28. Due date of handing over possession and admissibility of grace period:

As per clause 4.2 of the agreement to sell, the possession of the allotted unit was supposed to be offered within a stipulated timeframe of 48 months plus 6 months of grace period, in case the construction is not complete within the time frame specified. It is a matter of fact that the respondent has not

completed the project in which the allotted unit is situated and has not obtained the occupation certificate by June 2016. However, the fact cannot be ignored that there were circumstances beyond the control of the respondent which led to delay in completion of the project. Accordingly, in the present case the grace period of 6 months is allowed.

29. Admissibility of delay possession charges at prescribed rate of interest:

Proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

30. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

31. Taking the case from another angle, the complainant-allottees were entitled to the delayed possession charges/interest only at the rate of Rs.7/- per sq. ft. per month as per clause 4.2 of the buyer's agreement for the period of such delay, whereas the promoter as per clause 3.14 of the buyer's agreement was entitled to charge interest @ 18% per annum compounded at the time of every succeeding instalment for the delayed payments. The

A✓

functions of the authority are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of its dominant position and to exploit the needs of the home buyer's. The authority is duty bound to take into consideration the legislative intent i.e., to protect the interest of the consumer/allottee in the real estate sector. The clauses of the buyer's agreement entered between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed possession. There are various other clauses in the buyer's agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the buyer's agreement are ex-facie one-sided, unfair, and unreasonable, and the same shall constitute the unfair trade practice on the part of the promoter. These type of discriminatory terms and conditions of the buyer's agreement would not be final and binding.

32. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 23.05.2024 is **8.85%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **10.85%**.

33. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) *the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*

A

- (ii) *the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

34. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., **10.85%** by the respondent/promoter which is the same as is being granted to her in case of delayed possession charges.
35. On consideration of the circumstances, the documents, submissions made by the parties and based on the findings of the authority regarding contravention as per provisions of rule 28(2), the Authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 4.2 of the buyer's agreement executed between the parties on 17.05.2012, the possession of the subject unit was to be delivered within 48 months from the date of execution of this agreement. As far as grace period is concerned, the same is allowed for the reasons quoted above. Therefore, the due date of handing over possession comes out to be 17.11.2016. The respondent has failed to handover possession of the subject unit till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. The authority is of the considered view that there is delay on the part of the respondent to offer of possession of the allotted unit to the complainant as per the terms and conditions of the buyer's agreement dated 17.05.2012 executed between the parties. Further no OC/part OC has been granted to the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottees.

36. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such, the complainant is entitled to delay possession charges at rate of the prescribed interest @10.85% p.a. w.e.f. 17.11.2016 till actual handing over of possession or offer of possession plus two months, whichever is earlier, as per section 18(1) of the Act of 2016 read with rule 15 of the rules.

H. Directions of the authority

37. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):


- i. The respondent is directed to pay interest to the complainant against the paid-up amount at the prescribed rate of 10.85% p.a. for every month of delay from the due date of possession i.e., 17.11.2016 till actual handing over of possession or offer of possession plus two months after obtaining occupation certificate from the competent authority, whichever is earlier, as per section 18(1) of the Act of 2016 read with rule 15 of the rules.
- ii. The arrears of such interest accrued from due date of possession till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottees before 10th of the subsequent month as per rule 16(2) of the rules.
- iii. The respondent shall not charge anything from the complainant which is not the part of the agreement to sell.
- iv. The respondent is directed to offer the possession of the allotted unit within 30 days after obtaining occupation certificate from the

RA

competent authority. The complainants w.r.t. obligation conferred upon her under section 19(10) of Act of 2016, shall take the physical possession of the subject unit, within a period of two months of the occupancy certificate.

- v. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period and after clearing all the outstanding dues, if any, the respondent shall handover the possession of the allotted unit.
- vi. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 10.85% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottees, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
38. Complaint stands disposed of.
39. File be consigned to registry.

Dated: 23.05.2024


(Vijay Kumar Goyal)
Member
Haryana Real Estate
Regulatory Authority,
Gurugram