

**BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY,  
GURUGRAM**

**Date of decision: 15.04.2025**

<b>NAME OF THE BUILDER</b>		<b>Ocean Seven Buildtech Pvt. Ltd.</b>
<b>PROJECT NAME</b>		<b>Expressway Towers, Sector- 109, Gurugram, Haryana</b>
<b>S. No.</b>	<b>Case No.</b>	<b>Case title</b>
1.	CR/5321/2023	Amod Kumar and Daizy V/S Ocean Seven Buildtech Private Limited
2.	CR/5324/2023	Ravi Kant Suman and Poonam Gupta V/S Ocean Seven Buildtech Private Limited
3.	CR/5325/2023	Deepali and Pargat Singh V/S Ocean Seven Buildtech Private Limited

**CORAM:**

Shri Arun Kumar  
Shri Ashok Sangwan

**Chairman  
Member**

**Appearance:**

Shri Rajiv Dewan (Advocate)  
Shri Arun Kumar (Advocate)

**Complainant(s)  
Respondent**

**ORDER**

1. This order shall dispose of all the 3 complaints titled above filed before this Authority under section 31 of the Real Estate (Regulation and Development) Act, 2016 (hereinafter referred as "the Act") read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (hereinafter referred as "the rules") for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all its obligations, responsibilities and functions to the allottees as per the agreement for sale executed inter se parties.

2. The core issues emanating from them are similar in nature and the complainant(s) in the above referred matters are allottees of the project, namely, "Expressway Towers", Sector- 109, Gurugram, Haryana being developed by the respondent/promoter i.e., M/s Ocean Seven Buildtech Private Limited. The terms and conditions of the allotment letter, buyer's agreements, fulcrum of the issue involved in all these cases pertains to failure on the part of the promoter to deliver timely possession of the units in question seeking award of possession and delayed possession charges and execute the conveyance deed and others.
3. The details of the complaints, unit no., date of agreement, possession clause, due date of possession, total sale consideration, total paid amount, and relief sought are given in the table below:

<b>Project Name and Location</b>	"Expressway Towers" at Sector 109, Gurugram.
<b>Project area</b>	7.5 acres
<b>Nature of the project</b>	Affordable group housing colony
<b>DTCP license no. and other details</b>	Q6 of 2016 dated 16.06.2016 Valid up to- 15.06.2021 Licensee- Sh. Shree Bhagwan C/o M/s Ocean Seven Buildtech Pvt. Ltd
<b>Building plan approval dated</b>	26.09.2016 (As information obtained from the planning branch)
<b>Environment clearance dated</b>	30.11.2017 (As information obtained from the planning branch)
<b>RERA Registered/ not registered</b>	301 of 2017 dated 13.10.2017 Valid up to 12.10.2021
<b>Occupation certificate</b>	Not yet obtained
<b>Possession clause as per buyer's agreement</b>	<b><i>"5.2 Possession Time"</i></b> <i>The Company shall sincerely endeavor to complete the construction and offer the possession of the said unit within five years from the date of the receiving of license ("Commitment Period"), but subject to force majeure clause of this Agreement and timely payment of installments by the Allottee(s). However in case the Company completes the construction prior to the period of 5</i>

	<p><i>years the Allottee shall not raise any objection in taking the possession after payment of remaining sale price and other charges stipulated in the Agreement to Sell. The Company on obtaining certificate for occupation and use by the Competent Authorities shall hand over the said unit to the Allottee for his/her/their occupation and use, subject to the Allottee having complied with all the terms and conditions of the said Policy and Agreement to Sell and payments made as per Payment Plan."</i></p>
<b>Possession clause as per Affordable Housing Policy, 2013</b>	<p><b>1(IV) of the Affordable Housing Policy, 2013</b></p> <p><i>All such projects shall be required to be necessarily completed within 4 years from the approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy. The licenses shall not be renewed beyond the said 4 years period from the date of commencement of project.</i></p>

S. No.	Complaint no., Case title, Date of filing of complaint and reply status	Unit no. and size	Allotment Letter And BBA	Due date of possession	Total sale consideration and Total amount paid by the complainant in Rs.
1.	CR/5321/2023 Amod Kumar and Dalzy Vs. M/s Ocean Seven Buildtech Private Limited <b>DOF:</b> 06.12.2023 <b>RR:</b> 24.04.2024	<b>804, 8<sup>th</sup> Floor, Tower 4</b> 644 sq. ft. (carpet area) 100 sq. ft. (balcony area) (Page 49 of complaint)	<b>AL:-</b> 21.05.2017 [Page 42 of complaint] <b>BBA</b> 06.06.2017 [Page 44 of complaint]	<b>30.05.2022</b> (calculated from the date of environment clearance dated 30.11.2017 being later + 6 months as per HARERA notification no. 9/3-2020 dated 26.05.2020 for the projects having completion date on or after 25.03.2020)	<b>TC:</b> 26,26,000/- [As per clause 4.1 of the BBA at page 49 of complaint] <b>AP:</b> Rs.23,46,363/- (As per ledger account at page 95 of complaint)
2.	CR/5324/2023 Ravi Kant Suman and Poonam Gupta Vs. M/s Ocean Seven Buildtech Private Limited <b>DOF:</b> 06.12.2023 <b>RR:</b>	<b>302, 3<sup>rd</sup> Floor, Tower 4</b> 645 sq. ft. (carpet area) 99 sq. ft. (balcony area) [Page 47 of complaint]	<b>AL:-</b> 20.05.2017 [Page 41 of complaint] <b>BBA</b> 30.06.2017 [Page 44 of complaint]	<b>30.05.2022</b> (calculated from the date of environment clearance dated 30.11.2017 being later + 6 months as per HARERA notification no. 9/3-2020 dated 26.05.2020 for the projects having	<b>TC:</b> 26,29,500/- [As per clause 4.1 of the BBA at page 47 of complaint] <b>AP:</b> 27,18,250/- [As per ledger account at page 95 of complaint]

	24.04.2024			completion date on or after 25.03.2020)	
3.	CR/5325/2023 Deepali and Pargat Singh Vs. M/s Ocean Seven Buildtech Private Limited  <b>DOF:</b> 08.12.2023  <b>RR:</b> 05.08.2024	<b>206, 2<sup>nd</sup> Floor, Tower 1</b>  307 sq. ft. (carpet area) 69 sq. ft. (balcony area)  [Page 44 of complaint]	<b>AL:-</b> 25.09.2018  [Page 36 of complaint]  <b>BBA</b> 15.11.2018  [Page 39 of complaint]	<b>30.05.2022</b> (calculated from the date of environment clearance dated 30.11.2017 being later + 6 months as per HARERA notification no. 9/3-2020 dated 26.05.2020 for the projects having completion date on or after 25.03.2020)	<b>TC:</b> <b>12,62,500/-</b> [As per clause 4.1 of the BBA at page 44 of complaint]  <b>AP:</b> <b>11,59,930/-</b> [As per ledger account at page 85 of complaint]
<b>Note:</b> In the table referred above certain abbreviations have been used. They are elaborated as follows:					
<b>Abbreviation</b>	<b>Full form</b>				
DOF	Date of filing of complaint				
RR	Reply received by the respondent				
TC	Total consideration				
AP	Amount paid by the allottee/s				
BBA	Builder Buyer's Agreement				
AL	Allotment Letter				

4. The facts of all the complaints filed by the complainant(s)/allottee(s) are similar. Out of the above-mentioned case, the particulars of lead case **CR/5321/2023** titled as **Amod Kumar and Daizy Vs. M/s Ocean Seven Buildtech Pvt. Ltd.** are being taken into consideration for determining the rights of the allottee(s).

**A. Project and unit related details**

5. The particulars of the project, the details of sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

**CR/5321/2022 titled as Amod Kumar and Daizy Vs. M/s Ocean Seven Buildtech Pvt. Ltd.**

S. N.	Particulars	Details
1.	Name of the project	"Expressway Towers", Sector 109, Gurugram
2.	Project area	7.5 Acres
3.	Nature of the project	Affordable Housing project
4.	DTCP license no.	06 of 2016 dated 16.06.2016
	License valid till	15.06.2021

	Licensed area	7.5 acres
	License holder	Sh. Shree Bhagwan C/o M/s Ocean Seven Buildtech Pvt. Ltd.
5.	RERA Registered/ not registered	<b>Registered vide no. 301 of 2017 dated 13.10.2017</b>
	HRERA registration valid up to	12.04.2022 (Including 6 months COVID extension)
6.	Allotment Letter	21.05.2017 (Page 42 of complaint)
7.	Unit no.	<b>804, 8<sup>th</sup> Floor, Tower 4</b> (Page 49 of complaint)
8.	Unit area admeasuring	644 sq. ft. (carpet area), 100 sq. ft. (balcony area) (Page 49 of complaint)
9.	Date of execution of Apartment Buyer's Agreement	06.06.2017 (Page 44 of complaint)
10.	Possession clause as per buyer's agreement	<b>5.2 Possession Time</b> <i>The Company shall sincerely endeavor to complete the construction and offer the possession of the said unit within five years from the date of the receiving of license ("Commitment Period"), but subject to force majeure clause of this Agreement and timely payment of installments by the Allottee(s). However in case the Company completes the construction prior to the period of 5 years the Allottee shall not raise any objection in taking the possession after payment of remaining sale price and other charges stipulated in the Agreement to Sell. The Company on obtaining certificate for occupation and use by the Competent Authorities shall hand over the said unit to the Allottee for his/her/their occupation and use, subject to the Allottee having complied with all the terms and conditions of the said Policy and Agreement to Sell and payments made as per Payment Plan."</i>
11.	Possession clause in Affordable Housing Policy	<b>1 (iv)</b>

		All such projects shall be required to be necessarily completed within <b>4 years from the date of approval of building plans or grant of environmental clearance</b> , whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of the policy.
12.	Date of environmental clearance	30.11.2017 (as per information obtained from the planning branch)
13.	Date of approval of building plans	26.09.2016 (As per project details)
14.	Due date of possession	30.05.2022 (Calculated as 4 years from the date of grant of environmental clearance i.e., 30.11.2017 being later as per policy of 2013 + 6 months as per HARERA notification no. 9/3-2020 dated 26.05.2020 for the projects having completion date on or after 25.03.2020)
15.	Total sale consideration	Rs.26,26,000/- (As per BBA on page 49 of complaint)
16.	Amount paid by the complainant	Rs.23,46,363/- (As per page 95 of complaint)
17.	Occupation certificate /Completion certificate	Not obtained
18.	Offer of possession	Not offered
19.	Loan sanction letter in favour of complainant herein and Daizy (co-allottee)	07.06.2017 (Page 80 of complaint)
20.	Tripartite agreement executed between the complainant herein and Daizy (co-allottee) and Ocean Seven Buildtech Private Limited and the State Bank of India	10.06.2017 (Page 85 of complaint)

## B. Facts of the complaint

6. The complainants have made the following submissions in the complaint: -
  - I. That relying on the representations, warranties, and assurances of the respondent about the timely delivery of possession, the complainant booked



an apartment in the real estate project of the respondent, while being constructed under the name and style of "Expressway Towers" at Sector 109, Gurugram, under the Affordable Housing Policy, 2013. That the complainant after booking of the unit in the aforementioned project of the respondent has been harassed and agonized by the respondent who is guilty of not only providing deficient services has also been most unfair in his conduct with the applicant/complainant and the same stands proved from the facts stated in the present complaint.

- II. That the complainant was allotted an apartment bearing no. 804, 8<sup>th</sup> floor, in Tower 4 having 644 sq. ft. carpet area and 100 sq. ft. balcony area in project of respondent named "Expressway Towers" at Sector 109, Gurugram, under the Affordable Housing Policy, 2013 vide allotment letter dated 21.05.2017. The builder buyer agreement was executed between the parties on 06.06.2017.
- III. That after the allotment of the unit, to the complainant, the respondent offered the complainant a builder buyer agreement was full of arbitrary and one sided clauses, terms and conditions without there being an option for changing the same. The Complainant was not given a choice to alter or to change the one sided clauses terms and conditions in the builder buyer agreement and were made to sign the same. That the respondent are guilty of not following and deviating from the terms and conditions of the affordable housing policy, under the builder buyer agreement and but have malafidely attempted to force its own illegal and unlawful terms and conditions on the complainant. For instance, the due date of possession has been malafidely extended over the above the timelines mentioned in the affordable housing policy, 2013. In case of delay in payment, 15% interest is charged from the complainant under clause 4.5 however, if there is default

on part of the builder, he is not liable to pay interest on the same to the complainant. The Respondent has also taken away the rights of complainant with respect to raising objections in case where there is an alteration in layout plan and design under clause 4.8 of the agreement. Labour Cess, VAT and WTC have been noted under Clause 4.9(iii) however, the same cannot be legally charged. Thus, from the above, it is clear that the respondent is guilty of acting arbitrarily and without authority of law.

- IV. That having no other option, the complainant was forced to sign the one sided and arbitrary builder buyer agreement due to the illegal and unlawful conduct of the respondent, the complainant booked the unit in the project of the respondent as he always wanted to own a residential house for himself and his family members and due to pressure and coercion of the respondent, executed one sided and arbitrary builder buyer agreement.
- V. That under the section 1(iv) of the Affordable Housing Policy, 2013, the possession of the unit was to be delivered within 4 years from the approval of building plan or grant of environmental clearance, whichever is later. Hence, the due date needs to be computed from the Affordable Housing Policy, 2013.
- VI. That the respondent has failed to comply with various provisions and his obligations under the builder buyer agreement but has also acted in violation and against the law on the subject matter. The respondent has also failed to comply with the rules and regulations of various Government Authorities and the provisions of Affordable Housing Policy, 2013, due to which the complainant has faced humiliation, financial hardships and harassment. Moreover, the respondent is also guilty of make it false and fabricated statements about the progress of the project as and when inquired by the complainant. That taking advantage of the dominant position and malafide



intention the respondent has committed and resorted to unfair trade practices and are guilty of harassing the complainant. The respondent is also guilty of duping innocent purchasers like the complainant of their hard earned money and the same would clear from the fact that they make various promises at the time of selling their project to the consumers however, they failed to keep their promises and deceived the innocent and bonafide consumers like the complainant.

- VII. That in case of delay in the offer of possession, the complainant has a remedy under proviso of section 18 of the Act to seek delay possession charges till the actual handover of possession. That accordingly, the respondent is bound to make the payment of interest on the amount deposited by the complainant till the actual handover of possession of complainant's unit is offered by him. That the complainant has a statutory right under section 18 of the Act, which, cannot go unnoticed. Hence, for the delay caused in offering the possession, the respondent is liable to pay the complainant delay possession charges under section 18(1) of the Act r/w rule 15 of Haryana RERA Rules and section 11(4) of the Act, from the due date of possession i.e., 26.09.2020 till actual handover of physical possession after the receipt of occupancy certificate from DTCP.
- VIII. That it is the failure of the promoter to fulfil his obligations, and responsibilities with respect to handing over the possession within the stipulated period. Accordingly, the non-compliance of the mandate contained in section 11 [4] (a) read with section 18(1) of the Act on the part of the respondent is established. As such the complainant is entitled to delayed possession at the prescribed rate of interest from the due date till the physical handover of possession as per provisions of section 18(1) of the Act.

- IX. That the respondent has miserably failed to fulfil its obligation to deliver the possession of the apartment in time and in accordance with Affordable Group Housing Policy, 2013 thereby, causing mental agony, harassment, and huge losses to the complainant, hence the present complaint.
- X. That it is a matter of fact that the GST was implemented on 01.07.2017. Thereafter, w.e.f. 01.04.2019, the rates of imposition of GST were revised. For an Affordable Housing Project, the rate that can be charged from the allottee:
- 1% without input tax credit or
  - 8% with input tax credit;
- XI. That the promoter was given an option to either charge GST at the new rates or continue charging the same at the old rates. That the promoter has been charging GST @ 8% from the complainant, which fact stand proved from the demand letter issued to the complainant due by 19.05.2020, however, no input tax credit/ITC was given to the complainant. The demand letter and ledger annexed herewith show the payment made by the complainant. That despite having made the payment of demands raised by the respondent, no input tax credit, or profiteering benefit has been granted to the complainant.
- XII. That the respondent has been acting in utmost malafide manner and deprived the complainant from enjoying the benefits reserved to him in law and by statute. That the respondent has always attempted to cause financial losses to the complainant and take undue advantage by causing wrongful losses to the complainant and wrongful gains to himself which cannot be accepted, under any circumstance whatsoever.
- XIII. That as per the Affordable Housing Policy, 2013 (read with amendment dated 04.01.2021 vide Memo No. PF-27(VOL-III)/2020/2-TCP/41), the parking space is to be provided at the rate of half equivalent car space (ECS) for every unit, and it is unclear as to what amount of parking charge has been levied. Looking at the illegal and unlawful act of the respondent, the

complainant seeks clear bifurcation of the total sale price, including the charges of parking. Thus, it is clear from the facts of the present case that excessive parking charges are being demanded by the respondent, this Authority may kindly be pleased to direct the respondent to refund the same.

- XIV. That moreover, as per clause 4.3 of the agreement and as per amended Affordable Housing Policy, additional car parking can be provided at a cost after gaining consent of 2/3<sup>rd</sup> of the total allottees. That the builder is guilty of committing illegal and unlawful acts in violation of Affordable Housing Policy 2013, as the builder is selling car parking at an exorbitant rates and encroaching upon the common areas of the project. That the builder should be restrained from carrying such illegal, mala fide and unlawful activities in violation of the Affordable Housing Policy, 2013 as well as the provisions of the Act, 2016.
- XV. That it is a settled position of law that in affordable housing projects, the builder is bound to maintain the Project for a span of 5 years from the date of occupancy certificate. In this regard, the Authority in its judgement dated 08.03.2020, passed in case no. 3604 of 2020 titled as "Anand Kumar Pandey Vs. Pivotal", that the promoter cannot charge anything under the head of maintenance charges is to be carried by the builder free of charge for a period of 5 years. Accordingly, the respondent should be restrained from demanding maintenance charges from the complainants in future i.e., 5 years from the date of occupation certificate in terms of clause 4(v) of the Affordable Housing Policy, 2013.
- XVI. Restraining from the respondent from demanding labour cess, VAT, Work Contract Tax, and Power Backup Charges:
- Labour Cess;
  - VAT;
  - Service tax;

➤ Power backup charges;

- XVII. That the complainant had availed a loan facility from SBI for a sum of Rs.23,00,000/- and executed a tri partite agreement dated 10.06.2017. That the bank had to disburse the payments to the builder as per the agreed payment plan. Despite receiving more than 90% of the total sales consideration, the respondent has failed to complete the construction of the project and deliver the unit to the complainant. That being aggrieved by such malafide conduct of the respondent, the complainant asked the respondent to pay the delayed penalty to the complainant @15 p.a. but till date the complainant has not received any response from the respondent. That being aggrieved by such malpractices adopted by the respondent, the complainant is left with no other option but to file the complaint before this Authority.
- XVIII. That the conduct of the respondent has been the most arbitrary, unlawful and malafide since the very beginning. Despite having gravely defaulted in the construction of the unit, the material being used for construction being sub-standard, excess monies are being collected from the allottees, the builder has been committing misappropriation of funds, in violation of the DTCP norms and the mandatory compliance under the Act of 2016. Further, in September 2022, the DTCP had also recommended the cancellation of the license of the projects of the respondent due to its continuous non-compliance.
- XIX. That thereafter, vide another meeting of the allottee, held on 04.11.2022, with the Chairman, STP, Gurugram, all of the aforesaid issues were categorically highlighted. The Chairman had also suggested the allottees to approach HRERA for redressal of bilateral issues i.e., forensic financial audit etc. Additionally, the respondent was directed to not sell car parking over the

common areas and was required to submit the approved site plan, showing the parking space.

XX. That in light of the above, and in order to safeguard the interests of the complainant from the unlawful conduct of the respondent and in terms of the suggestions of the Chairman, STP. It is most humbly requested that a local commissioner be appointed to carry on the following issues:

- To ascertain the stage of construction of the project;
- To verify if the construction quality is sub-par;
- To verify the illegal car parking being sold by the respondent;
- To verify if the development is in accordance with the site plan;

XXI. Additionally, a forensic audit of the books of accounts be conducted to verify;

- The total amount of monies collected by the allottees of the project;
- The total amount of monies yet to be collected from the allottees;
- The total amount of monies utilised towards the construction /development of the project;
- The expenditure yet to be incurred towards the construction development of the project;
- If the fund from the allottees is being maintained in the escrow account or not;
- The records of the accountancy verifying the disbursement of monies towards expenditure done for the construction development of the project till date;
- Ascertain whether 70% of the deposit by the allottees was being deposited in a separate bank account.

XXII. That the registration of the project has been expired since 12.10.2021 and the same has not been renewed till date. That accordingly, the respondent had committed default of section 6 of the RERA Act and hence, penal proceedings in this regard be initiated against the respondent. Moreover, after an inordinate delay in the project, no specific date for handing over of the possession has been undertaken by the respondent and hence, the respondent should be directed to provide an affidavit, the date by when the valid and legal offer of possession shall be made by the respondent.

**C. Relief sought by the complainant: -**

7. The complainant has sought following relief(s):



- I. To restrain the respondent from terminating the unit till the final disposal of the present complaint.
  - II. To appoint a local commissioner to carry out the tasks as mentioned in para 33 of the complaint;
  - III. To conduct a forensic audit of the books of accounts of the respondent as per task mentioned in para 34 of the complaint;
  - IV. To direct the respondent to provide on affidavit, a date till which a valid offer of possession shall be given. If the respondent fails to provide the same, penal proceedings for violation of section 4(2)(I)(C) be initiated against the respondent.
  - V. To direct the respondent to provide a valid physical possession after receipt of occupancy certificate;
  - VI. To direct the respondent to give delayed possession charges @ MCLR+2% from 26.09.2020 till the date of actual physical possession at the prescribed rate of interest;
  - VII. To direct the respondent to give anti-profiteering credit/input tax credit to the complainant;
  - VIII. To direct the respondent to execute the conveyance deed after offering valid offer of possession to the complainant;
  - IX. Direct the respondent to refund the excess amount paid by the complainant over and above the total sale price.
  - X. To restrain the respondent from demanding Labour Cess, VAT, Work Contract Tax and Power Backup charges;
  - XI. Direct the respondent to give bifurcation of the total sale price including the clarification of cost of parking under the Affordable Housing Policy, 2013;
  - XII. To restrain the respondent from charging any maintenance charges in future as the complainant is not bound to pay the same under the Affordable Housing Policy, 2013;
  - XIII. To restrain the respondent from demanding car parking charges from the complainant;
  - XIV. To take action for violation of section 6, i.e., non-extension of registration of the Act.
8. On the date of hearing, the authority explained to the respondent/ promoter about the contraventions as alleged to have been committed in relation to section 11(4) (a) of the act to plead guilty or not to plead guilty.

**D. Reply by the respondent**

9. The respondent is contesting the complaint on the following grounds:
- i. That this Authority lacks jurisdiction to adjudicate upon the present complaint as vide clause 16.2 of the builder buyer agreement both the



parties have unequivocally agreed to resolve any disputes through arbitration.

- ii. That the complainant is a willful defaulter and deliberately, intentionally and knowingly have not paid timely instalments.
- iii. That starting from February 2023, the construction activities have been severely impacted due to the suspension of the license and the freezing of accounts by the DTCP Chandigarh and HRERA Gurugram, respectively. This suspension and freezing of accounts represent a force majeure event beyond the control of the respondent. The suspension of the license and freezing of accounts, starting from Feb-2023 till date, have created a zero-time scenario for the respondent. Further, there is no delay on the part of the respondent project as it is covered under clause number 5.5 force Majeure, which is beyond control of the respondent.
- iv. That the final EC is CTE/CTO which has been received by the respondent in February 2018. Hence the start date of project is Feb 2018 and rest details are as follows.

<b>Covid and NGT Restrictions</b>	
Project completion Date	Feb-22
Covid lock down waiver	18 months
NGT stay (3 months approx. for every year) i.e. 6*3	18 months
Total Time extended to be extended (18+18) months	36 months
Accounts freezed & license suspended	Feb 2023 till date
further time to be extended till the unfreezing of the accounts i.e. Feb- Nov 2023 (10 months)	Nov-23
Final project completion date (in case project is unfreezed) further time would be added till unfreezing the accounts	Nov-25

As per the table given above, the final date for the completion of construction is Feb 25 in case the accounts are unfreezed by the competent

authority on the date of filing this reply. From Feb 2023, the license has been suspended and accounts have been freezed by the DTCP Chandigarh and HRERA Gurugram.

10. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.
11. The complainant has filed the written submissions on 04.04.2025, which is taken on record and has been considered by the Authority while adjudicating upon the relief sought by the complainant.

#### **E. Jurisdiction of the Authority**

12. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

##### **E.I Territorial jurisdiction**

13. As per notification no. **1/92/2017-1TCP dated 14.12.2017** issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

##### **E.II Subject matter jurisdiction**

14. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

##### **Section 11**

.....

*(4) The promoter shall-*

*(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the*

*apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;*

**Section 34-Functions of the Authority:**

*34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.*

15. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainant at a later stage.

**F. Findings on objections raised by the respondent**

**F.1 Objection regarding complainant is in breach of agreement for non-invocation of arbitration.**

16. The respondent has submitted that the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an

arbitration clause. Therefore, by applying same analogy the presence of arbitration clause could not be construed to take away the jurisdiction of the Authority.

17. Further, in *Aftab Singh and ors. Vs. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer. Further, while considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the Hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within his right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

**F.II Objections regarding force majeure.**

18. The respondent/promoter has raised the contention that the construction of the project has been delayed due to force majeure circumstances such as ban on construction due to orders passed by NGT, major spread of Covid-19 across



worldwide, suspension of license by the DTCP, Chandigarh and freezing of accounts by HARERA Gurugram etc. which is beyond the control of the respondent and are covered under clause 5.5 of the agreement. The respondent has further submitted that suspension of the license and freezing of accounts, starting from Feb 2023 till date have created a zero-time scenario for the respondent. Furthermore, the final EC is CTE/CTO which has been received by the respondent in February 2018, hence the start date of project is Feb 2018. Moreover, the respondent company has filed the representation that the final completion date (incase project is unfreeze) further time would be added till unfreezing the accounts as the due date of possession may be considered as March 2026. However, all the pleas advanced in this regard are devoid of merits. The Authority is of considered view that the provisions of zero period is neither provided in the Act of 2016 nor in the Affordable Group Housing Policy 2013. Therefore, the due date of possession is calculated as per clause 1(iv) of the Affordable Housing Policy, 2013 it is prescribed that *"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy.* The respondent has obtained environment clearance and building plan approval in respect of the said project on 30.11.2017 and 26.09.2016 respectively. Therefore, the due date of possession is being calculated from the date of environmental clearance, being later. Further, an extension of 6 months is granted to the respondent in view of notification no. 9/3-2020 dated 26.05.2020, on account of outbreak of Covid-19 pandemic. Therefore, the due date of possession was 30.05.2022. As far as other contentions of the respondent w.r.t delay in construction of the project is concerned, the same are disallowed as firstly the orders passed by NGT banning construction in the NCR

region was for a very short period of time and thus, cannot be said to impact the respondent-builder leading to such a delay in the completion. Secondly, the license of the project of the respondent was suspended by DTCP, Haryana vide memo dated 23.02.2023, due to grave violations made by it in making compliance of the terms and conditions of the license. In view of the same and to protect the interest of the allottees, the bank account of the respondent related to the project was frozen by this Authority vide order dated 24.02.2023. It is well settled principle that a person cannot take benefit of his own wrong.

**G. Findings on the relief sought by the complainant.**

**G.I** Direct the respondent to give delayed possession charges at the prescribed rate i.e., MCLR+2% from 26.09.2020 till the date of actual physical possession at the prescribed rate of interest.

**G.II** Direct the respondent to execute the conveyance deed after offering valid offer of possession to the complainant.

19. The complainants intend to continue with the project and are seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

***"Section 18: - Return of amount and compensation***

***18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, — .....***

***Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."***

20. As per clause 5.2 talks about the possession of the unit to the complainants, the relevant portion is reproduce as under:-

***"5.2 Possession Time***

***The Company shall sincerely endeavor to complete the construction and offer the possession of the said unit within five years from the date of the receiving of license ("Commitment Period"), but subject to force majeure clause of this Agreement and timely payment of installments by the Allottee(s). However in case the Company completes the construction prior to the period of 5 years the Allottee shall not raise any objection in taking the possession after payment of remaining sale price and other charges stipulated in the Agreement to Sell. The Company on obtaining certificate for occupation and use by the Competent Authorities shall hand over the said unit to the Allottee for his/her/their occupation and use, subject to the Allottee having complied with all the***

*terms and conditions of the said Policy and Agreement to sell and payments made as per Payment Plan."*

21. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and application, and the complainant not being in default under any provisions of these agreements and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottees that even a single default by the allottees in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottees and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer's agreement by the promoter is not only in grave violation of clause 1(iv) of the Affordable Housing Policy, 2013, but also deprive the allottees of their right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottees are left with no option but to sign on the dotted lines.
22. Clause 1(iv) of the Affordable Housing Policy, 2013 provides for completion of all such projects licenced under it and the same is reproduced as under for ready reference:
- 1 (iv)  
*"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of the policy."*
23. **Due date of handing over of possession:** As per clause 1(iv) of the Affordable Housing Policy, 2013 it is prescribed that *"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building*

plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy.

The respondent has obtained environment clearance and building plan approval in respect of the said project on 30.11.2017 and 26.09.2016 respectively. Therefore, the due date of possession is being calculated from the date of environmental clearance, being later. Further, an extension of 6 months is granted to the respondent in view of notification no. 9/3-2020 dated 26.05.2020, on account of outbreak of Covid-19 pandemic. Therefore, the due date of possession comes out to be 30.05.2022.

**24. Admissibility of delay possession charges at prescribed rate of interest:**

Proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

***Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]***

*(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.*

25. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

26. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 15.04.2025 is

**9.10%.** Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **11.10%.**

27. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

*"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*

*Explanation. — For the purpose of this clause—*

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

28. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 11.10% by the respondent/promoter which is the same as is being granted to the complainant in case of delayed possession charges.
29. On consideration of the documents available on record and submissions made by both the parties, the authority is satisfied that the respondent is in contravention of the Section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 1(iv) of the Affordable Housing Policy, 2013, the respondent/promoter shall be necessarily required to complete the construction of the project within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. Therefore, in view of the findings given above, the due date of handing over of possession was 30.05.2022. However, the respondent has failed to handover



possession of the subject apartment to the complainant till the date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Moreover, the authority observes that there is no document on record from which it can be ascertained as to whether the respondent has applied for occupation certificate or what is the status of construction of the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottees.

30. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with proviso to section 18(1) of the Act on the part of the respondent is established. As such, the allottee shall be paid, by the promoter, interest for every month of delay from due date of possession i.e., 30.05.2022 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession whichever is earlier, as per section 18(1) of the Act of 2016 read with rule 15 of the rules.
31. Further, as per section 11(4)(f) and section 17(1) of the Act of 2016, the promoter is under an obligation to get the conveyance deed executed in favour of the complainant. Whereas as per section 19(11) of the Act of 2016, the allottee is also obligated to participate towards registration of the conveyance deed of the unit in question. However, there is nothing on the record to show that the respondent has applied for occupation certificate or what is the status of the development of the above-mentioned project. In view of the above, the respondent is directed to handover possession of the flat/unit and execute conveyance deed in favour of the complainant in terms of section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.

**G.III To restrain the respondent from terminating the unit till the final disposal of the present complaint.**

32. The complainant in the present matter is seeking possession of the unit along with delay possession charges and the authority has already deliberated the same in the findings w.r.t. relief no. 1 & 2 in the above paragraphs accordingly, in view of the same the present relief stands redundant.

**G.IV To appoint a local commissioner to carry out the tasks as mentioned in para 33 of the complaint;**

**G.V To conduct a forensic audit of the books of accounts of the respondent as per task mentioned in para 34 of the complaint.**

**G.VI To take action for violation of section 6, i.e., non-extension of registration of the Act.**

**G.VII Direct the respondent to provide on affidavit, a date till which a valid offer of possession shall be given. If the respondent fails to provide the same, penal proceedings for violation of section 4(2)(I)(C) be initiated against the respondent.**

33. The complainants have sought some other reliefs such as appointment of L.C, conduct forensic audit of the books of accounts of the respondent, initiation of penal proceedings for violation of Section 4(2)(I)(c), Section 6 of the Act, 2016 etc. The Authority observes that due to several continuing violations of the provisions of the Act, 2016 by the respondent, the Authority has already taken Suo motu cognizance of the project vide complaint bearing no. **RERA-GRG-1087-2023** and frozen the bank account of the respondent related to the project vide order dated 24.02.2023. Therefore, the authority is proceeding to decide only the main relief sought by the complainant in the present complaint i.e., delay possession charges, possession and execution of conveyance deed on the basis of documents available on record as well as submission made by the parties.

**G.VIII Direct the respondent to provide a valid physical possession after receipt of occupancy certificate.**

34. The respondent is legally bound to meet the pre-requisites for obtaining occupation certificate from the competent Authority. It is unsatiated that even after the lapse of more than 2 years from the due date of possession the

respondent has failed to complete the construction and apply for OC to the competent authority. The promoter is duty bound to obtain OC and hand over possession only after obtaining OC.

**G.IX Direct the respondent to refund the excess amount paid by the complainant over and above the total sale price.**

35. As per clause 4.1 of the buyer's agreement the sale consideration/sale price of Rs.26,26,000/- shall be payable as per the payment plan annexed as annexure-B, GST, service Tax, VAT, and other levies, duty if applicable shall be payable by the allottee over and above the sale consideration. Further, it was also agreed the service tax/VAT and other applicable taxes and charges of any nature whatsoever, which may be levied by the Government Authorities with prospective and retrospective effect shall be payable by the allottee over and above sale consideration mentioned herein above. The relevant clause 4.1 of the BBA is reproduce herein below:-

**ARTICLE 4**  
**SALE CONSIDERATION**

**4.1 Sale Price**

*That the allottee agrees to pay the company for the purchase of the said flat/ unit a sum of Rs.26,26,000/- admeasuring 644 sq. ft. (calculated @ Rs.4,000/- per sq. ft. of carpet area of the said unit, admeasuring 100 sq. ft. and balcony area calculated @ Rs.500/- per sq. ft. attached with the flat admeasuring ..... sq. ft.), (hereinafter referred to as "Sale Price/Sale consideration") shall be payable as per the payment plan annexed as 'Annexure 'B' (hereinafter referred as "payment plan"), G.S.T, Service tax, VAT any other levies duty if applicable shall be payable by the allottee over and above the sale consideration. EDC shall be payable as per the said policy. The two wheeler parking shall be identified and allocated by the company at the time of handing over of possession of the unit to the Allottee. The Service tax/VAT and all other applicable taxes and charges of any nature whatsoever, which may be levied by the Govt. Authority with prospective and retrospective effect shall be payable by the allottee over and above sale consideration mentioned herein above.*

36. In view of the above clause, the Authority observes that the sale consideration is exclusive of GST, Service Tax, VAT, and other levies, duty if applicable and the respondent is well within right to claim such amount as agreed between the parties and the same shall be payable by the allottee over and above the sale

consideration. However, the respondent is directed to furnish the details of payment of such taxes paid to the concerned Authority. If the respondent /promoter failed to provide the details of taxes as well as applicable charges as per the law of land then the respondent shall refund the excess amount.

**G.X Direct the respondent to give bifurcation of the total sale price including the clarification of cost of parking under the Affordable Housing Policy, 2013.**

**G.XI To restrain the respondent from demanding car parking charges from the complainants.**

37. The said project is the affordable housing project and as per the latest amendment dated 04.01.2021 in the said Policy 2013, which it is reproduced as under:-

4. The clause no. 4(iii) of the Affordable Housing Policy dated 19th August, 2013 related to parking norms shall be substituted with the following:-

**"4(iii) Parking Norms:**

a. Mandatory non-chargeable 0.5 ECS parking space

- i. Mandatory parking space at the rate of half Equivalent Car Space (ECS) for each dwelling unit shall be provided.
- ii. Only one two-wheeler parking site shall be earmarked for each flat, which shall be allotted only to the flat-owners. The parking bay of two-wheelers shall be 0.8m x 2.5m unless otherwise specified in the zoning plan.
- iii. The balance available parking space, if any, beyond the allocated two-wheeler parking sites, can be earmarked as free-visitor-car-parking space.

b. Optional and chargeable parking space at the rate of 0.5 ECS per dwelling unit.

- i. The colonizer may provide an additional and optional parking space, maximum to the extent of half Equivalent Car Space (ECS) per dwelling unit
- ii. In case such optional parking space is provided by the coloniser; maximum of one car parking space per dwelling unit can be allotted by the coloniser, at a rate not exceeding 5% of the cost of flat to such allottee.

c. Miscellaneous

- i. In cases where licenses under AHP 2013 already stand granted and building plans stand approved without availing the optional 0.5 ECS per dwelling unit parking space, the coloniser shall be required to submit the consent of at least two thirds of the allottees as per the provisions of Section 14 of Real Estate (Regulation and Development) Act, 2016, for the purpose of amendment in building plans for availing such additional and optional 0.5 ECS per dwelling unit parking space. Further, this benefit



*shall not be available for the projects wherein occupation certificate of all the residential towers has already been obtained.*

- ii. *Additional parking norms and parameters, if any, can be specified in the zoning plan."*

38. In view of the above provisions, the respondent/promoter is bound to comply the terms and condition of the Affordable Group Housing Policy, 2013.

**G.XII Direct the respondent to give anti-profiteering credit/input tax credit to the complainant.**

39. The complainant has sought the relief with regard to direct the respondent to give anti-profiteering credit/input tax credit to the complainants and charge the GST as per rules and regulations, the attention of the authority was drawn to the fact that the legislature while framing the GST law specifically provided for anti-profiteering measures as a check and to maintain the balance in the inflation of cost on the product/services due to change in migration to a new tax regime i.e. GST, by incorporating section 171 in Central Goods and Services Tax Act, 2017/Haryana Goods and Services Tax Act, 2017, the same is reproduced herein below.

*"Section 171. (1) Any reduction in rate of tax on any supply of goods or services or the benefit of input tax credit shall be passed on to the recipient by way of commensurate reduction in prices."*

40. As per the above provision, the benefit of tax reduction or 'Input Tax Credit' is required to be passed onto the customers in view of section 171 of HGST/CGST Act, 2017. In the event, the respondent/promoter has not passed the benefit of ITC to the buyers of the unit in contravention to the provisions of section 171(1) of the HGST Act, 2017. The allottee is at liberty to approach the State Screening Committee Haryana for initiating proceedings under section 171 of the HGST Act against the respondent-promoter.

**G.XIII To restrain the respondent from charging any maintenance charges in future as the complainant is not bound to pay the same under the Affordable Housing Policy, 2013.**

41. As per the clarification regarding maintenance charges to be levied on affordable group housing projects being given by DTCP, Haryana vide clarification no. PF-



27A/2024/3676 dated 31.01.2024, it is very clearly mentioned that the utility charges (which includes electricity bill, water bill, property tax waste collection charges or any repair inside the individual flat etc.) can be charged from the allottees as per consumptions.

42. Accordingly, the respondent is directed to charge the maintenance/use /utility charges from the complainants-allottees as per consumptions basis as has been clarified by the Directorate of Town and Country Planning, Haryana vide clarification dated 31.01.2024.

**G.XIV To restrain the respondent from demanding Labour Cess, VAT, Work Contract Tax and Power Backup charges.**

43. The complainant has sought the relief to restrain the respondent from demanding Labour Cess, VAT, WCT and power backup charges. Although, as per record, no demand under the above said heads have been made by the respondent till date, however in clause 4.9 (iii) and (iv) of the buyer's agreement dated 17.06.2017, it has been mentioned that the allottee is liable to pay separately the above-said charges as per the demands raised by the respondent company. Therefore, in the interest of justice and to avoid further litigation, the Authority is deliberating its findings on the above said charges.

- **Labour Cess:** - The Labour cess is levied @ 1% on the cost of construction incurred by an employer as per the provisions of sections 3(1) and 3(3) of the Building and Other Construction Workers' Welfare Cess Act, 1996 read with Notification No. S.O 2899 dated 26.9.1996. It is levied and collected on the cost of construction incurred by employers including contractors under specific conditions. Moreover, this issue has already been dealt with by the authority in complaint bearing no. 962 of 2019 titled **Mr. Sumit Kumar Gupta and Anr. Vs Sepset Properties Private Limited** wherein it was held that since labour cess is to be paid by the respondent, as such no labour cess should be separately charged by the respondent. The authority is of the view

that the allottee is neither an employer nor a contractor and labour cess is not a tax but a fee. Thus, the demand of labour cess raised upon the complainants is completely arbitrary and the complainants cannot be made liable to pay any labour cess to the respondent and it is the respondent builder who is solely responsible for the disbursement of said amount.

- **VAT:** - The promoter is entitled to charge VAT from the allottees where the same was leviable, at the applicable rate, if they have not opted for composition scheme. However, if composition scheme has been availed, no VAT is leviable. Further, the promoter shall charge actual VAT from the allottees/prospective buyers paid by the promoter to the concerned department/authority on pro-rata basis i.e. depending upon the area of the flat allotted to the complainant vis- à-vis the total area of the particular project. However, the complainant would also be entitled to proof of such payments to the concerned department along with a computation proportionate to the allotted unit, before making payment under the aforesaid heads.
- **WTC (work contract tax):-** The complainant is seeking above mentioned relief with respect to restraining the respondent from demanding Work Contract Tax. At this stage, it is important to stress upon the definition of term 'work contract' under Section 2(119) of the CGST Act, 2017 and the same is reproduced below for ready reference:

*"(119) – works contract means a contract for building, construction, fabrication, completion, erection, installation, fitting out, improvement, modification, repair, maintenance, renovation, alteration or commissioning of any immovable property wherein transfer of property in goods (whether as goods or in some other form) is involved in the execution of such contract;"*

After considering the above, the Authority is of the view that the complainant/allottee is neither an employer nor a contractor and the same

is not applicable in the present case. Thus, the complainant /allottee cannot be made liable to pay the same to the respondent.

- **Power Backup Charges:-** The issue of power back-up charges has already been clarified by the office of DTCP, Haryana vide office order dated 31.01.2024 wherein it has categorically clarified the mandatory services to be provided by the colonizer/developer in affordable group housing colonies and services for which maintenance charges can be charged from the allottees as per consumption. According, the promoter can only charge maintenance/use/utility charges from the complainant-allottees as per consumption as prescribed in category-II of the office order dated 31.01.2024.

#### **H. Directions of the Authority**

44. Hence, the authority hereby passes this order and issue the following directions under section 37 of the Act to ensure compliance of obligations casted upon the promoter as per the functions entrusted to the authority under section 34(f) of the Act:
- i. The respondent/promoter is directed to pay interest to the complainant(s) against the paid-up amount at the prescribed rate of 11.10% p.a. for every month of delay from the due date of possession i.e., 30.05.2022 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession, whichever is earlier, as per section 18(1) of the Act of 2016 read with rule 15 of the rules.
  - ii. The arrears of such interest accrued from 30.05.2022 till the date of order by the authority shall be paid by the promoter to the allottee(s) within a period of 90 days from date of this order and interest for every month of


delay shall be paid by the promoter to the allottee(s) before 10<sup>th</sup> of the subsequent month as per rule 16(2) of the rules.

- iii. The respondent/promoter shall handover possession of the flat/unit and execute conveyance deed in favour of the complainant(s) in terms of section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.
- iv. The complainant(s) are directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
- v. The respondent/promoter shall not charge anything from the complainant(s) which is not the part of the Affordable Housing Policy, 2013.
- vi. The rate of interest chargeable from the allottee(s) by the promoter, in case of default shall be charged at the prescribed rate i.e., 11.10% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee(s), in case of default i.e., the delayed possession charges as per section 2(za) of the Act.

45. This decision shall mutatis mutandis apply to cases mentioned in para 3 of this order wherein details of paid up amount is mentioned in each of the complaints.

46. Complaint as well as applications, if any, stand disposed off accordingly.

47. Files be consigned to registry.



**(Ashok Sangwan)**  
Member



**(Arun Kumar)**  
Chairman

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 15.04.2025