

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 5646 of 2024
Date of complaint : 14.11.2024
Date of order : 20.08.2025

Kanishka,
R/o: - B-4, Near Dada Dev Mandir, Dev Kunj,
Raj Nagar Part-II, Palam Colony, New Delhi-110077.

Complainant

Versus

M/s Ocean Seven Buildtech Pvt. Ltd.
Regd. office: B-4-505-506, Spaze I Tech Park,
Sohna Road, Sector-49, Gurugram.

Respondent

CORAM:
Ashok Sangwan

Member

APPEARANCE:
Deepender Hooda (Advocate)
Arun Yadav (Advocate)

**Complainant
Respondent**

ORDER

1. The present complaint has been filed by the complainant/allottee under Section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with Rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of Section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provisions of the Act or the Rules and regulations made thereunder or to the allottee as per the agreement for sale executed *inter se*.

A. Project and unit related details

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. N.	Particulars	Details
1.	Name of the project	"Golf Heights", Sector 69, Gurugram
2.	Nature of the project	Affordable Housing
3.	DTCP license no. and validity status	28 of 2018 dated 02.05.2018
4.	RERA Registered/ not registered	GGM/285/2018/17 dated 12.10.2018 valid upto 20.04.2023
5.	Allotment Letter	14.03.2019 (page 22 of complaint)
6.	Unit no.	306, Tower-1 (Page 22 of complaint)
7.	Unit area admeasuring	574 sq. ft. (carpet area) 98 sq.ft (balcony area) (Page 22 of complaint)
8.	Date of execution of Apartment Buyer's Agreement	Not executed
9.	Possession clause in Affordable Housing Policy, 2013	1 (iv) All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance , whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of the policy.
10.	Date of environmental clearance	10.10.2019 (as per project details)
11.	Date of approval of building plans	20.07.2018 (as per project details)
12.	Due date of possession	10.04.2024 (Calculated as 4 years from date of EC as per the policy of 2013 + 6 months as per HARERA notification no. 9/3-2020)

		dated 26.05.2020 for the projects having completion date on or after 25.03.2020)
13.	Total sale consideration	Rs.23,45,000/- (As per page 20 of complaint)
14.	Amount paid by the complainant	Rs.18,99,450/- (as per CRA at page 14 of complaint)
15.	Occupation certificate /Completion certificate	Not obtained
16.	Offer of possession	Not offered

B. Facts of the complaint

4. The complainant has made the following submissions: -

- I. That the total cost of the unit as per price list given by the respondent was to be Rs.23,45,000/- in addition to the applicable taxes. The payments/instalments against the total consideration of apartment/unit were to be made by the complainant as per payment schedule given in the terms and conditions.
- II. That as per the Affordable Housing Scheme, 2013, the construction of the project was to be completed and physical possession of the units (complete in all respects) were to be done by the respondent within 4 years from sanction of building plans i.e. by 19.07.2022.
- III. That after the allotment of the unit to complainant and payment of initial instalments, the complainant visited the site in the year 2020 and found that no construction had been commenced by the respondent. Accordingly, the complainant apprised the said fact to the respondent and enquired about status of construction and likely date of possession of her unit. On a query raised by the complainant, the respondent vide e-mail dated 02.09.2020, assured that construction on the project had resumed and that it shall deliver the project within time-frame.

- IV. That the respondent kept raising its demand as per payment schedule mentioned in the terms and conditions issued by it and kept assuring the complainant and other allottees in the project that the units shall be delivered in time bound manner. The complainant duly and timely made payments of all demands raised by the respondent. Thus the complainant has made a total payment of Rs.18,99,450/- to the respondent as on 13.11.2021.
- V. That the complainant was shocked to see that despite taking substantial amount from the complainant, the construction of Tower-1, in which the complainant had been allotted unit, had not even commenced even till mid of year 2021, what to talk of delivering the unit in a time bound manner. The complainant, accordingly, vide e-mail dated 21.06.2021 brought the aforesaid fact to the knowledge of respondent. The respondent, however, gave its stereotyped reply and made assurances of delivering the project in a time bound manner.
- VI. That the complainant visited the project site in June 2022 and saw that the construction of Tower-1 had not yet commenced. The complainant, accordingly, could make out that the respondent neither had capacity nor competence and intention to construct and deliver the project and therefore, it would be futile to release further payments to respondent. The complainant visited the office of the respondent and conveyed them that she shall make no further payment till the time the respondent does not show any concrete progress at the site. Even thereafter, after passage of considerable time when nothing was heard from the respondent, the complainant again visited the project site in February 2023. The complainant was utterly shocked and surprised to see that the construction of the

tower in which she had been allotted unit had not even commenced even by February 2023. The complainant tried to contact officials over the phone. However, no one picked the call. The complainant, accordingly, vide e-mail dated 21.05.2023 pointed out that the possession of the unit was to be handed over by the respondent long back and even after three more years, the respondent had not even commenced construction of the tower, what to talk about delivery of the project. The complainant further stated that in case she does not get any response from the respondent, she would be constrained to initiate appropriate legal action in the matter. However, the complainant has neither received any response nor has heard anything from the respondent till date of filing of present complaint.

- VII. That from the above facts and circumstances, it is crystal clear that the action of the respondent in not starting construction of tower and not delivering the possession of the flat in question within a stipulated time period of 4 (Four) years as per the Affordable Housing Policy and also in line with the rules and guidelines laid out by RERA, clearly amounts to deficiency in services. Therefore, the complainant is entitled to delay compensation, in addition to compensation in the form of interest @15% per annum on the total amount paid from 19.07.2022, till the delivery of possession of complainant's unit.
- VIII. That it goes without saying that the complainant has suffered physical and mental harassment besides financial hardships since 2018 due to non-delivery of possession of residential unit in question.
- IX. That the respondent with mala fide intention is using the hard-earned money of the complainant to gain undue profit to itself and

to cause undue loss to the complainant has conducted itself in an illegal and unscrupulous manner.

- X. That such wilful negligence of the respondent amounts to deficiency in service and adopting unfair trade practice which constrained the complainant to seek redressal before this Forum.

C. Relief sought by the complainant:

5. The complainant has sought following relief(s):
- Direct the respondent to handover possession and to pay delay possession charges as per the Act.
6. On the date of hearing, the Authority explained to the respondent/promoter about the contraventions as alleged to have been committed in relation to Section 11(4) (a) of the act to plead guilty or not to plead guilty.

D. Reply by the respondent:

7. The respondent vide its reply dated 23.04.2025 has contested the complaint on the following grounds:
- That this Authority lacks jurisdiction to adjudicate upon the present complaint as vide clause 16.2 of the builder buyer agreement, both the parties have unequivocally agreed to resolve any disputes through arbitration.
 - That the complainant is a willful defaulter and deliberately, intentionally and knowingly have not paid timely installments.
 - There is every apprehension that the complainant in collusion with any staff member of the respondent company including ex-employee or those who held positions during that time may put forth the altered and fabricated document which is contradictory to the affordable housing policy should not be considered binding on the company in any manner whatsoever.
8. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be

decided on the basis of these undisputed documents and submission made by the parties.

E. Jurisdiction of the Authority

9. The Authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E. I Territorial jurisdiction

10. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E. II Subject matter jurisdiction

11. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

12. So, in view of the provisions of the Act quoted above, the Authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter.

F. Findings on the objections raised by the respondent:

F. II Objection regarding complainant is in breach of agreement for non-invocation of arbitration.

13. The respondent has contended that the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute. However, as per record, no buyer's agreement has been executed between the parties. Further, the Authority is of the opinion that the jurisdiction of the Authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this Authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying same analogy the presence of arbitration clause could not be construed to take away the jurisdiction of the authority.
14. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer. Further,

while considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within his right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this Authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

G. Findings on the reliefs sought by the complainant:

G.I Direct the respondents to handover possession and to pay delay possession charges as per the Act.

15. The complainant intends to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

.....
Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

16. Clause 1(iv) of the Affordable Housing Policy, 2013 provides for completion of all such projects licenced under it and the same is reproduced as under for ready reference:

1 (iv)

"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of the policy."

17. **Due date of handing over of possession:** As per clause 1(iv) of the Affordable Housing Policy, 2013 it is prescribed that *"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy.* The respondent has obtained environment clearance and building plan approval in respect of the said project on 10.10.2019 and 20.07.2018 respectively. Therefore, the due date of possession is being calculated from the date of environmental clearance, being later. Further, an extension of 6 months is granted to the respondent in view of notification no. 9/3-2020 dated 26.05.2020, on account of outbreak of Covid-19 pandemic. Therefore, the due date of possession comes out to be 10.04.2024.

18. **Admissibility of delay possession charges at prescribed rate of interest:** Proviso to Section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under Rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

19. The legislature in its wisdom in the subordinate legislation under the provision of Rule 15 of the Rules, has determined the prescribed rate of

interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

20. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 20.08.2025 is **8.85%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **10.85%**.

21. The definition of term 'interest' as defined under section 2(z) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

"(z) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

22. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 10.85% by the respondent/promoter which is the same as is being granted to the complainant in case of delay possession charges.

23. On consideration of the documents available on record and submissions made by both the parties, the Authority is satisfied that the respondent is in contravention of the Section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 1(iv) of the Affordable Housing Policy, 2013, the respondent/promoter shall be necessarily required to complete the construction of the project within 4

years from the date of approval of building plans or grant of environmental clearance, whichever is later. Therefore, in view of the findings given above, the due date of handing over of possession was 10.04.2024. However, the respondent has failed to handover possession of the subject apartment to the complainant till the date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Moreover, the Authority observes that there is no document on record from which it can be ascertained as to whether the respondent has applied for occupation certificate or what is the status of construction of the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottees.

24. Accordingly, the non-compliance of the mandate contained in Section 11(4)(a) read with proviso to Section 18(1) of the Act on the part of the respondent is established. As such, the allottee shall be paid by the promoter, interest on the paid-up amount at prescribed rate, for every month of delay from due date of possession i.e., 10.04.2024 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession whichever is earlier, as per Section 18(1) of the Act of 2016 read with Rule 15 of the Rules.
25. Further, as per Section 11(4)(f) and Section 17(1) of the Act of 2016, the promoter is under an obligation to handover possession of the unit and to get the conveyance deed executed in favour of the allottee. Whereas as per Section 19(11) of the Act of 2016, the allottee is also obligated to participate towards registration of the conveyance deed of the unit in question. However, there is nothing on the record to show that the respondent has applied for occupation certificate or what is the status of the development

of the above-mentioned project. In view of the above, the respondent is directed to handover possession of the flat and execute conveyance deed in favour of the complainant in terms of Section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.

H. Directions of the authority

26. Hence, the Authority hereby passes this order and issue the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):
- i. The respondent/promoter is directed to pay interest to the complainant against the paid-up amount at the prescribed rate of 10.85% p.a. for every month of delay from the due date of possession i.e., 10.04.2024 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession, whichever is earlier, as per Section 18(1) of the Act of 2016 read with Rule 15 of the Rules.
 - ii. The arrears of such interest accrued from 10.04.2024 till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottee before 10th of the subsequent month as per Rule 16(2) of the Rules.
 - iii. The respondent/promoter is directed to supply a copy of the updated statement of account after adjusting delay possession charges within a period of 30 days to the complainant.

- iv. The complainant is directed to pay outstanding dues, if any, after adjustment of delay possession charges within a period of 60 days from the date of receipt of updated statement of account.
 - v. The respondent/promoter shall handover possession of the flat/unit and execute conveyance deed in favour of the complainant in terms of Section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.
 - vi. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 10.85% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
 - vii. The respondent/promoter shall not charge anything from the complainant which is not the part of the application form or provided under the Affordable Housing Policy, 2013.
27. The complaints stand disposed of.
28. Files be consigned to registry.

(Ashok Sangwan)

Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 20.08.2025