

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 2836 of 2019
First date of hearing : 13.11.2019
Date of decision : 09.01.2020

Shri Saurabh Gupta
R/o F-114, First Floor, Sector - 54, Sun City,
Gurugram

Complainant

Versus

M/s CHD Developers Ltd.
Regd. office: 702 - 707, 7TH Floor, Tower - A,
Emaar Digital Greens, Sector - 61, Golf Course
Extension Road, Gurugram, Haryana - 122102

Respondent

CORAM:

Shri Samir Kumar
Shri Subhash Chander Kush

**Member
Member**

APPEARANCE:

Shri Saurabh Gupta
Shri Ravi Agarwal

Complainant In Person
Advocate for the respondent

ORDER

1. The present complaint dated 17.07.2019 has been filed by the complainant-allottee in Form CRA under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible

for all obligations, responsibilities and functions to the allottee as per the agreement for sale executed inter se them.

2. The particulars of the project, the details of sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Heads	Information
1.	Project name and location	"106 Golf Avenue", Sector 106, Gurugram, Haryana
2.	Project area	12.344 acres
3.	Nature of the project	Group housing project
4.	DTCP license no. and validity status	69 of 2012 dated 03.07.2012 valid till 02.07.2016
5.	Name of licensee	M/S Empire Realtech. Pvt. Ltd.
6.	RERA Registered/ not registered	Registered vide no. 8 of 2019 dated 21-02-2019
7.	HRERA registration valid up to	30.06.2021
8.	Unit no.	T-06-06/02 [Page 18 of complaint]
9.	Unit area (super area)	1633 sq. ft.
10.	Date of execution of apartment buyer agreement	13.12.2012 [Page 16 of complaint]
11.	Total consideration as per applicant ledger at page no. 47 of complaint	Rs.90,86,040/-
12.	Total amount paid by the complainant as per applicant	Rs. 83,90,152/-



	ledger at page no. 47 of the complaint	
13.	Due date of delivery of possession as per clause 13 of the said apartment buyer agreement i.e. 42 months from the date of execution of the agreement plus grace period of 6 months. [Page 24-25 of complaint]	13.12.2016
14.	Date of offer of possession to the complainant	Not offered till date
15.	Delay in handing over possession till <i>date of decision</i> i.e. 09.01.2020	3 years and 27 days
16.	Status of the project	OC not received till date
17.	Reliefs sought (relevant)	<ol style="list-style-type: none">i. Surveillance financial audit to investigate illegal transfer of funds.ii. The project be taken over from the respondent and handed over to an efficient for delivery of flats to buyers by June 2021 at least.iii. Penalty for delay in possession

3. As per clause 13 of the Apartment buyer's agreement, the possession was to be handed over within a period of 42 months from the date of execution of agreement (13.12.2012) plus grace period of 6 months which comes out



to be 13.12.2016. Clause 13 of the apartment buyer's agreement is reproduced below:

"13. Time of handing over of possession: ...

(I) Barring unforeseen circumstances and force majeure events, court indulgence as stipulated hereunder, the possession of the said apartment is proposed to be delivered by the company to the allottee within 42 months(three and half years) from the date of execution of this agreement, subject to payment by the allottee(s) towards the basic sale price and other charges, as demanded in terms of this agreement. The time frame for delivery of possession provided herein above is tentative and shall be subject to force majeure, court indulgence and timely prompt payment of all installments and the formalities for completion required. The company shall be entitled to vail time for completion of construction of the project if the delay occurs due to departmental delay or any other circumstance beyond the power and control of the company. The company shall be entitled to six(6) months additional period in the event there is delay in handling over possession. However, in case of delay beyond the period of six(6) months and such delay is attributable to the company, the company shall be liable to pay compensation @Rs10.00(Rupees ten only) per sq. ft. per month of the super area of the apartment for the period of further delay. The adjustment of compensation, if any, shall be done at the time of conveyance of the flat and not earlier...."

4. The possession of the subject apartment has not been offered by the respondent to the complainant so far. The complainant seeks the above mentioned surveillance financial audit and other reliefs.



5. On the date of hearing, the Authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4)(a) of the Act to plead guilty or not to plead guilty.
6. The Authority has given numerous adjournments to the respondent, but he failed to comply with the procedure and till date he has not filed reply in the matter.
7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents.
8. The Authority on the basis of information and explanation and other submissions made and the documents filed by the complainant and the respondent is of considered view that there is no need of further hearing in the complaint.
9. The Act is to protect the rights of the stake-holders i.e. the promoter, allottee and the real estate agent as provided under the Act and also to balance their interest as per its provisions. The Authority is empowered to not only monitor the projects but also to ensure their timely compliance and in case where the projects are held up or stopped to take steps

so that these are completed in time and interests of allottees are protected.

10. On consideration of the circumstances, the evidence and other record and submissions made by the complainant and the respondent and based on the findings of the authority regarding contravention as per provisions of rule 28(2)(a), the Authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 13 of the apartment buyer agreement executed between the parties on 13.12.2012, possession of the booked unit was to be delivered within a period of 42 months plus 6 months' grace period from the date of execution of said agreement. As such the due date of delivery of possession on calculation comes out to be 13.12.2016. Accordingly, it is the failure of the promoter to fulfil his obligations, responsibilities as per the apartment buyer agreement dated 13.12.2012 to hand over the possession within the stipulated period. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) of the Act on the part of the respondent is established. As such the complainant is entitled for delayed possession charges at the prevalent prescribed rate of interest i.e. 10.20% p.a. w.e.f. 13.12.2016 (due date of delivery



of possession) till the actual offer of possession as per provisions of section 18(1) of the Act read with rule 15 of the Rules. The complainant has paid Rs. 83,90,152/- as per statement of payments against total basic price of Rs. 90,86,040/-.

11. Hence, the Authority hereby pass the following order and issue directions under section 34(f) of the Act:

- i. As such the complainant is entitled for delayed possession charges @10.20 % p.a. w.e.f. 13.12.2016 till offer of possession as per provisions of section 18(1) of the Real Estate (Regulation and Development) Act,2016. The arrears of interest accrued so far shall be paid to the complainant by the respondent within 90 days from the date of this order and thereafter monthly payment of interest till offer of possession shall be paid before 10th of subsequent month.
- ii. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.



HARERA
GURUGRAM

Complaint No. 2836 of 2019

- iii. The respondent shall not charge anything from the complainant which is not part of the BBA.
- iv. Interest on the due payments from the complainant shall be charged at the prescribed rate of interest @10.20% by the promoter which is the same as is being granted to the complainant in case of delayed possession charges.
12. Complaint stands disposed of. File be consigned to registry.

(Samir Kumar)
Member

Haryana Real Estate Regulatory Authority, Gurugram

(Subhash Chander Kush)
Member

Dated: 09.01.2020

HARERA
GURUGRAM

Judgement uploaded on: 12.02.2020