

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 3407 of 2025
Date of complaint : 09.07.2025
Date of order : 09.01.2026

Sushmita,
R/o: - Q-1/273, South City-II,
1st Floor, Gurugram-122001.

Complainant

Versus

M/s Ocean Seven Buildtech Pvt. Ltd.
Regd. office: Village Kherki Mukkar,
Paniyala Mor, Tehsil- Kotputli, Rajasthan-303108.

Respondent

CORAM:
Arun Kumar

Chairman

APPEARANCE:
Harit Beniwal (Advocate)
Arun Yadav (Advocate)

**Complainant
Respondent**

ORDER

1. The present complaint has been filed by the complainant/allottee under Section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with Rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of Section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provisions of the Act or the Rules and regulations made thereunder or to the allottee as per the agreement for sale executed *inter se*.

A. Project and unit related details

2. The particulars of the project, the details of sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No	Particulars	Details
1.	Name of the project	Expressway Tower, Sector- 109, Gurugram, Haryana
2.	Project area	7.5 acres
3.	Nature of the project	Affordable group housing colony
4.	DTCP license no. and validity status	06 of 2016 dated 16.06.2016. Valid up to 15.06.2021
5.	RERA Registered/ not registered	Registered vide no. 301 of 2017 dated 13.10.2017. Valid up to 12.10.2021
6.	Flat no.	406, 4 th floor, tower 6 [Page 28 of complaint]
7.	Unit admeasuring	645 sq. ft. (carpet area), 99 sq.ft. (balcony area) [Page 25 of the complaint]
8.	Builder buyer agreement	25.11.2017 (page 23 of complaint)
9.	Possession clause	1(IV) of the Affordable Housing Policy, 2013 <i>All such projects shall be required to be necessarily completed within 4 years from the approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy. The licenses shall not be renewed beyond the said 4 years period from the date of commencement of project.</i>
10.	Building plans approved on	26.09.2016 (As per project details)
11.	Environmental clearance	30.11.2017 (As per project details)
12.	Due date of possession	30.05.2022

		(The due date is calculated from the date of environment clearance being later + 6 months as per HARERA notification no. 9/3-2020 dated 26.05.2020 for the projects having completion date on or after 25.03.2020)
13.	Total sale Consideration	Rs.26,29,500/- [as per page 28 of complaint]
14.	Amount paid by the complainant	Rs.23,67,299/- [As per page 55-60 of complaint]
15.	Tri-partite agreement	05.01.2018 (page 65 of complaint)
16.	Occupation certificate	Not obtained

B. Facts of the complaint

3. The complainant has made the following submissions: -

- I. That in or around the year 2017, the respondent, through various advertisements and promotional campaigns, induced the complainant to apply for allotment of a residential unit in its affordable project, named "Expressway Towers" located at Sector 109, Gurugram at a total consideration of Rs.26,29,500/-, through a draw of lots.
- II. That relying upon these representations and assurances, and believing them to be true and bona fide, the complainant proceeded to book a flat in the said project being developed by the respondent. Pursuant thereto, the complainant paid a sum of Rs.1,31,475/- on 06.01.2017 towards the booking amount. Thereafter, the complainant was issued an allotment letter, confirming the allotment of unit No. 406 in Tower No. 6 of the said project. Subsequently, a builder buyer agreement dated 15.11.2017 was executed between the complainant and the respondent, wherein the

- total sale consideration was agreed and the timeline for delivery of possession was contractually recorded.
- III. That as per the said agreement, the respondent was also required to obtain all requisite approvals, licenses, occupation certificate, and complete construction within the stipulated period. Despite assurances and representations to that effect, the respondent has failed to fulfill its contractual obligations.
- IV. That the complainant has till date paid a total sum of Rs.23,67,299/- towards the sale consideration of the said flat. The complainant has regularly made payments as and when demanded by the respondent. That to finance the purchase, the complainant also availed a housing loan of Rs.18,00,000/- from State Bank of India at 8.3% per annum. The complainant has been regularly paying monthly EMIs, despite not receiving possession of the unit.
- V. That despite the lapse of the promised possession date of 25.11.2022, the respondent has failed to hand over possession of the unit. The complainant made several oral and written requests to the respondent for timely possession and finalization of pending documentation, but to no avail.
- VI. That a legal notice dated 30.01.2025 was duly served upon the respondent, calling upon them to immediately hand over possession and fulfill their contractual obligations.
- VII. That the respondent, despite the said notice and repeated requests, has neither delivered the possession of the flat nor offered any justifiable explanation or timeline for completion of the project. The delay appears to be deliberate, arbitrary, and commercially motivated.

VIII. That the conduct of the respondent in delaying the delivery of possession of the aforesaid flat clearly indicates that the respondent never had any bona fide intention to hand over possession within the stipulated period as contractually agreed. The respondent has not only failed to fulfil its contractual obligations but has also misappropriated the hard-earned money paid by the complainant towards the sale consideration of the said service apartment. By retaining the funds without delivering the unit within the agreed timeline, the respondent has acted in a manner that is fraudulent, arbitrary, and wholly unjustified.

C. Relief sought by the complainant:

4. The complainant has sought following relief(s):
 - i. Direct the respondent to handover possession of the flat and to pay delay possession charges as per the Act.
 - ii. Direct the respondent to pay compensation and litigation cost.
5. On the date of hearing, the Authority explained to the respondent/promoter about the contraventions as alleged to have been committed in relation to Section 11(4)(a) of the act to plead guilty or not to plead guilty.

D. Reply by the respondent:

6. The respondent vide its reply dated 07.11.2025 has contested the complaint on the following grounds:
 - i. That this Authority lacks jurisdiction to adjudicate upon the present complaint as vide clause 16.2 of the builder buyer agreement, both the parties have unequivocally agreed to resolve any disputes through arbitration.
 - ii. That the complainant is a willful defaulter and deliberately, intentionally and knowingly have not paid timely installments.

- iii. That the final EC is CTE/CTO which has been received by the respondent in February 2018. Hence the start date of project is Feb 2018 and rest details are as follows:

Covid and NGT Restrictions		
Project completion Date	Feb-22	
Covid lock down waiver	18 months	
NGT stay (3 months approx. for every year) i.e. 6*3	18 months	
Total Time extended to be extended (18+18) months	36 months	
Accounts freezed & license suspended further time to be extended till the unfreezing of the accounts i.e. Feb- Nov 2023 (10 months)	Feb 2023 till date	
	Nov-23	
Final project completion date (in case project is unfreezed) further time would be added till unfreezing the accounts	Nov-25	

As per the table given above, the final date for the completion of construction is Feb 25 in case the accounts are unfreezed by the competent authority on the date of filing this reply. From Feb 2023, the license has been suspended and accounts have been freezed by the DTCP Chandigarh and HRERA Gurugram.

7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.
- E. Jurisdiction of the authority**
8. The Authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E. I Territorial jurisdiction

9. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E. II Subject matter jurisdiction

10. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

11. So, in view of the provisions of the Act quoted above, the Authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter.

F. Findings on the objections raised by the respondent:

F.I Objections regarding force majeure.

12. The respondent/promoter has raised the contention that the construction of the project has been delayed due to force majeure circumstances such as ban on construction due to orders passed by NGT, major spread of Covid-19

across worldwide, suspension of license by the DTCP, Chandigarh and freezing of accounts by HRERA Gurugram etc. which is beyond the control of the respondent and are covered under clause 5.5 of the agreement. Furthermore, the final EC is CTE/CTO which has been received by the respondent in February 2018, hence the start date of project is Feb 2018. However, all the pleas advanced in this regard are devoid of merits. As per clause 1(iv) of the Affordable Housing Policy, 2013 it is prescribed that *"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy.* The respondent has obtained environment clearance and building plan approval in respect of the said project on 30.11.2017 and 26.09.2016 respectively. Therefore, the due date of possession is being calculated from the date of environmental clearance, being later. Further, an extension of 6 months is granted to the respondent in view of notification no. 9/3-2020 dated 26.05.2020, on account of outbreak of Covid-19 pandemic. Therefore, the due date of possession was 30.05.2022. As far as other contentions of the respondent w.r.t delay in construction of the project is concerned, the same are disallowed as firstly the orders passed by NGT banning construction in the NCR region was for a very short period of time and thus, cannot be said to impact the respondent-builder leading to such a delay in the completion. Secondly, the licence of the project of the respondent was suspended by DTCP, Haryana vide memo dated 23.02.2023, due to grave violations made by it in making compliance of the terms and conditions of the licence and thereafter due to several continuing violations of the provisions of the Act, 2016 by the respondent, in view to protect the interest of the allottees, the bank account of the respondent related to the project was frozen by this Authority vide order

dated 24.02.2023. Thus, the promoter/respondent cannot be granted any leniency on based of aforesaid reasons and it is well settled principle that a person cannot take benefit of his own wrong.

**F. II Objection regarding complainant is in breach of agreement for non-
invocation of arbitration.**

13. The respondent has submitted that the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute. The Authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that Section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, Section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the Authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying same analogy the presence of arbitration clause could not be construed to take away the jurisdiction of the authority.
14. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and

builders could not circumscribe the jurisdiction of a consumer. Further, while considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within his right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

G. Findings on the reliefs sought by the complainant:

- G. I Direct the respondent to handover possession of the flat and to pay delay possession charges as per the Act.**
15. The complainant intends to continue with the project and is seeking delay possession charges as provided under the proviso to Section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation
18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —
.....
Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

16. Clause 1(iv) of the Affordable Housing Policy, 2013 provides for completion of all such projects licenced under it and the same is reproduced as under for ready reference:

1 (iv)

"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of the policy."

17. **Due date of handing over of possession:** As per clause 1(iv) of the Affordable Housing Policy, 2013 it is prescribed that *"All such projects shall be required to be necessarily completed within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. This date shall be referred to as the "date of commencement of project" for the purpose of this policy.* The respondent has obtained environment clearance and building plan approval in respect of the said project on 30.11.2017 and 26.09.2016 respectively. Therefore, the due date of possession is being calculated from the date of environmental clearance, being later. Further, an extension of 6 months is granted to the respondent in view of notification no. 9/3-2020 dated 26.05.2020, on account of outbreak of Covid-19 pandemic. Therefore, the due date of possession comes out to be 30.05.2022.

18. **Admissibility of delay possession charges at prescribed rate of interest:** Proviso to Section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under Rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest

at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

19. The legislature in its wisdom in the subordinate legislation under the provision of Rule 15 of the Rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
20. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 09.01.2026 is **8.80%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **10.80%**.
21. The definition of term 'interest' as defined under Section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:
- "(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*
Explanation. — For the purpose of this clause—
- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
 - (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*
22. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 10.80% by the respondent/promoter

which is the same as is being granted to the complainant in case of delay possession charges.

23. On consideration of the documents available on record and submissions made by both the parties, the Authority is satisfied that the respondent is in contravention of the Section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 1(iv) of the Affordable Housing Policy, 2013, the respondent/promoter shall be necessarily required to complete the construction of the project within 4 years from the date of approval of building plans or grant of environmental clearance, whichever is later. Therefore, in view of the findings given above, the due date of handing over of possession was 30.05.2022. However, the respondent has failed to handover possession of the subject apartment to the complainant till the date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Moreover, the Authority observes that there is no document on record from which it can be ascertained as to whether the respondent has applied for occupation certificate or what is the status of construction of the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottees.
24. Accordingly, the non-compliance of the mandate contained in Section 11(4)(a) read with proviso to Section 18(1) of the Act on the part of the respondent is established. As such, the allottee shall be paid, by the promoter, interest at prescribed rate i.e. 10.80% p.a. on the amount paid, for every month of delay from due date of possession i.e., 30.05.2022 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession whichever is earlier, as per Section 18(1) of the Act of 2016 read with Rule 15 of the Rules.

25. Further, as per Section 11(4)(f) and Section 17(1) of the Act of 2016, the promoter is under an obligation to handover possession of the unit and to get the conveyance deed executed in favour of the allottee. Whereas as per Section 19(11) of the Act of 2016, the allottee is also obligated to participate towards registration of the conveyance deed of the unit in question. However, there is nothing on the record to show that the respondent has applied for occupation certificate or what is the status of the development of the above-mentioned project. In view of the above, the respondent is directed to handover possession of the flat and execute conveyance deed in favour of the complainant in terms of Section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.

G.II Direct the respondent to pay compensation and litigation cost.

26. The complainant is seeking above mentioned relief w.r.t compensation. *Hon'ble Supreme Court of India in civil appeal nos. 6745-6749 of 2021 titled as M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of Up & Ors.* has held that an allottee is entitled to claim compensation and litigation charges under Sections 12,14,18 and Section 19 which is to be decided by the Adjudicating Officer as per Section 71 and the quantum of compensation and litigation expense shall be adjudged by the Adjudicating Officer having due regard to the factors mentioned in Section 72. The Adjudicating Officer has exclusive jurisdiction to deal with the complaints in respect of compensation and legal expenses. Therefore, the complainant is advised to approach the Adjudicating Officer for seeking the relief of compensation and litigation expenses.

H. Directions of the authority

27. Hence, the Authority hereby passes this order and issue the following directions under Section 37 of the Act to ensure compliance of obligations

cast upon the promoter as per the function entrusted to the authority under Section 34(f):

- i. The respondent is directed to pay interest to the complainant against the paid-up amount at the prescribed rate of 10.80% p.a. for every month of delay from the due date of possession i.e., 30.05.2022 till valid offer of possession plus 2 months after obtaining occupation certificate from the competent authority or actual handing over of possession, whichever is earlier, as per Section 18(1) of the Act of 2016 read with Rule 15 of the Rules.
- ii. The arrears of such interest accrued from 30.05.2022 till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottee before 10th of the subsequent month as per Rule 16(2) of the Rules.
- iii. The respondent is directed to supply a copy of the updated statement of account after adjusting delay possession charges within a period of 30 days to the complainant.
- iv. The complainant is directed to pay outstanding dues, if any, after adjustment of delay possession charges within a period of 60 days from the date of receipt of updated statement of account.
- v. The respondent shall handover possession of the flat and execute conveyance deed in favour of the complainant in terms of Section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable, within three months after obtaining occupation certificate from the competent authority.
- vi. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 10.80% by the respondent/promoter which is the same rate of interest which the



HARERA
GURUGRAM

Complaint no. 3407 of 2025

promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per Section 2(za) of the Act.

- vii. The respondent shall not charge anything from the complainant which is not the part of the buyer's agreement or provided under the Affordable Housing Policy, 2013.
28. The complaints stand disposed of.
29. Files be consigned to registry.

(Arun Kumar)

Chairman

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 09.01.2026



HARERA
GURUGRAM