

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Date of decision: 11.08.2026

NAME OF THE BUILDER		M/s Renuka Traders Private Limited	Appearance
S. No.	Case No.	Case title	
1.	3422-2025	Apoorva Saxena Vs Renuka Traders Pvt. Ltd	Shri Kanish Bangia (Advocate for complainant) Shri Abhinav Sharma (Advocate for respondent)
2.	3421-2025	Vikram Singh and Kamini Vs Renuka Traders Pvt. Ltd	Shri Kanish Bangia (Advocate for complainants) Shri Abhinav Sharma (Advocate for respondent)
3.	4362-2025	Abhishek Sharma Vs Renuka Traders Pvt. Ltd	Shri Ravi Kumar (Advocate for complainant)

			Shri Priya Sharma (Advocate for respondent)
--	--	--	--

CORAM:	
Shri Arun Kumar	Chairman

ORDER

1. The above complaints have been filed by the complainant/allottees under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the Rules and regulations made there under or to the allottees as per the agreement for sale executed *inter se*.
2. The core issues emanating from them are similar in nature and the complainant(s) in the above referred matters are allottees of the project, namely, "Aashiyara" situated at Sector-37C, Gurugram being developed by the respondent/promoter i.e., Renuka Traders Private Limited. The issue involved in both these cases pertains to failure on the part of the promoter to deliver timely possession of the units in question and the complainants are seeking possession and delay possession charges at prescribed rate of interest and other related reliefs.
3. The details of the complaints, reply status, unit no., date of agreement, possession clause, due date of possession, total sale consideration, total paid amount, and relief sought are given in the table below:

Sr. No	Complain t No., Case Title, and Date of filing of complain t	Reply statu s	Unit No.	Date of execut ion of agree ment for sale	Due date of possess ion, offer of possess ion	Total Considerati on / Total Amount paid by the complainan ts (In Rs.)	Relief Sought
1.	CR/3422/2025 Case titled as Apoorva Saxena VS Renuka Traders Private Limited D.O.F: 10.07.2025	Reply receiv ed on 15.10.2025	204, tower /bloc k: T9 [Page no. 38 of compl aint] Area: 548.9 21	19.02.2021 (page 33 of compla int)	31.01.2023 (as per possessi on clause page 44 of complai nt) Offer of possess ion: not offered	TSC: - Rs.22,34,014 /- [page no. 59 of complaint] Rs.23,45,715 /- [page 29 of complaint]	1. Allow the Complain t, directing the Respondent to hand over the possession of the apartment, i.e., 204, Block/Tower- T-9 with the amenities and specifications as promised in AFS in all completeness without any further delay and not to hold delivery of the possession for certain unwanted and illegitimate reasons and not to force to deliver an incomplete unit. 2. Direct the Respondent to pay the interest on the total amount paid by the Complainant at the prescribed rate of interest as per RERA from due date of possession till date of actual physical possession as the possession is being denied to the Complainant by the respondent in spite of the fact that the Complainant has paid Rs. 23,45,715/-against the total sales consideration of the said unit i.e., Rs. 22,34,014/-. 3.It is most respectfully prayed that this Hon'ble Authority be pleased to order the Respondent not to charge anything which not the part of the payment plan as agreed upon . 4.It is most respectfully prayed that this Hon'ble Authority be pleased to direct the respondent not to cancel the allotment of the Complainant of the said unit

							5.Direct the Respondent to get the Conveyance Deed executed without raising illegal demands from the Complainant. 6.Direct the respondent to change the doors from MS ANGLE to wooden door frames and the main door shall be laminated from both sides as per the specifications. 7.Direct the respondent to replace the internal wall from Ash Bricks to 90mm RCC thick internal and 150mm thick external wall. 8.Direct the respondent to provide sliding doors in the balcony. 9.Direct the respondent to provide RCC chajja on the top floor buildings. 10.Direct the respondent to use good quality material for the construction of the project and follow 100% of the construction as per approved drawings, submitted at HARERA form REP-PART II. 11. Direct the respondent to specify as whether they are providing parking as per the amendment in the Affordable Housing Policy.
2.	CR/3421/2025 Case titled as Vikram Singh and Kamini VS Renuka Traders Private Limited . Date of Filing of complaint	Reply received on 15.10.2025	203, 2 nd floor, tower /block: T11 [Page no. 38 of complaint]	01.07.2019 (page 35 of complaint)	31.07.2023 (as per possession clause including extension of 6 months in lieu of Covid)	TSC: - Rs.22,34,014 /- [page no. 58 of complaint] AP: - Rs.24,77,256 /- [page 29 of complaint]	1.Allow the Complaint, directing the Respondent to hand over the possession of the apartment, i.e., 203, Block/Tower T-11 with the amenities and specifications as promised in AFS in all completeness without any further delay and not to hold delivery of the possession for certain unwanted and illegitimate reasons and not to force to deliver an incomplete unit. 2. Direct the Respondent to pay the interest on the total amount paid by the Complainant at the



	10.07.2025		Area: 578.5 54 sq.ft	Offer of possession: not offered	prescribed rate of interest as per RERA from due date of possession till date of actual physical possession as the possession is being denied to the Complainant by the respondent in spite of the fact that the Complainant has paid Rs. 24,77,256/- against the total sales consideration of the said unit i.e., Rs. 23,59,291/- 3.It is most respectfully prayed that this Hon'ble Authority be pleased to order the Respondent not to charge anything which not the part of the payment plan as agreed upon. 4.It is most respectfully prayed that this Hon'ble Authority be pleased to direct the respondent not to cancel the allotment of the Complainant of the said unit 5.Direct the Respondent to get the Conveyance Deed executed without raising illegal demands from the Complainant. 6.Direct the respondent to change the doors from MS ANGLE to wooden door frames and the main door shall be laminated from both sides as per the specifications. 7.Direct the respondent to replace the internal wall from Ash Bricks to 90mm RCC thick internal and 150mm thick external wall. 8.Direct the respondent to provide sliding doors in the balcony. 9.Direct the respondent to provide RCC chajja on the top floor buildings. 10.Direct the respondent to use good quality material for the construction of the project and follow 100% of the
--	------------	--	-------------------------------	--	---

							construction as per approved drawings, submitted at HRERA form REP-PART II. 11. Direct the respondent to specify as whether they are providing parking as per the amendment in the Affordable Housing Policy.
3.	CR/4362/2025 Case titled as Abhishek Sharma and poonam VS Renuka Traders Private Limited . Date of Filing of complaint - 15.09.2025	Reply received on 20.11.2025	505, 5 th floor, tower /block: T11 [Page no. 27 of complaint] Area: 548.921 sq.ft..	28.09.2020 (page 22 of complaint)	31.07.2023 (as per possession clause page 49 of complaint including extension of 6 months in lieu of Covid)	TSC: - Rs.22,34,014 /- [page no. 49 of complaint] AP: - Rs.23,45,610 /- [page 8 of complaint] Offer of possession: not offered	1. Direct the respondent to pay delay possession charge alongwith prescribed rate of interest. 2. Compensation

Note: In the table referred above certain abbreviations have been used. They are elaborated as follows:

Abbreviation Full form

TSC- Total Sale consideration

AP- Amount paid by the allottee(s)

- The aforesaid complaints were filed against the promoter on account of violation of the agreement to sell against allotment of units in the upcoming project of the respondent/builder and for not handing over the possession by the due date, seeking award of possession along with delayed possession charges and other reliefs.
- It has been decided to treat the said complaints as an application for non-compliance of statutory obligations on the part of the promoter/ respondent in

terms of section 34(f) of the Act which mandates the authority to ensure compliance of the obligations cast upon the promoters, the allottee(s) and the real estate agents under the Act, the rules and the regulations made thereunder.

6. Out of the above-mentioned cases, the particulars of case **CR/3422/2025 titled as Apoorva Saxena V/S Renuka Traders Pvt. Ltd.** are being taken into consideration as lead case for determining the rights of the allottee(s) qua delayed possession charges along with interest and others.

A. Project and unit related details

7. The particulars of the project, the details of sale consideration, the amount paid by the complainant(s), date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

CR/3422/2025 titled as Apoorva Saxena V/S Renuka Traders Pvt. Ltd..

S.No.	Heads	Information
1.	Project name and location	"Aashiyara", Sector- 37C, Gurugram.
2.	Project area	5 acres
3.	Nature of the project	Affordable Group Housing Project
4.	DTCP license no and validity status	15 of 2018 dated 13.02.2018 valid upto 12.02.2023
5.	Name of licensee	Renuka Traders Private Limited
6.	RERA Registered/ not registered	Registered vide no. 26 of 2018 dated 28.11.2018
7.	RERA registration valid up to	31.01.2023
8.	Unit no.	204, tower/block: T9 [Page no. 37 of complaint]
9.	Unit measuring	548.921 sq.ft. [page 37 of complaint]

10.	Date of execution of buyer's agreement	19.02.2021 (page 33 of complaint)
11.	Possession clause 7.1	<i>Schedule for possession of the said Unit/ Apartment - is on or before 31-Jan-2023.</i> The Promoter agrees and understands that timely delivery of possession of the Unit/ Apartment along with parking (if applicable) to the Allottee(s) and the common areas to the association of Allottee(s) or the competent authority, as the case may be, as provided under Rule 2(1)(f) of Rules, 2017, is the essence of the Agreement. The Promoter assures to hand over possession of the Unit/ Apartment along with parking (if applicable) as per agreed terms and conditions unless there is delay due to "Force Majeure", Court orders, Government policy/ guidelines, decisions affecting the regular development of the real estate project. If, the completion of the Project is delayed due to the above conditions, then the Allottee(s) agrees that the Promoter shall be entitled to the extension of time for delivery of possession of the Unit/ Apartment. The Allottee(s) agrees and confirms that, in the event it becomes impossible for the Promoter to implement the project due to Force Majeure and above mentioned conditions, then this allotment shall stand terminated and the Promoter shall refund to the Allottee(s), the entire amount received by the Promoter from the Allottee(s) within ninety days. The promoter shall intimate the Allottee(s) about such

		termination at least thirty days prior to such termination. After refund of the money paid by the Allottee(s), the Allottee(s) agrees that he/ she shall not have any rights, claims etc. against the Promoter and that the Promoter shall be released and discharged from all its obligations and liabilities under this Agreement.
12.	Due date of possession	31.01.2023 (as per possession clause page 44 of complaint)
13.	Payment plan	Time linked payment Plan [Page no. 59 of complaint]
14.	Total consideration	Rs.22,34,014/- [page no. 59 of complaint]
15.	Total amount paid by the complainant	Rs.23,45,715/- [page 29 of complaint]
16.	Occupation certificate	Not obtained
17.	Offer of possession	Not offered

B. Facts of the complaint

8. The complainants have made the following submissions: -
 1. That in the year 2019, the real estate project "Aashiyara" situated at the revenue estate of Village Gadauli Khurd, Sector 37C, in sub-tehsil Kadipur & District Gurugram, Haryana [hereinafter referred to as "Project"] came to the knowledge of the complainant, through the authorized marketing representatives of the respondent, making tall claims, assurances, and warranties in regard to the project being developed by it, lured by the claims, the complainant convinced to book a residential unit/flat in the project being developed by respondent.

- II. That the representatives of the respondent further represented that various sizes of the units are available in project keeping under consideration the different financial capacity of the customers. It was further represented that since the project is primarily characterized under the affordable group housing scheme, 2013 of the Haryana Government, hence the complete and easy financial assistance are being offered by various NBFC's and banking companies as well.
- III. That relying upon the assurances and representations of the respondent, the complainant agreed to buy an apartment/unit in the aforesaid project in order to make his dream true of owning a unit in the aforesaid project. Thereby, the complainant booked a unit bearing no. 204, 2ND Floor, Block/Tower No. T9, 2 BHK TYPE B, having an area of 548.921 sq. ft. in the said project and paid an amount of Rs. 1,11,700/- at the time of booking.
- IV. That the respondent executed agreement for sale dated **19.02.2021** with the complainant for the above-mentioned unit. Despite making timely payments in response to every demand letter, the complainant was hopeful of receiving possession of their apartment by the delivery date specified in the **clause 7.1 of the Agreement for sale, i.e., on or before 31.01.2023**. However, during regular site visits, the complainant noticed significant delays, as the construction was not progressing according to the approved plan and timeline. concerned by this, the complainant repeatedly brought the issue to the respondents' attention through personal visits, formal letters, and emails, requesting clarity on the delay.
- V. That the respondents, however, merely offered vague assurances that the apartment would be delivered as per the dates stipulated in the agreement, without addressing the evident lack of progress on the site. Despite these repeated promises, the respondents continuously failed and neglected to

deliver possession of the apartment within the agreed-upon timeline, causing considerable distress and frustration for the complainant, who had acted in good faith based on the respondents' assurances. This delay not only impacted the Complainant's plans for securing accommodation but also led to financial strain due to the prolonged waiting period.

- VI. That having lost all hope in the respondents regarding the possession of the apartment and the interest owed due to the delay of more than two years since 31.01.2023, and with their dreams of timely delivery of the flat as per the Agreement for sale, shattered, the complainant have approached the Authority seeking redressal of their grievance.
- VII. That the complainant have paid a substantial sum of Rs. **23,45,715/-** being more than 100% of the total sale price i.e., Rs. **22,34,014/-**.
- VIII. That the respondent deliberately delayed the construction of the project and misused the complainant's hard-earned money, thereby causing them financial and mental harassment. In the present case, the respondent intentionally and with malafide intent delayed the delivery of the apartment in order to extract more money from the complainant.

C. Relief sought by the complainants:

9. The complainants have sought following relief(s):
- i. **Allow the complaint, directing the respondent to hand over the possession of the apartment, i.e., 204, Block/Tower- T-9, with the amenities and specifications as promised in AFS in all completeness without any further delay and not to hold delivery of the possession for certain unwanted and illegitimate reasons and not to force to deliver an incomplete unit.**
 - ii. **Direct the Respondent to pay the interest on the total amount paid by the Complainant at the prescribed rate of interest as per RERA from due date of possession till date of actual physical possession as the possession is being denied to the complainant by the respondent in spite of the fact that the complainant has**

paid Rs. 23,45,715/- against the total sales consideration of the said unit i.e., Rs. 22,34,014/-.

- iii. It is most respectfully prayed that the Authority be pleased to order the respondent not to charge anything which not the part of the payment plan as agreed upon.
 - iv. It is most respectfully prayed that the Authority be pleased to direct the respondent not to cancel the allotment of the complainant of the said unit.
 - v. Direct the respondent to get the conveyance deed executed without raising illegal demands from the complainant.
 - vi. Direct the respondent to change the doors from MS ANGLE to wooden door frames and the main door shall be laminated from both sides as per the specifications
 - vii. Direct the respondent to replace the internal wall from Ash Bricks to 90mm RCC thick internal and 150mm thick external wall.
 - viii. Direct the respondent to provide sliding doors in the balcony.
 - ix. Direct the respondent to provide RCC chajja on the top floor buildings.
 - x. Direct the respondent to use good quality material for the construction of the project and follow 100% of the construction as per approved drawings, submitted at HRERA form REP-PART H.
 - xi. Direct the respondent to specify as whether they are providing parking as per the amendment in the Affordable Housing Policy.
10. On the date of hearing, the authority explained to the respondent/ promoter about the contraventions as alleged to have been committed in relation to section 11(4) (a) of the Act to plead guilty or not to plead guilty.

D. Reply by the respondent.

11. The respondent has contested the complaint on the following grounds.
- i. That the respondent was granted with the registration certificate for the subject project under section 5 of the RERA Act, on 28.11.2018, by the Haryana Real Estate Regulatory Authority in pursuant to a development of the

affordable group housing project namely "AASHIYARA". The said registration is valid up to 29.07.2025, in accordance with the statutory timeline prescribed under the RERA Act.

- ii. That the present complaint arose out of an allotment made to the complainant under the said project which is governed and regulated as per the Affordable Housing Policy, 2013, notified by the Government of Haryana vide Notification No. PF-27/4821 dated 19.08.2013, and amended vide Memo No. ZP-1238/AD(RA)/2018/28705 dated 08.10.2018. The respondent, M/s Renuka Traders Pvt. Ltd., is the licensed promoter of an affordable group housing project titled "AASHIYARA", situated in Sector 37-C, Gurugram, and has undertaken the said development strictly in compliance with the policy framework, licensing conditions, and approvals granted by the competent authorities.
- iii. That it is most pertinent to mention that the complainant, desiring to purchase a house, approached the respondent and after being fully aware of the nature, category, and regulatory regime governing the project, submitted an application form dated 31.01.2021, seeking allotment of a residential flat in the said project. In the said application, the complainant expressly acknowledged that they had independently confirmed the respondent's statutory permissions, including HARERA Registration No. 26 of 2018 dated 28.11.2018 and License No. 15 dated 13.02.2018 issued by the Director General, Town and Country Planning, Haryana, vide Endorsement No. LC-3014-PA(B)-2018/5969-80 dated 15.02.2018.
- iv. That furthermore, it is submitted that along with the application form, the complainant also submitted a duly sworn affidavit (Page No. 9 of the application form) declaring that they do not own any other unit, flat, or plot in any colony developed by the Haryana Urban Development Authority (HUDA), as per the

eligibility conditions stipulated under the Affordable Housing Policy, thereby affirming their qualification and eligibility under the said policy. Thus, the complainant knowingly and voluntarily opted for a unit in the project after full disclosure and without any coercion or misrepresentation.

- v. That in pursuance to the application, the complainant was allotted a unit in T-9, Unit - 204, and were informed about the same vide letter dated **11.02.2021**, wherein it was mentioned that the Complainant has been allotted the unit having area 548.921 sq. ft. for a total sale consideration amount of **Rs. 22,34,014/-**.
- vi. That the respondent, in compliance with the applicable provisions of RERA and the Affordable Housing Policy, 2013, made consistent efforts to ensure the timely execution of the Agreement to Sale. Consequently, the said Agreement was duly executed between the parties on **19.02.2021**. It is respectfully submitted that the agreement clearly defines the rights and obligations of both parties. In particular, Clause 1.2 of the agreement stipulates that the total price of the unit is **Rs. 22,34,014/-**. It is pertinent to note that the complainant has paid a total sum of **Rs. 23,45,715/-**, which includes the applicable service tax. Therefore, the complainant's allegation that he has paid an amount exceeding the total sale consideration is not only incorrect but also amounts to a deliberate concealment of material facts. Such misrepresentation appears to be a blatant attempt to mislead this Hon'ble Authority and must be viewed seriously. The complainant is liable to be penalized for making such false and misleading statements.
- vii. That the respondent, acting in absolute good faith and in full compliance with the terms of the agreement, issued multiple reminders and demand notices to the complainant due to her repeated delays in making payments as per the

- agreed payment plan. The first set of reminders was issued on 02.03.2021 pursuant to Allotment cum Demand Letter dated 11.02.2021.
- viii. That it is respectfully submitted that the complainant herself has failed to adhere to the timely payment schedule as stipulated under the agreement. The agreement between the parties is premised on a mutually enforceable understanding that timely disbursement of payments by the allottees is crucial for the uninterrupted and scheduled progress of construction activities. It is pertinent to note that even a short delay of a few months in payment by multiple allottees can severely affect the fund-flow necessary for the execution of an affordable housing project. Such projects are typically executed on a “**no profit, no loss**” or minimal margin basis, with financial planning intricately dependent on scheduled inflows from the allottees. Thus, any deviation from the agreed payment schedule causes a ripple effect on the working capital cycle and construction schedule of the entire project. In the present case, not only have the complainant defaulted in making timely payments, but a number of other allottees have also failed to fulfil their respective financial obligations. In fact, the complainant herself has been withholding an amount of Rs. 2,137/-, which, though may appear small in isolation, when considered across approximately 700 allottees, translates into a significant shortfall. Such cumulative defaults and delays not only deplete the available funds but also consume valuable time, both of which directly impact the project’s overall delivery. These cumulative lapses have directly resulted in disruptions in the planned construction activities and have, from time to time, necessitated adjustments in the timelines originally envisioned. Therefore, in light of the foregoing, it is submitted that attributing the entirety of the delay in project completion solely to the respondent is both factually erroneous and ethically untenable. The delays, in significant part, have been occasioned due to the

complainants' and other allottees' own defaults, which materially affected the respondent's ability to execute the project in accordance with the pre-determined schedule.

- ix. That the respondent has scrupulously complied with all statutory conditions and has obtained all requisite approvals for the project. These include approval for building plans under License No. 15 of 2018 dated 13.02.2018; Environment Clearance from the State Environment Impact Assessment Authority, Haryana, vide Memo No. SEIAA/HR/2018/1105 dated 20.08.2018, and a Fire Safety Certificate for the residential towers exceeding 15 meters in height, issued by the Fire Services Department, Haryana, vide Memo No. FS/2024/1033 dated 26.09.2024.
 - x. That moreover, the respondent has also filed an application for occupancy certificate for towers 1 to 11 on 11.09.2024, duly acknowledged under seal by the Director, Town & Country Planning Department, Haryana, dated 16.09.2024, demonstrating the respondent's sincere efforts to achieve project completion in a lawful manner.
 - xi. That the complainant has defaulted in making timely payments as per the agreed payment schedule. While the complainant has selectively referred to the **'targeted time-frame'** for project completion in the complaint, she has conveniently failed to disclose her own consistent delays in fulfilling financial obligations. The respondent raised demands *vide* letters dated 01.06.2021, 23.11.2021 and 27.05.2022 at different intervals, followed by reminders. However, the complainant chose to ignore the said demands and failed to make timely payments even after the demands.
12. All the averments made in the complaint were denied in toto.

13. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

E. Jurisdiction of the authority

14. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial jurisdiction

15. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District, therefore this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject matter jurisdiction

16. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

17. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations

by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.

F. Findings on the objection raised by the respondent.

F.I Objection regarding force majeure conditions.

18. In CR No. 3421/2025 and 4362/2025, the authority has gone through the possession clause of the agreement and observed that the promoter has proposed to hand over the possession of the subject unit on or before 31.01.2023. Therefore, the due date of possession comes out to be 31.01.2023. As per HARERA notification no. 9/3-2020 dated 26.05.2020, an extension of 6 months is granted for the projects having completion date on or after 25.03.2020. The completion date of the aforesaid project in which the subject unit is being allotted to the complainants is after 25.03.2020. Therefore, an extension of 6 months is to be given over and above the due date of handing over possession in view of notification no. 9/3-2020 dated 26.05.2020, on account of force majeure conditions due to outbreak of Covid-19 pandemic. As such the due date for handing over of possession comes out to 31.07.2023.
19. In CR No. 3422/2025, the builder buyer agreement was executed in the year 2021, it is reasonable to assume that the respondent was aware of the prevailing circumstances and agreed to the designated timeframe for possession accordingly. Consequently, any extension in timeframe for handover of possession in lieu of Covid-19 cannot be granted and the due date for handover of possession remains unaltered i.e. 31.01.2023

G. Findings on the relief sought by the complainants.

- G.I Allow the Complaint, directing the respondent to hand over the possession of the apartment, i.e., 204, Block/Tower- T-9 with the amenities and specifications as promised in AFS in all completeness without any further delay and not to hold delivery of the possession for certain unwanted and illegitimate reasons and not to force to deliver an incomplete unit.**

G.II Direct the respondent to pay the interest on the total amount paid by the complainant at the prescribed rate of interest as per RERA from due date of possession till date of actual physical possession as the possession is being denied to the Complainant by the respondent in spite of the fact that the complainant has paid Rs. Rs. 23,45,715/-against the total sales consideration of the said unit i.e., Rs. 22,34,014/-.

20. The above-mentioned reliefs no. G. I & G.II as sought by the complainant is being taken together and these reliefs are interconnected.
21. In the present complaint, the complainants intend to continue with the project and are seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

(Emphasis supplied)

22. Clause 7.1 of the agreement for sale dated 19.02.2021 provides for handing over of possession and is reproduced below:

"Schedule for possession of the said Unit/ Apartment - is on or before 31-Jan-2023. The Promoter agrees and understands that timely delivery of possession of the Unit/ Apartment along with parking (if applicable) to the Allottee(s) and the common areas to the association of Allottee(s) or the competent authority, as the case may be, as provided under Rule 2(1)(f) of Rules, 2017, is the essence of the Agreement. The Promoter assures to hand over possession of the Unit/ Apartment along with parking (if applicable) as per agreed terms and conditions unless there is delay due to "Force Majeure", Court orders, Government policy/ guidelines, decisions affecting the regular development of the real estate project. If, the completion of the Project is delayed due to the above conditions, then the Allottee(s) agrees that the Promoter shall be entitled to the extension of time for delivery of possession of the Unit/ Apartment. The Allottee(s) agrees and confirms that, in the event it becomes impossible for the Promoter to implement the project due to Force Majeure and above mentioned conditions, then this allotment shall stand terminated and the Promoter shall refund to the Allottee(s), the entire amount received by the Promoter from the Allottee(s)

within ninety days. The promoter shall intimate the Allottee(s) about such termination at least thirty days prior to such termination. After refund of the money paid by the Allottee(s), the Allottee(s) agrees that he/ she shall not have any rights, claims etc. against the Promoter and that the Promoter shall be released and discharged from all its obligations and liabilities under this Agreement."

23. **Due date of handing over possession:** In the present case, the promoter has proposed to hand over the possession of the subject unit on or before 31.01.2023. Therefore, the due date of possession comes out to be 31.01.2023.

24. **Admissibility of delay possession charges at prescribed rate of interest:**

Proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under.

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

25. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

26. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 11.08.2026 is **8.80%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **10.80%**.

27. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottees by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottees, in case of default. The relevant section is reproduced below:

"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

28. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 10.80% by the respondent /promoter which is the same as is being granted to the complainants in case of delayed possession charges.
29. On consideration of the documents available on record and submissions made by both the parties, the authority is satisfied that the respondent is in contravention of the section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 7.1 of the agreement for sale executed between the parties on 19.02.2021, the possession of the subject unit was to be delivered by 31.01.2023. It is important to note that till date respondent-promoter has not obtained occupation certificate from the competent Authority. The authority is of the considered view that there is delay on the part of the respondent to offer physical possession of the subject unit and it is failure on part of the promoter to fulfil its obligations and

responsibilities as per the buyer's agreement dated 19.02.2021 to hand over the possession within the stipulated period.

30. Section 19(10) of the Act obligates the allottee to take possession of the subject unit within 2 months from the date of receipt of occupation certificate. This 2 months' of reasonable time is being given to the complainant keeping in mind that even after intimation of possession practically he has to arrange a lot of logistics and requisite documents including but not limited to inspection of the completely finished unit but this is subject to that the unit being handed over at the time of taking possession is in habitable condition. It is further clarified that the delay possession charges shall be payable from the due date of possession i.e., 31.01.2023 till valid offer of possession after obtaining occupation certificate from the competent Authority plus 2 months or actual handing over of possession whichever is earlier.
31. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such, the complainants are entitled to delay possession charges at rate of the prescribed interest @10.80% p.a. w.e.f. 31.01.2023 till offer of possession plus 2 months or actual handing over of possession after obtaining occupation certificate from the competent authority or, whichever is earlier, as per section 18(1) of the Act of 2016 read with rule 15 of the rules.
- G. III It is most respectfully prayed that the Authority be pleased to order the Respondent not to charge anything which not the part of the payment plan as agreed upon.**
32. As per the provisions of the Act, 2016, a promoter is bound to adhere strictly to the terms and conditions agreed upon with the allottee. Any additional charges, which are not mentioned in the builder buyer agreement cannot be unilaterally imposed upon the allottee. Therefore, respondent-promoter is directed not to charge anything which is not part of buyer agreement.

G.IV It is most respectfully prayed that the Authority be pleased to direct the respondent not to cancel the allotment of the complainant of the said unit

33. As per the documents on record it is evident that the complainant has already paid more than the agreed sale consideration. It is important to note that till date the respondent has neither obtained occupation certificate nor offered possession to the complainant. In view of the above submissions and findings the respondent is directed respondents not create any third-party rights nor cancel the allotment of the subject unit.

G. V Direct the respondent to get the conveyance deed executed without raising illegal demands from the complainant.

34. As per section 11(4)(f) and section 17(1) of the Act of 2016, the promoter is under obligation to get the conveyance deed executed in favour of the complainant. Whereas as per section 19(11) of the Act of 2016, the allottee is also obligated to participate towards registration of the conveyance deed of the unit in question. The respondent is directed to get the conveyance deed of the allotted unit executed in favour of the complainant in terms of section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable

G. VI Direct the respondent to change the doors from MS ANGLE to wooden door frames and the main door shall be laminated from both sides as per the specifications.

G.VII Direct the respondent to replace the internal wall from Ash Bricks to 90mm RCC thick internal and 150mm thick external wall.

G.VIII Direct the respondent to provide sliding doors in the balcony.

G.IX Direct the respondent to provide RCC chajja on the top floor buildings.

G.X Direct the respondent to use good quality material for the construction of the project and follow 100% of the construction as per approved drawings, submitted at HRERA form REP-PART H.

G.XI Direct the respondent to specify as whether they are providing parking as per the amendment in the Affordable Housing Policy.

35. The above-mentioned reliefs no. G.VI, G.VII, G.VIII, G.IX, G.X & G.XI as sought by the complainant is being taken together and these reliefs are interconnected.

36. In the present case, the demand to replace MS angle door frames with wooden door frames, substitute ash brick walls with RCC walls, provide sliding balcony doors, RCC chajjas, and appropriate parking as per the amended Affordable Housing Policy, all fall within the scope of construction quality, adherence to approved plans, and promised specifications. However, to date no occupancy certificate/completion certificate has been received from the competent Authority. The promoter is advised to adhere to the sanctioned building plan and the specifications provided in the buyer agreement as well as to comply with the Affordable Housing Policy. If there are any structural defects or other defects in workmanship, quality, or provision of services within five years from the date of possession, in such cases, as per Section 14(3) of the RERA Act, 2016, the promoter shall be liable to rectify such defects without further charge, within 30 days of the intimation. If the promoter fails to do so, the allottee shall be entitled to appropriate compensation as provided under the Act.

G.XII Compensation

37. The complainant is seeking the above-mentioned relief w.r.t. compensation. The Hon'ble Supreme Court of India in *Civil Appeal nos. 6745-6749 of 2021* titled as *M/s Newtech Promoters and Developers Ltd. V/s State of UP & Ors.(supra)*, has held that an allottee is entitled to claim compensation and litigation charges under Sections 12, 14, 18 and section 19 which is to be decided by the adjudicating officer as per Section 71 and the quantum of compensation and litigation expense shall be adjudged by the adjudicating officer having due regards to the factors mentioned in Section 72. The Adjudicating Officer has exclusive jurisdiction to deal with the complaints in respect of compensation and legal expenses.


H. Directions of the authority

38. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast

upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent is directed to pay interest to the complainants against the paid-up amount at the prescribed rate of 10.80% p.a. for every month of delay from the due date of possession i.e., 31.01.2023 till offer of possession plus 2 months or actual handing over of possession after obtaining occupation certificate from the competent authority or, whichever is earlier.
- ii. The arrears of such interest accrued from 31.01.2023 till the date of order by the authority shall be paid by the respondent/promoter to the complainant within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottees before 10th of the subsequent month as per rule 16(2) of the rules
- iii. The complainants are directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
- iv. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 10.80% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottees, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
- v. The respondent is directed to handover the possession of the unit on payment of outstanding dues if any, within 30 days to the complainant/allottees and to get the conveyance deed of the allotted unit executed in favour of the complainant in terms of section 17(1) of the Act of 2016 on payment of stamp duty and registration charges as applicable.

- vi. The respondent shall not charge anything from the complainants which is not part of the agreement for sale dated 19.02.2021.
- vii. The respondent-promoter is not entitled to charge holding charges from the complainant-allottees at any point of time even after being part of the builder buyer's agreement as per law settled by Hon'ble Supreme Court in civil appeal nos. 3864-3889/2020 on 14.12.2020.
39. This decision shall mutatis mutandis apply to cases mentioned in para 3 of this order.
40. Complaint stands disposed of.
41. File be consigned to registry.



Arun Kumar
Chairman

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 11.08.2026

HARERA
GURUGRAM