

**BEFORE THE HARYANA REAL ESTATE REGULATORY  
AUTHORITY, GURUGRAM**

Complaint no. : 5042 of 2019  
First date of hearing: 05.12.2019  
Date of decision : 25.03.2021

Shashi Prabha Sharma  
R/o: - 160 Dharam Kunj  
Apartment, Sctor-9, Rohini,  
New-Delhi (110085)

**Complainant**

Versus

- 1.M/s Ramprashtha Promoters and  
Developers Private Limited.
- 2.Blue Bell Proptech Pvt. Ltd.  
Both having Regd. office: C-10, C Block  
Market, Vasant Vihar, New Delhi- 110057  
Also, at: - Plot No. 114, Sector-44,  
Gurugram-122002

**Respondents**

**CORAM:**

Shri Samir Kumar  
Shri Vijay Kumar Goyal

**Member  
Member**

**INDEX**

SR. NO.	PARTICULARS	PAGE NO.
1.	A. Unit and project related details	2-6
2.	B. Facts of the complaint	6-9
3.	C. Relief sought by complainant(s)	9-9
4.	D. Reply by respondent	9-16
5.	E. Jurisdiction of the authority	16-18
6.	F. Findings of authority on the objections raised by	18-25

	respondent	
7.	G. Findings on the relief sought by the complainant	25-32
8.	H. Directions of the authority	33-35

**APPEARANCE:**

Sh. Nilotpall Shyam

Ms. Shivali

Sh. Dheeraj Kapoor

Advocates for the complainant

Advocate for the respondents

**ORDER**

1. The present complaint dated 04.11.2019 has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

**A. Unit and project related details**

2. The particulars of unit details, sale consideration, the amount paid by the complainants, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Heads	Information
1.	Unit no.	1204, 12 <sup>th</sup> floor, tower C [Page 28 of complaint]
2.	Unit measuring	1725 sq. ft.
3.	Date of execution of apartment buyer agreement	09.02.2012 [Page 26 of complaint]
4.	Payment plan	"Construction linked payment plan." [Page 51 of complaint]
5.	Total consideration	Rs.66,47,316/- [as per schedule of payment plan at page 51 of complaint]
6.	Total amount paid by the complainants	Rs.58,24,109/- [as per receipt information annexure R-2 page no 38 of reply and alleged by complaint]
7.	Due date of delivery of possession as per clause 15(a) of the apartment buyer agreement: by 31.08.2014 [Page 38 of complaint]	31.08.2014
8.	Delay in handing over possession till date of order i.e. 25.03.2021	6 Years 6 months and 25 days

3. The particulars of the project namely, "SKYZ" as provided by the registration branch of the authority are as under:

Project related details		
1.	Name of the promoter	Ramprastha Promoters & Developers Pvt Ltd
2.	Name of the project	The SKYZ



3.	Location of the project	Sector 37C, Village Gadauli Kalan, Gurugram	
4.	Nature of the project	Group Housing	
5.	Whether project is new or ongoing	Ongoing	
6.	Registered as whole/phase	Phase	
7.	If developed in phase, then phase no.	3	
8.	Total no. of phases in which it is proposed to be developed, if any	5	
9.	HARERA registration no.	320 of 2017	
10.	Registration certificate	Date	Validity
		17.10.2017	31.03.2019
11.	Area registered	102000 sq. mt.	
12.	Extension applied on	17.06.2020	
13.	Extension certificate no.	Date	Validity
		In principal approval on 12.06.2019	30.03.2020
<b>Licence related details of the project</b>			
1.	DTCP license no.	33 of 2008 dated 19.02.2008	
2.	License validity/ renewal period	18.02.2025	
3.	Licensed area	60.511 Acres	
4.	Name of the license holder	Ramprastha Builders Pvt Ltd and 11 others	

5.	Name of the collaborator	NA	
6.	Name of the developer/s in case of development agreement and/or marketing agreement entered into after obtaining license.	NA	
7.	Whether BIP permission has been obtained from DTCP	NA	
<b>Time schedule for commencement of the project</b>			
1.	Date of commencement of the project	20.08.2009	
<b>Details of statutory approvals obtained</b>			
S.N.	Particulars	Approval no and date	Validity
1.	Approved building plan	12.04.2012	11.04.2017
2.	Environment clearance	21.01.2010	20.01.2015
3. (a)	Occupation certificate date	13.12.2017	
	Tower No.	Floors	
	Tower U, V, W, X, Y, Z	G+13 <sup>th</sup>	
(b)	Occupation certificate date	13.02.2018	
	Tower No.	Floors	
	Tower I, J, K, L, M	G+19 <sup>th</sup>	
(c)	Occupation certificate date	13.02.2020	
	Tower No.	Floors	
	Tower H, N, O	G+19 <sup>th</sup>	

	Convenient shopping	GF
4.	Completion certificate date	NA

**B. Facts of the complaint**

4. The complainant has submitted that the respondents have obtained license from the Director General, Town & Country Planning, Haryana (DTCP) for development of the project land into group housing complex comprising of multi-storied residential apartments in accordance with law. Further, the group companies of respondent no. 1 are the owner as well as one of the developers of impugned project land in whose name license from DTCP was granted and wherein the respondent no. 2 is the second developer (a group company of respondent no.1) having entered into the joint development agreement dated 28.06.2011 with respondent no. 1. It is noteworthy to state that all the payments by the complainant have been made to respondent no.1.
5. The complainant has submitted that they submitted an application for allotment of unit no. C-1204 proposed to be built on 12<sup>th</sup> floor of block-C in the impugned project and the respondents and complainant entered into the agreement on 09.02.2012. The total consideration for the said unit no. C-1202, admeasuring 1725 sq. feet. along with one parking in the

Skyz project located at Ramprastha City, sector-37D, Gurugram was fixed at Rs.66,47,316/-. The complainant opted for construction linked payment plan.

6. The complainant has submitted that respondents agreed to sell/ convey/ transfer the impugned Unit C-1204, with the right to exclusive use of parking space for an amount of Rs.66,47,316/- which includes basic sale price and Rs.3,00,000/- as car parking charges, external development charges and infrastructure development charges, preferential location charges plus applicable taxes. The complainant has already paid a sum of Rs.58,24,109/- towards the sale consideration in respect of the impugned unit.
7. The complainant submitted that he has paid 85% of the total sale consideration wherein all the demand make by the respondent company till date was honoured by the complainant. Despite the said payments, the respondents failed to deliver the possession in agreed time frame for reasons best known to them as the respondents never bothered to intimate rhymes and reasoning for the delay to the complainants. Even, the grace time period of 120 days has long ago been breached by the respondents with no clarity about

the delivery of possession till date. Therefore, the respondents have breached the sanctity of the agreement for sell.

8. The complainant has further submitted that the respondents have also not obtained necessary environment clearance from the concerned authority for all the projects located in sector-37D, Gurugram being developed by them. The necessary details with regard to a RTI reply by the Ministry of Environment are annexed with the complaint. The relevant RTI reply clearly reveals that the respondents do not have environment clearance with regard to the said project site. Therefore, under such circumstances, the completion of the impugned project seems to be only a distant dream in view of such serious lapses on the part of respondents.
9. That the respondents are continuous and recurring defaulter, and no respite is available against such a recurring either on justiciable or equitable ground. Any further extension to them will amount to travesty of justice as respondents actions seems to be taken in bad faith and with ill motive to misappropriate complainants hard earned money. That there is almost 4 years of unexplained and inordinate delay in handing over the possession by the respondents to the complainants without any sign of them meeting the future



deadline. Therefore, the complainant has genuine grievances which require the intervention of the authority in order to do justice with them.

**C. Relief sought by the complainant:**

10. The complainant has sought following relief(s):

- I. To direct the respondent company to immediately deliver the possession of impugned unit no. C-1204, SKYZ, Ramprastha City, Gurugram along with 18% per annum interest compounded quarterly for the delayed period in handing over the possession calculated from the date of delivery of possession as mentioned in the ABA.

11. On the date of hearing, the Authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4)(a) of the Act to plead guilty or not to plead guilty.

**D. Reply by the respondents.**

12. The respondents have filed an application for rejection of complaint on the ground of jurisdiction along with reply. The respondent has contested the complaint on the following grounds.

- I. The complaint filed by the complainants is not maintainable and the Haryana Real Estate Regulatory Authority, Gurugram, Haryana has no jurisdiction whatsoever to entertain the present complaint. According to the respondent, the jurisdiction to entertain the complaints pertaining to refund, possession, compensation, and interest i.e., prescribed under sections 12, 14, 18 and section 19 of the Act lies with the adjudicating officer under sections 31 and 71 read with rule 29 of the rules.
- II. In the present case, the complaint pertains to the alleged delay in delivery of possession for which the complainants have filed the present complaint and is seeking the relief of possession, interest, and compensation u/s 18 of the said Act. Therefore, even though the project of the respondent i.e., "SKYZ" Ramprastha City, Sector-37D, Gurgaon is covered under the definition of "ongoing projects" and registered with this authority, the complaint, if any, is still required to be filed before the adjudicating officer under rule 29 of the said rules and not before this authority under rule 28 as this authority has no jurisdiction whatsoever to entertain such complaint and such complaint is liable to be rejected.

- III. That now, in terms of the Haryana Real Estate (Regulation and Development) Amendment Rules, 2019 (hereinafter referred to as the "said amendment rules"), the complainant has filed the present complaint under the amended rule-28 in the amended "form CRA" and is seeking the relief of possession, interest and compensation u/s 18 of the said Act.
- IV. That statement of objects and reasons as well as the preamble of the said Act clearly state that the RERA is enacted for effective consumer protection and to protect the interest of consumers in the real estate sector. RERA is not enacted to protect the interest of investors. As the said Act has not defined the term consumer, therefore the definition of "Consumer" as provided under the Consumer Protection Act, 1986 has to be referred for adjudication of the present complaint. The complainants are investors and not consumers and nowhere in the present complaint have the complainants pleaded as to how the complainants are consumers as defined in the Consumer Protection Act, 1986 qua the respondent. The complainants, who are already the owners of House No. 160, Dharam Kunj Apartments, Sector-9, Rohini New Delhi-110085 (address mentioned in the booking application form and apartment buyer agreement and in the present complaint) are investors, who never had any

intention to buy the apartment for their own personal use and have now filed the present complaint on false and frivolous grounds.

- V. Despite several adversities, the respondents have continued with the construction of the project and are in the process of completing the construction of the project and should be able to apply the occupation certificate for the apartment in question by 31.03.2020 (as mentioned at the time of application for extension of Registration of the project with RERA) or within such extended time, as may be extended by the Authority, as the case may be. However, as the complainants were only short term and speculative investors, therefore they were not interested in taking over the possession of the said apartment. It is apparent that the complainants had the motive and intention to make quick profit from sale of the said apartment through the process of allotment. Having failed to resell the said apartment due to general recession and because of slump in the real estate market, the complainants have developed an intention to raise false and frivolous issues to engage the respondents in unnecessary, protracted, and frivolous litigation. The alleged grievance of the complainants has origin and motive in sluggish real estate market.

- VI. That this authority is deprived of the jurisdiction to go into the interpretation of, or rights of the parties inter-se in accordance with the apartment buyer agreement signed by the complainants/allotment offered to him. It is a matter of record and rather a conceded position that no such agreement, as referred to under the provisions of said Act or said Rules, has been executed between the complainants and the respondent. Rather, the agreement that has been referred to, for the purpose of getting the adjudication of the complaint, is the apartment buyer agreement dated 09.02.2012, executed much prior to coming into force of said Act or said rules. The adjudication of the complaint for interest and compensation, as provided under sections 12, 14, 18 and 19 of said Act, has to be in reference to the agreement for sale executed in terms of said Act and said Rules and no other agreement. This submission of the respondents *inter alia*, finds support from reading of the provisions of the said Act and the said Rules. Thus, in view of the submissions made above, no relief can be granted to the complainants.
- VII. The respondent submitted that out of the total amount paid i.e., Rs.58,24,109/- only Rs.56,09,016/- has been paid towards the sale consideration. The balance amount of Rs.1,45,873/- is towards the service tax and

Rs.2,441/- is towards the interest and Rs. 66,779/- towards VAT as reflected in the statement of account.

VIII. The respondent submitted that the proposed estimated time of handing over the possession of the said apartment i.e. 31.08.2014 plus 120 days, which comes to 31.12.2014, is applicable only subject to force majeure and the complainants having complied with all the terms and conditions and not being in default of any the terms and conditions of the apartment buyer agreement, including but not limited to the payment of instalments. In case of any default/delay in payment, the date of handing over of possession shall be extended accordingly solely at the respondent's discretion, till the payment of all outstanding amounts and at the same time in case of any default, the complainants will not be entitled to any compensation whatsoever in terms of clause 15 and clause 17 of the apartment buyer agreement.

IX. That section 19(3) of the Act provides that the allottee shall be entitled to claim the possession of the apartment, plot, or building, as the case may be, as per the declaration given by the promoter under section 4(2)(I)(C). The entitlement to claim the possession or refund would only arise once the possession has not been handed over as per the declaration given by the

promoter under section 4(2)(I)(C). In the present case, the respondent had made a declaration in terms of section 4(2)(I)(C) that it would complete the project by 31.03.2019 and has also applied for a further extension of one year with the revised date as 31.12.2020. Thus, no cause of action can be said to have arisen to the complainants in any event to claim possession or refund, along with interest and compensation, as sought to be claimed by them.

- X. The respondents have submitted in their reply that there was no intentional delay in the construction on the part of the respondent. The respondents further submitted that licence which is already renewed by the competent Authority. The Environment Clearance for phase-I {24.88 acres/100691.54 sq. mt.} (comprising of "View" "Atrium" and "Edge" along with the EWS) was granted on 21.01.2010 and phase- II (comprising of "Skyz" and "Rise") was also applied in 2011. The Ministry of Environment Forest & Climate change notification dated 14.03.2017 the Environment Clearance for the entire project i.e. phase-I and phase-II {244879 sq. mt.} was applied after which the terms of reference (TOR's) were issued on 07.08.2018 by the State Environment Clearance Impact Assessment Authority SEIAA, Haryana for a period of 3 years.

XI. The projects in respect of which the respondent has obtained the occupation certificate are described as hereunder: -

S. No	Project Name	No. of Apartments	Status
1.	Atrium	336	OC received
2.	View	280	OC received
3.	Edge		
	Tower I, J, K, L, M	400	OC received
	Tower H, N	160	OC received
	Tower-O (Nomenclature-P)	80	OC received
	(Tower A, B, C, D, E, F, G)	640	OC to be applied
4.	EWS	534	OC received
5.	Skyz	684	OC to be applied
6.	Rise	322	OC to be applied

13. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

**E. Jurisdiction of the authority**

The application of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The



authority observed that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

**E.I Territorial jurisdiction**

14. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District, therefore this authority has complete territorial jurisdiction to deal with the present complaint.

**E.II Subject matter jurisdiction**

15. The respondents have contended that the relief regarding refund and compensation are within the jurisdiction of the adjudicating officer and jurisdiction w.r.t the same does not lie with the authority. It seems that the reply given by the respondent is without going through the facts of the complaint as the same is totally out of context. The complainant has nowhere sought the relief of refund and regarding compensation part the complainant has stated that he is reserving the right for compensation and at present he is

seeking only delay possession charges. The authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter as held in ***Simmi Sikka v/s M/s EMAAR MGF Land Ltd. (complaint no. 7 of 2018)*** leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage. The said decision of the authority has been upheld by the Haryana Real Estate Appellate Tribunal in its judgement dated 03.11.2020, in appeal nos. 52 & 64 of 2018 titled as ***Emaar MGF Land Ltd. V. Simmi Sikka and anr.***

**F. Findings on the objections raised by the respondent**

**F.I Objection regarding handing over possession as per declaration given under section 4(2)(I)(C) of RERA Act**

16. The counsel for the respondent has stated that the entitlement to claim possession or refund would arise once the possession has not been handed over as per declaration given by the promoter under section 4(2)(I)(C). Therefore, next question of determination is whether the respondent is entitled to avail the time given to him by the authority at the time of registering the project under section 3 & 4 of the Act.
17. It is now settled law that the provisions of the Act and the rules are also applicable to ongoing project and the term ongoing project has been defined in rule 2(1)(o) of the rules. The new

as well as the ongoing project are required to be registered under section 3 and section 4 of the Act.

18. Section 4(2)(I)(C) of the Act requires that while applying for registration of the real estate project, the promoter has to file a declaration under section 4(2)(I)(C) of the Act and the same is reproduced as under: -

*Section 4: - Application for registration of real estate projects*

*(2) The promoter shall enclose the following documents along with the application referred to in sub-section (1), namely: —  
.....*

*(I): -a declaration, supported by an affidavit, which shall be signed by the promoter or any person authorised by the promoter, stating: — .....*

*(C) the time period within which he undertakes to complete the project or phase thereof, as the case may be....”*

19. The time period for handing over the possession is committed by the builder as per the relevant clause of apartment buyer agreement and the commitment of the promoter regarding handing over of possession of the unit is taken accordingly. The new timeline indicated in respect of ongoing project by the promoter while making an application for registration of the project does not change the commitment of the promoter to hand over the possession by the due date as per the apartment buyer agreement. The new timeline as indicated by the

promoter in the declaration under section 4(2)(I)(C) is now the new timeline as indicated by him for the completion of the project. Although, penal proceedings shall not be initiated against the builder for not meeting the committed due date of possession but now, if the promoter fails to complete the project in declared timeline, then he is liable for penal proceedings. The due date of possession as per the agreement remains unchanged and promoter is liable for the consequences and obligations arising out of failure in handing over possession by the due date as committed by him in the apartment buyer agreement and he is liable for the delayed possession charges as provided in proviso to section 18(1) of the Act. The same issue has been dealt by hon'ble Bombay High Court in case titled as ***Neelkamal Realtors Suburban Pvt. Ltd. and anr. vs Union of India and ors.*** and has observed as under:

*"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter..."*

**F.II Objection regarding entitlement of DPC on ground of complainant being investor**

20. The respondent has taken a stand that the complainants are the investors and not consumers, therefore, they are not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumers of the real estate sector. The authority observed that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if the promoter contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the apartment buyer's agreement, it is revealed that the complainants are buyer and they have paid total price of Rs.58,24,109/- to the promoter towards purchase of an apartment in the project of the promoter. At this stage, it is

important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

*"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"*

In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the apartment buyer's agreement executed between promoter and complainants, it is crystal clear that the complainant is allottee as the subject unit was allotted to them by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as ***M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.*** has also held that the concept of investor is not defined or referred in the Act. Thus,

the contention of promoter that the allottee being an investor is not entitled to protection of this Act also stands rejected.

**F.III Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act**

21. Another contention of the respondent is that authority is deprived of the jurisdiction to go into the interpretation of, or rights of the parties inter-se in accordance with the apartment buyer's agreement executed between the parties and no agreement for sale as referred to under the provisions of the Act or the said rules has been executed inter se parties. The authority is of the view that the Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors*

***Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)***

which provides as under:

*“119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter....*

*122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports.”*

22. Also, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019

the Haryana Real Estate Appellate Tribunal has observed-

*“34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and*



*unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."*

23. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the builder-buyer agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature.

**G. Findings on the relief sought by the complainant**

**Relief sought by the complainant:** The respondent company to immediately deliver the possession of impugned unit no. C-1204, "SKYZ", Ramprastha City Gurugram along with 18% per annum interest compounded quarterly for the delayed period of handing over the possession calculated from the date of delivery of possession as mentioned in the ABA.

24. In the present complaint, the complainants intend to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

***"Section 18: - Return of amount and compensation***

*18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —*

.....

*Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."*

25. Clause 15(a) of the apartment buyer's agreement provides for handing over of possession and is reproduced below:

***"15. POSSESSION***

***Time of handing over the possession***

*Subject to terms of this clause and subject to the Allottee having complied with all the terms and condition of this Agreement and the Application, and not being in default under any of the provisions of this Agreement and compliance with all provisions, formalities, documentation etc., as prescribed by RAMPRASTHA. RAMPRASTHA proposed to hand over the possession of the Apartment by 31/08/2014 the Allottee agrees and understands that RAMPRASTHA shall be entitled to a grace period of hundred and twenty days (120) days, for applying and obtaining the occupation certificate in respect of the Group Housing Complex."*

26. The authority has gone through the possession clause of the agreement and observed that this is a matter very rare in nature where builder has specifically mentioned the date of handing over possession rather than specifying period from

some specific happening of an event such as signing of apartment buyer agreement, commencement of construction, approval of building plan etc. This is a welcome step, and the authority appreciates such firm commitment by the promoter regarding handing over of possession but subject to observations of the authority given below.

27. At the outset it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and application, and the complainants not being in default under any provisions of this agreements and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to

deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

28. **Admissibility of grace period:** The promoter has proposed to hand over the possession of the apartment by 31.08.2014 and further provided in agreement that promoter shall be entitled to a grace period of 120 days for applying and obtaining occupation certificate in respect of group housing complex. As a matter of fact, the promoter has not applied for occupation certificate within the time limit prescribed by the promoter in the apartment buyer agreement. As per the settled law one cannot be allowed to take advantage of his own wrong. Accordingly, this grace period of 120 days cannot be allowed to the promoter at this stage. The same view has been upheld by the hon'ble Haryana Real Estate Appellate Tribunal in appeal nos. 52 & 64 of 2018 case titled as ***Emaar MGF Land Ltd. VS Simmi Sikka*** case and observed as under: -

*68. As per the above provisions in the Buyer's Agreement, the possession of Retail Spaces was proposed to be handed over to the allottees within 30 months of the execution of the agreement. Clause 16(a)(ii) of the agreement further provides that there was a grace period of 120 days over and above the aforesaid period for*

*applying and obtaining the necessary approvals in regard to the commercial projects. The Buyer's Agreement has been executed on 09.05.2014. The period of 30 months expired on 09.11.2016. But there is no material on record that during this period, the promoter had applied to any authority for obtaining the necessary approvals with respect to this project. The promoter had moved the application for issuance of occupancy certificate only on 22.05.2017 when the period of 30 months had already expired. So, the promoter cannot claim the benefit of grace period of 120 days. Consequently, the learned Authority has rightly determined the due date of possession.*

**29. Admissibility of delay possession charges at prescribed**

**rate of interest:** The complainant is seeking delay possession charges at the rate of 18% p.a. however, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

***Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]***

**(1)** *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.*

30. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases. The Haryana Real Estate Appellate Tribunal in **Emaar MGF Land Ltd. vs. Simmi Sikka (Supra)** observed as under: -

*"64. Taking the case from another angle, the allottee was only entitled to the delayed possession charges/interest only at the rate of Rs.15/- per sq. ft. per month as per clause 18 of the Buyer's Agreement for the period of such delay; whereas, the promoter was entitled to interest @ 24% per annum compounded at the time of every succeeding instalment for the delayed payments. The functions of the Authority/Tribunal are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of his dominate position and to exploit the needs of the home buyers. This Tribunal is duty bound to take into consideration the legislative intent i.e., to protect the interest of the consumers/allottees in the real estate sector. The clauses of the Buyer's Agreement entered into between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed possession. There are various other clauses in the Buyer's Agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the Buyer's Agreement dated 09.05.2014 are ex-facie one-sided, unfair and unreasonable, and the same shall constitute the unfair trade practice on the part of the promoter. These types of discriminatory terms and conditions of the Buyer's Agreement will not be final and binding."*

31. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 25.03.2021 is 7.30%. Accordingly, the

prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30%.

32. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

*"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*

*Explanation. —For the purpose of this clause—*

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

33. Therefore, interest on the delay payments from the complainants shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainants in case of delayed possession charges.
34. On consideration of the documents available on record and submissions made by both the parties regarding



contravention of provisions of the Act, the authority is satisfied that the respondents are in contravention of the provisions of the Act. By virtue of clause 15(a) of the agreement executed between the parties on 09.02.2012, possession of the subject apartment was to be delivered within stipulated time i.e. by 31.08.2014. As far as grace period is concerned, the same is disallowed for the reasons quoted above. Therefore, the due date of handing over possession is 31.08.2014. The respondent has failed to handover possession of the subject apartment till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with proviso to section 18(1) of the Act on the part of the respondent is established. As such the allottee shall be paid, by the promoter, interest for every month of delay from due date of possession i.e., 31.08.2014 till the handing over of the possession, at prescribed rate i.e., 9.30 % p.a. as per proviso to section 18(1) of the Act read with rule 15 of the rules.

35. The allottee requested for fresh statement of account of the unit based on the above determinations of the authority.



#### H. Directions of the authority

36. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- II. The respondents are directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e., 31.08.2014 till the date of handing over possession.
- III. The promoter may credit delay possession charges in the account ledger/statement of account of the unit of the allottee, if the amount outstanding against the allottee is more than the DPC this will be treated as sufficient compliance of this order.
- IV. If there is no amount outstanding against the allottee or less amount outstanding against the allottee then the balance delay possession charges shall be paid after adjustment of the outstanding against the allottee.
- V. The arrears of such interest accrued from 31.08.2014 till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay

shall be paid by the promoter to the allottee before 10<sup>th</sup> of the subsequent month as per rule 16(2) of the rules.

- VI. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
- VII. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondents/promoters which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
- VIII. The respondents shall not charge anything from the complainants which is not the part of the agreement, however, holding charges shall not be charged by the promoter at any point of time even after being part of agreement as per law settled by hon'ble Supreme Court in civil appeal no. 3864-3899/2020.
- IX. The promoter is directed to furnish to the allottee statement of account within one month of issue of this order. If there is any objection by the allottee on statement of account, the same be filed with promoter after fifteen days thereafter. In case the grievance of the allottee relating to statement of account is not settled by

the promoter within 15 days thereafter then the allottee may approach the authority by filing separate application.

37. Complaint stands disposed of.

38. File be consigned to registry.

  
**(Samir Kumar)**  
Member

  
**(Vijay Kumar Goyal)**  
Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 25.03.2021

Judgement uploaded on 01.06.2021



**HARERA**  
**GURUGRAM**