

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 5368 of 2019
First date of hearing : 11.12.2019
Date of decision : 25.03.2021

Mr. Ashok Kumar Sanghai
S/o Sh. Rajendra Prasad Sanghai
R/o: - Flat No. 535, Milano Mahgun,
Moderne Apartment Sector-78,
Noida- 201301 (UP)

Complainant

Versus

M/s Ramprashtha Promoters and
Developers Private Limited.
Regd. office: - Plot No.114,
Sector-44, Gurugram-122002.

Respondent

CORAM:

Shri Samir Kumar
Shri Vijay Kumar Goyal

**Member
Member**

INDEX

SR. NO.	PARTICULARS	PAGE NO.
1.	A. Unit and project related details	2-6
2.	B. Facts of the complaint	6-9
3.	C. Relief sought by complainant(s)	9-10
4.	D. Reply by respondent	10-18
5.	E. Jurisdiction of the authority	18-20
6.	F. Findings of authority on the objections raised by respondent	20-27
7.	G. Findings on the relief sought by the complainant	27-35

8.	H. Directions of the authority	35-37
----	--------------------------------	-------

APPEARANCE:

Ms. Preeti Taneja
Sh. Dheeraj Kapoor

Advocate for the complainant
Advocate for the respondent

ORDER

- The present complaint dated 13.11.2019 has been filed by the complainants/allottees under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the Rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

A. Unit and project details

- The particulars of unit details, sale consideration, the amount paid by the complainants, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S.No.	Heads	Information
1.	Unit no.	1702, 17 th floor, Tower N

		[Page 30 of complaint]
2.	Unit measuring	1700 sq. ft.
3.	Date of allotment letter	03.07.2010 [Page 23 of complaint]
4.	Date of execution of apartment buyer agreement	05.07.2010 [Page 26 of complaint]
5.	Payment plan	No EMI Scheme - Payment plan [Page 55 of complaint]
6.	Date of execution of tripartite agreement	05.07.2010 [Page 63 of complaint]
7.	Total consideration	Rs.55,79,500/- [as per payment schedule annexure C-4 page no 62 of complainant and annexure R-3 page no 56 of reply]
8.	Total amount paid by the complainant	Rs.51,73,964/- [as per receipt information annexure C-3 page no 56 to 61 of complainant and annexure R-3 page no 56 of reply]
9.	Due date of delivery of possession as per clause 15(a) of the apartment buyer agreement: 31.08.2012 [Page 40 of complaint]	31.08.2012
10.	Date of offer of possession	19.02.2020
11.	Delay in handing over possession till the offer of possession i.e. 19.02.2020	7 years 5 months and 19 days
12.	Details of occupation certificate if any	Date of OC granted, if any, by the competent Authority: Dated 13.02.2020 Block/Tower for which OC obtained- N. [as mentioned in licence no. 33 of 2008 issued by DTPC Haryana]

3. The particulars of the project namely, "The Edge Towers" as provided by the registration branch of the authority are as under:

Project related details			
1.	Name of the promoter	Ramprastha Promoters & Developers Pvt. Ltd.	
2.	Name of the project	The Edge Towers	
3.	Location of the project	Sector 37C, Village Gadauli Kalan, Gurugram	
4.	Nature of the project	Group Housing	
5.	Whether project is new or ongoing	Ongoing	
6.	Registered as whole/phase	Phase	
7.	If developed in phase, then phase no.	1	
8.	Total no. of phases in which it is proposed to be developed, if any	5	
9.	HARERA registration no.	279 of 2017	
10.	Registration certificate	Date	Validity
		09.10.2017	31.12.2018
11.	Area registered	108894 sq. mt.	
12.	Extension applied on	17.12.2018	
13.	Extension certificate no.	Date	Validity
		In principal approval	31.12.2019

		on 12.06.2019	
Licence related details of the project			
1.	DTCP license no.	33 of 2008 dated 19.02.2008	
2.	License validity/ renewal period	18.02.2025	
3.	Licensed area	60.511 Acres	
4.	Name of the license holder	Ramprastha Builders Pvt Ltd and 11 others	
5.	Name of the collaborator	NA	
6.	Name of the developer/s in case of development agreement and/or marketing agreement entered into after obtaining license.	NA	
7.	Whether BIP permission has been obtained from DTCP	NA	
Date of commencement of the project			
1.	Date of commencement of the project	20.08.2009	
Details of statutory approvals obtained			
S.N.	Particulars	Approval no and date	Validity
1.	Approved building plan	12.04.2012	11.04.2017
2.	Environment clearance	21.01.2010	20.01.2015
3. (a)	Occupation certificate date	13.12.2017	
	Tower No.	Floors	

	Tower U, V, W, X, Y, Z	G+13 th
(b)	Occupation certificate date	13.02.2018
	Tower No.	Floors
	Tower I, J, K, L, M	G+19 th
(c)	Occupation certificate date	13.02.2020
	Tower No.	Floors
	Tower H, N, O	G+19 th
	Convenient shopping	GF
4.	Completion certificate date	NA

B. Fact of the complaint

4. The complainant has submitted that the complainant booked an apartment no. 1702, 17th floor, in tower N, super area 1700 sq. ft. with one car parking situated in project 'Edge Tower' southern court, Ramprastha City, sector-37-D, Gurugram, and the respondent company issued allotment letter dated 03.07.2010.
5. The complainant has submitted that the apartment buyer's agreement was executed between the parties on 05.07.2010. the respondent admitted and confirmed that they shall complete the project and hand over possession of the apartment to the complainant on or before 31.08.2012 but the

respondent willfully, deliberately, and intentionally failed to deliver possession of booked apartment to the complainant till date. till date there are 80 months delay in handing over possession of the apartment.

6. That the total cost of the apartment was Rs.55,79,500/- and the complainant has opted 'NO EMI' payment plan. As per payment plan, the complainant has paid the entire payment in the year 2010 only. Only the last payment is due on the part of the complainant and the same is payable at the time of possession. That complainant chooses subvention plan and paid an amount of Rs.200/- per sq. ft. extra in compared to the construction linked plan. In this manner, the complainant had paid an amount of Rs. 3,40,000/- extra to the promoter in comparison to the other buyers with hope that the promoter shall handover possession of the apartment within stipulated period of time.
7. That the respondent completely failed to deliver possession of the apartment within stipulated period of time therefore, the complainant was further burdened to pay interest for the period from 01.09.2012 till the complainant paid entire loan amount which he paid in the year November 2018. In this manner the complainant had paid an amount of Rs.

16,40,018/- to the bank. This amount was additional burden on the complainant which he paid to the bank without getting any monetary gain. Therefore, the complainant is entitled for reimbursement of the above amount with interest from the respondent.

8. That the complainant approached the respondent on various occasions and requested to hand over possession of the apartment to the complainant as per promise made at the time of purchase, but the respondent deliberately and intentionally failed to do so.
9. The complainant further submitted that vide mail dated 14.08.2019, the respondent intimated the complainant for possession. In the said mail, the respondent stated that construction work in the project has been completed and the respondent is offering possession of the apartment. It is respectfully submitted before this Authority that in the aforementioned intimation of possession, the respondent has not stated anywhere that they obtained occupancy certificate and completion certificate from the competent authority. The respondent also not paid interest for delay period in accordance with the provisions of Haryana RERA.

10. That in the mail dated 14.08.2019 for intimation of possession, the respondent has raised final demand and asked the complainant to pay within 30 days. It is respectfully submitted before this authority that the demand raised by the developer is fully arbitrary and against the agreed terms and condition of agreement. The respondent has raised various demand which are either not part of agreement or the same has been imposed arbitrary in order to make money. The complainant is having following issues with respect to the demand: - (a). revised area of flat; (b). rate of CGST & SGST; (c). Electricity supply and installation charges @ 50 per sq. ft. plus GST; (d). Water connection charges @20 per sq. ft; (e). Club charges.
11. That the complainant is willing and ready to pay the last payment to the respondent subject to the completion of project and promoter offer possession of the apartment after obtaining occupancy certificate and also pay interest for delay period as per provisions of RERA. It is therefore, direction need to be passed against the respondent, directing promoter to handover physical possession of the booked apartment immediately and also pay interest for delay period as per provisions of Haryana RERA.

C. Relief sought by the complainant:

12. The complainant has sought following relief(s):

- I. To direct the respondent to give possession of apartment no. 1702, 17th floor, in tower no. N, super area 1700 sq. ft. with one car parking situated in project 'Edge Tower' southern court, Ramprastha City, sector-37D, Gurugram,
- II. To direct the respondent to pay interest for the delay period on the deposited amount @ 18% per annum.

13. On the date of hearing, the Authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4) (a) of the Act to plead guilty or not to plead guilty.

D. Reply by the respondent

14. The respondent has filed an application for rejection of complaint on the ground of jurisdiction along with reply. The respondent has contested the complaint on the following grounds.

- i. The complaint filed by the complainant is not maintainable and the Haryana Real Estate Regulatory Authority, Gurugram, Haryana has no jurisdiction whatsoever to entertain the present complaint. According to the respondent the jurisdiction to entertain

the complaints pertaining to refund, possession, compensation, and interest i.e. prescribed under sections 12,14,18,19 of the Act lies with the adjudicating officer under sections 31 and 71 read with Rule 28 of the Rules.

- ii. In the present case, the complaint pertains to the alleged delay in delivery of possession for which the complainants have filed the present complaint and is seeking the relief of possession, interest, and compensation u/s 18 of the said Act. Therefore, even though the project of the respondent i.e., "EDGE" Ramprastha City, Sector-37D, Gurgaon is covered under the definition of "ongoing projects" and registered with this authority, the complaint, if any, is still required to be filed before the adjudicating officer under rule 29 of the said rules and not before this authority under rule 28 as this authority has no jurisdiction whatsoever to entertain such complaint and such complaint is liable to be rejected.
- iii. That now, in terms of the Haryana Real Estate (Regulation and Development) Amendment Rules, 2019 (hereinafter referred to as the "said amendment rules"),

the complainant has filed the present complaint under the amended rule-28 in the amended 'form CRA' and is seeking the relief of possession, interest and compensation u/s 18 of the said Act.

- iv. The complaint is neither signed by the complainant nor supported by any proper affidavit with a proper verification. In the absence of a signed complaint with a proper verified and attested affidavit supporting the complaint, the complaint is liable to be rejected.
- v. That statement of objects and reasons as well as the preamble of the said Act clearly state that the RERA is enacted for effective consumer protection and to protect the interest of consumers in the real estate sector. RERA is not enacted to protect the interest of investors. As the said Act has not defined the term consumer, therefore the definition of "Consumer" as provided under the Consumer Protection Act, 1986 has to be referred for adjudication of the present complaint. The complainants are investors and not consumers and nowhere in the present complaint have the complainants pleaded as to how the complainants are consumers as defined in the Consumer Protection Act, 1986 qua the respondent. The

complainants, who are already the owners of flat no. 506, plot-60, sector-56, Gurugram (address mentioned in the booking application form and apartment buyer's agreement) and also flat no. 535, Milano Mahagun, Modern apartment, sector- 78, Gautam Budh Nagar, UP- 201301 (as mentioned in the present complaint) are investors, who never had any intention to buy the apartment for their own personal use and have now filed the present complaint on false and frivolous grounds.

- vi. Despite several adversities, the respondents have continued with the construction of the project and are in the process of completing the construction of the project and have already obtained the OC of 5 towers out of 15 towers. It is pertinent to mention here that even though the respondents were required to apply the occupation certificate for the unit in question by 31.12.2019 (as mentioned at the time of application for extension of registration of the project with RERA), however, the respondents have already applied the occupation certificate for the unit in question. However, as the complainants were only short term and speculative investors, therefore they were not interested in taking

over the possession of the said apartment. It is apparent that the complainants had the motive and intention to make quick profit from sale of the said apartment through the process of allotment. Having failed to resell the said apartment due to general recession and because of slump in the real estate market, the complainants have developed an intention to raise false and frivolous issues to engage the respondent in unnecessary, protracted, and frivolous litigation. The alleged grievance of the complainants has origin and motive in sluggish real estate market.

- vii. The respondent submitted that out of the total amount paid by the complainants i.e. Rs.51,73,964/-, only Rs. 50,21,550/- has been paid towards the sale consideration. The balance amount of Rs.95,114/- is towards the service tax and Rs.57,300/- is towards the VAT as reflected in the statement of account.
- viii. The respondent submitted that the proposed estimated time of handing over the possession of the said apartment i.e. 31.08.2012 + 120 days, which comes to 31.12.2012, is applicable only subject to force majeure and the complainants having complied with all the terms

and conditions and not being in default of any the terms and conditions of the apartment buyer agreement, including but not limited to the payment of instalments. In case of any default/delay in payment, the date of handing over of possession shall be extended accordingly solely at the respondent's discretion, till the payment of all outstanding amounts and at the same time in case of any default, the complainants will not be entitled to any compensation whatsoever in terms of clause 15 and clause 17 of the apartment buyer agreement.

- ix. That section 19(3) of the Act provides that the allottee shall be entitled to claim the possession of the apartment, plot, or building, as the case may be, as per the declaration given by the promoter under section 4(2)(I)(C). Thus, conjoint reading of both the provisions, as aforementioned, would show that the entitlement to claim the possession or refund would only arise once the possession has not been handed over as per the declaration given by the promoter under section 4(2)(I)(C). In the present case, the respondent had made a declaration in terms of section 4(2)(I)(C) that it would

complete the project by 31.12.2018 and has also applied for a further extension of one year with revised date as 31.12.2019. Thus, no cause of action can be said to have arisen to the complainants in any event to claim possession, along with interest and compensation, as sought to be claimed by them.

- x. Respondent has already applied the OC for the unit in question and vide email dated 14.08.2019, the respondent has already intimated the complainant that the construction is complete and subject to the realization of all payments, completion of documentation and other formalities, the complainant unit is ready to be offered for possession.
- xi. That there was no intentional delay in the construction on the part of the respondent. The respondent had started the construction of the above said project immediately after the approval of the building plan i.e. 13.08.2009 with the intention to complete the project within the stipulated time, but due to the following situations beyond the control of the respondent, the construction of the project could not be completed upto 31.08.2012: - (a) Default on part of the contractor

i.e. Supreme Infrastructure India Ltd.; (b) That the ***Hon'ble Punjab and Haryana High Court on 31.07.2012 in CWP No. 20032 of 2008 titled as Sunil Singh vs. MOEF & others*** had directed that ground water shall not be used for the construction purposes and further ordered to stop the construction immediately till the time company produce a confirmation from administrator, HUDA, Gurgaon to the effect that company is no more using ground water; (c) due to the heavy shortage of supply of construction material i.e. river sand and bricks etc through out of Haryana, due to the order of ***Hon'ble Supreme Court of India in the case titled as Deepak Kumar Vs. Haryana dated 27.02.2012***, construction work was stopped at site for considerable long time; (d) shortage of labour, etc.

- xii. The projects in respect of which the respondent has obtained the occupation certificate are described as hereunder: -

S. No	Project Name	No. of Apartments	Status
1.	Atrium	336	OC received
2.	View	280	OC received

3.	Edge		
	Tower I, J, K, L, M	400	OC received
	Tower H, N	160	OC received
	Tower-O (Nomenclature-P)	80	OC received
	(Tower A, B, C, D, E, F, G)	640	OC to be applied
4.	EWS	534	OC received
5.	Skyz	684	OC to be applied
6.	Rise	322	OC to be applied

15. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

E. Jurisdiction of the authority

The application of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The authority observed that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial jurisdiction

16. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the

jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram District, therefore this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject matter jurisdiction

17. The respondent has contended that the relief regarding refund and compensation are within the jurisdiction of the adjudicating officer and jurisdiction w.r.t the same does not lie with the authority. It seems that the reply given by the respondent is without going through the facts of the complaint as the same is totally out of context. The complainant has nowhere sought the relief of refund and regarding compensation part the complainant has stated that he is reserving the right for compensation and at present he is seeking only delay possession charges. The authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter as held in ***Simmi Sikka v/s M/s EMAAR MGF Land Ltd. (complaint no. 7 of 2018)*** leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a

later stage. The said decision of the authority has been upheld by the Haryana Real Estate Appellate Tribunal in its judgement dated 03.11.2020, in appeal nos. 52 & 64 of 2018 titled as ***Emaar MGF Land Ltd. V. Simmi Sikka and anr.***

F. Findings on the objections raised by the respondent

F.I Objection regarding the complaint not signed and proper verification

18. The counsel for the respondent has raised objection that the complaint is neither signed nor supported by any proper affidavit with a proper verification. The authority observes that the complaint is signed by the complainant and his counsel and affidavit is attested by the Notary (Regd. No. 916) Govt. of India, Supreme Court of India New Delhi on 16.09.2019. So the allegation of the respondent is liable to be dismissed.

F.II Objection regarding handing over possession as per declaration given under section 4(2)(I)(C) of RERA Act

19. The counsel for the respondent has stated that the entitlement to claim possession or refund would arise once the possession has not been handed over as per declaration given by the promoter under section 4(2)(I)(C). Therefore, next question of determination is whether the respondent is entitled to avail the time given to him by the authority at the time of registering the project under section 3 & 4 of the Act.

20. It is now settled law that the provisions of the Act and the rules are also applicable to ongoing project and the term ongoing project has been defined in rule 2(1)(o) of the rules. The new as well as the ongoing project are required to be registered under section 3 and section 4 of the Act.

21. Section 4(2)(l)(C) of the Act requires that while applying for registration of the real estate project, the promoter has to file a declaration under section 4(2)(l)(C) of the Act and the same is reproduced as under: -

Section 4: - Application for registration of real estate projects

(2) The promoter shall enclose the following documents along with the application referred to in sub-section (1), namely: —

(l): -a declaration, supported by an affidavit, which shall be signed by the promoter or any person authorised by the promoter, stating: —

(C) the time period within which he undertakes to complete the project or phase thereof, as the case may be...."

22. The time period for handing over the possession is committed by the builder as per the relevant clause of apartment buyer agreement and the commitment of the promoter regarding handing over of possession of the unit is taken accordingly. The new timeline indicated in respect of ongoing project by the promoter while making an application for registration of the

project does not change the commitment of the promoter to hand over the possession by the due date as per the apartment buyer agreement. The new timeline as indicated by the promoter in the declaration under section 4(2)(l)(C) is now the new timeline as indicated by him for the completion of the project. Although, penal proceedings shall not be initiated against the builder for not meeting the committed due date of possession but now, if the promoter fails to complete the project in declared timeline, then he is liable for penal proceedings. The due date of possession as per the agreement remains unchanged and promoter is liable for the consequences and obligations arising out of failure in handing over possession by the due date as committed by him in the apartment buyer agreement and he is liable for the delayed possession charges as provided in proviso to section 18(1) of the Act. The same issue has been dealt by hon'ble Bombay High Court in case titled as **Neelkamal Realtors Suburban Pvt. Ltd. and anr. vs Union of India and ors.** and has observed as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under

Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter..."

F.III Objection regarding entitlement of DPC on ground of complainant being investor

23. The respondent has taken a stand that the complainants are the investors and not consumers, therefore, they are not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumers of the real estate sector. The authority observed that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if the promoter contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the apartment buyer's agreement, it is revealed that the complainants are buyer and they have paid total price of

Rs.51,73,964/- to the promoter towards purchase of an apartment in the project of the promoter. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"

In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the apartment buyer's agreement executed between promoter and complainant, it is crystal clear that the complainants are allottee(s) as the subject unit was allotted to them by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as ***M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Ltd. And anr.*** has also held that the concept of investor is not defined or referred in the Act. Thus, the contention of promoter that the

allottee being an investor is not entitled to protection of this Act also stands rejected.

F.IV Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act

24. Another contention of the respondent is that authority is deprived of the jurisdiction to go into the interpretation of, or rights of the parties inter-se in accordance with the apartment buyer's agreement executed between the parties and no agreement for sale as referred to under the provisions of the Act or the said rules has been executed inter se parties. The authority is of the view that the Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors*

Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)

which provides as under:

“119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter.....”

122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports.”

25. Also, in appeal no. 173 of 2019 titled as ***Magic Eye Developer***

Pvt. Ltd. Vs. Ishwer Singh Dahiya, in order dated 17.12.2019

the Haryana Real Estate Appellate Tribunal has observed-

“34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and

unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

26. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the builder-buyer agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature.

G. Findings on the relief sought by the complainant.

Relief sought by the complainant: Direct the respondent to give possession of the apartment with one car parking situated of the said project along with interest for the delay period on the deposited amount @18% per annum.

27. In the present complaint, the complainants intend to continue with the project and is seeking delay possession charges as

provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

.....

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

28. Clause 15(a) of the apartment buyer agreement (in short, agreement) provides for handing over of possession and is reproduced below:

"15. POSSESSION

(a) Time of handing over the possession

Subject to terms of this clause and subject to the Allottee having complied with all the terms and condition of this Agreement and the Application, and not being in default under any of the provisions of this Agreement and compliance with all provisions, formalities, documentation etc., as prescribed by RAMPRASTHA. RAMPRASTHA proposed to hand over the possession of the Apartment by 31/08/2012 the Allottee agrees and understands that RAMPRASTHA shall be entitled to a grace period of hundred and twenty days (120) days, for applying and obtaining the occupation certificate in respect of the Group Housing Complex."

29. The authority has gone through the possession clause of the agreement and observed that this is a matter very rare in nature where builder has specifically mentioned the date of handing over possession rather than specifying period from

some specific happening of an event such as signing of apartment buyer's agreement, commencement of construction, approval of building plan etc. This is a welcome step, and the authority appreciates such firm commitment by the promoter regarding handing over of possession but subject to observations of the authority given below.

30. At the outset it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and application, and the complainants not being in default under any provisions of this agreements and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer's agreement by the promoter is just to evade the liability towards timely delivery of subject unit and

to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

31. **Admissibility of grace period:** The promoter has proposed to hand over the possession of the apartment by 31.08.2012 and further provided in agreement that promoter shall be entitled to a grace period of 120 days for applying and obtaining occupation certificate in respect of group housing complex. As a matter of fact, the promoter has not applied for occupation certificate within the time limit prescribed by the promoter in the apartment buyer's agreement. As per the settled law one cannot be allowed to take advantage of his own wrong. Accordingly, this grace period of 120 days cannot be allowed to the promoter at this stage. The same view has been upheld by the hon'ble Haryana Real Estate Appellate Tribunal in appeal nos. 52 & 64 of 2018 case titled as ***Emaar MGF Land Ltd. VS Simmi Sikka*** case and observed as under: -

68. As per the above provisions in the Buyer's Agreement, the possession of Retail Spaces was proposed to be handed over to the allottees within 30 months of the execution of the agreement. Clause 16(a)(ii) of the agreement further provides that there was a grace period of 120 days over and above the aforesaid period for applying and obtaining the necessary approvals in regard to the

commercial projects. The Buyer's Agreement has been executed on 09.05.2014. The period of 30 months expired on 09.11.2016. But there is no material on record that during this period, the promoter had applied to any authority for obtaining the necessary approvals with respect to this project. The promoter had moved the application for issuance of occupancy certificate only on 22.05.2017 when the period of 30 months had already expired. So, the promoter cannot claim the benefit of grace period of 120 days. Consequently, the learned Authority has rightly determined the due date of possession.

32. Admissibility of delay possession charges at prescribed

rate of interest: The complainant is seeking delay possession charges at the rate of 18% p.a. however, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

33. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases. The Haryana Real Estate Appellate Tribunal in **Emaar MGF Land Ltd. vs. Simmi Sikka (Supra)** observed as under: -

"64. Taking the case from another angle, the allottee was only entitled to the delayed possession charges/interest only at the rate of Rs.15/- per sq. ft. per month as per clause 18 of the Buyer's Agreement for the period of such delay; whereas, the promoter was entitled to interest @ 24% per annum compounded at the time of every succeeding instalment for the delayed payments. The functions of the Authority/Tribunal are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of his dominate position and to exploit the needs of the home buyers. This Tribunal is duty bound to take into consideration the legislative intent i.e., to protect the interest of the consumers/allottees in the real estate sector. The clauses of the Buyer's Agreement entered into between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed possession. There are various other clauses in the Buyer's Agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the Buyer's Agreement dated 09.05.2014 are ex-facie one-sided, unfair and unreasonable, and the same shall constitute the unfair trade practice on the part of the promoter. These types of discriminatory terms and conditions of the Buyer's Agreement will not be final and binding."

34. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 25.03.2021 is 7.30%. Accordingly, the

prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30%.

35. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

36. Therefore, interest on the delay payments from the complainants shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainant in case of delayed possession charges.

37. On the date of hearing 25.03.2021, the complainant appointed new advocate Preeti Taneja, filed her vakalatnama. The

complainant counsel has not argued on any other relief except interest in the nature of delay possession charges. Opposite counsel has not denied paying delay possession charges.

38. On consideration of the documents available on record and submissions made by both the parties regarding contravention of provisions of the Act, the authority is satisfied that the respondents are in contravention of the section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 15(a) of the agreement executed between the parties on 05.07.2010, the possession of the subject apartment was to be delivered within stipulated time i.e., by 31.08.2012. As far as grace period is concerned, the same is disallowed for the reasons quoted above. Therefore, the due date of handing over possession is 31.08.2012. The respondent has failed to handover possession of the subject apartment till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with proviso to section 18(1) of the Act on the part of the respondent is established. As such the allottee shall

be paid, by the promoter, interest for every month of delay from due date of possession i.e., 31.08.2012 till the offer of possession i.e. 19.02.2020, at prescribed rate i.e., 9.30 % p.a. as per proviso to section 18(1) of the Act read with rule 15 of the rules.

39. The allottee requested for fresh statement of account of the unit based on the above determinations of the authority.

H. Directions of the authority

40. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent is directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e., 31.08.2012 till the offer of possession i.e. 19.02.2020.
- ii. The promoter may credit delay possession charges in the account ledger/statement of account of the unit of the allottee, if the amount outstanding against the allottee is more than the DPC this will be treated as sufficient compliance of this order.

- iii. If there is no amount outstanding against the allottee or less amount outstanding against the allottee then the balance delay possession charges shall be paid after adjustment of the outstanding against the allottee.
- iv. The arrears of such interest accrued from 31.08.2012 till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be paid by the promoter to the allottee before 10th of the subsequent month as per rule 16(2) of the rules.
- v. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
- vi. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondents/promoters which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(z a) of the Act.
- vii. The respondent shall not charge anything from the complainant, which is not the part of the agreement, however, holding charges shall not be charged by the promoter at any point of time even after being part of

agreement as per law settled by hon'ble Supreme Court in civil appeal no. 3864-3899/2020.

- viii. The promoter is directed to furnish to the allottee statement of account within one month of issue of this order. If there is any objection by the allottee on statement of account, the same be filed with promoter after fifteen days thereafter. In case the grievance of the allottee relating to statement of account is not settled by the promoter within 15 days thereafter then the allottee may approach the authority by filing separate application.

41. Complaint stands disposed of.

42. File be consigned to registry.


(Samir Kumar)

Member
Haryana Real Estate Regulatory Authority, Gurugram


(Vijay Kumar Goyal)

Member

Dated: 25.03.2021

Judgement uploaded on 01.06.2021