

**BEFORE THE HARYANA REAL ESTATE REGULATORY  
AUTHORITY, GURUGRAM**

**New Complaint no. : 4162 of 2020**

**First date of hearing: 06.01.2021**

**Date of decision : 18.08.2021**

Mr. Naveen Upadhyaya

R/O: - House. No. 20, 3<sup>rd</sup> floor. Vinoba Puri,  
Lajpat Nagar-2, New Delhi-110024

**Complainant**

Versus

M/s Supertech Limited

Regd. Office at: - 1114, 11th Floor, Hemkunt  
Chambers, 89, Nehru Place, New Delhi-  
110019

**Respondent**

**CORAM:**

Shri Samir Kumar

Shri Vijay Kumar Goyal

**Member**

**Member**

**APPEARANCE:**

Sh. Naveen Upadhyay

Sh. Bhrigu Dhama

Complainant in person

Advocate for the respondent

**ORDER**

1. The present complaint dated 23.11.2020 has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is *inter alia* prescribed that the promoter shall be responsible for all obligations, responsibilities and functions as provided under the provision



of the Act or the Rules and regulations made there under or to the allottee as per the agreement for sale executed *inter se*.

**A. Unit and project related details**

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. No	Heads	Information
1.	Project name and location	"Araville", Sector- 79, Gurugram.
2.	Project area	10.0 acres
3.	Nature of the project	Group housing colony
4.	DTCP license no. and validity status	37 of 2011 dated 26.04.2011 valid till 25.04.2019
5.	Name of licensee	M/s Tirupati Buildplaza Private Limited
6.	RERA registered/not registered	<b>Registered vide no. 16 of 2018 Dated 13.10.2018 (Tower No. A to F)</b>
7.	RERA registration valid up to	31.12.2019
8.	Unit no.	1504, 15 <sup>th</sup> floor, [Page no. 42 of complaint]
9.	Unit measuring	1530 sq. ft.
10.	Date of execution of flat buyer agreement	03.10.2012 [page no. 41 of complaint]



11.	Payment plan	Construction linked payment plan [Page no. 43 of complaint]
12.	Total consideration	Rs.90,98,820/- [Page 43 no. of complaint]
13.	Total amount paid by the complainant	Rs.74,59,834.94/- [as per possession outstanding statement dated 13.04.2020 page 85 of Complaint]
14.	Due date of delivery of possession as per clause G (21) of the allotment letter: by April 2015 plus 6 months grace period to cover any unforeseen circumstances and subject to timely payment. [Page 47 of complaint]	30.04.2015 [Note: - 6 month grace period is not allowed]
15.	Delay in handing over possession till the date of order i.e. 18.08.2021	6 years 3 months and 19 days

**B. Facts of the complaint**

3. The complainant has made the following submissions in the complaint:

- I. That the real estate project namely "Araville" at sector-79, Gurugram came to the knowledge of the complainant, through the authorized representatives of the respondent. The real estate agents/local representative of the promoter allured the complainant with the brochure and special characteristics of the project which subsequently turned out to be false claims and deceived



the complainant for booking a unit in the respective project of the respondent.

- II. That the complainant believing on such false representation and claims at the pretext of the respondent through its authorised representatives, booked an apartment in the said project on 04.08.2012 details of being such flat 1504, tower D, admeasuring super area 1530 sq. ft. and accordingly paid an amount of Rs.7,59,579/- via cheque no. 341636 dated 04.08.2012. The respondent acknowledged the same via receipt dated 16.08.2012.
- III. That the complainant and the respondent company on 03.10.2012 signed a flat buyer agreement at the total sale consideration of Rs.90,98,820/-. As per clause 21 of the agreement, the possession of the unit was to be handed over to the complainant by April 2015.
- IV. That it is pertinent to note that the agreement is completely unfair, one sided and unreasonable agreement and a perusal of the clauses shows the stark incongruities on the remedy available to the complainant and the respondent. The agreement was never shown to the complainant at the time of booking and later on the respondent compelled the complainant to sign the agreement having arbitrary standard terms and conditions and there was no room for the complainant to protest or amend the terms of the agreement. That the agreement is unfair, unilateral, dominant, skewed to the



sole advantage of the respondent, imposing conditions, restrictions and obligations on the complainant which are wholly disadvantageous to the complainant. The complainant had no other option than to sign the agreement as there was the risk of losing the booking along with amount paid or earnest money.

- V. That the complainant made payment of Rs.7,95,579/- via cheque no. 341640 dated 23.10.2012. The respondent acknowledged the same via receipt dated 23.10.2012. The complainant made further payment of Rs.7,95,578/- via cheque no. 321031 dated 15.03.2013. The respondent acknowledged the same via receipt dated 15.03.2013. That the complainant made further payment of Rs. 7,87,622/- via cheque no. 828642 dated 14.11.2013. The respondent acknowledged the same via receipt dated 15.11.2013. Further, Rs.7,956/- was deposited towards TDS on 14.11.2013 which was acknowledged by the respondent vide receipt dated 08.01.2014.
- VI. That the complainant made another payment of Rs.7,87,623/- via cheque no. 019901 dated 15.02.2014. The respondent acknowledged the same via receipt dated 15.02.2014. Further, Rs.7,956/- was deposited towards TDS on 15.02.2014 which was acknowledged by the respondent vide receipt dated 17.06.2014. That the complainant made further payment of Rs.10,63,549.94/- via cheque no. 321042 dated 17.06.2014. The respondent acknowledged the same via receipt dated 26.06.2014.

Further, Rs.10,743/- was deposited towards TDS on 22.07.2014 which was acknowledged by the respondent vide receipt dated 06.09.2014. That the complainant made further payment of Rs.5,62,909/- via cheque no. 321020 dated 04.10.2014. The respondent acknowledged the same via receipt dated 01.10.2014.

- VII. That the respondent failed to hand over the possession as per the agreed terms of the agreement. An addendum to the allotment letter was executed between the parties on 28.10.2014 whereby the special payment scheme was offered by the respondent and the complainant accepted the same believing on the assurances given by the respondent. As per this addendum, the complainant was liable to make the payment under following heads: a). 60% on immediate basis; b). 20% on or before 30.09.2015; c). 20% at the time of offer of possession. However, the respondent failed to handover the possession and to provide compensation for delay possession to the complainant.
- VIII. That the complainant made payment of Rs.18,67,559/- via cheque no. 019913 dated 23.10.2015. The respondent acknowledged the same via receipt dated 23.10.2015. Further, Rs.18,865/- was deposited towards TDS on 05.11.2015 which was acknowledged by the respondent vide receipt dated 09.11.2015.
- IX. That the complainant in bonafide believed and abided by the terms and conditions of the agreement and made




timely payment of instalments and other dues as and when demand was raised by the respondent. Following the construction linked payment plan and thereafter special payment scheme demands were raised by the respondent for the next instalment and the complainant having faith and trust on the respondents, deposited Rs. 75,01,518.94/- against the total consideration as per the demands raised by the respondents and the schedule of payment. However, to the utter shock, the complainant later on realized that the respondent had raised all the demands without achieving the particular stage of construction and the project is way behind from its completion schedule.

X. That apprehended by the state of the project, the complainant on 30.08.2016 sent Email to the respondent asking about the status of the project and the date of handing over of possession. In response the respondent on the same day assured that the possession will be delivered by December 2016 which was later turned out to be a false assurance.

- That after not receiving the possession letter by December 2016, the complainant again on 15.12.2016 sent email to the respondent asking about the handing over of possession as the December 2016 is about to be passed. The respondent responded on the same via email dated 16.12.2016 and sent a vague reply stating





that the construction updates are available on the website of the company.

- Aggrieved by the unprofessional conduct and reply of the respondent, the complainant raised his concern on 16.12.2016 and asked the respondent to provide a specific date of possession. In response dated 17.12.2016 the respondent apprised the complainant that the possession is expected in first quarter of year 2017 which was again turned out to be false.
- The complainant again on 14.06.2017 sent an email to the respondent and apprised them that the first quarter of the year 2017 has been ended and the possession has not been offered. In response, the respondent on 21.06.2017 again extended the date and apprised the complainant that the possession will be handed over by the end of the year 2017. Again, the respondent failed in fulfilling its assurance and promise.
- That the complainant on 26.04.2018 sent email to the respondent and expressed his grave resentment. The complainant asked the respondent to provide the compensation for delay in handing over of possession as per the provisions of RERA Act, 2016 and further asked the respondent to communicate the status of the project and expected date of delivery of the project. In response dated 01.05.2018 the respondent again provided false promise and assurance by stating that the possession will be handed over by the end of the





present quarter and further assured the complainant that the compensation for delay will be adjusted at the time of final instalment. The assurances of the respondent were again turned out to be false as before.

- The complainant on 01.11.2018 sent email to the respondent mentioning their earlier response. The respondent further asked the respondent to provide the status of the project and the expected date of possession. In response the respondent stated that the expected date of possession is December 2019. It is submitted that the respondent was keep on extending the date of possession and did not provide a single penny towards the interest in delay in handing over of possession.
- The complainant again on 03.04.2019 sent an email to the respondent and asked them about the status of delivery of possession. The complainant apprised the respondent that the possession should have delivered in April 2015, however, due the dishonest act of the respondent, the possession could not be delivered even after the lapse of more than 3 years. In response the respondent on 03.04.2019 apprised that the possession will be delivered by end quarter of 2019. The respondent again failed in fulfilling its assurance and promise.
- The complainant sent an email on 30.12.2019 to the Respondent stating that the promised date had been



lapsed and asked them to provide the possession in response the respondent on 30.12.2019 again extended the date and apprised the complainant that the possession will be handover by the March 2020. The respondent failed in fulfilling its assurance and promise.

- XI. That the respondent, harbouring the malicious intention since the very beginning and to save its own skin, had sent an intimation regarding pre-possession formalities for the complainant and raised an illegal and unlawful demand of Rs.39,39,148/-. It is submitted that the complainant is not liable to pay any demand until the valid offer of possession after obtaining OC. However, the respondent had raised an irregular demand with the intention extract the hard-earned money of the complainant mischievously.
- XII. That in response to the unfair demand of the respondent, the complainant raised his concern vide email dated 16.04.2020. The complainant apprised the respondent that he was responsible for making the payment as per the payment plan mentioned under addendum dated 06.11.2014 and accordingly all the payments were made in compliance of the payment schedule and the remaining instalments will be due at the time of offer of possession. The complainant further mentioned that no payment had been delayed by him till date and therefore, the delay payment charges shall be removed. The email was



followed by the email dated 18.04.2020 and letter dated 30.04.2020 of the complainant.

- XIII. That the complainant again raised via email dated 09.05.2020 and also sent a letter to the respondent mentioning the concern of the complainants. The complainant asked the respondent to provide the compensation for delay in handing over of possession and to remove the illegal charges levied in the demand towards delay payment charges, escalation charges etc.
- XIV. That after much pursuance the respondent via email dated 09.05.2020 very cleverly provided a calculation sheet to the complainant after removing the interest charges of Rs1,77,544, escalation charges of Rs.1,19,542/- and compensation for delay of Rs.7,42,050/-. It is submitted that the respondent did not withdraw the entire illegal demand towards escalation charges and has provided the compensation as per the on sided term and conditions of the agreement.
- XV. That feeling aggrieved, the complainant via email dated 11.05.2020 strongly condemned the act of the respondent and asked the respondent to provide the calculation of escalation charges and delay possession interest. In response, the respondent on 12.05.2020 provided a vague reply without providing any basis of the calculation.
- XVI. The complainant on 18.05.2020 sent email to the respondent and asked them to provide the interest for the



delay in handing over of possession as per the provisions of the RERA Act, 2016. The complainant further asked the respondent to not demand any payment till the valid offer of possession after obtaining OC. In response dated 21.05.2020, the respondent stated that the OC had been applied and the complainant has to make the payment without OC. The respondent further refused to calculate the delayed penalties as per the provisions of RERA Act, 2016.

- XVII. That the complainant again vide email dated 25.05.2020, asked the respondent to provide the interest in delay as per the provisions of RERA Act, 2016, which was again refused by the respondent on response dated 27.05.2020. That E-mail of the complainant was followed by another email in which the complainant also provided a delay interest calculation chart with the respondent. However, the respondent did not pay any heed to the mail of the complainant.
- XVIII. That the complainant did not receive any update from the respondent regarding status of the work nor about possession date. The complainant believing on respondent company paid an amount of Rs. 75,01,518.94/- against the total sale consideration of the Flat which is more than 80% of the base sale price already been paid by the complainant.
- XIX. That the respondent had failed to comply with the clause 22 of the agreement and possession has been delayed by



5 years and 7 months. It is submitted that the action of the developer is unjustified and there is direct breach of terms and condition of the agreement for which the complainant have suffered severely. It is further submitted that the respondent had failed to construct the project as per the construction linked plan.

XX. That same as the aforementioned judgments, the complainant is also entitled for the interest for delay in handing over of possession. Further, the Respondent is also liable to withdraw the illegal, arbitrary, unfair, and unlawful demand raised vide letter dated 13.04.2020.

XXI. That the respondent has utterly failed to fulfil his obligations to deliver the possession in time and to provide the interest to the complainant for every month of delay in handing over of possession. The complainant is constrained to file the present complaint before this authority for seeking the directions against the respondent for handing over of valid possession of the unit, for providing interest for delay in handing over of possession and for withdrawal of the unlawful and unfair demands. Hence the present complaint.

**C. Relief sought by the complainant.**

4. The complainant has sought following relief(s):

- (i) To direct the respondent to hand over the unit of the complainant at the earliest along with interest @ 24% per annum for delay in handing over of possession on the amount paid by the complainant i.e., Rs.75,01,518.94/-



from the due date of delivery i.e., April 2015 till the actual handing over of possession after obtaining OC.

- (ii) To direct the respondent to withdraw the demand raised via prepossession letter dated 13.04.2020.
- (iii) To direct the respondent not to charge the escalation charges and charges for delayed instalment as these are not applicable.

5. On the date of hearing, the authority explained to the respondent/promoter about the contravention as alleged to have been committed in relation to section 11(4) (a) of the Act to plead guilty or not to plead guilty.

**D. Reply by the respondent.**

6. The respondent contested the complaint on the following grounds. The submission made therein, in brief is as under: -
- I. That complainant booked an apartment being number no. 1504, 15<sup>th</sup> floor in tower D, having a super area of 1530 sq. ft. (approx.) for a total consideration of Rs.90,98,820/- vide a booking form dated 18.09.2012.
  - II. That consequentially, after fully understanding the various contractual stipulations and payment plans for the said apartment, the complainant executed the flat buyer agreement dated 03.10.2012. Thereafter, further submitted that as per Clause 21 of section G of the terms and conditions of the agreement, the possession of the



apartment was to be given by April 2015, with an additional grace period of 6 months.

- III. That as per clause 22 and 23 of section G the agreement, compensation for delay in giving possession of the apartment would not give to the allottees akin to the complainant who have not completed their dues and have defaulted on their payment plan.
- IV. That in interregnum, the pandemic of covid-19 gripped the entire nation since March 2020. The Government of India has itself categorized the said event as a 'Force Majeure' condition, which automatically extends the timeline of handing over possession of the apartment to the complainant. Thereafter, it would be apposite to note that the construction of the project is in full swing, and the delay if at all, has been due to the government-imposed lockdowns which stalled any sort of construction activity. Till date, there are several embargos qua construction at full operational level.
- V. That the said project is registered with this Hon'ble authority vide registration no. 16 of 2018 dated 13.10.2018 and the completion date as per the said registration is December 2019;
- VI. That the delay if at all, has been beyond the control of the respondents and as such extraneous circumstances





would be categorized as 'Force Majeure', and would extend the timeline of handing over the possession of the unit, and completion the project.

VII. The delay in construction was on account of reasons that cannot be attributed to it. It is most pertinent to state that the flat buyer agreement provides that in case the developer/respondent delays in delivery of unit for reasons not attributable to the developer/respondent, then the developer/respondent shall be entitled to proportionate extension of time for completion of the said project. The relevant clause which relates to the time for completion, offering possession extension to the said period are "clause 21, 22, 23, 26 under the heading "possession of allotted floor/apartment" of the "allotment agreement". The respondent seeks to rely on the relevant clause of the agreement at the time of arguments.

VIII. The force majeure clause, it is clear that the occurrence of delay in case of delay beyond the control of the respondent, including but not limited to the dispute with the construction agencies employed by the respondent for completion of the project is not a delay on account of the respondent for completion of the project.

IX. That the timeline stipulated under the flat buyer agreement was only tentative, subject to force majeure



reasons which are beyond the control of the respondent. The respondent in an endeavor to finish the construction within the stipulated time, had from time to time obtained various licenses, approvals, sanctions, permits including extensions, as and when required. Evidently, the respondent had availed all the licenses and permits in time before starting the construction;

X. That apart from the defaults on the part of the allottee, like the complainant herein, the delay in completion of project was on account of the following reasons/ circumstances that were above and beyond the control of the respondent:

- shortage of labour/ workforce in the real estate market as the available labour had to return to their respective states due to guaranteed employment by the Central/ State Government under NREGA and JNNURM Schemes;
- that such acute shortage of labour, water and other raw materials or the additional permits, licenses, sanctions by different departments were not in control of the respondent and were not at all foreseeable at the time of launching of the project and commencement of construction of the complex. The respondent cannot be

held solely responsible for things that are not in control of the respondent.

XI. The respondent has further submitted that the intention of the force majeure clause is to save the performing party from the consequences of anything over which he has no control. It is no more *res integra* that force majeure is intended to include risks beyond the reasonable control of a party, incurred not as a product or result of the *negligence or malfeasance* of a party, which have a materially adverse effect on the ability of such party to perform its obligations, as where non-performance is caused by the usual and natural consequences of external forces or where the intervening circumstances are specifically contemplated. Thus, in light of the aforementioned it is most respectfully submitted that the delay in construction, if any, is attributable to reasons beyond the control of the respondent and as such the respondent may be granted reasonable extension in terms of the allotment letter.

XII. It is public knowledge, and several courts and quasi-judicial forums have taken cognisance of the devastating impact of the demonetisation of the Indian economy, on the real estate sector. The real estate sector is highly dependent on cash flow, especially with respect to

payments made to labourers and contractors. The advent of demonetisation led to systemic operational hindrances in the real estate sector, whereby the respondent could not effectively undertake construction of the project for a period of 4-6 months. Unfortunately, the real estate sector is still reeling from the aftereffects of demonetisation, which caused a delay in the completion of the project. The said delay would be well within the definition of 'Force Majeure', thereby extending the time period for completion of the project.

XIII. That the complainant has not come with clean hands before this hon'ble form and have suppressed the true and material facts from this hon'ble forum. It would be apposite to note that the complainant is a mere speculative investor who has no interest in taking possession of the apartment. In fact a bare perusal of the complaint would reflect that he has cited 'financial incapacity' as a reason, to seek a refund of the monies paid by him for the apartment. In view thereof, this complaint is liable to be dismissed at the threshold.

XIV. The respondent has submitted that the completion of the building is delayed by reason of non-availability of steel and/or cement or other building materials and/ or water supply or electric power and/ or slow down strike as well



as insufficiency of labour force which is beyond the control of respondent and if non-delivery of possession is as a result of any act and in the aforesaid events, the respondent shall be liable for a reasonable extension of time for delivery of possession of the said premises as per terms of the agreement executed by the complainant and the respondent. The respondent and its officials are trying to complete the said project as soon as possible and there is no malafide intention of the respondent to get the delivery of project, delayed, to the allottees. It is also pertinent to mention here that due to orders also passed by the Environment Pollution (Prevention & Control) Authority, the construction was/has been stopped for a considerable period day due to high rise in Pollution in Delhi NCR.

- XV. That the enactment of Real Estate (Regulation and Development) Act, 2016 is to provide housing facilities with modern development infrastructure and amenities to the allottees and to protect the interest of allottees in the real estate market sector. The main intension of the respondent is just to complect the project within stipulated time submitted before the HARERA authority. According to the terms of the builder buyer agreement also it is mentioned that all the amount of delay



possession will be completely paid/adjusted to the complainant at the time final settlement on slab of offer of possession. The project is ongoing project and construction is going on.

- XVI. That the respondent further submitted that the Central Government has also decided to help bonafide builders to complete the stalled projects which are not constructed due to scarcity of funds. The Central Government announced Rs.25,000 Crore to help the bonafide builders for completing the stalled/ unconstructed projects and deliver the homes to the homebuyers. It is submitted that the respondent/ promoter, being a bonafide builder, has also applied for realty stress funds for its Gurgaon based projects.
- XVII. That compounding all these extraneous considerations, the Hon'ble Supreme Court vide order dated 04.11.2019, imposed a blanket stay on all construction activity in the Delhi- NCR region. It would be apposite to note that the 'Hues' project of the respondent was under the ambit of the stay order, and accordingly, there was next to no construction activity for a considerable period. It is pertinent to note that similar stay orders have been passed during winter period in the preceding years as well, i.e. 2017-2018 and 2018-2019. Further, a complete

ban on construction activity at site invariably results in a long-term halt in construction activities. As with a complete ban the concerned labor was let off and they traveled to their native villages or look for work in other states, the resumption of work at site became a slow process and a steady pace of construction as realized after long period of time.

XVIII. The respondent has further submitted that graded response action plan targeting key sources of pollution has been implemented during the winters of 2017-18 and 2018-19. These short-term measures during smog episodes include shutting down power plant, industrial units, ban on construction, ban on brick kilns, action on waste burning and construction, mechanized cleaning of road dust, etc. This also includes limited application of odd and even scheme.

XIX. That the pandemic of covid-19 has had devastating effect on the world-wide economy. However, unlike the agricultural and tertiary sector, the industrial sector has been severally hit by the pandemic. The real estate sector is primarily dependent on its labour force and consequentially the speed of construction. Due to government-imposed lockdowns, there has been a complete stoppage on all construction activities in the





NCR Area till July 2020. In fact, the entire labour force employed by the respondent were forced to return to their hometowns, leaving a severe paucity of labour. Till date, there is shortage of labour, and as such the respondent has not been able to employ the requisite labour necessary for completion of its projects. The Hon'ble Supreme Court in the seminal case of *Gajendra Sharma v. UOI & Ors, as well Credai MCHI & Anr. V. UOI & Ors*, has taken cognizance of the devastating conditions of the real estate sector, and has directed the UOI to come up with a comprehensive sector specific policy for the real estate sector. According to Notification no. **9/3-2020 HARERA/GGM (Admn) dated 26.5.2020**, passed by this hon'ble authority, registration certificate date upto 6 months has been extended by invoking clause of force majeure due to spread of corona-virus pandemic in Nation, which is beyond the control of respondent.

- XX. The respondent has further submitted that the authority vide its Order dated 26.05.2020 had acknowledged the covid-19 as a force majeure event and had granted extension of six months period to ongoing projects. Furthermore, it is of utmost importance to point out that vide notification dated 28.05.2020, the Ministry of Housing and Urban Affairs has allowed an extension of 9



months vis-à-vis all licenses, approvals, end completion dates of housing projects under construction which were expiring post 25.03.2020 in light of the force majeure nature of the covid pandemic that has severely disrupted the workings of the real estate industry. That the pandemic is clearly a 'Force Majeure' event, which automatically extends the timeline for handing over of possession of the apartment.

7. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submission made by the parties.

**E. Jurisdiction of the authority**

8. The authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter as per provisions of section 11(4)(a) of the Act leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.

**F. Findings on the objections raised by the respondent**

**F.I. Objection regarding the project being delayed because of force majeure circumstances and contending to invoke the force majeure clause.**

9. From the bare reading of the possession clause of the buyer developer agreement, it becomes very clear that the



possession of the apartment was to be delivered by **April 2015**. The respondent in his contribution pleaded the force majeure clause on the ground of Covid- 19. That in the High Court of Delhi in case no. ***O.M.P (I) (COMM.) No. 88/2020 & I.As. 3696-3697/2020 title as M/S HALLIBURTON OFFSHORE SERVICES INC VS VEDANTA LIMITED & ANR.***

***29.05.2020*** it was held that *The past non-performance of the Contractor cannot be condoned due to the COVID-19 lockdown in March 2020 in India. The Contractor was in breach since September 2019. Opportunities were given to the Contractor to cure the same repeatedly. Despite the same, the Contractor could not complete the Project. The outbreak of a pandemic cannot be used as an excuse for non-performance of a contract for which the deadlines were much before the outbreak itself.*

Now this means that the respondent/promoter has to complete the construction of the apartment/building by April 2015. It is very clearly submitted by the respondent/promoter in his reply (on page no. 49 of the complaint) that only 85% of the physical progress has been completed in the project. The respondent/promoter has not given any reasonable explanation as to why the construction of the project is being delayed and why the possession has not been offered to the complainant/allottee by the promised/committed time. That the lockdown due to pandemic in the country began on



25.03.2020. So the contention of the respondent/promoter to invoke the force majeure clause is to be rejected as it is a well settled law that ***"No one can take benefit out of his own wrong"***. Moreover there is nothing on record to show that the project is near completion, or the developer applied for obtaining occupation certificate rather it is evident from his submission that the project is completed upto 85% and it may take some more time to get occupation certificate. Thus, in such a situation the plea with regard to force majeure on ground of Covid- 19 is not sustainable.

**F.II. Objection regarding entitlement of DPC on ground of complainant being investor.**

10. The respondent has taken a stand that the complainant is the investor and not consumer, therefore, they are not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumer of the real estate sector. The authority observed that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time preamble cannot be used to defeat the enacting



provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if the promoter contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the apartment buyer's agreement, it is revealed that the complainants are buyer and they have paid total price of **Rs.74,59,834.94/-** to the promoter towards purchase of an apartment in the project of the promoter. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

*"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom such plot, apartment or building, as the case may be, is given on rent;"*

11. In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the apartment buyer's agreement executed between promoter and complainants, it is crystal clear that the complainant is allottee(s) as the subject unit was allotted to them by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate



Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as *M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.* has also held that the concept of investor is not defined or referred in the Act. Thus, the contention of promoter that the allottee being an investor is not entitled to protection of this Act also stands rejected.

**G. Findings on the relief sought by the complainants.**

**Relief sought by the complainants:**

- a) To direct the respondent to hand over the unit of the complainant at the earliest along with interest @ 24% per annum for delay in handing over of possession on the amount paid by the complainant i.e., Rs.75,01,518.94/- from the due date of delivery i.e., April 2015 till the actual handing over of possession after obtaining OC.
12. In the present complaint, the complainant intend to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under.

***"Section 18: - Return of amount and compensation***

*18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —*

.....

*Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."*



13. Clause G (21) of the flat buyer agreement (in short, agreement) provides for handing over of possession and is reproduced below: -

**G Possession of Unit**

*21. The possession of the allotted unit shall be given to the Allottee(s) by the company by **April 2015**. However, this period can be extended due to unforeseen circumstances for a further grace period of 6 months to cover any unforeseen circumstances. The possession period clause is subject to timely payment by the Allottee(s) and the Allottee(s) agrees to abide by the same in this regard."*

14. The authority has gone through the possession clause of the agreement and observed that this is a matter very rare in nature where builder has specifically mentioned the date of handing over possession rather than specifying period from some specific happening of an event such as signing of buyer developer agreement, commencement of construction, approval of building plan etc. This is a welcome step, and the authority appreciates such firm commitment by the promoter regarding handing over of possession but subject to observations of the authority given below.

15. At the outset it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to timely payment and all kinds of terms and conditions of this agreement and application, and the





complainant not being in default under any provisions of this agreement and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer developer agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

16. **Admissibility of grace period:** The promoter has proposed to hand over the possession of the apartment by 30.04.2015 and further provided in agreement that promoter shall be entitled to a grace period of 6 months for unforeseen circumstances and subject to timely payment by the allottee. The respondent has not mentioned any grounds/ circumstances on the happening of which he would become



entitled for the said extension of period. There is no document available on record that the allottee is in default w.r.t timely payments. As per buyer agreement the construction of the project is to be completed by April 2015 which is not completed till date. It may be stated that asking for the extension of time in completing the construction is not a statutory right nor has it been provided in the rules. Accordingly, this grace period of 6 months cannot be allowed to the promoter at this stage.

17. **Admissibility of delay possession charges at prescribed rate of interest:** The complainant is seeking delay possession charges at the rate of 24% p.a. however, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

***Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]***

(1) *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates*

*which the State Bank of India may fix from time to time for lending to the general public.*

18. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
19. Taking the case from another angle, the complainant-allottee was entitled to the delayed possession charges/interest only at the rate of Rs.5/- per sq. ft. per month as per relevant clauses of the buyer's agreement for the period of such delay; whereas the promoter was entitled to interest @ 24% per annum compounded at the time of every succeeding installment for the delayed payments. The functions of the authority are to safeguard the interest of the aggrieved person, may be the allottee or the promoter. The rights of the parties are to be balanced and must be equitable. The promoter cannot be allowed to take undue advantage of his dominate position and to exploit the needs of the home buyers. This authority is duty bound to take into consideration the legislative intent i.e., to protect the interest of the consumers/allottees in the real estate sector. The clauses of the buyer's agreement entered into between the parties are one-sided, unfair and unreasonable with respect to the grant of interest for delayed



possession. There are various other clauses in the buyer's agreement which give sweeping powers to the promoter to cancel the allotment and forfeit the amount paid. Thus, the terms and conditions of the buyer's agreement are ex-facie one-sided, unfair, and unreasonable, and the same shall constitute the unfair trade practice on the part of the promoter. These types of discriminatory terms and conditions of the buyer's agreement will not be final and binding.

20. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 18.08.2021 is 7.30%. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30%.
21. The definition of term 'interest' as defined under section 2(z) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

*"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*

*Explanation. —For the purpose of this clause—*

- (i) *the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) *the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or*

*any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;"*

22. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainant in case of delayed possession charges.

b). To withdraw the demand raised via prepossession letter dated 13.04.2020?

23. **Validity of intimation of prepossession:** At this stage, the authority would express its views regarding the concept of 'valid offer of possession'. It is necessary to clarify this concept because after valid and lawful offer of possession the liability of promoter for delayed offer of possession comes to an end. On the other hand, if the possession is not valid and lawful, liability of promoter continues till a valid offer is made and the allottee remains entitled to receive interest for the delay caused in handing over valid possession. The authority after detailed consideration of the matter has arrived at the conclusion that a valid offer of possession must have following components:

i. **Possession must be offered after obtaining occupation certificate-** The subject unit after its

completion should have received occupation certificate from the department concerned certifying that all basic infrastructural facilities have been laid and are operational. Such infrastructural facilities include water supply, sewerage system, storm water drainage, electricity supply, roads, and street lighting.

- ii. **The subject unit should be in habitable condition-** The test of habitability is that the allottee should be able to live in the subject unit within 30 days of the offer of possession after carrying out basic cleaning works and getting electricity, water, and sewer connections etc from the relevant authorities. In a habitable unit all the common facilities like lifts, stairs, lobbies, etc should be functional or capable of being made functional within 30 days after completing prescribed formalities. The authority is further of the view that minor defects like little gaps in the windows or minor cracks in some of the tiles, or chipping plaster or chipping paint at some places or improper functioning of drawers of kitchen or cupboards etc. are minor defects which do not render unit uninhabitable. Such minor defects can be rectified later at the cost of the developers. The allottees should accept possession of the subject unit with such minor defects under protest. This authority will award suitable relief for



rectification of minor defects after taking over of possession under protest.

However, if the subject unit is not habitable at all because the plastering work is yet to be done, flooring works is yet to be done, common services like lift etc. are non-operational, infrastructural facilities are non-operational then the subject unit shall be deemed as uninhabitable and offer of possession of an uninhabitable unit would not be considered a legally valid offer of possession.

- iii. **Possession should not be accompanied by unreasonable additional demands-** In several cases, additional demands are made and sent along with the offer of possession. Such additional demands could be unreasonable which puts heavy burden upon the allottees. An offer accompanied with unreasonable demands beyond the scope of provisions of agreement should be termed as invalid offer of possession. Unreasonable demands itself would make an offer unsustainable in the eyes of law. The authority is of the view that if respondent has raised additional demands, the allottees should accept possession under protest.

24. Now coming to the facts of the case, flat buyer agreement was entered between the parties on 03.10.2012, There is nothing with regard to escalation charges to be paid to the





respondent/builder to the allottee. But while issuing intimation regarding prepossession these charges, to the tune of Rs.4,74,128/- has been raised. The authority can't rely upon letter dated 13.04.2020. The demand raised under the head of escalation charges is beyond the contractual obligations as entered into between both the parties. In the light of the above-mentioned reasoning, the authority is of the view that the respondent promoter cannot be allowed to charge Rs.4,14,128/- under the head of escalation charges.

25. The authority observes that the respondent/builder has not yet obtained occupation certificate of the project in which the allotted unit of the complainant is located. So, without getting occupation certificate, the builder/respondent is not competent to issue any intimation regarding prepossession. It is well settled that for a valid offer of possession there are three pre-requisites Firstly, it should be after receiving occupation certificate; Secondly, the subject unit should be in habitable condition and thirdly, the offer must not be accompanied with any unreasonable demand. But while issuing intimation regarding prepossession on 13.04.2020, the builder has neither obtained occupation certificate. Hence, the intimation regarding prepossession offered by respondent promoter on 13.04.2020 is not a valid or lawful offer of possession.

26. On consideration of the circumstances, the documents, submissions made by the parties and based on the findings of the authority regarding contravention as per provisions of rule 28(2), the Authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause G (21) of the agreement executed between the parties on 03.10.2012, the possession of the subject apartment was to be delivered within stipulated time i.e., by 30.04.2015. As far as grace period is concerned, the same is disallowed for the reasons quoted above. Therefore, the due date of handing over possession is 30.04.2015. The respondent has failed to handover possession of the subject apartment till date of this order. Accordingly, it is the failure of the respondent/promoter to fulfil its obligations and responsibilities as per the agreement to hand over the possession within the stipulated period. The authority is of the considered view that there is delay on the part of the respondent to offer of possession of the allotted unit to the complainant as per the terms and conditions of the buyer developer agreement dated 03.10.2012 executed between the parties. Further no OC/part OC has been granted to the project. Hence, this project is to be treated as on-going project and the provisions of the Act shall be applicable equally to the builder as well as allottee.

27. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such the complainant is entitled to delay possession charges at rate of the prescribed interest @ 9.30% p.a. w.e.f. 30.04.2015 till the handing over of possession as per provisions of section 18(1) of the Act read with rule 15 of the Rules.

**H. Directions of the authority**

28. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent is directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e. 30.04.2015 till the handing over of possession of the allotted unit after obtaining the occupation certificate from the competent authority.
- ii. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period;
- iii. The arrears of such interest accrued from 30.04.2015 till the date of order by the authority shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay

shall be paid by the promoter to the allottee before 10<sup>th</sup> of the subsequent month as per rule 16(2) of the rules;


iv. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(z) of the Act.

v. The respondent shall not charge anything from the complainant which is not the part of the buyer developer agreement. The respondent is debarred from claiming holding charges from the complainant/ allottee at any point of time even after being part of apartment buyer's agreement as per law settled by hon'ble Supreme Court in civil appeal no. 3864-3889/2020 decided on 14.12.2020.

29. Complaint stands disposed of.

30. File be consigned to registry.

  
**(Sanjay Kumar)**  
Member  
Haryana Real Estate Regulatory Authority, Gurugram

  
**(Vijay Kumar Goyal)**  
Member

Dated: 18.08.2021  
Judgement uploaded on 10.10.2021