

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 5003 of 2020
Date of filing complaint: 27.01.2021
First date of hearing : 22.04.2021
Date of decision : 06.10.2021

1.	Pankaj Raj R/O: - A5/702, World Spa East, Sector- 30, Gurgaon- 122001	Complainant
Versus		
1.	M/s Ireo Private Limited Regd. Office at: - A-11, 1 st Floor, Neeti Bagh, New Delhi -110049	Respondent

CORAM:	
Shri Samir Kumar	Member
Shri Vijay Kumar Goyal	Member
APPEARANCE:	
Sh. Santosh Kumar Pandey (Advocate)	Complainant
Sh. M.K Dang (Advocate)	Respondent

ORDER

1. The present complaint has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and

Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of the Act or the rules and regulations made there under or to the allottee as per the agreement for sale executed inter se.

A. Unit and project related details

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. No.	Heads	Information
1.	Project name and location	"Ireo (Managed serviced apartments)", Sector-59, Gurugram
2.	Licensed area	3.937 acres
3.	Nature of the project	Commercial project
4.	DTCP license no.	56 of 2010 dated 31.07.2010
	License valid up to	30.07.2020
	Licensee	Hardcore Realtors Pvt. Ltd. and others
5.	RERA registered/not registered	Registered Registered vide 102 of 2017 dated 24.08.2017
	Validity	Valid upto 30.06.2020
6.	Date of approval of building plan	05.09.2013
7.	Unit no.	R1205, type studio, 12 th

		floor, tower-R (annexure- B on page no. 19 of the complaint)
8.	Unit measuring	925 sq. ft. (annexure- B on page no. 19 of the complaint)
9.	Date of booking	20.01.2012 (annexure- R1 on page no. 16 of the reply)
10.	Date of allotment	26.09.2012 (annexure- A on page no. 6 of the complaint)
11.	Date of execution of buyer's agreement	22.10.2013 (annexure- B on page no. 14 of the complaint)
12.	Payment plan	Construction linked payment plan (annexure- B on page no. 57 of the complaint)
13.	Total consideration	Rs. 1,39,12,602.25/- (annexure- C on page no. 106 of the complaint)
14.	Total amount paid by the complainant	Rs. 96,97,430.52/- (annexure- C on page no. 107 of the complaint)
15.	Possession clause	13.3. The company proposes to offer the possession of the said apartment to the allottees within a period of 42 months from the date of approval of the building plans and/or fulfilment of the preconditions imposed thereunder

		("Commitment Period"). The allottees further agrees and understands that the company shall additionally be entitled to a period of 180 days ("Grace Period"), after the expiry of the said commitment period to allow for unforeseen delays beyond reasonable control of the company. (emphasis supplied)
16.	Due date of delivery of possession	05.03.2017 (calculated from date of approval of building plan)
17.	Offer of possession	Not offered
18.	Occupation certificate	Not obtained
19.	Period of delay in handing over possession till the date of decision i.e., 06.10.2021	4 years, 7 months and 1 day

B. Facts of the complaint

The complainant has submitted as under: -

- That complainant booked a serviced apartment in the MSA-Rental Pool within the commercial colony project- IREO CITY CENTRAL at sector-59 situated in the revenue estate of village Ullawas and Behrampur, Tehsil Sohna, District Gurgaon being developed by the respondent, and made advance payment of Rs.12,00,000/- towards the same on 20th

January 2012.

4. That the complainant was allotted a managed serviced apartment no. R1205 on 12th floor having tentative super area of 925 sq. ft. in the subject project by the respondent on 26.09.2012. That the respondent executed buyer's agreement on 22.10.2013.
5. That the respondent as per clause 13.3 of the buyer's agreement proposed to offer possession of the apartment within forty-two (42) months from the date of approval of the building plans and/ or fulfilment of preconditions imposed thereunder and a grace period of six (6) months to allow for unforeseen delays beyond the control of the respondent.
6. That complainant made timely and regular payment in full against every demand- due and payable, as raised by the respondent. It is pertinent to note that the complainant till date has made a total payment of Rs.96,97,430.52/- which the respondent has admitted to have collected against their demand of Rs.96,84,065.86/-.
7. That the respondent has not made any offer of possession till date. It is most humbly reiterated that the booking was done on 20th January 2012 against which the respondent made the allotment on 26.09.2012.
8. That respondent had promised to offer possession within forty-two (42) months from the date of approval of the building plan. It is pertinent to note that the complainant was

not informed of the date of the approval of the building plan. It is therefore humbly submitted that the delay has been caused by the respondent since 26.09.2016 including the grace period of six (6) months. That there is a delay of fifty-one (51) months over and above the commitment period, and which is continuing as there is no offer of possession from the respondent till date. That the complainant has suffered heavy financial loss and mental agony because of the elongated and continuing delay in getting possession of the apartment. That the project is registered with this authority bearing registration certificate no. 102 of 2017 dated 24.08.2017.

C. Relief sought by the complainant.

9. The complainant has sought following relief(s):

- (i) Direct the respondent to pay delayed possession charges to the complaint for the period from 26.09.2016 till the date of actual handing over of the peaceful and vacant physical possession of the apartment in accordance with the agreed specifications and applicable law, rules and regulations.
- (ii) Direct the respondent to deliver the immediate peaceful possession of the apartment.

D. Reply by the respondent.

The respondent has contested the complainant on the following grounds: -

10. That the respondent is a reputed real estate company having immense goodwill, comprised of law abiding and peace-loving persons and has always believed in satisfaction of its customers. The respondent has developed and delivered several prestigious projects such as 'Grand Arch', 'Victory Valley', 'Skyon' and 'Uptown' and in most of these projects large number of families have already shifted after having taken possession and Resident Welfare Associations have been formed which are taking care of the day to day needs of the allottees of the respective projects. That the complainant, after checking the veracity of the subject project had applied for allotment of an apartment vide its booking application form.
11. That based on the said application, the respondent vide its allotment offer letter dated 26.09.2012 allotted to the complainant an apartment no. R1205 having tentative super area of 925 sq. ft. for a sale consideration of Rs.1,39,14,859/-. It is submitted that the buyer's agreement was executed between the parties on 22.10.2013 only after a reminder dated 25.09.2013 was sent to the complainant. It is pertinent to mention here that when the unit was booked by the complainant, the Act of 2016 was not in force and the provisions of the same cannot be applied retrospectively.
12. That the complainant made part-payment out of the total sale consideration and is bound to make payment towards the remaining due amount at the appropriate stage. Vide payment demand dated 15.04.2015, the respondent sent the payment demand for the net payable amount of

Rs.13,39,139.16/-, however, the said demand was credited only after a reminder dated 13.05.2016 was sent by the respondent to the complainant.

13. That vide payment demand dated 24.08.2016, the respondent sent the payment demand for the net payable amount of Rs.13,46,941.96/-. However, the said demand was credited only after a reminder dated 19.09.2016 was sent by the respondent to the complainant.
14. That the possession of the unit was supposed to be offered to the complainant in accordance with the agreed terms and conditions of the buyer's agreement. It is submitted that clause 13.3 of the buyer's agreement and clause 38 of the schedule - i of the booking application form states that the '...subject to force majeure conditions and subject to the allottee having complied with all formalities or documentation as prescribed by the Company, the Company proposes to offer the possession of the said apartment to the allottee within a period of 42 months from the date of approval of the building plans and/or fulfillment of the preconditions imposed thereunder (Commitment Period). The allottee further agrees and understands that the company shall be additionally be entitled to a period of 180 days (Grace Period)...' From the aforesaid terms of the buyer's agreement, it is evident that the time was to be computed from the date of receipt of all requisite approvals. Even otherwise construction can't be raised in the absence of the necessary approvals. It is pertinent to mention here that



it has been specified in sub- clause (xv) of clause 16 of the building plan dated 05.09.2013 of the said project that the clearance issued by the Ministry of Environment and Forest, Government of India has to be obtained before starting the construction of the project. It is submitted that the environment clearance for construction of the said project was granted on 12.12.2013. Furthermore, in clause 1 of part-A of the environment clearance dated 12.12.2013 it was stated that 'consent to establish' was to be obtained before the start of any construction work at site. The consent to establish was granted on 07.02.2014 by the concerned authorities. Therefore the pre-condition of obtaining all the requisite approvals were fulfilled only on 07.02.2014.

15. That in terms of the buyer's agreement the proposed time for handing over of possession has to be computed from 07.02.2014. Moreover, as per clause 13.5 of the buyer's agreement, 'extended delay period' of 12 months from the end of grace period is also required to be granted to the respondent. The due date to handover the possession was to lapse on 07.02.2019. However, it is submitted that the said due period was subject to the occurrence of the force majeure conditions and the complainant complying with the terms of the allotment. It is submitted that the complainant had admitted and acknowledged in clause 13.6 of the buyer's agreement that in case the completion of the apartment is delayed due to the force majeure then the commitment period and/or the grace period and/or the extended delay

period shall stand extended automatically to the extent of the delay caused under the force majeure conditions and that the complainant would not be entitled to any compensation whatsoever.

16. That the construction of the tower in which the apartment allotted to the complainant is located is complete and the photographs of the same are attached with the reply submitted by the respondent. The complainant is bound to pay the remaining due amount along with the applicable charges at the appropriate stage.
17. That although the respondent has offered the possession of the apartment prior to the elapse of the due date of handing over of the possession, it is pertinent to mention herein that the implementation of the said project was hampered due to non-payment of instalments by the allottees on time and also due to the events and conditions which were beyond the control of the respondent and which have materially affected the construction and progress of the project. Some of the force majeure events/conditions which were beyond the control of the respondent and affected the implementation of the project and are as under :

- I. **Inability to undertake the construction for approx. 7-8 months due to Central Government's Notification with regard to Demonetization:** [Only happened second time in 71 years of independence hence beyond control and could not be foreseen]. The respondent had awarded the construction of the

project to one of the leading construction companies of India. The said contractor/ company could not implement the entire project for approx. 7-8 months w.e.f 9-10 November, 2016, the day when the Central Government issued notification with regard to demonetization. During this period, the contractor could not make payment to the labour in cash and as majority of casual labour force engaged in construction activities in India do not have bank accounts and are paid in cash on a daily basis. During demonetization the cash withdrawal limit for companies was capped at Rs. 24,000 per week initially whereas cash payments to labour on a site of the magnitude of the project in question are Rs. 3-4 lakhs per day and the work at site got almost halted for 7-8 months as bulk of the labour being unpaid went to their hometowns, which resulted into shortage of labour. Hence the implementation of the project in question got delayed due on account of issues faced by contractor due to the said notification of Central Government.

Further there are studies of Reserve Bank of India and independent studies undertaken by scholars of different institutes/universities and also newspaper reports of Reuters of the relevant period of 2016-17 on the said issue of impact of demonetization on real estate industry and construction labour.

The Reserve Bank of India has published reports on impact of Demonetization. In the report- "Macroeconomic Impact of Demonetization", it has been observed and mentioned by Reserve Bank of India at page no. 10 and 42 of the said report that the construction industry was in negative during Q3 and Q4 of 2016-17 and started showing improvement only in April 2017. Furthermore, there have been several studies on the said subject matter and all the studies record the conclusion that during the period of demonetization the migrant labour went to their native places due to shortage of cash payments and construction and real estate industry suffered a lot and the pace of construction came to halt/ or became very slow due to non-availability of labour. Some newspaper/print media reports by Reuters etc. also reported the negative impact of demonetization on real estate and construction sector. That in view of the above studies and reports, the said event of demonetization was beyond the control of the respondent, hence the time period for offer of possession should be deemed to be extended for 6 months on account of the above.

- II. Orders Passed by National Green Tribunal: In last four successive years i.e. 2015-2016-2017-2018, Hon'ble National Green Tribunal has been passing orders to protect the environment of the country and especially the NCR region. The Hon'ble NGT had passed orders governing the entry and exit of

vehicles in NCR region. Also the Hon'ble NGT has passed orders with regard to phasing out the 10 year old diesel vehicles from NCR. The pollution levels of NCR region have been quite high for couple of years at the time of change in weather in November every year. The Contractor of Respondent could not undertake construction for 3-4 months in compliance of the orders of Hon'ble National Green Tribunal. Due to following, there was a delay of 3-4 months as labour went back to their hometowns, which resulted in shortage of labour in April -May 2015, November- December 2016 and November-December 2017. The district administration issued the requisite directions in this regard.

In view of the above, construction work remained very badly affected for 6-12 months due to the above stated major events and conditions which were beyond the control of the respondent and the said period is also required to be added for calculating the delivery date of possession.

- III. Non-Payment of Instalments by Allottees:** Several other allottees were in default of the agreed payment plan, and the payment of construction linked instalments was delayed or not made resulting in badly impacting and delaying the implementation of the entire project.

IV. Inclement Weather Conditions viz.

Gurugram: Due to heavy rainfall in Gurugram in the year 2016 and unfavorable weather conditions, all the construction activities were badly affected as the whole town was waterlogged and gridlocked as a result of which the implementation of the project in question was delayed for many weeks. Even various institutions were ordered to be shut down/closed for many days during that year due to adverse/severe weather conditions.

18. That section 51 of the Indian Contract Act, 1872 provides that promisor is not bound to perform, unless reciprocal promisee is ready and willing to perform. Section 52 of the Indian Contract Act, 1872 provides for order of performance of reciprocal promises wherein it is stated that the order in which reciprocal promises are to be performed is expressly fixed by the contract, they shall be performed in that order. In the instant case, the complainant failed to perform his obligation under the contract for timely payment of instalments. However, the respondent still fulfilled its obligations. No claim is maintainable by the complainant against the respondent.
19. That it is submitted that the complainant is a real estate investor who had booked the unit in question with a view to earn quick profit in a short period. However, it appears that their

calculations have gone wrong on account of severe slump in the real estate market and the complainant do not have sufficient funds to honour their commitments and now wants to harass and pressurize the respondent to submit to its unreasonable demands on highly flimsy and baseless grounds. Such malaise tactics of the complainant cannot be allowed to succeed.

E. Jurisdiction of the authority

20. The respondent has raised an objection regarding jurisdiction of authority to entertain the present complaint. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E. I Territorial jurisdiction

As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, Haryana the jurisdiction of Haryana Real Estate Regulatory Authority, Gurugram shall be entire Gurugram district for all purposes. In the present case, the project in question is situated within the planning area of Gurugram district. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E. II Subject-matter jurisdiction

Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11(4)(a)

Be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

The provision of assured returns is part of the builder buyer's agreement, as per clause 15 of the BBA dated..... Accordingly, the promoter is responsible for all obligations/responsibilities and functions including payment of assured returns as provided in Builder Buyer's Agreement.

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainant at a later stage.

F. Findings on the objections raised by the respondent.

F.I Objection regarding jurisdiction of the complaint w.r.t the buyer's agreement executed prior to coming into force of the Act.

21. The respondent submitted that the complaint is neither maintainable nor tenable and is liable to be outrightly dismissed as the buyer's agreement was executed between

the complainant and the respondent prior to the enactment of the Act and the provision of the said Act cannot be applied retrospectively.

22. The authority is of the view that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. The Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)* which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the

promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter...

122. *We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."*

23. Also, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-

"34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

24. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the builder-buyer agreements have

been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules and regulations made thereunder and are not unreasonable or exorbitant in nature. Hence, in the light of above-mentioned reasons, the contention of the respondent w.r.t. jurisdiction stands rejected.

F.II Objection regarding complainant is in breach of agreement for non-invocation of arbitration

25. The respondent submitted that the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute and the same is reproduced below for the ready reference:

34. Dispute Resolution by Arbitration

"All or any disputes arising out or touching upon in relation to the terms of this Agreement or its termination including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled amicably by mutual discussions failing which the same shall

be settled through reference to a sole Arbitrator to be appointed by a resolution of the Board of Directors of the Company, whose decision shall be final and binding upon the parties. The allottee hereby confirms that it shall have no objection to the appointment of such sole Arbitrator even if the person so appointed, is an employee or Advocate of the Company or is otherwise connected to the Company and the Allottee hereby accepts and agrees that this alone shall not constitute a ground for challenge to the independence or impartiality of the said sole Arbitrator to conduct the arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/ modifications thereto and shall be held at the Company's offices or at a location designated by the said sole Arbitrator in Gurgaon. The language of the arbitration proceedings and the Award shall be in English. The company and the allottee will share the fees of the Arbitrator in equal proportion".

26. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly

in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause.

27. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer. The relevant paras are reproduced below:

"49. Support to the above view is also lent by Section 79 of the recently enacted Real Estate (Regulation and Development) Act, 2016 (for short "the Real Estate Act"). Section 79 of the said Act reads as follows:-

"79. Bar of jurisdiction - No civil court shall have jurisdiction to entertain any suit or proceeding in respect of any matter which the Authority or the adjudicating officer or the Appellate Tribunal is empowered by or under this Act to determine and no injunction shall be granted by any court or other authority in respect of any action taken or to be taken in pursuance of any power conferred by or under this Act."

It can thus, be seen that the said provision expressly ousts the jurisdiction of the Civil Court in respect of any matter which the Real Estate Regulatory Authority, established under Sub-section (1) of Section 20 or the Adjudicating Officer, appointed under Sub-section (1) of Section 71 or the Real Estate Appellate Tribunal established under Section 43 of the Real Estate Act, is empowered to determine. Hence, in view of

the binding dictum of the Hon'ble Supreme Court in A. Ayyaswamy (supra), the matters/disputes, which the Authorities under the Real Estate Act are empowered to decide, are non-arbitrable, notwithstanding an Arbitration Agreement between the parties to such matters, which, to a large extent, are similar to the disputes falling for resolution under the Consumer Act.

...
56. *Consequently, we unhesitatingly reject the arguments on behalf of the Builder and hold that an Arbitration Clause in the afore-stated kind of Agreements between the Complainants and the Builder cannot circumscribe the jurisdiction of a Consumer Fora, notwithstanding the amendments made to Section 8 of the Arbitration Act.*"

28. While considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the Hon'ble Supreme Court in case titled as **M/s Emaar MGF Land Ltd. V. Aftab Singh** in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018 has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. The relevant para of the judgement passed by the Supreme Court is reproduced below:

"25. This Court in the series of judgments as noticed above considered the provisions of Consumer Protection Act, 1986 as well as Arbitration Act, 1996 and laid down that complaint under Consumer Protection Act being a special remedy, despite there being an arbitration agreement the proceedings before Consumer Forum have to go on and no error committed by Consumer Forum on rejecting the application. There is reason for not interjecting proceedings under Consumer Protection Act on the strength an arbitration agreement by Act, 1996. The remedy under Consumer

Protection Act is a remedy provided to a consumer when there is a defect in any goods or services. The complaint means any allegation in writing made by a complainant has also been explained in Section 2(c) of the Act. The remedy under the Consumer Protection Act is confined to complaint by consumer as defined under the Act for defect or deficiencies caused by a service provider, the cheap and a quick remedy has been provided to the consumer which is the object and purpose of the Act as noticed above."

29. Therefore, in view of the above judgements and considering the provisions of the Act, the authority is of the view that complainant is well within his rights to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily. In the light of the above-mentioned reasons, the authority is of the view that the objection of the respondent stands rejected.

G. Findings regarding relief sought by the complainant.

G.I Delay possession charges: To direct the respondent to pay delayed possession charges to the complaint for the period from 26.09.2016 till the date of actual handing over of the peaceful and vacant physical possession of the apartment in accordance with the agreed specifications and applicable law, rules and regulations.

30. In the present complaint, the complainant intends to continue with the project and is seeking delay possession

charges at prescribed rate of interest on amount already paid by them as provided under the proviso to section 18(1) of the Act which reads as under:-

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building, —

.....

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

31. Clause 13.3 of the buyer's agreement (in short, the agreement) dated 22.10.2013, provides for handing over possession and the same is reproduced below:

"13.3 Subject to Force Majeure, as defined herein and further subject to the Allottees having complied with all its obligations under the terms and conditions of this Agreement and not having defaulted under any provision(s) of this Agreement including but not limited to the timely payment of all dues and charges including the total Sale Consideration, registration charges, stamp duty and other charges and also subject to the Allottees having complied with all formalities or documentation as prescribed by the Company, the company proposes to offer the possession of the said apartment to the allottees within a period of 42 months from the date of approval of the Building plans and/or fulfilment of the preconditions imposed thereunder ("Commitment Period"). The Allottees further agrees and understands that the company shall additionally be entitled to a period of 180 days ("Grace Period"), after the expiry of the said Commitment Period to allow for unforeseen delays beyond reasonable control of the company."

32. The buyer's agreement is a pivotal legal document which should ensure that the rights and liabilities of both builders/promoters and buyers/allottee are protected candidly. The buyer's agreement lays down the terms that govern the sale of different kinds of properties like residential, commercials etc. between the buyer and builder. It is in the interest of both the parties to have a well-drafted buyer's agreement which would thereby protect the rights of both the builder and buyer in the unfortunate event of a dispute that may arise. It should be drafted in the simple and unambiguous language which may be understood by a common man with an ordinary educational background. It should contain a provision with regard to stipulated time of delivery of possession of the apartment, plot or building, as the case may be and the right of the buyer/allottee in case of delay in possession of the unit. In pre-RERA period it was a general practice among the promoters/developers to invariably draft the terms of the buyer's agreement in a manner that benefited only the promoters/developers. It had arbitrary, unilateral, and unclear clauses that either blatantly favoured the promoters/developers or gave them the benefit of doubt because of the total absence of clarity over the matter.

33. The authority has gone through the possession clause of the agreement. At the outset, it is relevant to comment on the pre-set possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and the complainant not being in default under any provisions of this agreements and in compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the buyer's agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.
34. The respondent promoters have proposed to handover the possession of the subject apartment within a period of 42 months from the date of approval of building plans and/or

fulfilment of the preconditions imposed thereunder plus 180 days grace period for unforeseen delays beyond the reasonable control of the company i.e., the respondent/promoter.

35. Further, in the present case, it is submitted by the respondent promoters that the due date of possession should be calculated from the date of consent to establish which was obtained on 07.02.2014, as it is the last of the statutory approvals which forms a part of the preconditions. The authority in the present case observed that, the respondent have not kept the reasonable balance between his own rights and the rights of the complainant/allottee. The respondent have acted in a pre-determined and preordained manner. The respondent have acted in a highly discriminatory and arbitrary manner. The unit in question was booked by the complainant on 20.01.2012 and the buyer's agreement was executed between the respondent and the complainant on 22.10.2013. The date of approval of building plan was 05.09.2013. It will lead to a logical conclusion that that the respondent would have certainly started the construction of the project. On a bare reading of the clause 13.3 of the agreement reproduced above, it becomes clear that the possession in the present case is linked to the "fulfilment of

the preconditions" which is so vague and ambiguous in itself. Nowhere in the agreement it has been defined that fulfilment of which conditions forms a part of the pre-conditions, to which the due date of possession is subjected to in the said possession clause. If the said possession clause is read in entirety, the time period of handing over possession is only a tentative period for completion of the construction of the flat in question and the promoters are aiming to extend this time period indefinitely on one eventuality or the other. Moreover, the said clause is an inclusive clause wherein the "fulfilment of the preconditions" has been mentioned for the timely delivery of the subject apartment. It seems to be just a way to evade the liability towards the timely delivery of the subject apartment. According to the established principles of law and the principles of natural justice when a certain glaring illegality or irregularity comes to the notice of the adjudicator, the adjudicator can take cognizance of the same and adjudicate upon it. The inclusion of such vague and ambiguous types of clauses in the agreement which are totally arbitrary, one sided and totally against the interests of the allottees must be ignored and discarded in their totality. In the light of the above-mentioned reasons, the authority is of the view that the date of sanction of building plans ought

to be taken as the date for determining the due date of possession of the unit in question to the complainant.

36. **Admissibility of grace period:** The respondent promoter has proposed to hand over the possession of the apartment within 42 months from the date of sanction of building plan and/or fulfilment of the preconditions imposed thereunder which comes out to be 05.03.2017. The respondent promoters have sought further extension for a period of 180 days after the expiry of 42 months for unforeseen delays in respect of the said project. The respondent raised the contention that the construction of the project was delayed due to *force majeure* conditions including demonetization and the order dated 07.04.2015 passed by the Hon'ble NGT including others.

(i) **Demonetization:** It was observed that due date of possession as per the agreement was 05.03.2017 wherein the event of demonetization occurred in November 2016. By this time, major construction of the respondents' project must have been completed as per timeline mentioned in the agreement executed between the parties. Therefore, it is apparent that demonetization could not have hampered the construction activities of the respondents' project that could lead to the delay of more than 2 years. Thus, the contentions raised by the respondent in this regard are rejected.

(ii) **Order dated 07.04.2015 passed by the Hon'ble NGT:** The order dated 07.04.2015 relied upon by the respondent promoters states that

"In these circumstances we hereby direct state of U.P., Noida and Greater NOIDA Authority, HUDA, State of Haryana and NCT, Delhi to immediately direct stoppage of construction activities of all the buildings shown in the report as well as at other sites wherever, construction is being carried on in violation to the direction of NGT as well as the MoEF guideline of 2010."

A bare perusal of the above makes it apparent that the above-said order was for the construction activities which were in violation of the NGT direction and MoEF guideline of 2010, thereby, making it evident that if the construction of the respondents' project was stopped then it was due to the fault of the respondent themselves and they cannot be allowed to take advantage of their own wrongs/faults/deficiencies. Also, the allottees should not be allowed to suffer due to the fault of the respondent promoters. It may be stated that asking for extension of time in completing the construction is not a statutory right nor has it been provided in the rules. This is a concept which has been evolved by the promoters themselves and now it has become a very common practice to enter such a clause in the agreement executed between the promoter and the allottee. It needs to be emphasized that for availing further period for completing the construction the promoter must make out or establish some compelling circumstances which were in fact beyond his control while carrying out the construction due to which the completion of

the construction of the project or tower or a block could not be completed within the stipulated time. Now, turning to the facts of the present case the respondent promoters has not assigned such compelling reasons as to why and how they shall be entitled for further extension of time 180 days in delivering the possession of the unit. Accordingly, this grace period of 180 days cannot be allowed to the promoters at this stage.

37. **Admissibility of delay possession charges at prescribed rate of interest:** The complainant is seeking delay possession charges and however, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, they shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

- (1) *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

38. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
39. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date 06.10.2021 is 7.30%. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30% per annum.
40. The definition of term 'interest' as defined under section 2(za) of the Act provides that the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

"(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. —For the purpose of this clause—

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall*

be from the date the allottee defaults in payment to the promoter till the date it is paid;"

41. Therefore, interest on the delay payments from the complainant shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainant in case of delay possession charges.
42. Section 19(10) of the Act obligates the allottee to take possession of the subject unit within 2 months from the date of receipt of occupation certificate. These 2 months' of reasonable time is being given to the complainant keeping in mind that even after intimation of possession practically he has to arrange a lot of logistics and requisite documents including but not limited to inspection of the completely finished unit but this is subject to that the unit being handed over at the time of taking possession is in habitable condition. It is further clarified that the delay possession charges shall be payable from the due date of possession i.e., 05.03.2017 till offer of possession of the subject flat after obtaining occupation certificate from the competent authority plus two months or handing over of possession whichever is earlier as per the provisions of section 19(10) of the Act.

43. On consideration of the circumstances, the evidence and other record and submissions made by the parties, the authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of buyer's agreement executed between the parties on 22.10.2013, the possession of the booked unit was to be delivered within 42 months from the date of approval of building plan (05.09.2013) which comes out to be 05.03.2017. The grace period of 180 days is not allowed in the present complaint for the reasons mentioned above. Accordingly, non-compliance of the mandate contained in section 11(4) (a) read with proviso to section 18(1) of the Act on the part of the respondent is established. As such complainant is entitled to delayed possession charges at the prescribed rate of interest i.e., 9.30% p.a. for every month of delay on the amount paid by the complainant to the respondent from the due date of possession i.e., 05.03.2017 till the offer of possession of the subject flat after obtaining occupation certificate from the competent authority plus two months or handing over of possession whichever is earlier as per the provisions of section 18(1) of the Act read with rule 15 of the rules and section 19 (10) of the Act.

H. Directions of the authority:-

44. Hence, the authority hereby passes this order and issue the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoters as per the function entrusted to the authority under sec 34(f) of the Act:-

- i. The respondent is directed to pay interest at the prescribed rate of 9.30% p.a. for every month of delay from the due date of possession i.e., 05.03.2017 till the offer of possession of the subject flat after obtaining occupation certificate from the competent authority plus two months or handing over of possession whichever is earlier as per section 19 (10) of the Act.
- ii. The arrears of such interest accrued from 05.03.2017 till date of this order shall be paid by the promoter to the allottee within a period of 90 days from date of this order and interest for every month of delay shall be payable by the promoter to the allottee before 10th day of each subsequent month as per rule 16(2) of the rules.
- iii. The respondent is directed to handover the physical possession of the subject unit after obtaining OC from the competent authority.

- iv. The complainant is directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
- v. The rate of interest chargeable from the allottee by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delayed possession charges as per section 2(za) of the Act.
45. Complaint stands disposed of.
46. File be consigned to the registry.


(Samir Kumar)
Member


(Vijay Kumar Goyal)
Member

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 06.10.2021

JUDGEMENT UPLOADED ON 28.12.2021