

**BEFORE THE HARYANA REAL ESTATE REGULATORY  
AUTHORITY, GURUGRAM**

Complaint no.	:	1401 of 2021
Date of filing complaint:		15.03.2021
First date of hearing	:	20.04.2021
Date of decision	:	15.03.2022

1. Deepak Kumar 2. Anuradha Kumari Both R/o: Satghara, Post Rajnagar, Distt. Madhubani, Bihar.	<b>Complainants</b>
Versus	
M/s Spaze Towers Private Limited R/o: Spazedge, Sector 47, Gurgaon Sohna Road, Gurgaon, Haryana	<b>Respondent</b>

<b>CORAM:</b>	
Dr. K.K. Khandelwal	Chairman
Shri Vijay Kumar Goyal	Member
<b>APPEARANCE:</b>	
Sh. MS Sehrawat (Advocate)	Complainants
Sh. J.K Dang (Advocate)	Respondent

**ORDER**

1. The present complaint has been filed by the complainants/allottees under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all obligations, responsibilities and functions under the provision of

the Act or the rules and regulations made there under or to the allottee as per the agreement for sale executed inter se.

**A. Unit and project related details**

2. The particulars of the project, the details of sale consideration, the amount paid by the complainants, date of proposed handing over the possession and delay period, if any, have been detailed in the following tabular form:

S.no	Heads	Information
1.	Project name and location	"Spaze privy at 4" Sector-84, village sihi, Gurugram, Haryana.
2.	Project area	10.812 acres (licensed area as per agreement 10.51 acres)
3.	Nature of the project	Group housing complex
4.	DTCP license no. and validity status	26 of 2011 dated 25.03.2011 valid up to 24.03.2019
5.	Name of licensee	Smt. Mohinder Kaur and Ashwini Kumar
6.	RERA Registered/ not registered	<b>Registered</b>
	RERA Registration valid up to	<b>vide registration no. 385 of 2017 dated 14.12.2017 31.06.2019</b>
	Extended vide extension no.	<b>06 of 2020 dated 11.06.2020</b>
	Extension no. valid up to	<b>30.12.2020</b>
7.	Allotment letter	07.04.2012 (annexure C2, page 25 of complaint)
8.	Unit no.	093, floor 9, tower A2 [annexure C2, page 25 of the complaint]



9.	Unit measuring (super area)	1745 sq. ft.
10.	New area	1918 sq.ft. (annexure R25, page 169 of reply)
11.	Date of approval of building plan	06.06.2012 [annexure R5, page 83 of the reply]
12.	Date of execution of builder buyer agreement	17.07.2013 [annexure C4, page 29 of the complaint]
13.	Total sale consideration	Rs.90,68,952/- as per SOA dated 06.07.2021(page 131 of reply)
14.	Total amount paid by the complainants	Rs.77,99,310/- as per SOA dated 06.07.2021(page 133 of reply)
15.	Payment plan	Construction linked payment plan (annexure C3, Page 26 of the complaint)
16.	Due date of delivery of possession <i>Clause 3(a): The developer proposes to hand over the possession of the apartment within a period of forty-two (42) months (excluding a grace period of 6 months) from the date of approval of building plans or date of signing of this agreement whichever is later</i>	17.07.2017 Calculated from date of execution of agreement <b>(Grace period is allowed)</b>
17.	Offer of possession	01.12.2020 (annexure R25, page 169 of reply)
18.	Occupation Certificate	11.11.2020 [annexure R24, page 166 of the reply]
19.	Delay in delivery of possession from due date i.e., 17.07.2013 till the date of offer of possession plus two months i.e.,01.12.2020 + 2 months (01.02.2021)	3 years 6 months 15 days
20.	Amount already paid by the respondent in terms of the	Rs. 2,40,261/- towards delay in compensation.

buyer's agreement as per offer of  
possession dated 01.12.2020Rs. 43,625/- towards GST  
refund/adjustment**B. Facts of the complaint:**

3. The complainants have submitted that the allotment letter was issued by the respondent vide letter dated 07.04.2012 and allotted a unit bearing no. 093, floor 9, tower A2, tentative area 1745 sq.ft. The payment plan sent by respondent along with the allotment letter. The respondent called the complainants to sign the "builder buyer agreement" and they were asked to sign along dotted lines and were not allowed to raise any objection on any aspects of the BBA. The due date of delivery of possession was 36 (Sic 42) months + 6 months (grace period) from the date of signing of the BBA. As the BBA was signed on 17.07.2013, due date of offer of possession becomes 17.07.2017. The possession was delayed by 03 years and 06 months so far. On 01.12.2020, the respondent has offered the possession of allotted unit and demanding the complainants to pay Rs. 11,63,135/- to the respondent and Rs. 2,06,800/- to the maintenance agency, a subsidiary of the respondent itself. On receipt of that amount and documentation the respondent would issue a letter of possession to deliver the possession in 45 days approximately. However, the possession may get delayed due to pandemic and ongoing farmers agitation. That the language used to handover possession 45 days after receiving demanded amount, and even possession may get delayed more than 45 days, due to pandemic and ongoing farmers agitation, was very worrying. Respondent was only trying to extract more money from the complainants, without any firm commitment of possession date.

4. That since the immediately on receipt of possession offer letter, the complainants raised some very genuine issues vide their letter to respondent dated 05.12.2020. However, the respondent has neglected to reply and address these issues till today.

**C. Relief sought by the complainants:**

5. The complainants have sought following relief(s):
- i. Direct the respondent to pay the delayed possession interest on the amount paid by the allottee, at the prescribed rate and handover the possession of the allotted unit.
  - ii. Direct the respondent not to charge the following charges:
    - labour cess.
    - External electrification charge.
    - Increase in super area.
    - GST
    - Miscellaneous charges
    - IFMS

**D. Reply by respondent**

- i. That the complaint is not maintainable in law or on facts. It is submitted that no violation of provisions of the Real Estate (Regulation and Development) Act, 2016 read with rule 29 of the Haryana Real Estate (Regulation and Development) Rules, 2017, has been committed by the respondent. The institution of the present complaint constitutes gross misuse of process of law.
- ii. That the project of the respondent is an "ongoing project" under RERA and the same has been registered under the Act, 2016 and rules, 2017. Registration certificate bearing no. 385 of 2017

granted by the Haryana Real Estate Regulatory Authority vide memo no. HRERA-179/2017/2320 dated 14.12.2017 has been appended with this reply as annexure R1. It is submitted that the registration was valid till 31.06.2019. An application for extension for registration of the said project submitted by the respondent has been appended as annexure R2. The present complaint is based on an erroneous interpretation of the provisions of the Act as well as an incorrect understanding of the terms and conditions of the buyer's agreement dated 17<sup>th</sup> of July 2013 as is evident from the submissions made in the following paras of the present reply.

- iii. The complainants had been allotted apartment bearing no. A2-93 on 9<sup>th</sup> floor located in tower A2 in the project being developed by the respondent in the project known as Privy AT4, Sector 84, Gurgaon. It is respectfully submitted that the contractual relationship between the complainants and respondent is governed by the terms and conditions of the said agreement. The said agreement was voluntarily and consciously executed by the complainants. Hence, the complainants are bound by the terms and conditions incorporated in the said agreement in respect of the said unit. Once a contract is executed between the parties, the rights and obligations of the parties are determined entirely by the covenants incorporated in the said contract. No party to a contract can be permitted to assert any right of any nature at variance with the terms and conditions incorporated in the contract.



- iv. That the complainants have completely misinterpreted and misconstrued the terms and conditions of said agreement. So far as alleged non-delivery of physical possession of the apartment is concerned, it is submitted that in terms of clause 3(a) of the aforesaid contract, the time period for delivery of possession was 36 (*Sic 42*) months excluding a grace period of 6 months from the date of approval of building plans or date of execution of the buyer's agreement, whichever is later. It is pertinent to mention that the application for approval of building plans was submitted on 26.08.2011 and the approval for the same was granted on 06.06.2012. Therefore, the time period of 36 (*Sic 42*) months and grace period of 6 months as stipulated in the contract has to be calculated from 06.06.2012 subject to the provisions of the buyer's agreement. It was further provided in clause 3 (b) of said agreement that in case any delay occurred on account of delay in sanction of the building/zoning plans by the concerned statutory authority or due to any reason beyond the control of the developer, the period taken by the concerned statutory authority would also be excluded from the time period stipulated in the contract for delivery of physical possession and consequently, the period for delivery of physical possession would be extended accordingly. It was further expressed therein that the allottee would not be entitled to claim compensation of any nature whatsoever for the said period extended in the manner stated above.
- v. That for the purpose of promotion, construction and development of the project referred to above, a number of sanctions/ permissions were required to be obtained from the



concerned statutory authorities. It is submitted that once an application for grant of any permission/sanction or for that matter building plans/zoning plans etc. is submitted for approval in the office of any statutory authority, the developer ceases to have any control over the same. The grant of sanction/approval to any such application/plan is the prerogative of the concerned statutory authority over which the developer cannot exercise any influence. As far as respondent is concerned, it has diligently and sincerely pursued the matter with the concerned statutory authorities for obtaining of various permissions/sanctions.

- vi. In accordance with contractual covenants incorporated in said agreement, the span of time, which was consumed in obtaining the following approvals/sanctions deserves to be excluded from the period agreed between the parties for delivery of physical possession: -

S. no.	Nature of Permission/ Approval	Date of submission of application for grant of Approval/sanction	Date of Sanction of permission/grant of approval	Period of time consumed in obtaining permission/approval
1	Environment Clearance	30.05.2012	Re-submitted under ToR (Terms of reference) on 06.05.17	4 years 11 months
2	Environment Clearance re-submitted under ToR	06.05.2017	04.02.2020	2 Years 9 months
3	Zoning Plans submitted with DGTCP	27-04-11	03.10.2011	5 months
4	Building Plans submitted with DTCP	26.08.2011	06.06.2012	9 months
5	Revised Building Plans submitted with DTCP	05.02.2019	25.02.2020	12 months





6	PWD Clearance	08.07.2013	16.08.2013	1 month
7	Approval from Deptt. of Mines & Geology	17.04.2012	22.05.2012	1 month
8	Approval granted by Assistant Divisional Fire Officer acting on behalf of commissioner	18.03.2016	01.07.2016	4 months
9	Clearance from Deputy Conservator of Forest	05.09.2011	15.05.2013	19 months
10	Aravali NOC from DC Gurgaon	05.09.2011	20.06.2013	20 months

vii. That from the facts and circumstances mentioned above, it is comprehensively established that the time period mentioned hereinabove, was consumed in obtaining of requisite permissions/sanctions from the concerned statutory authorities. It is respectfully submitted that the said project could not have been constructed, developed and implemented by respondent without obtaining the sanctions referred to above. Thus, respondent was prevented by circumstances beyond its power and control from undertaking the implementation of the said project during the time period indicated above and therefore the same is liable to be excluded and ought not to be taken into reckoning while computing the period of 36 (Sic 42) months and grace period of 6 months as has been explicitly provided in said agreement. Since, the complainants have defaulted in timely remittance of payments

as per schedule of payment, the date of delivery of possession is not liable to be determined in the manner alleged by the complainants. In fact, the total outstanding amount including interest due to be paid by the respondent on the date of dispatch of letter of offer of possession dated 01.12.2020 was Rs. 14,47,021/-. Although, there was no lapse on the part of the respondent, yet as a gesture of goodwill the amount of Rs. 2,40,261/- and Rs. 43,625/- as GST input vide offer of possession dated 01.12.2020 was credited to the account of the complainants as a gesture of goodwill. The statement of account dated 06.07.2021 is appended herewith as annexure R15.

viii. It is submitted that there is no default on part of respondent in delivery of possession in the facts and circumstances of the case. The interest ledger dated 06.07.2021 depicting periods of delay in remittance of outstanding payments by the complainants as per schedule of payment incorporated in the buyer's agreement has been annexed as annexure R16. Thus, it is comprehensively established that the complainants have defaulted in payment of amounts demanded by respondent under the buyer's agreement and therefore, the time for delivery of possession deserves to be extended as provided in the buyer's agreement. It is submitted that the complainants consciously and maliciously chose to ignore the payment request letters and reminders issued by respondent. It needs to be appreciated that the respondent was under no obligation to keep reminding the complainants of his contractual and financial obligations. The complainants had defaulted in making timely payments of instalments which was an essential, crucial and indispensable

requirement under the buyer's agreement. Furthermore, when the proposed allottees default in making timely payments as per schedule of payments agreed upon, the failure has a cascading effect on the operations and the cost of execution of the project increases exponentially. The same also resulted in causing of substantial losses to the developer. The complainants chose to ignore all these aspects and wilfully defaulted in making timely payments. It is submitted that respondent despite defaults committed by several allottees earnestly fulfilled its obligations under the buyer's agreement and completed the project as expeditiously as possible in the facts and circumstances of the case.

- ix. That without admitting or acknowledging in any manner the truth or legality of the allegations put forth by the complainants and without prejudice to any of the contentions of the respondent, it is submitted that only such allottees, who have complied with all the terms and conditions of the buyer's agreement including making timely payment of instalments are entitled to receive compensation under the buyer's agreement. In the case of the complainants, he had delayed payment of instalments and consequently, he was/is not eligible to receive any compensation from the respondent as alleged. It is pertinent to mention that respondent had submitted an application for grant of environment clearance to the concerned statutory authority in the year 2012. However, for one reason or the other arising out of circumstances beyond the power and control of respondent, the aforesaid clearance was granted by Ministry of Environment, forest & climate change only on



- 04.02.2020 despite due diligence having been exercised by the respondent in this regard. No lapse whatsoever can be attributed to respondent insofar the delay in issuance of environment clearance is concerned. The issuance of an environment clearance referred to above was a precondition for submission of application for grant of occupation certificate.
- x. It is further submitted that the respondent left no stone unturned to complete the construction activity at the project site but unfortunately due to the outbreak of COVID-19 pandemic and the various restrictions imposed by the governmental authorities, the construction activity and business of the company was significantly and adversely impacted and the functioning of almost all the government functionaries were also brought to a standstill. Since the 3<sup>rd</sup> week of February 2020, the respondent has also suffered devastatingly because of outbreak, spread and resurgence of COVID-19 in the year 2021. The concerned statutory authorities had earlier imposed a blanket ban on construction activities in Gurugram. Subsequently, the said embargo had been lifted to a limited extent. However, in the interregnum, large scale migration of labour had occurred, and availability of raw material started becoming a major cause of concern. Despite all the odds, the respondent was able to resume remaining construction/ development at the project site and obtain necessary approvals and sanctions for submitting the application for grant of occupation certificate.
- xi. The hon'ble authority was also considerate enough to acknowledge the devastating effect of the pandemic on the real

estate industry and resultantly issued order/direction to extend the registration and completion date or the revised completion date or extended completion date by 6 months & also extended the timelines concurrently for all statutory compliances vide order dated 27<sup>th</sup> of March 2020. It has further been reported that Haryana government has decided to grant moratorium to the realty industry on compliances and interest payments for seven months to September 30 for all existing projects. It has also been mentioned extensively in press coverage that moratorium period shall imply that such intervening period from March 1, 2020, to September 30, 2020, will be considered as "zero period".

- xii. That the building in question had been completed in all respects and was very much eligible for grant of OC. However, for reasons already stated above, application for issuance of OC could not be submitted with the concerned statutory authority by the respondent. It is submitted that the respondent amidst all the hurdles and difficulties striving hard has completed the construction at the project site and submitted the application for obtaining the OC with the concerned statutory authority on 16.06.2020 and since then the matter was persistently pursued. Thus, the allegation of delay against the respondent is not based on correct and true facts.
- xiii. That the complainants were offered possession of the unit in question through letter of offer of possession dated 01.12.2020. The complainants were called upon to remit balance payment including delayed payment charges and to complete the necessary formalities necessary for handover of the unit in

question to them. However, the complainants intentionally refrained from completion their duties and obligations as enumerated in the buyer's agreement as well as the Act.

- xiv. It needs to be highlighted that the respondent has given a credit for an amount of Rs. 2,40,261/- as a gesture of goodwill and Rs. 43,625/- as GST input credit vide letter of offer of possession dated 01.12.2020 which has been credited by the respondent to the account of the complainants as a gesture of goodwill. The aforesaid amounts have been accepted by the complainants in full and final satisfaction of their alleged grievances. The instant complaint is nothing but a gross misuse of process of law. Without prejudice to the rights of the respondent, delayed interest if any has to be calculated only on the amounts deposited by the allottees towards the basic principle amount of the unit in question and not on any amount credited by the respondent, or any payment made by the allottees towards delayed payment charges or any taxes/statutory payments etc.
- xv. That buyer's agreement further provides that compensation for any delay in delivery of possession shall only be given to such allottees who are not in default of the agreement and who have not defaulted in payment as per the payment plan incorporated in the agreement. The complainants, having defaulted in payment of instalments, is not entitled to any compensation under the buyer's agreement. Furthermore, in case of delay caused due to non-receipt of occupation certificate or any other permission/sanction from the competent authorities, no compensation is to be payable being part of circumstances beyond the power and control of the developer. It is further

submitted that despite there being a number of defaulters in the project, the respondent itself infused funds into the project, earnestly fulfilled its obligations under the buyer's agreement and completed the project as expeditiously as possible in the facts and circumstances of the case. Therefore, cumulatively considering the facts and circumstances of the present case, no delay whatsoever can be attributed to the respondent by the complainants. However, all these crucial and important facts have been deliberately concealed by the complainants from this honourable authority.

14. Copies of all the relevant documents have been filed and placed on record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

**E. Jurisdiction of the authority:**

15. The plea of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

**E.1 Territorial jurisdiction**

As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, the jurisdiction of Real Estate Regulatory Authority, Gurugram shall be entire Gurugram District for all purpose with offices situated in Gurugram. In the present case, the project in question is situated within the planning area of Gurugram district. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

## **E. II Subject matter jurisdiction**

16. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

### ***Section 11(4)(a)***

*Be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;*

### ***Section 34-Functions of the Authority:***

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.

## **F. Findings on the objection raised by the respondent:**

### **F.I Objection regarding maintainability of the complaint.**

17. The respondent contended that the present complaint is not maintainable as it has not violated any provision of the Act.
18. The authority, in the succeeding paras of the order, has observed that the respondent is in contravention of the section 11(4)(a) read with proviso to section 18(1) of the Act by not handing over possession by the due date as per the agreement. Therefore, the complaint is maintainable.

## **G. Findings on the relief sought by the complainants**



**G.I Calculation for super area**

19. The complainants in the complaint submitted that he booked a unit admeasuring 1745 sq.ft. in the project "Spaze Privyt At4. The area of the said unit was increased to 1918 sq.ft. vide letter of offer of possession dated 01.12.2020 without giving any prior initimation to, or by taking any written consent from the allottee. The said fact has not been denied by the respondent in its reply. The allottee in the complaint prayed inter alia for directing the respondent to provide area calculation. Clause 1.2(d) is reproduced hereunder:
- "1.2(d) Super Area*
- The consideration of the Apartment is calculated on the basis of Super Area, and it has been made clear to the Apartment Allottee(s) by the Developer that the Super Area of the Apartment as defined in Annexure-I is tentative and subject to change.*
20. From the bare perusal of clause 1.2(d) of the agreement, there is evidence on the record to show that the respondent has allotted an approximate super area of 1745 sq.ft. and the area was tentative and subject to changes till the time of construction of the group housing complex. Clause 1.1 provides description of the property which mentions about sale of super and the buyer has signed the agreement. Also, by virtue of allotment letter dated 07.04.2012, the complainants had been made to understand and had agreed that the super area mentioned in the agreement was only a tentative area which was subject to the alteration till the time of construction of the complex. The respondent in its defence submitted that as per the terms and conditions of the builder buyer's agreement, it was not bound to inform the allottee with regards to increase in the super area.
21. Relevant clauses of the agreement are reproduced hereunder:

***“Clause 1(1.2) (e) (ii) Alterations in the lay out plan and design***

*ii) That in case of any major alteration/modification resulting in excess of 10% change in the super area of the Apartment in the sole opinion of the DEVELOPER any time prior to and upon the grant of occupation certificate, The DEVELOPER shall intimate the APARTMENT ALLOTTEE(s) in writing the changes thereof and the resultant change, if any, in the Sale Price of the APARTMENT to be paid by him/her and the APARTMENT ALLOTTEE(S) agrees to deliver to the DEVELOPER in writing his/her consent or objections to the changes within fifteen (15) days from the date of dispatch by the DEVELOPER of such notice failing which the APARTMENT ALLOTTEE(s) shall be deemed to have given his/her full consent to all such alteration/modification and for payments, if any, to be paid in consequence thereof. If the written notice of the APARTMENT ALLOTTEE(S) shall be deemed to have given his/her full consent to all such alterations/modification and for payments, is any, to be paid in consequence thereof. If the written notice of the APARTMENT ALLOTTEE(s) is received by the DEVELOPER within fifteen (15) days of intimation in writing by the DEVELOPER indicating his/her/its non-consent/objection to such alterations/modifications as intimated by the DEVELOPER to the APARTMENT ALLOTTEE(s), then in such case, the Agreement shall be cancelled without further notice and the DEVELOPER shall refund the money received from the APARTMENT ALLOTTEE(s) after deducting Earnest Money within ninety(90) days from the date of intimation received by the DEVELOPER from the APARTMENT ALLOTTEE(s). On payment of the money after making deductions as stated above the DEVELOPER and/or the APARTMENT ALLOTTEE(S) shall be released and discharged from all its obligation and liabilities under this Agreement. In such a situation, the DEVELOPER shall have an absolute and unfettered right to allot, transfer, sell and assign the APARTMENT and all attendant rights and liabilities to a third party. It being specifically agreed that irrespective of any outstanding amount payable by the DEVELOPER to the APARTMENT ALLOTTEE(s), the APARTMENT ALLOTTEE(S) shall have no right, lien or charge on the APARTMENT in respect of which refund as contemplated by this clause is payable.”*

22. As per clause 1(1.2) (e)(ii) of the agreement, it is evident that the respondent has agreed to intimate the allottee in case of any major alteration/modification resulting in excess of 10% change in the super area of the apartment as per the policy guidelines of DGTCP as may be applicable from time to time and any changes approved by the competent authority shall automatically supersede the

present approved layout plan/building plans of the commercial complex. The authority observes that the building plans for the project in question were approved by the competent authority on 06.06.2012 vide memo. No. ZP-699/JD(BS)/2012/9678. Subsequently, the buyer's agreement was executed inter se parties on 17.07.2013. Thereafter, the revised sanction plan was obtained by the respondent on 09.01.2020. A copy of the same has been annexed in the file. The super area once defined in the agreement would not undergo any change if there were no changes in the building plan. If there was a revision in the building plan, then also allottee should have been informed about the increase/decrease in the super area on account of revision of building plans supported with due justification in writing.

23. The authority therefore opines that until the justification/basis is given by the promoter for increase in super area, the promoter is not entitled to payment of any excess super area over and above what has been initially mentioned in the builder buyer agreement, least in the circumstances where such demand has been raised by the builder without giving supporting documents and justification. The Act has made it compulsory for the builders/developers to indicate the carpet area of the flat, and the problem of super area has been addressed but regarding on-going projects where builder buyer agreements were entered into prior to coming into force the Real Estate (Regulation and Development) Act, 2016 matter is to be examined on case-to-case basis.
24. In the present complaint, the approximately super area of the unit in the buyer's agreement was shown to be 1745 sq.ft. and has now been 1918 sq.ft. at the time of offer of possession. Therefore, the

area of the said unit can be said to be increased by 173 sq.ft. In other word, the area of the said unit is increased by 9.91%. The respondent, therefore, is entitled to charge for the same at the agreed rates since the increase in super area 173 sq. ft which is less than 10%. However, this will remain subject to the conditions that the flats and other components of the super area in the project have been constructed in accordance with the plans approved by the department/competent authorities. In view of the above discussion, the authority holds that the demand for extra payment on account of increase in the super area from 1745 sq.ft. to 1918 sq.ft. by the promoter from the complainants are legal but subject to condition that before raising such demands, details have to be given to the allottee and without justification of increase in super area any demand raised is quashed.

#### **G.II Labour cess**

25. The complainants pleaded that the respondent/builder has demanded a charge of Rs 22,460/- on pretext of labour cess vide notice of possession dated 01.12.2020 which is illegal and unjustifiable and is not tenable in the eyes of law. It is further stated that they approached the office of the respondent for rectification of the alleged illegal and unjustifiable demand it outrightly refused to do the same. But the respondent submitted that all the final demands raised by him are justifiable and complainants choose to ignore and not to pay the same. It is pertinent to mention here that the respondent vide offer of possession raised labour cess charge @11.71 sq.ft. totalling to the amount of Rs 22,460/-. On perusal of the BBA signed between both the parties it can be inferred that the agreement contains no such clause as to payment of labour cess

charges and whereas other charges/demands raised by the respondent/builder are clearly outlined in the BBA. Therefore, the complainants are not liable to pay the labour cess charges as raised by the respondent. Moreover, this issue has already been dealt with by the authority in complaint titled as *Mr. Sumit Kumar Gupta and Anr. Vs. Supset Properties Private Limited (962 of 2019)* decided on 12.03.2020, where it was held that since labour cess is to be paid by the respondent, as such no labour cess should be charges by the respondent. The respondent is directed to withdraw the unjustified demand of the pretext of labour cess. The builder is supposed to pay a cess for the welfare of the labour employed at the site of construction and which goes to welfare boards to undertake social security schemes and welfare measures for building and other construction workers. So, the respondent is not liable to charge the labour cess.

### **G.III External electrification charges**

39. While issuing offer of possession of the allotted unit vide letter dated 01.12.2020, besides asking for payment of amount due, the respondent/builder also raised a demand of Rs. 2,74,127/- for external electrification (including 33KV) water, sewer and meter charges with GST. It is pleaded by the respondent that as per buyer's agreement dated 17.07.2013 the allottee is liable to pay that amount.
40. Clause 1.2 of the buyer's agreement is reproduced below:

**" 1.2. Consideration**

**a) Sale Price**

*The Sale Price of the APARTMENT ("Sale Price") payable by the APARTMENT ALLOTTEE(s) to the DEVELOPER inclusive of External Development Charges, infrastructure development Charges Preferential Location Charges (whenever applicable) is*

*Rs. 7,858,630/- (Rupees Seventy Eight Lakhs Fifty Eight Thousand Six Hundred Thirty Only ) payable by the Apartment Allottee(s) as per the Payment Plan annexed herewith as Annexure-1. In addition the Apartment Allottee agrees and undertakes to pay Service Tax or any other tax as, may be demanded by the Developer in terms of applicable laws/guidelines."*

41. A perusal of clause 1.2 of the above-mentioned agreement shows the total sale price of the allotted unit as Rs. 78,58,630/- in addition to service tax or any other tax as per the demand raised in terms of applicable laws/guidelines. The payment plan does not mention separately the charges as being demanded by the respondent/builder in the heading detailed above. However, there is sub clause (vii) to clause 5 of that agreement providing the liability of the allottee to pay the extra charges on account of external electrification **as demanded by HUDA**. The relevant clause reproduced hereunder:

**"5. Electricity**

*vii. That the Apartment Allottee(s) undertakes to pay extra charges on account of external electrification as demanded by HUDA."*

42. There is nothing no record that any demand in this regard has been raised by HUDA against the developer. So, the demand raised with regard to external electrification by the respondent/builder cannot said to be justified in any manner. Similarly, it is not evident from a perusal of builder agreement that the allottee is liable to pay separately for water, sewer and meter charges with GST. No doubt for availing and using those services, the allottee is liable to pay but not for setting up sewage treatment plant. However, for getting power connection through power meter, the allottee is liable to pay as per the norm's setup by the electricity department.

**G. IV Miscellaneous charges:**

43. The complainants pleaded in the complaint that the respondent/builder has demand a charge of Rs. 17,700/- on pretext of miscellaneous charges vide notice of possession dated 01.12.2020 which is illegal and unjustifiable and not tenable in the eyes of law. In reply to this the respondent submitted that all the final demand raised by him are justifiable. The respondent has charged an amount of Rs 17,700/- on pretext of miscellaneous charges but neither the respondent has provided any bifurcation of these expenses nor has provided any clause under which such expenses are being charged, therefore, the same cannot be charged.

**G. V GST:**

As per record, the respondent company sent a notice for offer of possession dated 01.12.2020 to the complainants regarding the outstanding dues wherein the respondent has charged GST. The authority in complaint bearing no. **4031 of 2019** titled as **Varun Gupta V/s Emmar MGF Land Limited** has held that for the projects where the due date of possession was/is after 01.07.2017 i.e., date of coming into force of GST, the builder is entitled to charge GST, but it is obligated to pass the statutory benefits of that input tax credit to the allottee(s) within a reasonable period. In the present complaint, the due date of possession is 17.07.2017 which is after coming into force of GST, therefore the respondent is entitled to charge GST.

**G. VI IFMS:**

44. IFMS is a lump sum amount that the home buyer pays to the builder which is reserved/accumulated in a separate account until a residents' association is formed. Following that, the builder is

expected to transfer the total amount to the association for maintenance expenditures. The system is useful in case of unprecedented breakdowns in facilities or for planned future developments like park extensions or tightening security. The same is a one-time deposit and is paid once (generally at the time of possession) to the builder by the buyers. The builder collects this amount to ensure availability of funds in case unit holder fails to pay maintenance charges or in case of any unprecedented expenses and keeps that amount in its custody till an association of owners is formed. IFMS needs to be transferred to association of owners (or RWA) once formed.

In the opinion of the authority, the promoter may be allowed to collect a nominal amount from the allottees under the head "IFMS". However, the authority directs and passes an order that the promoter must always keep the amount collected under this head in a separate bank account and shall maintain the account regularly in a very transparent manner. If any allottee of the project requires the promoter to give the details regarding the availability of IFMS amount and the interest accrued thereon, the promoter must provide details to the allottee. Therefore, respondent is justified in charging in Interest-free Maintenance Security Deposit (IFMSD) from the complainants.

#### **G.VII Delayed possession charges**

26. In the present complaint, the complainants intend to continue with the project and is seeking delay possession charges as provided under the proviso to section 18(1) of the Act. Sec. 18(1) proviso reads as under:



**Section 18: - Return of amount and compensation**

*If the promoter fails to complete or is unable to give possession of an apartment, plot or building, -*

.....

*Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed*

27. The clause 3(a) of the apartment buyer agreement (in short, agreement) provides the time period of handing over of possession and is reproduced below:

**3. Possession**

**a) Offer of possession.**

*That subject to terms of this clause and subject to the APARTMENT ALLOTTEE(S) having complied with all the terms and conditions of this Agreement and not being in default under any of the provisions of this Agreement and further subject to compliance with all provisions, formalities, registration of sale deed, documentation, payment of all amount due and payable to the DEVELOPER by the APARTMENT ALLOTTEES) under this agreement etc., as prescribed by the DEVELOPER, the DEVELOPER proposes to hand over the possession of the APARTMENT within a period of forty two months (excluding a grace period of six months) from the date of approval of building plans or date of signing of this Agreement whichever is later. It is however understood between the parties that the possession of various Blocks/Towers comprised in the Complex as also the various common facilities planned therein shall be ready & completed in phases and will be handed over to the allottees of different Block/Towers as and when completed and in a phased manner.*

28. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and the complainants not being in default under any provisions of this agreement and compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and

uncertain but so heavily loaded in favour of the promoter and against the allottee that even formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning.

29. The buyer's agreement is a pivotal legal document which should ensure that the rights and liabilities of both builders/promoters and buyers/allottee are protected candidly. The apartment buyer's agreement lays down the terms that govern the sale of different kinds of properties like residentials, commercials etc. between the buyer and builder. It is in the interest of both the parties to have a well-drafted apartment buyer's agreement which would thereby protect the rights of both the builder and buyer in the unfortunate event of a dispute that may arise. It should be drafted in the simple and unambiguous language which may be understood by a common man with an ordinary educational background. It should contain a provision with regard to stipulated time of delivery of possession of the apartment, plot or building, as the case may be and the right of the buyer/allottee in case of delay in possession of the unit. In pre-RERA period it was a general practice among the promoters/developers to invariably draft the terms of the apartment buyer's agreement in a manner that benefited only the promoters/developers. It had arbitrary, unilateral, and unclear clauses that either blatantly favoured the promoters/developers or gave them the benefit of doubt because of the total absence of clarity over the matter.
30. The authority has gone through the possession clause of the agreement. At the outset, it is relevant to comment on the pre-set

possession clause of the agreement wherein the possession has been subjected to all kinds of terms and conditions of this agreement and the complainants not being in default under any provisions of this agreements and in compliance with all provisions, formalities and documentation as prescribed by the promoter. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in fulfilling formalities and documentations etc. as prescribed by the promoter may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such clause in the apartment buyer's agreement by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

31. **Admissibility of grace period:** The respondent promoter has proposed to handover the possession of the unit within a period of 42 months (excluding a grace period of 6 months) from the date of approval and of building plans or date of signing of this agreement whichever is later. In the present case, the promoter is seeking 6 months' time as grace period. But the grace period is unqualified one and does not prescribe any precondition for the grant of grace period of 6 months. The said period of 6 months is allowed for the

exigencies beyond the control of the promoter. Therefore, the due date of possession comes out to be 17.07.2017.

32. **Admissibility of delay possession charges at prescribed rate of interest:** The complainants are seeking delay possession charges. However, proviso to section 18 provides that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of possession, at such rate as may be prescribed and it has been prescribed under rule 15 of the rules. Rule 15 has been reproduced as under:

*Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]*

(1) *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

*Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.*

33. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
34. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 15.03.2022 is @ 7.30%. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., 9.30%.
35. The definition of term 'interest' as defined under section 2(z) of the Act provides that the rate of interest chargeable from the

allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default. The relevant section is reproduced below:

*“(za) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.*

*Explanation. —For the purpose of this clause—*

- (i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default.*
- (ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;”*

36. Therefore, interest on the delay payments from the complainants shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same as is being granted to the complainants in case of delayed possession charges.
37. On consideration of the documents available on record and submissions made by both the parties, the authority is satisfied that the respondent is in contravention of the section 11(4)(a) of the Act by not handing over possession by the due date as per the agreement. By virtue of clause 3(a) of the unit buyer's agreement executed between the parties on 17.07.2013, The developer proposes to hand over the possession of the apartment within a period of forty-two (42) months (excluding a grace period of 6 months) from the date of approval of building plans or date of signing of this agreement whichever is later. The date of execution of buyer's agreement being later, the due date of handing over of possession is reckoned from the date of buyer's agreement and the

grace period of 6 months is also allowed being unqualified/unconditional. Therefore, the due date of handing over of possession comes out to be 17.07.2017.

38. It is pleaded on behalf of the respondent that in complaint bearing no. **1464 of 2019** titled as **Deepak Trikha Vs. Spaze Towers Pvt. Ltd.** pertaining to the project "Spaze Privy at4" also subject matter of the present disposed complaint on 29.01.2020, the hon'ble authority allowed 139 days to be treated as zero period while calculating delayed possession charges. So, in this case also though the respondent has explained that the delay in completing the project was due to reasons such as the time taken for environment clearance, zoning plans, building plans approval from department of mines, zoology fire NOC, clearance from forest department and Aravli NOC from which comes to be considerable period but in view of earlier decision of the authority, it be allowed grace of 139 days while calculating delay possession charges.
39. Though the respondent took a plea w.r.t giving 139 days of grace period for handing over possession of the allotted unit, the authority is of the view that the grace period of 6 months has already been allowed to the respondent being unqualified and the period of 139 days declared as zero period in the aforesaid complaint is already included in the grace period of 6 months. The respondent cannot be allowed grace period for two time. Therefore, the due date of handing over of possession 17.07.2017. The respondent applied for the occupation certificate on 17.06.2020 and the same was granted by the competent authority on 11.11.2020. Copies of the same have been placed on record. The authority is of the considered view that there is delay on the part of

the respondent to offer physical possession of the allotted unit to the complainants as per the terms and conditions of the buyer's agreement dated 17.07.2013 executed between the parties. It is the failure on part of the promoter to fulfil its obligations and responsibilities as per the buyer's agreement dated 17.07.2013 to hand over the possession within the stipulated period.

40. Section 19(10) of the Act obligates the allottee to take possession of the subject unit within 2 months from the date of receipt of occupation certificate. In the present complaint, the occupation certificate was granted by the competent authority on 11.11.2020, Therefore, in the interest of natural justice, the complainants should be given 2 months' time from the date of offer of possession. This 2 months' of reasonable time is being given to the complainants keeping in mind that even after intimation of possession practically he has to arrange a lot of logistics and requisite documents including but not limited to inspection of the completely finished unit but this is subject to that the unit being handed over at the time of taking possession is in habitable condition. It is further clarified that the delay possession charges shall be payable from the due date of possession + six months of grace period is allowed i.e. 17.07.2017 till the expiry of 2 months from the date of offer of possession (01.12.2020) which comes out to be 01.02.2021.
41. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such the complainants are entitled to delay possession at prescribed rate of interest i.e. 9.30% p.a. w.e.f. 17.07.2017 till the expiry of 2 months from the date of

offer of possession (01.12.2020) which comes out to be 01.02.2021 as per provisions of section 18(1) of the Act read with rule 15 of the rules and section 19(10) of the Act of 2016.

42. Also, the amount of Rs.2,40,261/-towards compensation for delay in handing over possession & Rs. 43,625/- towards GST refund/adjustment (as per offer of possession dated 01.12.2020) shall be adjusted towards the delay possession charges to be paid by the respondent in terms of proviso to section 18(1) of the Act.

**G. Directions of the authority:**

43. Hence, the authority hereby passes this order and issue the following directions under section 37 of the Act to ensure compliance of obligation cast upon the promoter as per the function entrusted to the authority under section 34(f) of the Act of 2016:

- i. The respondent is directed to pay the interest at the prescribed rate i.e. 9.30% per annum for every month of delay on the amount paid by the complainants from due date of possession + six months of grace period is allowed i.e. 17.07.2017 till the expiry of 2 months from the date of offer of possession (01.12.2020) which comes out to be 01.02.2021. The arrears of interest accrued so far shall be paid to the complainants within 90 days from the date of this order as per rule 16(2) of the rules.
- ii. Also, the amount of Rs.2,40,261/-towards compensation for delay in handing over possession & Rs. 43,625/- towards GST refund/adjustment (as per offer of possession dated 01.12.2020) shall be adjusted towards the delay possession



charges to be paid by the respondent in terms of proviso to section 18(1) of the Act.

- iii. The complainants are directed to pay outstanding dues, if any, after adjustment of interest for the delayed period.
  - iv. The rate of interest chargeable from the complainants/allottees by the promoter, in case of default shall be charged at the prescribed rate i.e., 9.30% by the respondent/promoter which is the same rate of interest which the promoter shall be liable to pay the allottee, in case of default i.e., the delay possession charges as per section 2(za) of the Act.
  - v. The respondent shall not charge anything from the complainants which is not the part of buyer's agreement. The respondent is not entitled to charge holding charges from the complainants/allottees at any point of time even after being part of the builder buyer's agreement as per law settled by Hon'ble Supreme Court in civil appeal nos. 3864-3889/2020 on 14.12.2020
44. Complaint stands disposed of.
45. File be consigned to registry.

  
**(Vijay Kumar Goyal)**  
Member

  
**(Dr. K.K. Khandelwal)**  
Chairman

Haryana Real Estate Regulatory Authority, Gurugram

Dated: 15.03.2022