

Extent of development:

Project Name : Tranquil Heights (Phase -1)

City/Town : Sector 82A,  
Village Shikohpur, Tehsil – Manesar, District - Gurugram  
State - Haryana

Name of the Developer : Vatika Limited

Complete address of Developer : Vatika Triangle, 4th Floor, Sushant Lok, Phase-1, Block-A, Mehrauli-Gurugram Road, Gurugram-122002

Extent of development							
Tower	Total Planned	Till date			Pending		
	Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
A	G+38				Ground to Roof	Ground to Roof	Ground to Roof
B	G+8	G+1			2 <sup>nd</sup> to Roof	Ground to Roof	Ground to Roof
Basements	2 Basements	2nd Basement			1 <sup>st</sup> Basement	All Basements	All Basements

The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:

- A. Original time period of completion committed to the Allottees as per Annexure- 3b.  
B. Scheduled time period for completion of development-54 months from the date of this certificate.

Date: 31st July, 2017

Ar. Lokeshwar Kapoor  
M. Tech, B. Arch., MCA  
Regd. No. CA/2009/43949

Signature of the Architect

Signature of the Engineer



