



AD CONSULTANTS

(ARCHITECTS, PLANNERS & INTERIOR DESIGNERS)

TO WHOMSOEVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number : 132 OF 2019 DATED 11.07.2019
Project Name : THE OZONE SOLITAIRE
(TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
Project Number : TEMP- RERA-PKL-603-2019
Project Type: NEW

ARCHITECT REPORT

Name of company : Shiv Sai Infrastructure Pvt Ltd.
Project name : The Ozone Solitaire (TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
Area of project : 7744.546 (Sqr/mtrs)
Licence number : License No. 24 of 2016 dated 22.11.2016

I. Total Construction Cost incurred upto 31st March, 2022 (In Lacs)

S No.	Particulars	Total Construction cost incurred upto 31.03.2022
1.	Cost incurred for construction work <ul style="list-style-type: none">Tower ETower F1	735.78 0.00
2.	Cost incurred on infrastructure & other structure	0.00
	Total	735.78

II. Total Estimated Construction Cost : 1375.45 Lacs
Total cost incurred on construction of Project : 735.78 Lacs
Percentage (%) of construction upto 31.03.2022 : 53.49%
Percentage (%) of remaining work : 46.51%

For AD Consultants

Daulat Ram Garg
(Architect)

Let's Create Functional Building