



AD CONSULTANTS

(ARCHITECTS, PLANNERS & INTERIOR DESIGNERS)

TO WHOMSOEVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number : 132 OF 2019 DATED 11.07.2019
Project Name : THE OZONE SOLITAIRE
(TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
Project Number : TEMP- RERA-PKL-603-2019
Project Type: NEW

ARCHITECT REPORT

Name of company : Shiv Sai Infrastructure Pvt Ltd.
 Project name : The Ozone Solitaire (TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
 Area of project : 7744.546 (Sqr/mtrs)
 Licence number : License No. 24 of 2016 dated 22.11.2016

I.

S No.	Particulars	Cost incurred upto 30.09.2019	Oct - Dec 2019	Total Construction cost incurred upto 31.12.2019
1.	Cost incurred for construction work			
	• Tower E	13.167	17.435	30.60
	• Tower F1	0.00	0.00	0.00
2.	Cost incurred on infrastructure & other structure	0.00	0.00	0.00
	Total	13.167	17.435	30.60

II. Total Estimated Construction Cost : 1375.45 Lacs
Total cost incurred on construction of Project : 30.60 Lacs
Percentage (%) of construction upto 31.12.2019 : 2.22%
Percentage (%) of remaining work : 97.78%

III. % of Construction work undertaken during the previous quarter : 1.27%

For AD Consultants



Let's Create Functional Building