


## ANNEXURE-'A'

**Percentage Work of Construction of Amolik Heights Affordable Housing Project at Sector 88, – Faridabad  
(Haryana) as on 31.03.2019**

S. No	Description	Overall Percentage	Progress Percentage
1	Main Entrance Gate & Guard Room	6%	2.00%
2	Boundary Wall	14%	14.00%
3	Under Ground Tank	4%	4.00%
4	Sewage Treatment Plant	15%	15.00%
5	Sewage, Storm & Water Supply Lines	22%	22.00%
6	Laying of Electrical cables & Fixing of poles	6%	5.00%
7	Substation	2%	2.00%
8	Development of Park	3%	3.00%
9	Construction of Roads	26%	21.00%
10	Rain Water Harvesting Pits	2%	2.00%
OVERALL PROJECT PROGRESS		100%	90.00%



**Nirman**

Architects and Interior Designers

E-mail : kaps\_mangla@yahoo.com  
nirmanarchitects@yahoo.com

**Kapil Mangla**


1-8, 1st Floor, Sector - 10, DLF,  
Opp. Civil Courts, Faridabad-121 006  
Mob. : 9810081088, 9810061088  
Tel (O) : 9811204088

Date: 31/03/2019

**To Whom so Ever It may Concern**

This is in respect of construction of Amolik Heights Affordable Group Housing Project at Sector-88, Faridabad, Haryana being developed by M/s Amolik Housing Pvt. Ltd. 14/3, Mathura Road, Mewla Maharajpur, Faridabad. We certify the progress of work as on 31.03.19 is approximately 90.00% of total project as per Annexure 'A'.

Encl:  
Annexure 'A'

  
KAPIL MANGLA  
B. ARCH  
CA/2001/27088  
Architect

