



AD CONSULTANTS

(ARCHITECTS, PLANNERS & INTERIOR DESIGNERS)

TO WHOMSOEVER IT MAY CONCERN

Quarterly Schedules

Project Registration Number : 132 OF 2019 DATED 11.07.2019
 Project Name : THE OZONE SOLITAIRE
 (TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
 Project Number : TEMP- RERA-PKL-603-2019
 Project Type: NEW

ARCHITECT REPORT

Name of company : Shiv Sai Infrastructure Pvt Ltd.
 Project name : The Ozone Solitaire (TOWER-E, TOWER-F1, PART EWS & CONVENIENT SHOPPING-1)
 Area of project : 7744.546 (Sqr/mtrs)
 Licence number : License No. 24 of 2016 dated 22.11.2016

I.

S No.	Particulars	Total Construction cost incurred upto 31.03.2020
1.	Cost incurred for construction work <ul style="list-style-type: none"> Tower E Tower F1 	85.20 0.00
2.	Cost incurred on infrastructure & other structure	0.56
	Total	85.76

II. Total Estimated Construction Cost : 1375.45 Lacs
 Total cost incurred on construction of Project : 85.76 Lacs
 Percentage (%) of construction upto 31.03.2020 : 6.24 %
 Percentage (%) of remaining work : 93.76 %

III. % of Construction work undertaken during the previous quarter : 4.02 %

For AD Consultants



Let's Create Functional Building