Annexure -A

Architect's Certificate*			
Report for quarter ending			***DEC' 23***
Subject			Certificate of progress of construction work
1.	**I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**		
	Sr. No.	**Particulars**	**Information**
	1.	Project/Phase of the project	***IMPERIAL GARDENS- Ph-I & II***
	2.	Location	Sector -102, Gurgaon
	3.	Licensed area in acres	12.00
	4.	Area for registration in acres	49637 sq mtrs (Ph I), 35350 sq. mtrs (Ph II)
	5.	HARERA registration no.	208 of 2017 dated 15.09.2017 (Ph I) 14 of 2019 dated 28.03.2019 (Ph II)
	6.	Name of licensee	Kamdhenu Projects Pvt. Ltd. C/o Emaar MGF Land Ltd.
	7.	Name of collaborator	
	8.	Name of developer	M/s EMAAR INDIA LTD (Formerly Known as M/s Emaar MGF Land Limited)
2.	**Details related to inspection are as under**		
	1.	Date of certifying of percentage of construction work/ site inspection	01-JAN-2024
	2.	Name of Architect/ Architect's firm	Mr. Tonish Verma/ M/s Array Consortium
	3.	Date of site inspection	31-Dec-2023

AR. TONISH VERMA CA-2002/30237 ARRAY CONSORTIUM

42ff, HIG Pink Flats, Rajguru Nagar, B/s MBD Mall, Ferozepur road, Ludhiana 141012 Ph: 0161-4605906 M: 9023192313, 9501105906, email: tonish@arrayconsortium.in

3.	**Following technical professionals are appointed by promoter: - (as applicable)**		
	Sr. No.	**Consultants**	**Name**
	1.	Site engineer	Deepak Jain
	2.	Structural consultant	M/s LKT Engineering Consultant
	3.	Proof consultant	M/s Optimization Consultant
	4.	MEP consultant	M/s Paradise Consultants
	5.	Site supervisor/incharge	Manoj Sharma
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date :06-1-24	Yours faithfully, ARCH. MANISH VERMA CA-2002 30237 ARRAY CONSORTIUM
Place: Gurugram	Signature & name (in block letters) with stamp of architect
Council of Architect (CoA): Registration No.	CA/2002/30237
Council of Architect (CoA): Registration valid till (Date)	31ST Dec, 2028

ARCH. MANISH VERMA CA-2002 30237 CO ISO

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-3		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	274.03	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,008.81	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	143.54	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	217.48	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	304.48	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,178.61	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	347.97	0%



Tower no.3/D

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 15 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	

ARVINDISH VERMA CA-2002 30237

Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-4		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	345.83	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,273.14	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	181.15	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	274.47	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	384.26	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,487.42	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	439.15	-0.01%



Tower no.4/C2

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+18		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 19 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-5		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	348.22	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,281.94	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	182.40	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	276.37	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	386.91	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,497.71	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	442.19	0%

ARTONISH VERMA
CA-2002/30237
ARRAY CONSORTIUM

Tower no.5/C1

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+18		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 19 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-6		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	330.45	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,216.51	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	173.09	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	262.26	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	367.16	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,421.26	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	419.61	0%



Tower no.6/B1

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+17		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 18 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	

ARTONISH VERMA CA-2002 30237 ARRAY CONSORTIUM

Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-7		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	325.78	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,199.31	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	170.64	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	258.55	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	361.97	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,401.17	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	413.68	0%



Tower no.7/B2

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+17		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 18 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Shop		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	10.33	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	38.04	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	5.41	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	8.20	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	11.48	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	-	44.44	0%
	4.2	External (plaster, painting, facade, etc.)	-	13.12	0%



Shops

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Cutting of Soil		100%	
2.	Laying of foundation					
	(i)	Raft	RMC		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)		NA			
	(i)	Basement Level 1				
	(ii)	Basement level 2*				
4.	Waterproofing of the above sub-structure (wherever applicable)		Tapcreate		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Gr. Floor		100%	
6.	Total area on each floor		Competed		100%	
7.	Stilt floor/ ground floor		GF		100%	
8.	Status of laying of slabs floor wise		RMC		100%	
	Cumulative number of slabs in the building/ tower 1 laid by end of quarter		RMC		100%	
9.	Status of construction					
	(i)	Walls on floors	Brickwork		100%	
	(ii)	Staircase	NA		NA	
	(iii)	Lift wells along with water proofing	NA		NA	
	(iv)	Lift lobbies/ common areas floor wise	NA		NA	
10.	Fixing of door and window frames in flats/ units		uPVC		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	NA	NA	NA	NA
	(ii)	Electrical works including wiring	Wiring & switches	Cabling	100%	100%
	(iii)	Plumbing works	Upvc &cpvc	Piping	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Motar Plaster / Paint		100%	
	(ii)	Internal plaster	Motar Plaster / Paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Plaster / Tiling		100%	
	(ii)	In kitchen	NA		NA	
14.	Status of flooring					
	(i)	Common areas	Plaster / Tiling / Granite		100%	
	(ii)	Units/ flats	Wooden Flooring / Tiling		100%	



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	NA	NA
	(ii)	Lift wells	NA	NA
	(iii)	Lift lobbies/ common areas floor wise	NA	NA
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Wooden / upvc	100%
	(ii)	Sanitary fixtures	WC/ washbasin	100%
	(iii)	Modular kitchen	Modular	100%
	(iv)	Electrical fittings/ lighting	Cabling / Pole	100%
	(v)	Gas piping (if any)	NA	NA
	(other than flat/units)			
	(vi)	Lifts installation	NA	NA
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	NA	NA
	(xi)	Compliance to conditions of environment/ CRZ NOC	NA	NA
18.	Waterproofing of terraces		Brick coba	100%
19.	Entrance lobby finishing		Tile/ Granite	100%
20.	Status of construction of compound wall		B/w, plaster, paint	100%

Note: (*) extend rows as per requirement.




Table – B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
	B-1 Services			
1.	Internal roads & pavements	RCC Road	100%	RCC Roads
2.	Parking	YES	100%	
	Covered no -355	YES	100%	Trimix Flooring
	Open no - 123	YES	100%	Surface Parking with Grass pavers
3.	Water supply	YES	100%	
4.	Sewerage (Chamber, Lines, Septic Tank, STP)	YES	100%	
5.	Storm water drains	YES	100%	
6.	Landscaping & tree plantation	YES	100%	
7.	Parks and playgrounds	YES	100%	
	Fixing of children play equipment's	YES	100%	
	Benches	YES	100%	
8.	Shopping Area	YES	100%	
9.	Street Lighting/Electrification	YES	100%	
10.	Treatment and disposal of sewage and sullage water/STP	YES	100%	
11.	Solid Waste Management & disposal	YES	100%	
12.	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	YES	100%	
13.	Energy management (Solar)	YES	100%	
14.	Fire Protection and Fire Safety Requirements	YES	100%	
15.	Electrical meter room, Sub-Station, Receiving station	YES	100%	
16.	Other (option to add more)			
B-2	**Community building to be transferred to RWA**			
17.	Community centre	YES	100%	
18.	Others			
B-3	**Community buildings not to be transferred to RWA/Competent Authority**			
19.	N. Schools	YES	100%	
20.	Dispensary	NA	NA	
21.	Club	NA	NA	
22.	Others			
B-4	**Services /facilities to be transferred to the Competent Authority**			

ARCHITECT ASHISH VERMA CA-2002 30237 ARRAY CONSORTIUM

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-1		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	282.50	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,039.98	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	147.97	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	224.20	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	313.88	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,215.02	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	358.72	0%



Tower no.1/A1

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 15 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-2		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	277.93	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,023.16	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	145.58	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	220.58	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	308.81	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,195.37	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	352.92	0%



Tower no.2/A2

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)					
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 15 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-8		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	271.27	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	998.65	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	142.09	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	215.29	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	301.41	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,166.74	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	344.47	0%



Tower no.8/C3

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 15 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower-9		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		(0.05)	276.22	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		(0.18)	1,016.88	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	(0.03)	144.69	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	(0.04)	219.22	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	(0.05)	306.91	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	(0.21)	1,188.03	0%
	4.2	External (plaster, painting, facade, etc.)	(0.06)	350.76	0%



Tower no.9/C4

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Earth work in excavation in foundation trenches		100%	
2.	Laying of foundation					
	(i)	Raft	Casting with RMC M25 grade concrete		100%	
	(ii)	Pile	NA			
3.	Number of basement(s)				NA	
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Mixing water proofing compound in cement concrete		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14		100%	
6.	Total area on each floor		559 Sqmt		100%	
7.	Stilt floor/ ground floor		1stilt and 3 Flats		100%	
8.	Status of laying of slabs floor wise		All floors casting Completed		100%	
	Cumulative number of slabs in the building/ tower 15 laid by end of quarter		15		100%	
9.	Status of construction					
	(i)	Walls on floors	115 & 230 mm thick brick work		100%	
	(ii)	Staircase	300 mm tread with 175 mm riser with 1.1 mt height MS		100%	
	(iii)	Lift wells along with water proofing	RCC walls with Tapecreate waterproofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	Granite lift cladding with tile flooring		100%	
10.	Fixing of door and window frames in flats/ units		Hard Wooden D/F and Block wood Shutters with Eye and		100%	
11.	Status of MEP		Internal within flat	External works	Internal within flat	Ext. Works
	(i)	Mechanical works	HI wall Split A/C	Fire Fighting Works	100%	100%
	(ii)	Electrical works including wiring	Fixing of PVC/ MS Codutings,	Street lighting	100%	100%
	(iii)	Plumbing works	Pvc/ Cpvc piping	Water ,sewage, strome line	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Texture paint		100%	
	(ii)	Internal plaster	Acrylic Emulsion paint		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Ceramic Tiling		100%	
	(ii)	In kitchen	Ceramic Tiling		100%	
14.	Status of flooring					
	(i)	Common areas	Granite stone and vitrified Tiling		100%	
	(ii)	Units/ flats	Ceramic and vitrified tiling		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	Texture paint	100%
	(ii)	External walls	Acrylic Emulsion paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Lift wells	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Lift lobbies/ common areas floor wise	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	External Glazing with UPVC D/W with 6mm Glass and fittings	100%
	(ii)	Sanitary fixtures	Chrome Plated fittings with Chinaware fittings	100%
	(iii)	Modular kitchen	Kitchen Cabinetswith high gloss finish and granite counter with SS sink and faucet.	100%
	(iv)	Electrical fittings/ lighting	6Amp/ 16 Amp Modular Switch and Sockets	100%
	(v)	Gas piping (if any)	MS Pipe with Meter	100%
	(other than flat/units)			
	(vi)	Lifts installation	1 Passanger + 1 services lift	100%
	(vii)	Overhead tanks	RCC structure	100%
	(viii)	Underground water tank	NA	NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC	FHC	100%
	(x)	Electrical fittings in common areas	LV and Electrical Shafts	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces		Brickbat koba waterproofings	100%
19.	Entrance lobby finishing		False ceilings Acrylic Emulsion paint and vitrified tilings.	100%
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.



Table – B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
	B-1 Services			
1.	Internal roads & pavements	RCC Road	100%	RCC Roads
2.	Parking	YES	100%	
	Covered no 355	YES	100%	Trimix Flooring
	Open no 123	YES	100%	Surface Parking with Grass pavers
3.	Water supply	YES	100%	
4.	Sewerage (Chamber, Lines, Septic Tank, STP)	YES	100%	
5.	Storm water drains	YES	100%	
6.	Landscaping & tree plantation	YES	100%	
7.	Parks and playgrounds	YES	100%	
	Fixing of children play equipment's	YES	100%	
	Benches	YES	100%	
8.	Shopping Area	YES	100%	
9.	Street Lighting/Electrification	YES	100%	
10.	Treatment and disposal of sewage and sullage water/STP	YES	100%	
11.	Solid Waste Management & disposal	YES	100%	
12.	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	YES	100%	
13.	Energy management (Solar)	YES	100%	
14.	Fire Protection and Fire Safety Requirements	YES	100%	
15.	Electrical meter room, Sub-Station, Receiving station	YES	100%	
16.	Other (option to add more)			
B-2	**Community building to be transferred to RWA**			
17.	Community centre	YES	100%	
18.	Others			
B-3	**Community buildings not to be transferred to RWA/Competent Authority**			
19.	N. Schools	YES	100%	
20.	Dispensary	NA	NA	
21.	Club	NA	NA	
22.	Others			
B-4	**Services /facilities to be transferred to the Competent Authority**			

