RAHUL SINGH

◦ ARCHITECTURE ◦ INTERIOR DESIGNING ◦ PLANNING

DATE: 08.07.2026

To whom so Ever it May Concern

In respect of Construction of Affordable DDJAY Project 'Gokulam' at Sector-7, Sohna (Haryana) being developed by NB Buildcon Pvt. Ltd., we certify that the progress of work as per cost incurred on 30.06.2026 is Approximately 98.65% as per details attached (Annexure A)..

RAHUL
ARCHITECT
B. Arch
CA No. - 21/130819
Add. -.....
.....

Encls: As above

ANNEXURE 'A'

Status of Development of 'GOKULAM' Plotted Colony under Deen Dayal Jan Awas Yojana at Sector 7, SOHNA, Gurugram.
As on date: 30th June 2026

S.N.	DESCRIPTION OF ITEMS	TOTAL ESTIMATED COST		COST INCURRED	
1	INTERNAL ROADS AND PAVEMENTS	228.40	Lakh	223.83	Lakh
2	WATER SUPPLY SYSTEM	270.80	Lakh	270.80	Lakh
3	STORM WATER DRAINAGE	90.62	Lakh	88.81	Lakh
4	SEWERAGE SYSTEM	132.13	Lakh	132.13	Lakh
5	STREET LIGHT	26.55	Lakh	26.55	Lakh
6	PARK AND PLAY GROUND	34.24	Lakh	34.24	Lakh
7	STP CIVIL & MACHINERY	212.90	Lakh	208.64	Lakh
8	UGWT CIVIL & MACHINERY	108.00	Lakh	105.84	Lakh
9	CONSTRUCTION OF CIRCULATION ROAD (SUCH AS 18/24/30m)	76.07	Lakh	73.79	Lakh
10	PLOT TOE WALL AND OTHER TOE WALL	100.00	Lakh	100.00	Lakh
11	BOUNDARY WALL / RAILING	60.90	Lakh	60.90	Lakh
12	SECURITY	30.60	Lakh	30.60	Lakh
13	EXTERNAL ELECTRIFICATION	528.50	Lakh	517.93	Lakh
Over All Project Progress		**1,899.71**		**1,874.06**	

RAHUL
ARCHITECT
B. Arch
CA No. - 21/130810
Add. -.....
.....