Pinnacle Architects Pvt. Ltd.

938, First Floor Sec-14
Gurgaon-122001 Haryana
P: +91 124 4089711
M: +91 9810406729
pinnacle938@gmail.com

Architect's Certificate*			
Report for quarter ending			**30.06.2026**
Subject			Certificate of progress of construction work
1.	**I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**		
	Sr. No.	**Particulars**	**Information**
	1.	Project/Phase of the project	ROF AMALTAS
	2.	Location	Sector 92, Gurugram Manesar Urban Complex
	3.	Licensed area in acres	5.0125 Acre
	4.	Area for registration in acres	5.0125 Acre
	5.	HARERA registration no.	32 of 2019, DATED 03/07/2019
	6.	Name of licensee	NANI RESORTS AND FLORICULTURE PRIVATE LIMITED
	7.	Name of collaborator/License Holder	NANI RESORTS AND FLORICULTURE PRIVATE LIMITED
	8.	Name of developer	-
2.	**Details related to inspection are as under**		
	1.	Date of certifying of percentage of construction work/ site inspection	**30.06.2026**
	2.	Name of Architect/ Architect's firm	**Vimal Bajaj**
	3.	Date of site inspection	**30.06.2026**

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

S	**Following technical professionals are appointed by promoter: - (as applicable)**		
	Sr. No.	**Consultants**	**Name**
	1.	Site engineer	**Sanjay Tyagi**
	2.	Structural consultant	**Sanjay Tyagi**
	3.	Proof consultant	**Navneet Kumar**
	4.	MEP consultant	**Srikant singh**
	5.	Site supervisor/incharge	
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date: . **30.06.2026** :

Yours faithfully,

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

Place: Gurugram :

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) registration no.CA/96/19791 :

Council of architects (CoA) registration valid till (date) 31.12.2030 :

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		**AS PER ANNEXURE (A-1)**			
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)				
2.	**Super structure** (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)				
3.	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)			
	3.2	Electrical (conduiting, wiring, fixtures, etc.)			
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)			

VIMAL BAJAJ
Architect CA/96/19791
38, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
1.	Excavation			
2.	Laying of foundation			
	(i)	Raft		
	(ii)	Pile		
3.	Number of basement(s)			
	(i)	Basement Level 1		
	(ii)	Basement level 2*		
4.	Waterproofing of the above sub-structure (wherever applicable)			
	Super-Structure Status			
5.	Total floors in the tower/ building			
6.	Total area on each floor			
7.	Stilt floor/ ground floor			
8.	Status of laying of slabs floor wise			
	Cumulative number of slabs in the building/ tower .laid by end of quarter			
9.	Status of construction			
	(i)	Walls on floors		
	(ii)	Staircase		
	(iii)	Lift wells along with water proofing		
	(iv)	Lift lobbies/ common areas floor wise		
10.	Fixing of door and window frames in flats/ units			
11.	Status of MEP			**External works**
	(i)	Mechanical works		
	(ii)	Electrical works including wiring		
	(iii)	Plumbing works		
12.	Status of wall plastering			
	(i)	External plaster		
	(ii)	Internal plaster		
13.	Status of wall tiling			
	(i)	In bathroom		
	(ii)	In kitchen		

VIMAL BAJAJ
Architect CA/96/19791
638 Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls		
	(ii)	External walls		
16.	Status of finishing			
	(i)	Staircase with railing		
	(ii)	Lift wells		
	(iii)	Lift lobbies/ common areas floor wise		
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels		
	(ii)	Sanitary fixtures		
	(iii)	Modular kitchen		
	(iv)	Electrical fittings/ lighting		
	(v)	Gas piping (if any)		
	(other than flat/units)			
	(vi)	Lifts installation		
	(vii)	Overhead tanks		
	(viii)	Underground water tank		
	(ix)	Firefighting fitting and equipment's as per CFO NOC		
	(x)	Electrical fittings in common areas		
	(xi)	Compliance to conditions of environment/ CRZNOC		
18.	Waterproofing of terraces			
19.	Entrance lobby finishing			
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls		
	(ii)	External walls		
16.	Status of finishing			
	(i)	Staircase with railing		
	(ii)	Lift wells		
	(iii)	Lift lobbies/ common areas floor wise		
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels		
	(ii)	Sanitary fixtures		
	(iii)	Modular kitchen		
	(iv)	Electrical fittings/ lighting		
	(v)	Gas piping (if any)		
	(other than flat/units)			
	(vi)	Lifts installation		
	(vii)	Overhead tanks		
	(viii)	Underground water tank		
	(ix)	Firefighting fitting and equipment's as per CFO NOC		
	(x)	Electrical fittings in common areas		
	(xi)	Compliance to conditions of environment/ CRZNOC		
18.	Waterproofing of terraces			
19.	Entrance lobby finishing			
20.	Status of construction of compound wall			

Note: (*) extend rows as per requirement.

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done during the quarter	Percentage of work done at the end of the quarter	remarks
B-1	**Services**				
1.	Internal roads & pavements	**YES**	**NIL**	100%	
2.	Parking		-	-	
	Covered no.....				
	Open no.....				
3.	Water supply	YES	**NIL**	100%	
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	**NIL**	100%	
5.	Storm water drains	YES	**NIL**	100%	
6.	Landscaping & tree plantation				
7.	Parks and playgrounds	YES	**NIL**	100%	
	Fixing of children play equipment's				
	Benches				
8.	Shopping area				
9.	Street lighting/ electrification	YES	**NIL**	100%	
10.	Treatment and disposal of sewage and sullage water/ STP	YES	**NIL**	100%	
11.	Solid waste management & disposal				
12.	Water conservation, rain water, harvesting, percolating well/ pit	NO	-	-	
13.	Energy management (solar)				
14.	Fire protection and fire safety requirements	YES	**NIL**	100%	
15.	Electrical meter room, sub-station, receiving station	NO	-	-	
16.	Other (option to add more)	**NO**	-	-	
B-2	**Community building to be transferred to RWA**				
17.	Community Centre	-	-		
18.	Others				
B-3	**Community buildings not to be transferred to RWA/competent authority**				
19.	Schools	N/A			
20.	Dispensary	N/A			
21.	Club	N/A			
22.	Others	N/A			
B-4	**Services/ facilities to be transferred to competent authority**				

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

ANNEXURE (A-1)

Occupation Certificate Received on 26.02.2024

Table –A

Building/ Tower no. A (to be prepared separately for each building/ tower in the project/ phase of the project)	TOWER-A TO F

A1 Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)	**100%**	**100%**	**100%**
2.	**Super structure** (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	**100%**	**100%**	**100%**
3.	**MEP**			
	3.1 Mechanical (lifts, ventilation, etc.)	100%	**100%**	**100%**
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	100%	**100%**	**100%**
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	100%	**100%**	**100%**
4.	**Finishing**			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	100%	**100%**	**100%**
	4.2 External (plaster, painting, facade, etc.)	100%	**100%**	**100%**

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity	Description of work done	Percentage of total proposed work
	Sub-Structure Status		
1.	Excavation	**COMPLETED**	**100%**
2.	Laying of foundation		
	(i) Raft	**COMPLETED**	**100%**
	(ii) Pile	-	**NA**
3.	Number of basement(s)		
	(i) Basement Level 1	-	**NA**
	(ii) Basement level 2*	-	**NA**
4.	Waterproofing of the above sub-structure (wherever applicable)	**COMPLETED**	**100%**
	Super-Structure Status		
5.	Total floors in the tower/ building	**G+14**	**100%**
6.	Total area on each floor	**5160**	**100%**
7.	Stilt floor/ ground floor	**5160**	**100%**
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/ tower .laid by end of quarter	**Nill**	**100%**
9.	Status of construction		
	(i) Walls on floors	**COMPLETED**	**100%**
	(ii) Staircase	**COMPLETED**	**100%**
	(iii) Lift wells along with water proofing	**COMPLETED**	**100%**
	(iv) Lift lobbies/ common areas floor wise	**COMPLETED**	**100%**
10.	Fixing of door and window frames in flats/ units	-	**100%**
11.	Status of MEP		**External works**
	(i) Mechanical works	-	**100%**
	(ii) Electrical works including wiring	-	**COMPLETED** **100%**
	(iii) Plumbing works		**100%**
12.	Status of wall plastering		
	(i) External plaster		**COMPLETED** **100%**

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

	(ii)	Internal plaster			**COMPLETED**	**100%**
13.	Status of wall tiling					
	(i)	In bathroom			**COMPLETED**	**100%**
	(ii)	In kitchen			**COMPLETED**	**100%**
14.	Status of flooring					
	(i)	Common areas			**COMPLETED**	**100%**
	(ii)	Units/ flats			**COMPLETED**	**100%**

VIMAL BAJAJ
Architect CA/96/19791
936, Sector-14, Gurgaon

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	-	100%
	(ii)	External walls	-	100%
16.	Status of finishing			
	(i)	Staircase with railing	COMPLETED	100%
	(ii)	Lift wells	-	100%
	(iii)	Lift lobbies/ common areas floor wise	-	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	-	100%
	(ii)	Sanitary fixtures	-	100%
	(iii)	Modular kitchen	NA	-
	(iv)	Electrical fittings/ lighting	NA	-
	(v)	Gas piping (if any)	NA	-
	(other than flat/units)			
	(vi)	Lifts installation	-	100%
	(vii)	Overhead tanks	COMPLETED	100%
	(viii)	Underground water tank	COMPLETED	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	COMPLETED	100%
	(x)	Electrical fittings in common areas	-	100%
	(xi)	Compliance to conditions of environment/ CRZNOC		
18.	Waterproofing of terraces		COMPLETED	100%
19.	Entrance lobby finishing		-	100%
20.	Status of construction of compound wall		COMPLETED	100%

Note: (*) extend rows as per requirement.

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon