Architect's Certificate			
Report for Period the period ending			**Sep-26**
Subject	Certificate of progress of construction work		
1	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
	Sr. No.	**Particulars**	**Information**
	1	Project/phase of the project	Godrej Habitat
	2	Location	Sec 3 , Gurugram , Haryana
	3	Licensed area in acres	7.46875
	4	Area for registration in acres	7.46875
	5	HARERA registration no.	11 of 2019 Dated 8-3-2019
	6	Name of licensee	PMW Estate LLP
	7	Name of collaborator	Godrej Properties Ltd.
	8	Name of developer	Godrej Properties Ltd.
2	**Details related to inspection are as under**		
	1	Date of certifying of percentage of construction work	30 Sep 26
	2	Name of Architect/ Architect's firm	M/s. RSP Design Consultants (India) Pvt. Ltd.
	3	Date of site inspection	5 Oct 26
3	Following technical professionals are appointed by promoter: - (as applicable)		

	Sr. No.	Consultants	Name
	1	Site engineer	GPL
	2	Structural consultant	Engineering Design & Research Pvt. Ltd.
	3	Proof consultant	
	4	MEP consultant	DCCE
	5	Quantity surveyor	
4	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5	I also certify that as on the date, the percentage of work Completed in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B		

Date:	Yours faithfully, Abhishek Verma Ar. Abhishek Verma (License No. CA/2004/33902) Seal & Signature of Architect
Place: Gurugram	
Council of Architects (CoA) registration No.. :	CA/93/15926
Council of architects (CoA) registration valid till (date) :	31-12-2027

Table – A					
Building/ Tower no.			**Tower-1**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**				
	(inclusive of excavation, foundation, basements, water proofing, etc.)		17.97	858.89	95.53%
2	**Super structure**				
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		76.14	2169.65	90.49%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	65.67	225.18	46.96%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	9.86	113.65	31.60%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	63.48	210.80	43.96%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	62.77	795.18	80.13%
	4.2	External (plaster, painting, facade, etc.)	127.56	145.22	48.46%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Completed	100%
2	Laying of foundation			
	i	Raft	Completed	100%
	ii	Pile	NA	NA

3	Number of basement(s)			
	i	Basement Level 1	Completed	100%
	ii	Basement level 2*	NA	NA
4	Waterproofing of the above sub-structure (wherever applicable)		Work in progress	50%
	Super-Structure Status			
5	Total floors in the tower/ building		G+17	
6	Total area on each floor (FAR)		829.483 Sqm	Total building area- 14884.247 Sqm
7	Stilt floor/ ground floor (FAR)		901.717 Sqm	
8	Status of laying of slabs floor wise (Cumulative number of slabs in the building/ tower Ground + 2nd)		Terrace slab completed	100%
9	Status of construction			
	i	Walls on floors	Completed	100%
	ii	Staircase	Completed	100%
	iii	Lift wells along with water proofing	Completed	100%
	iv	Lift lobbies/ common areas floor wise	Completed	100%
10.	Fixing of door and window frames in flats/ units		- Door Frame - Window Frame	87% 89%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Work in progress	56%
	ii	Electrical works including wiring	Work in progress	51%
	iii	Plumbing works	Work in progress	81%
12	Status of wall plastering			
	i	Internal plaster	Work in progress	100%
	ii	External plaster	NA	NA
13	Status of wall tiling			
	i	In bathroom	Work in progress	100%
	ii	In kitchen	Work in progress	100%
14	Status of flooring			
	i	Common areas	Work in progress	94%
	ii	Units	Work in progress	100%
15	Status of white washing			
	i	Internal walls	Work in progress	78%
	ii	External walls	NA	52%
16	Status of finishing			
	i	Staircase with railing	Work in progress	71%
	ii	Lift wells	Work in progress	100%
	iii	Lift lobbies/ common areas floor wise	Work in progress	56%
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Work in progress	53%
	ii	Sanitary fixtures	Yet not Started	0%

	iii	Modular kitchen	Yet not Started	0%
	iv	Electrical fittings/ lighting	Yet not Started	0%
	v	Gas piping (if any)	Yet not Started	0%
	(other than flat/units)			
	vi	Lifts installation	Work in progress	100%
	vii	Overhead tanks	Completed	100%
	viii	Underground water tank	Work in progress	65%
	ix	Firefighting fitting and equipment's as per CFO NOC	Yet not Started	0%
	x	Electrical fittings in common areas	Yet not Started	0%
	xi	Compliance to conditions of environment/ CRZ NOC	Completed	100%
18	Waterproofing of terraces		Work in progress	40%
19	Entrance lobby finishing		Work in progress	3%
20	Status of construction of compound wall		Work in progress	82%

Table – A					
Building/ Tower no.			**Tower-2**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**				
	(inclusive of excavation, foundation, basements, water proofing, etc.)		6.84	504.72	97.25%
2	**Super structure**				
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		74.38	1266.29	91.49%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	8.71	105.64	38.16%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	1.03	78.12	37.63%

	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	3.49	115.43	41.70%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	54.33	489.43	80.03%
	4.2	External (plaster, painting, facade, etc.)	75.66	92.51	53.47%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Completed	100%
2	Laying of foundation			
	i	Raft	Completed	100%
	ii	Pile	NA	NA
3	Number of basement(s)			
	i	Basement Level 1	Completed	100%
	ii	Basement level 2*	Completed	100%
4	Waterproofing of the above sub-structure (wherever applicable)		Work in progress	65%
	Super-Structure Status			
5	Total floors in the tower/ building		G+17	
6	Total area on each floor (FAR)		459.352 Sqm	Total building area- 8214.602 Sqm
7	Stilt floor/ ground floor (FAR)		524.039 Sqm	
8	Status of laying of slabs floor wise (Cumulative number of slabs in the building/ tower Ground + 2nd)		Terrace Floor slab completed	100%
9	Status of construction			
	i	Walls on floors	Completed	100%
	ii	Staircase	Completed	100%
	iii	Lift wells along with water proofing	Completed	100%
	iv	Lift lobbies/ common areas floor wise	Completed	100%
10.	Fixing of door and window frames in flats/ units		-Door Frame -Window Frame	- 86% - 94%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Work in progress	61%
	ii	Electrical works including wiring	Work in progress	57%
	iii	Plumbing works	Work in progress	83%
12	Status of wall plastering			
	i	Internal plaster	Completed	100%

	ii	External plaster	NA	NA
13	Status of wall tiling			
	i	In bathroom	Completed	100%
	ii	In kitchen	Completed	100%
14	Status of flooring			
	i	Common areas	Work in progress	94%
	ii	Units	Completed	100%
15	Status of white washing			
	i	Internal walls	Work in progress	79%
	ii	External walls	Work in progress	61%
16	Status of finishing			
	i	Staircase with railing	Work in progress	78%
	ii	Lift wells	Completed	100%
	iii	Lift lobbies/ common areas floor wise	Work in progress	56%
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Work in progress	50%
	ii	Sanitary fixtures	Yet not Started	0%
	iii	Modular kitchen	Yet not Started	0%
	iv	Electrical fittings/ lighting	Yet not Started	0%
	v	Gas piping (if any)	Yet not Started	0%
	(other than flat/units)			
	vi	Lifts installation	Completed	100%
	vii	Overhead tanks	Completed	100%
	viii	Underground water tank	Work in progress	65%
	ix	Firefighting fitting and equipment's as per CFO NOC	Yet not Started	0%
	x	Electrical fittings in common areas	Yet not Started	0%
	xi	Compliance to conditions of environment/ CRZ NOC	Completed	100%
18	Waterproofing of terraces		Work in progress	24%
19	Entrance lobby finishing		Yet not Started	0%
20	Status of construction of compound wall		Work in progress	82%

Table – A				
Building/ Tower no.		**Tower-3**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**			
Sr. No.	**Project components**	**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**			

	(inclusive of excavation, foundation, basements, water proofing, etc.)		29.4	841.35	97.38%
2	**Super structure**				
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		220.06	2126.21	92.3%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	19.3	205.10	44.51%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	5.90	94.22	27.26%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	58.03	222.98	48.39%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	152.07	777.08	74.95%
	4.2	External (plaster, painting, facade, etc.)	9.61	17.35	6.02%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Completed	100%
2	Laying of foundation			
	i	Raft	Completed	100%
	ii	Pile	NA	NA
3	Number of basement(s)			
	i	Basement Level 1	Completed	100%
	ii	Basement level 2*	NA	NA
4	Waterproofing of the above sub-structure (wherever applicable)		Completed	100%
	Super-Structure Status			
5	Total floors in the tower/ building		G+17	
6	Total area on each floor (FAR)		829.483 Sqm	Total building area- 14276.508 Sqm
7	Stilt floor/ ground floor (FAR)		750.662 Sqm	
8	Status of laying of slabs floor wise (Cumulative number of slabs in the building/ tower Ground + 2nd)		Terrace slab completed	100%
9	Status of construction			
	i	Walls on floors	Completed	100%
	ii	Staircase	Completed	100%

	iii	Lift wells along with water proofing	Completed	100%
	iv	Lift lobbies/ common areas floor wise	Completed	100%
10.	Fixing of door and window frames in flats/ units		-Door Frame -Window Frame	- 84% - 45%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Work in progress	48%
	ii	Electrical works including wiring	Work in progress	71%
	iii	Plumbing works	Work in progress	80%
12	Status of wall plastering			
	i	Internal plaster	Completed	100%
	ii	External plaster	NA	NA
13	Status of wall tiling			
	i	In bathroom	Work in progress	98%
	ii	In kitchen	Work in progress	95%
14	Status of flooring			
	i	Common areas	Work in progress	48%
	ii	Units	Work in progress	93%
15	Status of white washing			
	i	Internal walls	Work in progress	78%
	ii	External walls	Work in progress	7%
16	Status of finishing			
	i	Staircase with railing	Work in progress	73%
	ii	Lift wells	Completed	100%
	iii	Lift lobbies/ common areas floor wise	Yet not Started	37%
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Work in progress	11%
	ii	Sanitary fixtures	Yet not Started	0%
	iii	Modular kitchen	Yet not Started	0%
	iv	Electrical fittings/ lighting	Yet not Started	0%
	v	Gas piping (if any)	Yet not Started	0%
	(other than flat/units)			
	vi	Lifts installation	Completed	100%
	vii	Overhead tanks	Completed	100%
	viii	Underground water tank	Work in progress	65%
	ix	Firefighting fitting and equipment's as per CFO NOC	Yet not Started	0%
	x	Electrical fittings in common areas	Yet not Started	0%
	xi	Compliance to conditions of environment/ CRZ NOC	Completed	100%
18	Waterproofing of terraces		Work in progress	30%
19	Entrance lobby finishing		Yet not Started	0%
20	Status of construction of compound wall		Work in progress	82%

Table – A					
Building/ Tower no.			**Tower-4**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**				
	(inclusive of excavation, foundation, basements, water proofing, etc.)		6.12	886.15	98.63%
2	**Super structure**				
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		43.79	2043.76	85.30%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	44.76	177.62	37.07%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	5.42	121.97	33.94%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	11.85	191.68	40.00%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	93.16	617.72	57.29%
	4.2	External (plaster, painting, facade, etc.)	53.20	65.20	21.77%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Completed	100%
2	Laying of foundation			
	i	Raft	Completed	100%
	ii	Pile	NA	NA
3	Number of basement(s)			
	i	Basement Level 1	Completed	100%

	ii	Basement level 2*	Completed	100%
4	Waterproofing of the above sub-structure (wherever applicable)		Work in progress	80%
	Super-Structure Status			
5	Total floors in the tower/ building		G+17	
6	Total area on each floor (FAR)		829.483 Sqm	Total building area- 14884.247 Sqm
7	Stilt floor/ ground floor (FAR)		901.717 Sqm	
8	Status of laying of slabs floor wise (Cumulative number of slabs in the building/ tower Ground + 2nd)		Terrace Floor slab	100%
9	Status of construction			
	i	Walls on floors	Completed	100%
	ii	Staircase	Completed	100%
	iii	Lift wells along with water proofing	Completed	100%
	iv	Lift lobbies/ common areas floor wise	Completed	100%
10.	Fixing of door and window frames in flats/ units		- Door Frame -Window Frame	- 84% - 16%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Work in progress	43%
	ii	Electrical works including wiring	Work in progress	40%
	iii	Plumbing works	Work in progress	67%
12	Status of wall plastering			
	i	Internal plaster	Completed	100%
	ii	External plaster	NA	NA
13	Status of wall tiling			
	i	In bathroom	Work in progress	82%
	ii	In kitchen	Work in progress	70%
14	Status of flooring			
	i	Common areas	Yet not Started	0%
	ii	Units	Work in progress	58%
15	Status of white washing			
	i	Internal walls	Work in progress	53%
	ii	External walls	Work in progress	29%
16	Status of finishing			
	i	Staircase with railing	Work in Progress	27%
	ii	Lift wells	Completed	100%
	iii	Lift lobbies/ common areas floor wise	Yet not Started	0%
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Work in progress	4%
	ii	Sanitary fixtures	Yet not Started	0%
	iii	Modular kitchen	Yet not Started	0%
	iv	Electrical fittings/ lighting	Yet not Started	0%

	v	Gas piping (if any)	Yet not Started	0%
	(other than flat/units)			
	vi	Lifts installation	Work in progress	95%
	vii	Overhead tanks	Completed	100%
	viii	Underground water tank	Work in progress	65%
	ix	Firefighting fitting and equipment's as per CFO NOC	Yet not Started	0%
	x	Electrical fittings in common areas	Yet not Started	0%
	xi	Compliance to conditions of environment/ CRZ NOC	Completed	100%
18	Waterproofing of terraces		Work in progress	5%
19	Entrance lobby finishing		Yet not Started	0%
20	Status of construction of compound wall		Work in progress	82%

Table – A					
Building/ Tower no.			**EWS**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**				
	(inclusive of excavation, foundation, basements, water proofing, etc.)		0.07	20.8	96.13%
2	**Super structure**				
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		8.45	49.94	98.92%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	0.29	0.72	8.32%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	3.55	4.87	42.20%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	5.13	6.39	40.27%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	10.83	15.59	63.57%
	4.2	External (plaster, painting, facade, etc.)	0.96	0.96	8.32%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Completed	100%
2	Laying of foundation			
	i	Raft	Completed	100%
	ii	Pile	NA	NA
3	Number of basement(s)			
	i	Basement Level 1	NA	NA
	ii	Basement level 2*	NA	NA
4	Waterproofing of the above sub-structure (wherever applicable)		NA	NA
	Super-Structure Status			
5	Total floors in the tower/ building		G+4	
6	Total area on each floor (FAR)		408.52 Sqm	Total building area- 1689.46 Sqm
7	Stilt floor/ ground floor (FAR)		55.38 Sqm	
8	Status of laying of slabs floor wise (Cumulative number of slabs in the building/ tower Ground + 2nd)		Terrace Floor slab Completed	100%
9	Status of construction			
	i	Walls on floors	Completed	100%
	ii	Staircase	Completed	100%
	iii	Lift wells along with water proofing	Completed	100%
	iv	Lift lobbies/ common areas floor wise	Completed	100%
10.	Fixing of door and window frames in flats/ units		Work in progress	Door Frame - 83% Window Frame- 60%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Work in progress	11%
	ii	Electrical works including wiring	Work in progress	35%
	iii	Plumbing works	Work in progress	9%
12	Status of wall plastering			
	i	Internal plaster	Work in progress	75%
	ii	External plaster	Work in progress	80%
13	Status of wall tiling			
	i	In bathroom	Yet not Started	0%
	ii	In kitchen	Yet not Started	0%
14	Status of flooring			
	i	Common areas	Work in progress	55%
	ii	Units	Work in progress	77%
15	Status of white washing			
	i	Internal walls	Yet not Started	0%
	ii	External walls	Yet not Started	8%

16	Status of finishing			
	i	Staircase with railing	Work in progress	15%
	ii	Lift wells	Yet not Started	0%
	iii	Lift lobbies/ common areas floor wise	Yet not Started	0%
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Yet not Started	0%
	ii	Sanitary fixtures	Yet not Started	0%
	iii	Modular kitchen	NA	NA
	iv	Electrical fittings/ lighting	Yet not Started	0%
	v	Gas piping (if any)	Yet not Started	0%
	(other than flat/units)			
	vi	Lifts installation	Yet not Started	0%
	vii	Overhead tanks	Work in progress	50%
	viii	Underground water tank	NA	NA
	ix	Firefighting fitting and equipment's as per CFO NOC	Yet not Started	0%
	x	Electrical fittings in common areas	Yet not Started	0%
	xi	Compliance to conditions of environment/ CRZ NOC	Completed	100%
18	Waterproofing of terraces		Yet not Started	0%
19	Entrance lobby finishing		Yet not Started	0%
20	Status of construction of compound wall		Yet not Started	82%

Table – A				
Building/ Tower no.		**Shops**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**			
Sr. No.	**Project components**	**Work Completed value during the quarter**	**Cumulative work Completed value till date**	**Percentage of work Completed to the total proposed work**
1	**Sub structure**			
	(inclusive of excavation, foundation, basements, water proofing, etc.)	1.32	1.32	26.94%
2	**Super structure**			
	(slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	-	-	0%
3	**MEP**			

	3.1	Mechanical (lifts, ventilation, etc.)	-	-	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	-	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	-	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	-	-	0%
	4.2	External (plaster, painting, facade, etc.)	-	-	0%

Sr. No.	Tasks/ Activity		Description of work Completed	Percentage of total proposed work
	Sub-Structure Status			
1	Excavation		Work in Progress	70%
2	Laying of foundation			
	i	Raft	Work in Progress	45%
	ii	Pile	NA	NA
3	Number of basement(s)			
	i	Basement Level 1	NA	NA
	ii	Basement level 2*	NA	NA
4	Waterproofing of the above sub-structure (wherever applicable)		Yet not Started	0%
	Super-Structure Status			
5	Total floors in the tower/ building/Shops		Ground	
6	Total area on each floor (FAR)		150.86 Sqm	Total building area- 150.86 Sqm
7	Stilt floor/ ground floor (FAR)		150.86 Sqm	
8	Status of laying of slabs floor wise		Yet not Started	0%
9	Status of construction			
	i	Walls on floors	Yet not Started	0%
	ii	Staircase	NA	NA
	iii	Lift wells along with water proofing	NA	NA
	iv	Lift lobbies/ common areas floor wise	NA	NA
10.	Fixing of door and window frames in flats/ units		Yet not Started	0%
11	Status of MEP		Status	Internal (within flat) and External works
	i	Mechanical works	Yet not Started	0%
	ii	Electrical works including wiring	Yet not Started	0%
	iii	Plumbing works	Yet not Started	0%
12	Status of wall plastering			

	i	Internal plaster	Yet not Started	0%
	ii	External plaster	Yet not Started	0%
13	Status of wall tiling			
	i	In bathroom	NA	NA
	ii	In kitchen	NA	NA
14	Status of flooring			
	i	Common areas	Yet not Started	0%
	ii	Units	Yet not Started	0%
15	Status of white washing			
	i	Internal walls	Yet not Started	0%
	ii	External walls	Yet not Started	0%
16	Status of finishing			
	i	Staircase with railing	NA	NA
	ii	Lift wells	NA	NA
	iii	Lift lobbies/ common areas floor wise	NA	NA
17	Status of installation			
	(within flat/unit)			
	i	Doors and windows panels	Yet not Started	0%
	ii	Sanitary fixtures	Yet not Started	0%
	iii	Modular kitchen	NA	NA
	iv	Electrical fittings/ lighting	Yet not Started	0%
	v	Gas piping (if any)	NA	NA
	(other than flat/units)			
	vi	Lifts installation	NA	NA
	vii	Overhead tanks	NA	NA
	viii	Underground water tank	NA	NA
	ix	Firefighting fitting and equipment's as per CFO NOC	NA	NA
	x	Electrical fittings in common areas	NA	NA
	xi	Compliance to conditions of environment/ CRZ NOC	Yet not Started	0%
18	Waterproofing of terraces		Yet not Started	0%
19	Entrance lobby finishing		NA	NA
20	Status of construction of compound wall		Work in progress	78%

Table – B				
Sr. No.	**Common areas and facilities amenities**	**Proposed (Yes/ No)**	**Percentage of work Completed**	**Remarks**
B-1	**Services**			
1	Internal Roads & Pavements	Yes	61.13%	Work in Progress
2	Water Supply System	Yes	89.46%	Work in Progress
3	Storm Water Drainage	Yes	66.90%	Work in Progress
4	Sewage System	Yes	62.30%	Work in Progress
5	Street Lighting	Yes	11.96%	Yet not Started
6	Electricity Supply System	Yes	78.07%	Work in Progress
7	Security & Fire Fighting	Yes	88.00%	Work in Progress
8	Electrical Sub Station	Yes	96.68%	Work in Progress
9	Softscape	Yes	0%	Yet not Started
10	Hardscape	Yes	0%	Yet not Started
11	Signages	Yes	0%	Yet not Started
12	Landscape	Yes	7.00%	Work in Progress
13	Any Other	Yes	49.73%	Work in Progress
14	Electrification Cost upto project site		0%	Yet not Started
B-2	**Community**			
15	Club House	Yes	5.20%	Work in Progress
16	Nursery School	NA	NA	NA

Over All Project Completion of %	62.67%