array consortium

Architecture, Valuation and Project Management

Annexure-A

Architect's Certificate*			
Report for quarter ending			***Dec'-23***
Subject			Certificate of progress of construction work
1.	**I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**		
	Sr. No.	**Particulars**	**Information**
	1.	Project/Phase of the project	***Emerald Estate***
	2.	Location	Sector 65, Gurugram, Haryana
	3.	Licensed area in acres	25.499
	4.	Area for registration in acres	11.69
	5.	HARERA registration no.	HRERA(Reg)482/2017/829
	6.	Name of licensee	M/s Emaar MGF Land Limited
	7.	Name of collaborator	M/s EMAAR INDIA LTD (Formerly Known as M/s Emaar MGF Land Limited
	8.	Name of developer	M/s EMAAR INDIA LTD (Formerly Known as M/s Emaar MGF Land Limited
2.	**Details related to inspection are as under**		
	1.	Date of certifying of percentage of construction work/ site inspection	01-JAN-24
	2.	Name of Architect/ Architect's firm	Ar. Tonish Verma/ M/s Array Consortium
	3.	Date of site inspection	31-DEC- 23



42ff, HIG Pink Flats, Rajguru Nagar, B/s MBD Mall, Ferozepur road, Ludhiana 141012 Ph: 0161-4605906 M: 9023192313, 9501105906, email: tonish@arrayconsortium.in

3.	**Following technical professionals are appointed by promoter: - (as applicable)**		
	Sr. No.	**Consultants**	**Name**
	1.	Site engineer	Deepak Jain
	2.	Structural consultant	LKT Engineering Consultant Ltd.
	3.	Proof consultant	
	4.	MEP consultant	Paradise Consultants
	5.	Site supervisor/incharge	Manoj Sharma
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 06-1-2024	Yours faithfully AR TOMESH SHARMA CA-2002 30237 ARRAY CONSORTIUM
Place:	Signature & name (in block letters) with stamp of architect
Council of Architect (CoA): Registration No.	CA/2002/30237
Council of Architect (CoA): Registration valid till (Date)	31st Dec, 2028

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower A		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)				
2.	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)				
3.	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)			
	3.2	Electrical (conduiting, wiring, fixtures, etc.)			
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)			



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	NA			
	(ii)	Basement level 2*	NA			
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower B		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)				
2.	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)				
3.	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)			
	3.2	Electrical (conduiting, wiring, fixtures, etc.)			
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)			



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower C		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)				
2.	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)				
3.	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)			
	3.2	Electrical (conduiting, wiring, fixtures, etc.)			
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)			



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower D		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1.	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)				
2.	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)				
3.	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)			
	3.2	Electrical (conduiting, wiring, fixtures, etc.)			
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)			
4.	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)			
	4.2	External (plaster, painting, facade, etc.)			



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	NA		NA	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				EEA-E	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	64.91	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	238.96	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	34.00	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	51.52	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	72.12	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	483.95	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	150.81	0%

ARTOMISH VERMA CA-2002 30237 ARRAY CONSORTIUM

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 6 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		7 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed -		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	

ARTONISH VERMA CA-2002 30237 ARRAY CONSORTIUM

Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**EEA-F**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	166.15	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	611.66	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	87.03	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	131.86	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	184.61	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	1,232.23	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	383.84	0%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC wall, Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC & stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage,Stormetc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	

ASHUTOSH VERMA CA-2002 30237 ARRAY CONSORTIUM

Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota Stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				EEA-G	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	194.13	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	714.68	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	101.69	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	154.07	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	215.70	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	1,437.50	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	447.73	0%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100%	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed -		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	

ASHUTOSH VERMA CA-2002 30237 CONSORTIUM

Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**EEA-H**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	179.81	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	661.97	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	94.19	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	142.71	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	199.79	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	1,333.46	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	415.37	0%

ARTONISH VERMA
CA-2002
30237
ARRAY CONSORTIUM

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors / Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	Unit no. 501 – Only one flat to have Modular Kitchens	100%
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				EEA-J	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	166.68	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	613.63	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	87.31	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	132.29	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	185.20	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	1,234.53	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	384.52	0%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity Sub-Structure Status		Description of work done	Percentage of total proposed work
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**EEA-K**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	178.96	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	658.83	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	93.74	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	142.03	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	198.85	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.10	1,329.80	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	414.29	0%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Excavation – Double Basement Tower		100%	
2.	Laying of foundation					
	(i)	Raft	M – 25 Grade		100%	
	(ii)	Pile	NA		NA	
3.	Number of basement(s)					
	(i)	Basement Level 1	Structure Complete Finishing & Services – In progress		100%	
	(ii)	Basement level 2*	Structure Complete Finishing & Services – In progress		100%	
4.	Waterproofing of the above sub-structure (wherever applicable)		Sunken water proofing		100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		Stilt + 12 floors		100 %	
6.	Total area on each floor		Completed		100%	
7.	Stilt floor/ ground floor		Stilt		100%	
8.	Status of laying of slabs floor wise		13 Slabs casted		100% - Above terrace casting 100%	
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		Slab casting already completed		100%	
9.	Status of construction					
	(i)	Walls on floors	230 mm thick & 115 mm thick		100%	
	(ii)	Staircase	RCC structure		100%	
	(iii)	Lift wells along with water proofing	RCC walls ,Tapecrete water proofing		100%	
	(iv)	Lift lobbies/ common areas floor wise	RMC/ stone flooring		100%	
10.	Fixing of door and window frames in flats/ units		Upvc frames in windows & Wooden doors		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works		Pump Room	100%	100%
	(ii)	Electrical works including wiring	DB , SS	High Side	100%	100%
	(iii)	Plumbing works	CPVC Etc	Sewerage, Storm etc	100%	100%
12.	Status of wall plastering					
	(i)	External plaster	Cement Plaster		100%	
	(ii)	Internal plaster	Cement Plaster		100%	
13.	Status of wall tiling					
	(i)	In bathroom	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
	(ii)	In kitchen	Vitrified Tiles – Floors Ceramic Tiles – Dado		100%	
14.	Status of flooring					
	(i)	Common areas	Kota stone with White Marble		100%	
	(ii)	Units/ flats	Vitrified Tiles		100%	



Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	OBD	100%
	(ii)	External walls	Texture & Paint	100%
16.	Status of finishing			
	(i)	Staircase with railing	Kota stone flooring / MS railing	100%
	(ii)	Lift wells	Whitewash	100%
	(iii)	Lift lobbies/ common areas floor wise	Kota stone with White Marble	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Upvc frames in windows & Wooden doors	100%
	(ii)	Sanitary fixtures	Chinaware & CP fittings	100%
	(iii)	Modular kitchen	NA	NA
	(iv)	Electrical fittings/ lighting	Surface mounted lights/ Switches	100%
	(v)	Gas piping (if any)	LPG	100%
	(other than flat/units)			
	(vi)	Lifts installation	KONE lifts	100%
	(vii)	Overhead tanks	Fire, Flushing & Domestic	100%
	(viii)	Underground water tank		NA
	(ix)	Firefighting fitting and equipment's as per CFO NOC		100%
	(x)	Electrical fittings in common areas		100%
	(xi)	Compliance to conditions of environment/ CRZ NOC		
18.	Waterproofing of terraces			100%
19.	Entrance lobby finishing			100%
20.	Status of construction of compound wall			NA

Note: (*) extend rows as per requirement.



Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	**Services**			
1.	Internal roads & pavements	Yes	100%	
2.	Parking			
	Covered no. 880	Yes	100%	
	Open no. 320	Yes	100%	
3.	Water supply	Yes	100%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	100%	
5.	Storm water drains	Yes	100%	
6.	Landscaping & tree plantation	Yes	100%	
7.	Parks and playgrounds	Yes	100%	
	Fixing of children play equipment's	Yes	100%	
	Benches	Yes	100%	
8.	Shopping area	NA	NA	
9.	Street lighting/ electrification	Yes	100%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100%	
11.	Solid waste management & disposal	NA	NA	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	100%	
13.	Energy management (solar)	Yes	100%	
14.	Fire protection and fire safety requirements	Yes	100%	
15.	Electrical meter room, sub-station, receiving station	Yes	100%	
16.	Other (option to add more)			
B-2	**Community building to be transferred to RWA**			
17.	Community centre	NA		
18.	others	NA		
B-3	**Community buildings not to be transferred to RWA/competent authority**			
19.	Schools	Yes	100%	
20.	Dispensary	NA		
21.	Club	Yes	100%	
22.	Others	NA		
B-4	**Services/ facilities to be transferred to competent authority**			
23.	*			

Note: (*) extend as per requirement



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -34**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	41.51	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	152.80	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.74	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	32.94	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	46.12	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	296.56	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	92.13	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -35**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	41.79	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	153.83	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.89	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	33.16	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	46.43	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	297.76	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	92.48	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				Tower -36	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	41.79	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	153.83	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.89	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	33.16	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	46.43	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	297.76	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	92.48	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -37**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	41.86	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	154.09	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.92	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	33.22	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	46.51	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	298.06	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	92.57	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -38**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	41.79	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	153.83	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.89	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	33.16	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	46.43	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	297.76	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	92.48	0%

ARTONISH VERMA CA-2002 30237 ARRAY CONSORTIUM

Block 11						
Sr. No.	**Tasks/ Activity**		**Description of work done**		**Percentage of total proposed work**	
	Sub-Structure Status					
1	Excavation		Complete		100%	
2	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	Complete		100%	
3	Number of basement(s)					
	(i)	Basement Level 1	Complete		100%	
	(ii)	Basement level 2*	Complete		100%	
4	Waterproofing of the above sub-structure (wherever applicable)		Complete		100%	
	Super-Structure Status					
5	Total floors in the tower/ building		Complete		100%	
6	Total area on each floor		Complete		100%	
7	Stilt floor/ ground floor		Complete		100%	
8	Status of laying of slabs floor wise		Complete		100%	
	Cumulative number of slabs in the building/ tower laid by end of quarter		Complete		100%	
9	Status of construction					
	(i)	Walls on floors	Complete		100%	
	(ii)	Staircase	Complete		100%	
	(iii)	Lift wells along with water proofing	Complete		100%	
	(iv)	Lift lobbies/ common areas floor wise	Complete		100%	
10	Fixing of door and window frames in flats/ units		Complete		100%	
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Complete	Complete	100%	100%
	(ii)	Electrical works including wiring	Complete	Complete	100%	100%
	(iii)	Plumbing works	Complete	Complete	100%	100%
12	Status of wall plastering					
	(i)	External plaster	Complete		100%	
	(ii)	Internal plaster	Complete		100%	
13	Status of wall tiling					



	(i)	In bathroom	Complete	100%
	(ii)	In kitchen	Complete	100%
14	Status of flooring			
	(i)	Common areas	Complete	100%
	(ii)	Units/ flats	Complete	100%
15	Status of white washing			
	(i)	Internal walls	Complete	100%
	(ii)	External walls	Complete	100%
16	Status of finishing			
	(i)	Staircase with railing	Complete	100%
	(ii)	Lift wells	Complete	100%
	(iii)	Lift lobbies/ common areas floor wise	Complete	100%
17	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Complete	100%
	(ii)	Sanitary fixtures	Complete	100%
	(iii)	Modular kitchen	Complete	100%
	(iv)	Electrical fittings/ lighting	Complete	100%
	(v)	Gas piping (if any)	Complete	100%
	(other than flat/units)			
	(vi)	Lifts installation	Complete	100%
	(vii)	Overhead tanks	Complete	100%
	(viii)	Underground water tank	Complete	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Complete	100%
	(x)	Electrical fittings in common areas	Complete	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Complete	100%
18	Waterproofing of terraces		Complete	100%
19	Entrance lobby finishing		Complete	100%
20	Status of construction of compound wall		Complete	100%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -39**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	47.96	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	176.55	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.12	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.06	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.28	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	345.79	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.49	0%

Note : Proposed works as mentioned in item no 1,2 & 3 in Quarter ending June 2022 is 0 % as these said works are already 100% completed before.



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -40**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	48.25	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	177.61	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.27	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.29	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.61	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	347.03	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.86	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -41**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	48.13	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	177.20	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.21	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.20	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.48	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	346.55	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.72	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -42**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	48.22	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	177.51	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.26	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.27	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.57	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	346.91	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.82	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -43**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	47.99	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	176.66	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.14	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.08	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.32	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	345.92	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.53	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -44**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	48.30	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	177.82	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.30	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.34	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.67	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	347.28	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.93	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)			**Tower -45**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	48.10	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	177.08	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.20	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	38.18	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	53.45	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	346.41	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	107.68	0%



Block 10						
Sr. No.	**Tasks/ Activity** **Sub-Structure Status**		**Description of work done**		**Percentage of total proposed work**	
1	Excavation		Complete		100%	
2	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	Complete		100%	
3	Number of basement(s)					
	(i)	Basement Level 1			N/A	
	(ii)	Basement level 2*			N/A	
4	Waterproofing of the above sub-structure (wherever applicable)		Complete		100%	
	Super-Structure Status					
5	Total floors in the tower/ building		Complete		100%	
6	Total area on each floor		Complete		100%	
7	Stilt floor/ ground floor		Complete		100%	
8	Status of laying of slabs floor wise		Complete		100%	
	Cumulative number of slabs in the building/ tower laid by end of quarter		Complete		100%	
9	Status of construction					
	(i)	Walls on floors	Complete		100%	
	(ii)	Staircase	Complete		100%	
	(iii)	Lift wells along with water proofing	Complete		100%	
	(iv)	Lift lobbies/ common areas floor wise	Complete		100%	
10	Fixing of door and window frames in flats/ units		Complete		100%	
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Complete	Complete	100%	100%
	(ii)	Electrical works including wiring	Complete	Complete	100%	100%
	(iii)	Plumbing works	Complete	Complete	100%	100%
12	Status of wall plastering					
	(i)	External plaster	Complete		100%	
	(ii)	Internal plaster	Complete		100%	



13	Status of wall tiling			
	(i)	In bathroom	Complete	100%
	(ii)	In kitchen	Complete	100%
14	Status of flooring			
	(i)	Common areas	Complete	100%
	(ii)	Units/ flats	Complete	100%
15	Status of white washing			
	(i)	Internal walls	Complete	100%
	(ii)	External walls	Complete	100%
16	Status of finishing			
	(i)	Staircase with railing	Complete	100%
	(ii)	Lift wells	Complete	100%
	(iii)	Lift lobbies/ common areas floor wise	Complete	100%
17	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Complete	100%
	(ii)	Sanitary fixtures	Complete	100%
	(iii)	Modular kitchen	Complete	100%
	(iv)	Electrical fittings/ lighting	Complete	100%
	(v)	Gas piping (if any)	Complete	100%
	(other than flat/units)			
	(vi)	Lifts installation	Complete	100%
	(vii)	Overhead tanks	Complete	100%
	(viii)	Underground water tank	Complete	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Complete	100%
	(x)	Electrical fittings in common areas	Complete	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Complete	100%
18	Waterproofing of terraces		Complete	100%
19	Entrance lobby finishing		Complete	100%
20	Status of construction of compound wall		Complete	100%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -46**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.59	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	149.44	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.26	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	32.22	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	45.10	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	289.33	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	89.86	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -47**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.25	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	148.16	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.08	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	31.94	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	44.72	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	287.83	0%
	4.2	External (plaster, painting, facade, etc.)	32.17	89.42	36%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				Tower -48	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.25	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	148.16	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.08	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	31.94	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	44.72	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	287.83	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	89.42	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -49**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.25	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	148.17	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.08	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	31.94	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	44.72	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	287.84	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	89.42	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -50**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.44	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	148.86	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.18	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	32.09	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	44.93	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	288.65	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	89.66	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -51**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	40.44	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	148.86	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	21.18	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	32.09	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	44.93	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	288.65	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	89.66	0%



Block 9						
Sr. No.	**Tasks/ Activity** **Sub-Structure Status**		**Description of work done**		**Percentage of total proposed work**	
1	Excavation		Complete		100%	
2	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile			N/A	
3	Number of basement(s)					
	(i)	Basement Level 1	Complete		N/A	
	(ii)	Basement level 2*			N/A	
4	Waterproofing of the above sub-structure (wherever applicable)		Complete		100%	
	Super-Structure Status					
5	Total floors in the tower/ building		Complete		100%	
6	Total area on each floor		Complete		100%	
7	Stilt floor/ ground floor		Complete		100%	
8	Status of laying of slabs floor wise		Complete		100%	
	Cumulative number of slabs in the building/ tower laid by end of quarter		Complete		100%	
9	Status of construction					
	(i)	Walls on floors	Complete		100%	
	(ii)	Staircase	Complete		100%	
	(iii)	Lift wells along with water proofing	Complete		100%	
	(iv)	Lift lobbies/ common areas floor wise	Complete		100%	
10	Fixing of door and window frames in flats/ units		Complete		100%	
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Complete	Complete	100%	100%
	(ii)	Electrical works including wiring	Complete	Complete	100%	100%
	(iii)	Plumbing works	Complete	Complete	100%	100%
12	Status of wall plastering					
	(i)	External plaster	Complete		100%	
	(ii)	Internal plaster	Complete		100%	

ARCHITECTS CONSULTANTS CA-2002 30237 ARMY CONSORTIUM

13	Status of wall tiling			
	(i)	In bathroom	Complete	100%
	(ii)	In kitchen	Complete	100%
14	Status of flooring			
	(i)	Common areas	Complete	100%
	(ii)	Units/ flats	Complete	100%
15	Status of white washing			
	(i)	Internal walls	Complete	100%
	(ii)	External walls	Complete	100%
16	Status of finishing			
	(i)	Staircase with railing	Complete	100%
	(ii)	Lift wells	Complete	100%
	(iii)	Lift lobbies/ common areas floor wise	Complete	100%
17	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Complete	100%
	(ii)	Sanitary fixtures	Complete	100%
	(iii)	Modular kitchen	Complete	100%
	(iv)	Electrical fittings/ lighting	Complete	100%
	(v)	Gas piping (if any)	Complete	100%
	(other than flat/units)			
	(vi)	Lifts installation	Complete	100%
	(vii)	Overhead tanks	Complete	100%
	(viii)	Underground water tank	Complete	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Complete	100%
	(x)	Electrical fittings in common areas	Complete	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Complete	100%
18	Waterproofing of terraces		Complete	100%
19	Entrance lobby finishing		Complete	100%
20	Status of construction of compound wall		Complete	100%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -52**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	49.59	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	182.57	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.98	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	39.36	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	55.10	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	352.83	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	109.57	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -53**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	49.59	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	182.58	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.98	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	39.36	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	55.10	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	352.83	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	109.57	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -54**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	49.52	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	182.30	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.94	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	39.30	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	55.02	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	352.52	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	109.48	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				Tower -55	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	49.42	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	181.92	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	25.88	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	39.22	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	54.91	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	352.07	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	109.35	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				Tower -56	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	50.06	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	184.30	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	26.22	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	39.73	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	55.63	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	354.85	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	110.17	0%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Tower -57**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	26.90	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	99.03	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	14.09	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	21.35	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	29.89	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.09	189.93	0%
	4.2	External (plaster, painting, facade, etc.)	0.03	58.95	0%



Block 8						
Sr. No.	**Tasks/ Activity**		**Description of work done**		**Percentage of total proposed work**	
	Sub-Structure Status					
1	Excavation		Complete		100%	
2	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile			N/A	
3	Number of basement(s)					
	(i)	Basement Level 1			N/A	
	(ii)	Basement level 2*			N/A	
4	Waterproofing of the above sub-structure (wherever applicable)		Complete		100%	
	Super-Structure Status					
5	Total floors in the tower/ building		Complete		100%	
6	Total area on each floor		Complete		100%	
7	Stilt floor/ ground floor		Complete		100%	
8	Status of laying of slabs floor wise		Complete		100%	
	Cumulative number of slabs in the building/ tower laid by end of quarter		Complete		100%	
9	Status of construction					
	(i)	Walls on floors	Complete		100%	
	(ii)	Staircase	Complete		100%	
	(iii)	Lift wells along with water proofing	Complete		100%	
	(iv)	Lift lobbies/ common areas floor wise	Complete		100%	
10	Fixing of door and window frames in flats/ units		Complete		100%	
11	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Complete	Complete	100%	100%
	(ii)	Electrical works including wiring	Complete	Complete	100%	100%
	(iii)	Plumbing works	Complete	Complete	100%	100%
12	Status of wall plastering					
	(i)	External plaster	Complete		100%	



	(ii)	Internal plaster	Complete	100%
13	Status of wall tiling			
	(i)	In bathroom	Complete	100%
	(ii)	In kitchen	Complete	100%
14	Status of flooring			
	(i)	Common areas	Complete	100%
	(ii)	Units/ flats	Complete	100%
15	Status of white washing			
	(i)	Internal walls	Complete	100%
	(ii)	External walls	Complete	100%
16	Status of finishing			
	(i)	Staircase with railing	Complete	100%
	(ii)	Lift wells	Complete	100%
	(iii)	Lift lobbies/ common areas floor wise	Complete	100%
17	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Complete	100%
	(ii)	Sanitary fixtures	Complete	100%
	(iii)	Modular kitchen	Complete	100%
	(iv)	Electrical fittings/ lighting	Complete	100%
	(v)	Gas piping (if any)	Complete	100%
	(other than flat/units)			
	(vi)	Lifts installation		
	(vii)	Overhead tanks	Complete	100%
	(viii)	Underground water tank	Complete	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Complete	100%
	(x)	Electrical fittings in common areas	Complete	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Complete	100%
18	Waterproofing of terraces		Complete	100%
19	Entrance lobby finishing		Complete	100%
20	Status of construction of compound wall		Complete	100%



Table – A					
Building/ Tower no.					
(to be prepared separately for each building/ tower in the project/ phase of the project)				**Shops**	
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed work**
1	**Sub structure** (inclusive of excavation, foundation, basements, water proofing, etc.)		-	7.24	0%
2	**Super structure** (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	26.66	0%
3	**MEP**				
	3.1	Mechanical (lifts, ventilation, etc.)	-	3.79	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	-	5.75	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	-	8.05	0%
4	**Finishing**				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	-	52.35	0%
	4.2	External (plaster, painting, facade, etc.)	-	16.27	0%



Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	**Services**			
1	Internal roads & pavements	Yes	100%	
2	Parking			
	Covered no.	Yes	100%	
	Open no.	Yes	100%	
3	Water supply	Yes	100%	
4	Sewerage (chamber, lines, septic tanks, STP)	Yes	100%	
5	Storm water drains	Yes	100%	
6	Landscaping & tree plantation	Yes	100%	
7	Parks and playgrounds	Yes	100%	
	Fixing of children play equipment's	Yes	100%	
	Benches	Yes	100%	
8	Shopping area	Yes	100%	
9	Street lighting/ electrification	Yes	100%	
10	Treatment and disposal of sewage and sullage water/ STP	Yes	100%	
11	Solid waste management & disposal	Yes	100%	
12	Water conservation, rain water, harvesting, percolating well/ pit	Yes	100%	
13	Energy management (solar)	Yes	100%	
14	Fire protection and fire safety requirements	Yes	100%	
15	Electrical meter room, sub-station, receiving station	Yes	100%	
16	Other (option to add more)			
B-2	**Community building to be transferred to RWA**			
17	Community Centre			
18	others			
B-3	**Community buildings not to be transferred to RWA/competent authority**			
19	Schools	Yes	100%	
20	Dispensary			
21	Club	Yes	100%	
22	Others	Yes	100%	
B-4	**Services/ facilities to be transferred to competent authority**			
23	*			

