SOBHA

Annexure - A

Architect's Certificate*	
Report for quarter ending	30th September 2026
Subject	Certificate of progress of construction work

1. **I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans**

Sr. No.	**Particulars**	**Information**
1.	Project/Phase of the project	Sobha City, Phase-5
2.	Location	Sector-108, Babupur Village, Gurugram, Haryana
3.	Licensed area in acres	39.375 acres
4.	Area for registration in acres	0.754 acres
5.	HARERA registration no.	26 of 2020
6.	Name of licensee	M/s Chintels India Limited M/s Vidu Properties Private Limited M/s Chintels Credit Corporation Limited M/s Madhyanchal Leasing Limited Mr. Prashant Solomon Mr. Rohan Solomon Mr. Ramesh Solomon Mrs. Chandralekha Solomon and M/s Sobha Limited (as Developer)
7.	Name of collaborator	NA
8.	Name of developer	M/s Sobha Limited

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

2.	**Details related to inspection are as under**		
	1.	Date of certifying of percentage of construction work /site inspection	30th September 2026
	2.	Name of Architect/ Architect's firm	Mr. Venkatesh Gudi/Sobha Limited
	3.	Date of site inspection	30th September 2026
3.	**Following technical professionals are appointed by promoter: - (as applicable)**		
	Sr. No.	**Consultants**	**Name**
	1.	Site engineer	Mr. Shivam/ Mr. Kuldeep
	2.	Structural consultant	Mr. Srinivas Sathyanarayan
	3.	Proof consultant	Mr. Srinivas Sathyanarayan
	4.	MEP consultant	Mr. Prasanna Venkatesh G
	5.	Site incharge	Mr. Sumit Phogat
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date: 30th September 2026
Place: Bangalore
Council of architects registration no.: CA/2005/36913
Council of architects registration valid till (date): 31.12.2026

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table -A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			**Tower No. C5**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed**
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	101,555,981	100%
2.	Super structure (slabs, brick work, block work, staircase, lift wells, machine rooms, water tank, etc.)		NIL	284,597,439	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	NIL	2,00,42,776	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	NIL	6,73,93,419	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	NIL	58,217,776	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	NIL	13,95,36,876	100%
	4.2	External (plaster, painting, facade, etc.)	NIL	3,45,31,363	100%

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

0

Table – A					
Building/Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			**Tower No. C6**		
A1	**Cumulative progress of the project/phase at the end of the quarter.**				
Sr. No.	**Project components**		**Work done value during the quarter**	**Cumulative work done value till date**	**Percentage of work done to the total proposed**
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		NIL	101,555,981	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		NIL	28,45,97,439	100%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	20,04,278	2,00,42,776	100%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	67,39,342	6,73,93,419	100%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	58,21,778	5,82,17,776	100%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	3,06,98,113	13,95,36,876	100%
	4.2	External (plaster, painting, facade, etc.)	3,04,36,340	3,45,80,104	100%

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Tower C5						
Sr. No.	**Tasks/ Activity**		**Description of work done**		**Percentage of total proposed work**	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	Reinforcement-60% Shuttering-20% Concreting-20%		100%	
	(ii)	Pile			100%	
3.	Number of basement(s) ... 1. ...					
	(i)	Basement Level 1	01 number of Basement(s) and		100%	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)				100%	
	Super-Structure Status					
5.	Total floors in the tower/ building		24			
6.	Total area on each floor		671.414 Sqm			
7.	Stilt floor/ ground floor		01 number of Stilt			
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/tower .....**C5**..... laid by end of quarter		24/24		100%	
9.	Status of construction					
	(i)	Walls on floors	24/24		100%	
	(ii)	Staircase	24/24		100%	
	(iii)	Lift wells along with water proofing	24/24		100 %	
	(iv)	Lift lobbies/ common areas floor wise	24/24		100%	
10.	Fixing of door and window frames in flats/units		24/24		100 %	
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	-	-	-	-
	(ii)	Electrical works including	24/24	24/24	100 %	100 %
	(iii)	Plumbing works	24/24	24/24	100 %	100 %

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)			
	(i)	External plaster	24/24	100 %
	(ii)	Internal plaster	24/24	100%
13.	Status of wall tiling			
	(i)	In bathroom	24/24	100%
	(ii)	In kitchen	24/24	100%
14.	Status of flooring			
	(i)	Common areas	24/24	100%
	(ii)	Units/ flats	24/24	100%
15.	Status of white washing			
	(i)	Internal walls	24/24	100%
	(ii)	External walls	24/24	100%
16.	Status of finishing			
	(i)	Staircase with railing	24/24	100 %
	(ii)	Lift wells (Blockwork)	24/24	100%
	(iii)	Lift lobbies/ common areas floor wise	24/24	100 %
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	24/24	100%
	(ii)	Sanitary fixtures	24/24	100%
	(iii)	Modular kitchen	NA	
	(iv)	Electrical fittings/ lighting	NA	3%
	(v)	Gas piping (if any)	NA	
	(other than flat/units)			
	(vi)	Lifts installation	3/3	0 %
	(vii)	Overhead tanks	2/2	0 %
	(viii)	Underground water tank	NA	
	(ix)	Firefighting fitting and equipment's as per CFO NOC	24/24	0 %
	(x)	Electrical fittings in common	24/24	0 %
	(xi)	Compliance to conditions of environment/CRZ NOC		
18.	Waterproofing of terraces		1/1	100 %
19.	Entrance lobby finishing		1/1	100 %
20.	Status of construction of compound wall		1300/1875	69 %

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Tower C6						
Sr. No.	**Tasks/ Activity**		**Description of work done**		**Percentage of total proposed work**	
	Sub-Structure Status					
1.	Excavation		Excavation		100%	
2.	Laying of foundation					
	(i)	Raft	Reinforcement-60% Shuttering-20% Concreting-20%		100%	
	(ii)	Pile			100%	
3.	Number of basement(s) ...1....					
	(i)	Basement Level 1	01 number of Basement(s) and		100%	
	(ii)	Basement level 2*	NA		NA	
4.	Waterproofing of the above sub-structure (wherever applicable)				0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		24			
6.	Total area on each floor		671.414 Sqm			
7.	Stilt floor/ ground floor		01 number of Stilt			
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/tower .....**C6**..... laid by end of quarter		24/24		100%	
9.	Status of construction					
	(i)	Walls on floors	24/24		100%	
	(ii)	Staircase	24/24		100%	
	(iii)	Lift wells along with water proofing	24/24		100%	
	(iv)	Lift lobbies/ common areas floor wise	24/24		100%	
10.	Fixing of door and window frames in flats/units		24/24		100%	
11.	Status of MEP		Internal (within Flat)	External works	Internal (within Flat)	External works
	(i)	Mechanical works	24/24	24/24	100%	100%
	(ii)	Electrical works including	24/24	24/24	100 %	100 %

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

	(iii)	Plumbing works	24/24	24/24	100 %	100 %
12.	Status of wall finishing (Plaster/ paint/whitewashing/coating)					
	(i)	External plaster	24/24		100 %	
	(ii)	Internal plaster	24/24		100 %	
13.	Status of wall tiling					
	(i)	In bathroom	24/24		100 %	
	(ii)	In kitchen	24/24		100 %	
14.	Status of flooring					
	(i)	Common areas	24/24		100 %	
	(ii)	Units/ flats	24/24		100 %	
15.	Status of white washing					
	(i)	Internal walls	24/24		100 %	
	(ii)	External walls	24/24		100 %	
16.	Status of finishing					
	(i)	Staircase with railing	24/24		100 %	
	(ii)	Lift wells (Blockwork)	24/24		100 %	
	(iii)	Lift lobbies/ common areas floor wise	24/24		100 %	
17.	Status of installation					
	(within flat/unit)					
	(i)	Doors and windows panels	24/24		100 %	
	(ii)	Sanitary fixtures	24/24		100 %	
	(iii)	Modular kitchen	NA			
	(iv)	Electrical fittings/ lighting	NA			
	(v)	Gas piping (if any)	NA			
	(other than flat/units)					
	(vi)	Lifts installation	0/3		0 %	
	(vii)	Overhead tanks	0/2		0 %	
	(viii)	Underground water tank	NA			
	(ix)	Firefighting fitting and equipment's as per CFO NOC	0/24		0 %	
	(x)	Electrical fittings in common	0/24		0 %	
	(xi)	Compliance to conditions of environment/CRZ NOC				
18.	Waterproofing of terraces		0		0 %	
19.	Entrance lobby finishing		0		0 %	
20.	Status of construction of compound wall		1300/1875		69%	

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913

Table -B

Sr. No.	Common areas and Facilities Amenities	Proposed (Yes/No)	Percentage of Work Done	Remarks
B-1	**Services**			
1.	Internal roads & pavements	Yes	65%	
2.	Parking			
	Covered no. (2619 Nos)	Yes	0 %	
	Open no. (474 Nos)	Yes	0 %	
3.	Water supply	Yes	0 %	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0 %	
5.	Storm water drains	Yes	0 %	
6.	Landscaping & tree plantation	Yes	0 %	
7.	Parks and playgrounds	Yes	0 %	
	Fixing of children play equipment's	Yes	0 %	
	Benches	Yes	0 %	
8.	Shopping area	Yes	0 %	
9.	Street lighting/ electrification	Yes	0 %	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0 %	STP-01
11.	Solid waste management & disposal	Yes	0 %	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	62% (Rain Water Harvesting)	62 % of Sump 1 to 3 of 6 Sumps
13.	Energy management (solar)	Yes		
14.	Fire protection and fire safety	Yes		
15.	Electrical meter room, sub-station, receiving station	Yes		
16.	Other (option to add more)			
B-2	**Community building to be transferred to RWA**			
17.	Community centre	Yes	35 %	
18.	others			
B-3	**Community buildings not to be transferred to RWA/competent authority**			
19.	Schools			
	Primary School	Yes	33.33 %	
	Nursery School 1	Yes	33.33 %	
	Nursery School 2	Yes	33.33 %	
20.	Dispensary	No		
21.	Club	Yes		
22.	Others			
B-4	**Services/facilities to be transferred to the Competent Authority**			
23.	*			

VENKATESH GUDI
Architect
Reg. No. CA/2005/36913