Project Signature Global Park V
Promoter M/s Signature Global Homes Pvt. Ltd.

PROJECT HEARING BRIEF FOR EXTENSION OF REGISTRATION U/S 6 OF THE ACT, 2016				
SNo.	**Particulars**	**Details**		
1.	**Name of the project**	Signature Global Park-V		
2.	**Name of the promotor**	M/s Signature Global Homes Pvt. Ltd.		
3.	**Nature of the project**	Independent Residential Floors		
4.	**Location of the project**	Revenue estates of Village Hariyahara, Sector-36, Sohna		
5.	**Legal capacity to act as a promoter**	Transfer of license and Change of Developer		
6.	**Name of the license holder**	M/s Signature Global Homes Pvt. Ltd.		
7.	**Nature of application**	Applied for extension of the project		
8.	**RERA Registration No.**	30 of 2020 dated 8.10.2020 valid upto 30.07.2022		
9.	**License no.**	118 of 2019		Valid up to 11.09.2024
10.	**Total licensed area**	10.53125 Acres	**Area to be registered**	8.75565 Acres
11.	**Project completion date as declared u/s 4(2)(l)(c)**	30.07.2022		
12.	**Extension applied for**	1 year (29.07.2023)		
13.	**QPR compliance**	No QPR is pending		
14.	**4(2)(l)(D) compliance**	Submitted		
15.	**Compliance of conditions of RC**	Submission of approved service plans and estimates in the Authority before 19.08.2020 as per condition (i) of RC no. 18 of 2020 dated 20.07.2020 **Status: Approved on 11.08.2020** The promoter shall submit copy of approved building plan (BR-III) of commercial area i.e. 0.3834 acres within a period of 3 months, i.e., 07.01.2021 as per condition (i) of RC no. 30 of 2020 **Status: Submitted on 02.12.2020**		
16.	**Statutory approvals either applied for or obtained prior to registration**			

S.No.	**Particulars**	**Date of approval**	**Validity up to**
i)	**License Approval**	12.09.2019	11.09.2024
ii)	**Zoning Plan Approval**	16.06.2020	
iii)	**Layout plan Approval**	09.03.2020	
iv)	**Environmental Clearance**	03.06.2020	02.06.2027

	v)	Airport height clearance	N/A
	vi)	Fire scheme approval	N/A
	vii)	Service plan and estimate approval	11.08.2020
	viii)	Electricity load availability connection	03.01.2020
17.	Fee details		
	Extension fee		(91771.27 x 2.64 x 10) x 0.5 = Rs. 12,11,381/-
	Processing Fee		91771.27 x 10= Rs. 9,17,713/-
	Total fee u/s 6		21,29,094/-
	Late fee		24,22,762/-
	Total registration fee = Rs. 24,22,762/- Total fee including registration, extension, and late fee = Rs. 69,74,617/- Paid at the time of registration = Rs. 16,55,986/-		
18.	DD amount		2,06,571/- 2,82,681/-
	DD no. and date		565058 dated 30.08.2022 565057 dated 30.08.2022
	Name of the bank issuing		Yes bank
	Deficient amount		Rs. 48,29,379/-
19.	Reasons for delay		Ban on construction by NGT, Pollution control board and Courts Lock down period due to pandemic COVID 19 Non- availability of labor even after lockdown situation.
20.	Percentage of physical work as submitted by the promoter		Details not submitted by the promoter
21.	File Status		Date
	Project received on		30.08.2022
	First hearing on		28.09.2022
22.	Case history- The promoter i.e. M/s Signatureglobal Homes Pvt. Ltd. has applied for extension of registration of independent residential floors "Signature Global Park V" located at revenue estates of village Hariyahara, Sector-36, Sohna, Gurugram. The license no 118 of 2019 was granted by DTCP for development of DDJAY plotted colony measuring an area of 10.531 acres in Sector 36, Sohna in favor of M/s International Land Developers Pvt. Ltd. Later, the applicant promoter had obtained the transfer of licensed and Change of Developer from DTCP in its favor.		

The Authority granted registration certificate bearing no. 18 of 2020 dated 20.07.2020 and valid up to 31.12.2021 to M/s Signature global Homes Pvt. Ltd. for the development of DDJAY plotted colony over an area 10.531 acres pertaining to license no. 118 of 2018.

Later, the authority granted registration certificate bearing no. 30 of 2020 dated 08.10.2022 valid up to 30.07.2022 to the promoter for the development of 292 residential floors on 73 plots (out of 152 plots). The promoter has now applied for the grant of extension of the registration certificate bearing no. 30 of 2020 dated 08.10.2022.

On scrutiny of the application, the deficiencies were observed and conveyed to the promoter and no reply has been submitted yet.

Proceedings dated 28.09.2022

Ar. Neeraj Gautam (Associate Architectural Executive) and Ms. Asha (CA) briefed the facts of the case. Sh. Anurag Srivastava (GM) and Sh. Prabhjot Singh (Executive) is present on the behalf of the promoter. Deficiencies have already been communicated. Promoter is advised to rectify the deficiencies and submit deficient documents, as detailed above. Matter to come up on 18.10.2022.

Proceedings dated 18.10.2022

Ms. Prachi Singh (Planning Executive) briefed the facts of the case. Sh. Prabhjot Singh (Executive) is present on the behalf of the promoter. Deficiencies have already been communicated. Promoter is advised to rectify the deficiencies and submit deficient documents, as detailed above. Deficit fee, if any be also paid before the next date of hearing along with proof of having deposited the deficit fee. The matter to come up on 15.11.2022.

Copy of DD submitted at the time of registration needs to be provided.

Status: submitted through mail dated 13.10.2022

Proceedings dated 15.11.2022

Ms. Prachi Singh (Planning Executive) briefed the facts of the case. None is present on behalf of the promoter. The matter to come up on 05.12.2022.

Proceedings dated 05.12.2022

The authorized representative of the promoter is advised to rectify the deficiencies and submit the deficit fee within a week along with the deficit documents apart from the filing of information in REP-I A to H format and online detailed project information. Further, if any promoter has an issue regarding the calculation of the fee, then the same shall be re-conciled with the concerned official and be submitted in the Authority, otherwise their matter will not be heard on next date of hearing i.e., 19.12.2022. The matter to come up on 19.12.2022.

Proceedings dated 19.12.2022

The AR of the promoter is directed to remove the deficiencies. The matter to come up on 03.01.2023.

Proceedings dated 03.01.2023

The authorized representative of the promoter is advised to rectify the deficiencies and submit the deficit fee (if any) along with the deficit documents apart from the filing of information in online detailed project information. The matter is adjourned to 17.01.2023.

Proceedings dated 17.01.2023

	The authorized representative of the promoter is advised to rectify the deficiencies and submit the deficit fee (if any) along with the deficit documents apart from the filing of information in online detailed project information. The matter is adjourned to 31.01.2023. **Proceedings dated 31.01.2023** The matter is adjourned to 01.02.2023. **Proceedings dated 01.02.2023** The matter is adjourned to 14.02.2023. **Proceedings dated 14.02.2023** Ms. Prachi Singh, Planning Executive briefed about the facts of the case. Sh. Anurag Srivastava (AR) is present on behalf of the promoter. The promoter is directed to rectify the deficiencies and submit the required documents before the next date of hearing. The matter to come up on 06.03.2023.	
23.	**Present compliance status as on 06.03.2023 of deficient documents as observed on last hearing i.e., 14.02.2023**	1. Corrections marked on the hard copy of online DPI need to be done. **Status: - Not Done** 2. Corrections in REP-V need to be done. **Status: - Not Done** 3. Deficit fee of 48,29,379/-needs to be paid. **Status: - Not Submitted** 4. Supporting documents for the reasons of delay of project need to be submitted. **Status: - Not Submitted** 5. Booking list of flats sold to the allottees as on date of the application applied for extension which includes name of the allottees, flat no., tower no., carpet area/super area, date of booking, average rate, and total consideration needs to be provided. **Status: - Submitted** 6. Details of unsold flats need to be provided. **Status: - Not Submitted** 7. Service plans and estimates as approved on 11.08.2021 need to be submitted. **Status: - Submitted** 8. PERT Chart specifying the proposed date of completion needs to be submitted. **Status: - Submitted** 9. Site photographs for the physical status of construction needs to be submitted. **Status: - Submitted** 10. Certificate of Engineer, Architect, Chartered Accountant submitted at the time of Last withdrawal needs to be provided. **Status: - Not Submitted** 11. Annual report in compliance of section 4(2)(l)(D) for the year 2018-2019, 2019-2020 and 2021-2022 need to be submitted. **Status: - Submitted** 12. CA Certificate for expenditure incurred till the date of application for extension needs to be provided.

		Status: - Need to be revised
24.	**Remarks**	1. Corrections marked on the hard copy of online DPI need to be done. 2. Corrections in REP-V need to be done. 3. Deficit fee of 48,29,379/-needs to be paid. 4. Supporting documents for the reasons of delay of project need to be submitted. 5. Details of unsold flats need to be provided. 6. Certificate of Engineer, Architect, Chartered Accountant submitted at the time of Last withdrawal needs to be provided. 7. CA Certificate for expenditure incurred till the date of application for extension needs to be provided.

Chartered Accountant
(Asha)

Planning Executive
(Prachi Singh)

Day and Date of hearing	Monday and 06.03.2023
Proceeding recorded by	Sh. Ram Niwas

PROCEEDINGS OF THE DAY

Proceedings dated: 06.03.2023

Ms. Prachi Singh, Planning Executive briefed about the facts of the case.

Sh. Anurag Srivastava (Manager) is present on behalf of the promoter.

The AR of the promoter has submitted the reply to the deficiencies already conveyed. The office to examine the same and to put up updated status before the next date of hearing. The AR states that there is error in calculation of late fee calculated by the authority and requests for its reconciliation. The CA and the concerned planning executive to jointly recheck and reconcile with AR of the promoter company.

The matter to come up on 13.03.2023.

(Sanjeev Kumar Arora)
Member, HARERA, Gurugram

(Ashok Sangwan)
Member, HARERA, Gurugram

(Vijay Kumar Goyal)
Member, HARERA, Gurugram