

**BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY,
GURUGRAM**

Date of decision: 03.04.2024

NAME OF THE BUILDER		RAHEJA DEVELOPERS LIMITED	
PROJECT NAME		"RAHEJA ARANYA CITY"	
S. No.	Case No.	Case title	APPEARANCE
1.	CR/2280/2022	Reema Saini and Rajiv Saini V/S Raheja Developers Limited	Chander Mohan Sharma and Garvit Gupta
2.	CR/2279/2022	Neetu Manocha V/S Raheja Developers Limited	Chander Mohan Sharma and Garvit Gupta

CORAM:

Ashok Sangwan

Member

ORDER

1. This order shall dispose of both the complaints titled as above filed before the authority under section 31 of the Real Estate (Regulation and Development) Act, 2016 (hereinafter referred as "the Act") read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (hereinafter referred as "the rules") for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all its obligations, responsibilities and functions to the allottees as per the agreement for sale executed inter se between parties.
2. The core issues emanating from them are similar in nature and the complainant(s) in the above referred matters are allottees of the project, namely, "*Raheja's Aranya City*" (residential group housing colony) being developed by the same respondent/promoter i.e., M/s Raheja Developers

Limited. The terms and conditions of the agreement to sell and allotment letter against the allotment of units in the upcoming project of the respondent/builder and fulcrum of the issues involved in both the cases pertains to failure on the part of the promoter to deliver timely possession of the units in question, seeking award of refund the entire amount along with interest and the compensation.

3. The details of the complaints, reply to status, unit no., date of agreement, possession clause, due date of possession, total sale consideration, total paid amount, and relief sought are given in the table below:

Project Name and Location	Raheja Developers Limited at "Raheja's Aranya City", Sectors 11&14, Sohna Gurugram.
<p>Possession Clause: -</p> <p>4.2 Possession Time and Compensation</p> <p><i>That the Seller shall sincerely endeavor to give possession of the plot to the purchaser within thirty-six (36) months from the date of the execution of the Agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the development is not completed within the time period mentioned above. In the event of his failure to take over possession of the plot, provisionally and /or finally allotted within 30 days from the date of intimation in writing by the seller, then the same shall lie at his/her risk and cost and the Purchaser shall be lie at his/her risk and cost the purchaser shall be liable to pay @ Rs.50/- per sq. Yds. of the plot area per month as cost and the purchaser shall be liable to pay @ Rs.50/- per sq. Yards. Of the plot area per month as holding charges for the entire period of such delay....."</i></p>	



Sr. No	Complaint No., Case Title, and Date of filing of complaint	Reply status	Unit No.	Date of execution of agreement to sell	Due date of possession	Total Consideration /Total Amount paid by the complainants in Rs.
1.	CR/2280/2022 Reema Saini and Rajiv Saini V/S Raheja Developers Limited. Date of Filing of complaint 08.06.2022	Reply received on 17.10.2023	F-154 [page no. 29 of complaint]	20.09.2014 (Page no. 26 of the complaint)	20.03.2018 (36 months from date of agreement i.e., 20.09.2014 + 6 months grace period)	TSC: - Rs.77,49,206/- AP: - Rs.39,26,884/- (As per applicant ledger dated 07.04.2023 at page no. 22 of the reply)
2.	CR/2279/2022 Neetu Manocha V/S Raheja Developers Limited Date of Filing of complaint 08.06.2022	Reply received on 17.10.2023	F-155 [page no. 28 of complaint]	20.09.2014 (Page no. 25 of the complaint)	20.03.2018 (36 months from date of agreement i.e., 20.09.2014 + 6 months grace period)	TSC: - Rs.77,49,206/- (as per payment plan on page 43 of complaint) AP: - Rs.39,26,884/- (As per annexure R-4 of reply)
<p>The complainants in the above complaints have sought the following reliefs:</p> <ol style="list-style-type: none"> 1. Direct the respondent to refund the paid-up amount along with prescribed rate of interest. 2. Direct the respondent to pay the litigation cost. <p>Note: In the table referred above, certain abbreviations have been used. They are elaborated as follows: Abbreviation Full form TSC Total Sale consideration AP Amount paid by the allottee(s)</p>						

4. The aforesaid complaints were filed against the promoter on account of violation of the agreement to sell and allotment letter against the allotment of units in the upcoming project of the respondent/builder and for not handing over the possession by the due date, seeking award of refund the entire paid-up amount along with interest and compensation.
5. It has been decided to treat the said complaints as an application for non-compliance of statutory obligations on the part of the promoter/respondent in terms of section 34(f) of the Act which mandates the authority to ensure compliance of the obligations cast upon the promoters, the allottee(s) and the real estate agents under the Act, the rules and the regulations made thereunder.
6. The facts of both the complaints filed by the complainant(s)/allottee(s) are also similar. Out of the above-mentioned case, the particulars of lead case *CR/2280/2022 titled as Reema Saini and Rajiv Saini V/S Raheja Developers Limited* are being taken into consideration for determining the rights of the allottee(s) qua refund the entire paid-up amount along with interest and others.
- A. Project and unit related details**
7. The particulars of the project, the details of sale consideration, the amount paid by the complainant(s), date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

CR/2280/2022 titled as Reema Saini and Rajiv Saini V/S Raheja Developers Limited.

S. N.	Particulars	Details
1.	Name of the project	"Raheja's Aranya City", Sectors 11&14, Sohna Gurugram
2.	Project area	107.85 acres

3.	Nature of the project	Residential plotted colony
4.	DTCP license no. and validity status	25 of 2012 dated 29.03.2012 valid up to 28.03.2018
5.	Name of licensee	Ajit Kumar and 22 Others
6.	RERA Registered/ not registered	Registered vide no. 93 of 2017 dated 28.08.2017
7.	RERA registration valid up to	27.08.2022
8.	Unit no.	F-154 [page no. 29 of complaint]
9.	Unit area admeasuring	232.360 sq. yds. (Page no. 29 of the complaint)
10.	Allotment letter	N.A.
11.	Date of execution of agreement to sell	20.09.2014 (Page no. 26 of the complaint)
12.	Possession clause	<i>"That the Seller shall sincerely endeavor to give possession of the plot to the purchaser within thirty-six (36) months from the date of the execution of the Agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the development is not completed within the time period mentioned above. In the event of his failure to take over possession of the plot, provisionally and /or finally allotted within 30 days from the date of intimation in writing by the seller, then</i>



		<p><i>the same shall lie at his/her risk and cost and the Purchaser shall be lie at his/her risk and cost the purchaser shall be liable to pay @ Rs.50/- per sq. Yds. of the plot area per month as cost and the purchaser shall be liable to pay @ Rs.50/- per sq. Yards. Of the plot area per month as holding charges for the entire period of such delay....."</i></p> <p><i>(Page no. 34 of the complaint)</i></p>
13.	Grace period	<p>Allowed</p> <p>As per clause 4.2 of the agreement to sell, the possession of the allotted unit was supposed to be offered within a stipulated timeframe of 36 months plus 6 months of grace period. It is a matter of fact that the respondent has not completed the project in which the allotted unit is situated and has not obtained the occupation certificate by September 2017. As per agreement to sell, the construction of the project is to be completed by September 2017 which is not completed till date. Accordingly, in the present case the grace period of 6 months is allowed.</p>
14.	Due date of possession	<p>20.03.2018</p> <p>(Note: - 36 months from date of agreement i.e., 20.09.2014 + 6 months grace period)</p>
15.	Total sale consideration	<p>Rs.77,49,206/-</p> <p>(As per applicant ledger dated 07.04.2023 at page no. 22 of the reply)</p>
16.	Amount paid by the complainant	<p>Rs. 39,26,884/-</p>

		(As per applicant ledger dated 07.04.2023 at page no. 22 of the reply)
17.	Occupation certificate /Completion certificate	Not received
18.	Offer of possession	Not offered

B. Facts of the complaint

8. The complainants have made the following submissions in the complaint: -
- I. The complainants were allotted a residential plot bearing no. F154 having 232.360 sq. yds super area in the project of the respondent named "Raheja's Aranya City" at Sector 11, 14, Sohna Road, Gurgaon vide agreement to sell dated 20.09.2014 for a total sale consideration of Rs.67,38,440/- and the complainants have made a substantial payment of Rs 39,26,884 /- against the same as and when demanded by the respondent.
 - II. That the time was essence and possession was to be delivered within 36 months from the date of the execution of the agreement to sell as assured and agreed by the respondent.
 - III. That although the complainants always complied with their obligation, the respondent however failed to deliver its obligations. The complainants made several requests to the respondent to give progress report of the said project and also wrote several emails requesting the same, but the respondent have failed to respond to email sent by the complainants also failed to provide any progress report.
 - IV. That due aforesaid act/conduct of the respondent, the complainants have suffered damages and the respondent, on the hand, made profits and

enjoyed the money of the complainants with aforethought deception and malice and without ever having any intention to deliver on its promises.

- V. That aggrieved with the aforesaid act/conduct of the respondent, the complainants sent a legal notice dated 15.12.2021 withdrawing themselves/herself from the project and also asked for the refund of the money paid, with interest and other damages.
- VI. That the complainants are entitled to refund of the principle amount paid to respondent alongwith interest on the amount paid to the respondent, as per provisions of Rule 15 of Haryana Real Estate (Regulation & Development) Rules 2017.
- VII. That the complainants are also entitled to be compensated for the litigation cost to the tune of Rs. 2,50,000/-.

C. Relief sought by the complainants: -

9. The complainants have sought following relief(s)
- Direct the respondent to refund the paid-up amount along with prescribed rate of interest.
 - Direct the respondent to pay the litigation cost to the tune of Rs.2,50,000/- to the complainants.

D. Reply by the respondent

10. The respondent contested the complaint on the following grounds: -
- That the complaint is neither maintainable nor tenable and is liable to be out-rightly dismissed. The agreement to sell was executed between the parties prior to the enactment of the Act, 2016 and the provisions laid down in the said Act cannot be enforced retrospectively. Although the provisions of the Act, 2016 are not applicable to the facts of the present case in hand yet without prejudice and in order to avoid

complications later on, the respondent has registered the project with the authority under the provisions of the Act of 2016, vide registration no. 93 of 2017 dated 28.08.2017.

- ii. That the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute i.e., clause 13.2 of the buyer's agreement.
- iii. That the complainants have not approached this authority with clean hands and has intentionally suppressed and concealed the material facts in the present complaint. The complaint has been filed by it maliciously with an ulterior motive and it is nothing but a sheer abuse of the process of law. The true and correct facts are as follows:
 - That the complainant after checking the veracity of the project namely, 'Raheja Aranya City phase-1' sector 11 & 14 Sohna Road, Gurugram had applied for allotment of plot vide their booking application form. The complainants agreed to bound by the terms and conditions of the booking application form. The complainants were aware from the very inception that the plans as approved by the concerned authorities are tentative in nature and that the respondent might have to effect suitable and necessary alterations in the layout plans as and when required.
 - That based on the Application for booking, the respondent vide its allotment offer letter allotted to the complainants plot no. F-154. The complainants signed and executed the agreement to sell and the complainants agreed to be bound by the terms contained therein.

- That the respondent raised payment demands from the complainants in accordance with the mutually agreed terms and conditions of allotment as well as of the payment plan and the complainants made the payment of the earnest money and part-amount of the total sale consideration and are bound to pay the remaining amount towards the total sale consideration of the plot along with applicable registration charges, stamp duty, service tax as well as other charges payable at the applicable stage.
- That the possession of the plot is supposed to be offered to the complainants in accordance with the agreed terms and conditions of the buyer's agreement.
- Despite the respondent fulfilling all its obligations as per the provisions laid down by law, the government agencies have failed miserably to provide essential basic infrastructure facilities such as roads, sewerage line, water, and electricity supply in the sector where the said project is being developed. The development of roads, sewerage, laying down of water and electricity supply lines has to be undertaken by the concerned governmental authorities and is not within the power and control of the respondent. The respondent cannot be held liable on account of non-performance by the concerned governmental authorities. The respondent company has even paid all the requisite amounts including the External Development Charges (EDC) to the concerned authorities. However, yet, necessary infrastructure facilities like 60-meter sector roads including 24-meter-wide road connectivity, water and

sewage which were supposed to be developed by HUDA parallely have not been developed.

- That the time period for calculating the due date of possession shall start only when the necessary infrastructure facilities will be provided by the governmental authorities and the same was known to the complainants from the very inception. Non-availability of the infrastructure facilities is beyond the control of the respondent and the same also falls within the ambit of the definition of 'Force Majeure' condition as stipulated in clause 4.4 of the agreement to sell.
- That the development of the township in which the plot allotted to the complainants is located is 50% complete and the respondent shall hand over the possession of the same to the complainants subject to the complainants making the payment of the due installments amount and on availability of infrastructure facilities such as sector road and laying providing basic external infrastructure such as water, sewer, electricity etc. as per terms of the application and agreement to sell. It is submitted that despite the occurrence of such force majeure events, the respondent has completed the part development of the project and has already been granted part completion certificate on 11.11.2016. Under these circumstances passing any adverse order against the respondent at this stage would amount to complete travesty of justice.

11. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be

decided on the basis of these undisputed documents and submissions made by the parties.

E. Jurisdiction of the authority

12. The authority has complete territorial and subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial jurisdiction

13. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, Haryana the jurisdiction of Haryana Real Estate Regulatory Authority, Gurugram shall be entire Gurugram district for all purposes. In the present case, the project in question is situated within the planning area of Gurugram district. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject-matter jurisdiction

14. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

15. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage.
16. Further, the authority has no hitch in proceeding with the complaint and to grant a relief of refund in the present matter in view of the judgement passed by the Hon'ble Apex Court in ***Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. 2021-2022 (1) RCR (Civil), 357*** and reiterated in case of ***M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020*** decided on **12.05.2022** wherein it has been laid down as under:

"86. From the scheme of the Act of which a detailed reference has been made and taking note of power of adjudication delineated with the regulatory authority and adjudicating officer, what finally culls out is that although the Act indicates the distinct expressions like 'refund', 'interest', 'penalty' and 'compensation', a conjoint reading of Sections 18 and 19 clearly manifests that when it comes to refund of the amount, and interest on the refund amount, or directing payment of interest for delayed delivery of possession, or penalty and interest thereon, it is the regulatory authority which has the power to examine and determine the outcome of a complaint. At the same time, when it comes to a question of seeking the relief of adjudging compensation and interest thereon under Sections 12, 14, 18 and 19, the adjudicating officer exclusively has the power to determine, keeping in view the collective reading of Section 71 read with Section 72 of the Act. if the adjudication under Sections 12, 14, 18 and 19 other than compensation as envisaged, if extended to the adjudicating officer as prayed that, in our view, may intend to expand the ambit and scope of the powers and functions of the adjudicating officer under Section 71 and that would be against the mandate of the Act 2016."

17. Hence, in view of the authoritative pronouncement of the Hon'ble Supreme Court in the case mentioned above, the authority has the jurisdiction to

entertain a complaint seeking refund of the amount and interest on the refund amount.

F. Findings on the objections raised by the respondent

F.I. Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act.

18. The respondent has raised an objection that the authority is deprived of the jurisdiction to go into the interpretation of, or rights of the parties inter-se in accordance with the flat buyer's agreement executed between the parties and no agreement for sale as referred to under the provisions of the Act or the said rules has been executed inter se parties. The authority is of the view that the Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements made between the buyers and sellers. The said contention has been upheld in the landmark judgment of *Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)* decided on 06.12.2017 which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter....."

122. *We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."*
19. Also, in appeal no. 173 of 2019 titled as ***Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya***, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-
- "34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."*
20. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the builder-buyer agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and

are not unreasonable or exorbitant in nature. Further, as per submissions made by the parties as well as documents available on record it is evident that OC/CC has not been issued to the project in question by the competent authority till date. Therefore, the project will be treated as an ongoing project as per section 3 of the Act of 2016 and the provisions of the act as well as rules are duly applicable on it. The same view has also been upheld by the Hon'ble Appellate Tribunal in case titled as *Emmar MGF Land Ltd. Vs. Ms. Simmi Sikka and Ors. (Appeal no. 52 & 64 of 2018) dated 03.11.2020*. Hence, in view of the same, objection w.r.t to jurisdiction of the authority stands rejected.

F.II Objection regarding agreements contains an arbitration clause which refers to the dispute resolution system mentioned in agreement

21. The agreement to sell executed between the parties on 20.09.2014 contains a clause 13.2 relating to dispute resolution between the parties.

The clause reads as under: -

"All or any disputes arising out or touching upon in relation to the terms of this Application/Agreement to Sell/ Conveyance Deed including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled through arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/ modifications thereof for the time being in force. The arbitration proceedings shall be held at the office of the seller in New Delhi by a sole arbitrator who shall be appointed by mutual consent of the parties. If there is no consensus on appointment of the Arbitrator, the matter will be referred to the concerned court for the same. In case of any proceeding, reference etc. touching upon the arbitrator subject including any award, the territorial jurisdiction of the Courts shall be Gurgaon as well as of Punjab and Haryana High Court at Chandigarh".

22. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's

agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying same analogy the presence of arbitration clause could not be construed to take away the jurisdiction of the authority.

23. Further, in *Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017*, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainants and builders could not circumscribe the jurisdiction of a consumer. The relevant paras are reproduced below:

"49. Support to the above view is also lent by Section 79 of the recently enacted Real Estate (Regulation and Development) Act, 2016 (for short "the Real Estate Act"). Section 79 of the said Act reads as follows: -

"79. Bar of jurisdiction - No civil court shall have jurisdiction to entertain any suit or proceeding in respect of any matter which the Authority or the adjudicating officer or the Appellate Tribunal is

empowered by or under this Act to determine and no injunction shall be granted by any court or other authority in respect of any action taken or to be taken in pursuance of any power conferred by or under this Act."

It can thus, be seen that the said provision expressly ousts the jurisdiction of the Civil Court in respect of any matter which the Real Estate Regulatory Authority, established under Sub-section (1) of Section 20 or the Adjudicating Officer, appointed under Sub-section (1) of Section 71 or the Real Estate Appellant Tribunal established under Section 43 of the Real Estate Act, is empowered to determine. Hence, in view of the binding dictum of the Hon'ble Supreme Court in A. Ayyaswamy (supra), the matters/disputes, which the Authorities under the Real Estate Act are empowered to decide, are non-arbitrable, notwithstanding an Arbitration Agreement between the parties to such matters, which, to a large extent, are similar to the disputes falling for resolution under the Consumer Act.

...
56. Consequently, we unhesitatingly reject the arguments on behalf of the Builder and hold that an Arbitration Clause in the afore-stated kind of Agreements between the Complainants and the Builder cannot circumscribe the jurisdiction of a Consumer Fora, notwithstanding the amendments made to Section 8 of the Arbitration Act."

24. While considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on 10.12.2018** has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. The relevant paras are of the judgement passed by the Supreme Court is reproduced below:

"25. This Court in the series of judgments as noticed above considered the provisions of Consumer Protection Act, 1986 as well as Arbitration Act, 1996 and laid down that complaint under Consumer Protection Act being a special remedy, despite there being an arbitration agreement the proceedings before

Consumer Forum have to go on and no error committed by Consumer Forum on rejecting the application. There is reason for not interjecting proceedings under Consumer Protection Act on the strength an arbitration agreement by Act, 1996. The remedy under Consumer Protection Act is a remedy provided to a consumer when there is a defect in any goods or services. The complaint means any allegation in writing made by a complainant has also been explained in Section 2(c) of the Act. The remedy under the Consumer Protection Act is confined to complaint by consumer as defined under the Act for defect or deficiencies caused by a service provider, the cheap and a quick remedy has been provided to the consumer which is the object and purpose of the Act as noticed above."

25. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainants are well within their rights to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.
- G. Findings on the relief sought by the complainants.**
- G.I. Direct the respondent to refund the paid-up amount alongwith prescribed rate of interest.**
26. In the present complaint, the complainants intend to withdraw from the project and are seeking return of the amount paid by them in respect of subject unit along with interest at the prescribed rate as provided under section 18(1) of the Act. Sec. 18(1) of the Act is reproduced below for ready reference.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building.-

(a) in accordance with the terms of the agreement for sale or, as the case may be, duly completed by the date specified therein; or

(b) due to discontinuance of his business as a developer on account of suspension or revocation of the registration under this Act or for any other reason,

he shall be liable on demand to the allottees, in case the allottee wishes to withdraw from the project, without prejudice to any other remedy available, to return the amount received by him in respect of that apartment, plot, building, as the case may be, with interest at such rate as may be prescribed in this behalf including compensation in the manner as provided under this Act:

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

(Emphasis supplied)

27. As per clause 4.2 of the agreement to sell dated 20.09.2014 provides for handing over of possession and is reproduced below:

4.2 Possession Time and Compensation

*That the Seller shall sincerely endeavor to give possession of the plot to the purchaser **within thirty-six (36) months from the date of the execution of the Agreement to sell** and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. **However, the seller shall be entitled for compensation free grace period of six (6) months in case the development is not completed within the time period mentioned above.** In the event of his failure to take over possession of the plot, provisionally and /or finally allotted within 30 days from the date of intimation in writing by the seller, then the same shall lie at his/her risk and cost and the Purchaser shall be lie at his/her risk and cost the purchaser shall be liable to pay @ Rs.50/- per sq. Yds. of the plot area per month as cost and the purchaser shall be liable to pay @ Rs.50/- per sq. Yards. Of the plot area per month as holding charges for the entire period of such delay....."*

28. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to providing necessary infrastructure specially road, sewer & water in the sector by the government, but subject to force majeure conditions or any government /regulatory authority's action, inaction or omission and reason beyond the control of the seller. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default



by the allottee in making payment as per the plan may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such a clause in the agreement to sell by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such a mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

29. **Due date of handing over possession and admissibility of grace period:** As per clause 4.2 of the agreement to sell, the possession of the allotted unit was supposed to be offered within a stipulated timeframe of 36 months plus 6 months of grace period, in case the development is not complete within the time frame specified. It is a matter of fact that the respondent has not completed the project in which the allotted unit is situated and has not obtained the occupation certificate by September 2017. However, the fact cannot be ignored that there were circumstances beyond the control of the respondent which led to delay incompleteness of the project. Accordingly, in the present case the grace period of 6 months is allowed.
30. **Admissibility of refund along with prescribed rate of interest:** The complainants are seeking refund the amount paid by them at the prescribed rate interest. However, the allottees intend to withdraw from the project and are seeking refund of the amount paid by them in respect of the subject unit with interest at prescribed rate as provided under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

(1) For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

31. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.
32. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 03.04.2024 is **8.85%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **10.85%**.
33. On consideration of the circumstances, the documents, submissions and based on the findings of the authority regarding contraventions as per provisions of rule **28(1)**, the authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 4.2 of the agreement to sell dated form executed between the parties on 20.09.2014, the possession of the subject unit was to be delivered within a period of 36 months from the date of execution of buyer's agreement which comes out to be 20.09.2017. As far as grace period is concerned, the same is allowed for the reasons quoted above. Therefore, the due date of handing over of possession is 20.03.2018.

34. Keeping in view the fact that the allottee/complainant wishes to withdraw from the project and demanding return of the amount received by the promoter in respect of the unit with interest on failure of the promoter to complete or inability to give possession of the plot in accordance with the terms of agreement for sale or duly completed by the date specified therein. The matter is covered under section 18(1) of the Act of 2016.
35. The due date of possession as per agreement for sale as mentioned in the table above is 20.03.2018. The authority has further, observes that even after a passage of more than 5.11 years till date neither the construction is complete nor the offer of possession of the allotted unit has been made to the allottees by the respondent/promoter. The authority is of the view that the allottee cannot be expected to wait endlessly for taking possession of the unit which is allotted to it and for which they have paid a considerable amount of money towards the sale consideration. Further, the authority observes that there is no document place on record from which it can be ascertained that whether the respondent has applied for part completion certificate/completion certificate or what is the status of construction of the project. In view of the above-mentioned fact, the allottees intend to withdraw from the project and is well within the right to do the same in view of section 18(1) of the Act, 2016.
36. Moreover, the occupation certificate/completion certificate of the project where the unit is situated has still not been obtained by the respondent /promoter. The authority is of the view that the allottees cannot be expected to wait endlessly for taking possession of the allotted unit and for which they have paid a considerable amount towards the sale consideration and as observed by Hon'ble Supreme Court of India in *Ireo*

Grace Realtech Pvt. Ltd. Vs. Abhishek Khanna & Ors., civil appeal no. 5785 of 2019, decided on 11.01.2021

“... The occupation certificate is not available even as on date, which clearly amounts to deficiency of service. The allottees cannot be made to wait indefinitely for possession of the apartments allotted to them, nor can they be bound to take the apartments in Phase 1 of the project.....”

37. Further in the judgement of the Hon'ble Supreme Court of India in the cases of Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. (supra) reiterated in case of M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020 decided on 12.05.2022, it was observed:

25. The unqualified right of the allottee to seek refund referred Under Section 18(1)(a) and Section 19(4) of the Act is not dependent on any contingencies or stipulations thereof. It appears that the legislature has consciously provided this right of refund on demand as an unconditional absolute right to the allottee, if the promoter fails to give possession of the apartment, plot or building within the time stipulated under the terms of the agreement regardless of unforeseen events or stay orders of the Court/Tribunal, which is in either way not attributable to the allottee/home buyer, the promoter is under an obligation to refund the amount on demand with interest at the rate prescribed by the State Government including compensation in the manner provided under the Act with the proviso that if the allottee does not wish to withdraw from the project, he shall be entitled for interest for the period of delay till handing over possession at the rate prescribed.”

38. The promoter is responsible for all obligations, responsibilities, and functions under the provisions of the Act of 2016, or the rules and regulations made thereunder or to the allottees as per agreement for sale under section 11(4)(a). The promoter has failed to complete or unable to give possession of the unit/plot in accordance with the terms of agreement for sale or duly completed by the date specified therein. Accordingly, the promoter is liable to the allottees, as the allottees wish to withdraw from the project, without prejudice to any other remedy available, to return the

amount received by it in respect of the unit with interest at such rate as may be prescribed.

39. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such, the complainants are entitled to refund of the entire amount paid by them at the prescribed rate of interest i.e., @ 10.85% p.a. (the State Bank of India highest marginal cost of lending rate (MCLR) applicable as on date +2%) as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the amount within the timelines provided in rule 16 of the Haryana Rules 2017 *ibid*.

G. II Direct the respondent to pay the litigation cost.

40. The complainants are seeking above mentioned relief w.r.t. compensation. Hon'ble Supreme Court of India in case titled as *M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of Up & Ors. 2021-2022(1) RCR (C), 357* held that an allottee is entitled to claim compensation & litigation charges under sections 12,14,18 and section 19 which is to be decided by the adjudicating officer as per section 71 and the quantum of compensation & litigation expense shall be adjudged by the adjudicating officer having due regard to the factors mentioned in section 72. The adjudicating officer has exclusive jurisdiction to deal with the complaints in respect of compensation & legal expenses. Therefore, the complainant is advised to approach the adjudicating officer for seeking the relief of litigation expenses.

H. Directions of the authority

41. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):
- i. The respondent/promoter is directed to refund the amount received by it from each of the complainant(s) along with interest at the rate of 10.85% p.a. as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the deposited amount.
 - ii. A period of 90 days is given to the respondent to comply with the directions given in this order and failing which legal consequences would follow.
 - iii. The respondent is further directed not to create any third-party rights against the subject unit before full realization of the paid-up amount along with interest thereon to the complainants, and even if, any transfer is initiated with respect to subject unit, the receivable shall be first utilized for clearing dues of allottee/complainants.
42. This decision shall mutatis mutandis apply to cases mentioned in para 3 of this order.
43. Complaints stand disposed off.
44. File be consigned to registry.

(Ashok Sangwan)
Member

Haryana Real Estate Regulatory Authority, Gurugram
Dated: 03.04.2024