

**BEFORE THE HARYANA REAL ESTATE REGULATORY
AUTHORITY, GURUGRAM**

Complaint no. : 5702 of 2022
Date of complaint : 24.08.2022
Date of order : 16.08.2024

Nikhil Singh

R/o: House no. 501, Sector - 18B,
Chandigarh, Haryana - 160018

Complainant

Versus

Raheja Developers Private Limited.

Regd. Office at: WAD, 204/5, Keshav Kunj,
Carippa Marg, Western Avenue,
Sainik Farms, New Delhi-110062.

Respondent

CORAM:

Sanjeev Kumar Arora

Member

APPEARANCE:

Anshul Yadav (Advocate)
Garvit Gupta (Advocate)

Complainant
Respondent

ORDER

1. The present complaint has been filed by the complainant/allottee under section 31 of the Real Estate (Regulation and Development) Act, 2016 (in short, the Act) read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 (in short, the Rules) for violation of section 11(4)(a) of the Act wherein it is inter alia prescribed that the promoter shall be responsible for all obligations, responsibilities and functions to the allottee as per the agreement for sale executed *inter se* them.

A. Unit and project related details

2. The particulars of unit details, sale consideration, the amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following tabular form:

S. N.	Particulars	Details
1.	Name of the project	"Raheja Revanta", Sector 78, Gurugram, Haryana
2.	Project area	18.7213 acres
3.	Nature of the project	Residential Group Housing Colony
4.	DTCP license no. and validity status	49 of 2011 dated 01.06.2011 valid up to 31.05.2021
5.	Name of licensee	Sh. Ram Chander, Ram Sawroop and 4 Others
6.	Date of environment clearances	23.10.2013 [Page no. 86 of the complaint]
7.	RERA Registered/ not registered	Registered vide no. 32 of 2017 dated 04.08.2017
8.	RERA registration valid up to	31.01.2023 5 Years from the date of revised Environment Clearance + 6 months grace period in view of Covid- 19
9.	Unit no.	B-092, 9 th floor, Tower/block- B (Page no. 18 of the complaint)
10.	Unit area admeasuring	1621.390 sq. ft. (Page no. 18 of the complaint)
11.	Allotment letter	16.04.2013



		(Page no. 12 of the complaint)
12.	Date of execution of agreement to sell	16.04.2013 (Page no. 14 of the complaint)
13.	Possession clause	4.2 Possession Time and Compensation <i>That the Seller shall sincerely endeavor to give possession of the Unit to the purchaser within thirty-six (36) months in respect of 'TAPAS' Independent Floors and forty eight (48) months in respect of 'SURYA TOWER' from the date of the execution of the Agreement to sell and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. However, the seller shall be entitled for compensation free grace period of six (6) months in case the construction is not completed within the time period mentioned above. The seller on obtaining certificate for occupation and use by the Competent Authorities shall hand over the Unit to the Purchaser for this occupation and use and subject to the Purchaser having complied with all the terms and conditions of this application form & Agreement To sell. In the event of his failure to take over and /or occupy and use the unit provisionally and/or finally allotted within 30 days from the date of intimation in writing by the seller, then the same shall lie at his/her risk and cost and the Purchaser shall be liable to compensation @ Rs.7/- per sq. ft. of the</i>

		<p><i>super area per month as holding charges for the entire period of such delay..... "</i></p> <p>(Page no. 28 of the complaint)</p> <p>To be ascertained.</p>
14.	Grace period	<p>Allowed</p> <p>As per clause 4.2 of the agreement to sell, the possession of the allotted unit was supposed to be offered within a stipulated timeframe of 48 months plus 6 months of grace period. It is a matter of fact that the respondent has not completed the project in which the allotted unit is situated and has not obtained the occupation certificate by April 2017. As per agreement to sell, the construction of the project is to be completed by April 2017 which is not completed till date. Accordingly, in the present case the grace period of 6 months is allowed.</p>
15.	Due date of possession	<p>16.10.2017</p> <p>(Note: - 48 months from date of agreement i.e., 16.04.2013 + 6 months grace period)</p>
16.	Basic sale consideration	<p>Rs.1,17,34,874/-</p> <p>(As per BBA at page no. 49 of the complaint)</p>
17.	Amount paid by the complainant	<p>Rs.1,15,02,592/-</p> <p>(As per SOA dated 12.04.2024)</p>
18.	Occupation certificate /Completion certificate	NA

19.	Offer of possession	NA
-----	---------------------	----

B. Facts of the complaint

3. The complainant has made the following submissions in the complaint:

- I. That the complainant based on promises made by the respondent applied to the company for allotment of the dwelling unit in the said complex and an allotment letter dated 16.04.2013 was executed between the parties. That the respondent on the basis of the same allotted a unit bearing No. B - 092, 9th Floor, Tower - B, measuring 1621.39 sq. ft. in the said complex .
- II. That the respondent has acknowledged the above said payment vide the payment acknowledgement receipt issued in the name of the complainant dated 09/11/2012. That the abovesaid payments as mentioned in para 5 were taken before signing of the Agreement to Sell/ Builder Buyer Agreement.
- III. On 16.04.2013, Raheja Developers Ltd gave a signed allotment letter to the complainant for having allotted B-092 Unit at Raheja Revanta, measuring 1621.39 sq. ft, subject to fulfilment of terms and conditions of the application and agreement to sell.
- IV. On 17th January, 2014, a Tripartite Agreement was signed between the complainant, Builder/Developer Raheja Developers Ltd and State Bank of India, SCO 103 -108, Sector 17B, Chandigarh mentioning that SBI will have the first lien over the said flat for which it had granted a Loan of Rs 70 Lakh to the buyer.



- V. That on 30 Oct 2017, SBI Chandigarh issued a Letter of Cancellation of Lien Over Property B-092 *Raheja Revanta* Sector 78 Gurgaon to the respondent, since the complainant loan of Rs 70 Lakh stood fully paid. That no more payments were made against the booked Apartment after 28th May 2018, nor were any demanded by the respondent from the complainant.
- VI. That the complainant has made all the payments timely as demanded by the builder in accordance with the terms and conditions agreed between the parties at the time of signing the said Agreement. That it is pertinent to mention that in the month of May 2018 the complainant has made a total payment of Rs. 1,15,08,255/- as and when demanded by the builder.
- VII. That as per clause 4.2 of the terms and conditions i.e. Possession Time and Compensation of the said buyer agreement signed on 16.04.2013, it was promised by the respondent that the possession of the said Unit will be delivered to the complainant within 36 months from the date of execution of the Agreement to Sell.
- VIII. That the complainant has made timely payments as asked by the respondent but the respondent has failed to keep the promises made by him as per the terms and conditions of the said agreement.
- IX. That the complainant has time and again requested the respondent to hand over the possession of the said dwelling as



promised by them at the time of signing the said Agreement or to refund the amount paid by the complainant, but the respondent being affluent and influential player in real estate choose not to respond or take any action regarding the said requests.

- X. That the respondent has not yet offered the possession of the said unit and the same is far from being complete. That it is pertinent to mention here that the construction which was promised by the builder to be complete till October 2016.

C. Relief sought by the complainant:

4. The complainant has sought following relief(s).
- I. Direct the respondent to refund the entire paid-up amount to the complainant along with along with interest p.a.
 - II. Direct the respondent to pay the cost of litigation.

D. Reply by the respondent

5. The respondent contested the complaint on the following grounds: -
- i. That the agreement to sell was executed between the parties prior to the enactment of the Act, 2016 and the provisions laid down in the said Act cannot be enforced retrospectively. Although the provisions of the Act, 2016 are not applicable to the facts of the present case in hand yet without prejudice and in order to avoid complications later on, the respondent has registered the project with the authority under the provisions of the Act of 2016, vide registration no. 32 of 2017 dated 04.08.2017.
 - ii. That the complaint is not maintainable for the reason that the agreement contains an arbitration clause which refers to the dispute resolution mechanism to be adopted by the parties in the event of any dispute i.e., clause 14.2 of the buyer's agreement.

- iii. That the complainant signed and executed the agreement to sell for unit no. B-092 and the complainant agreed to be bound by the terms contained therein.
- iv. That the possession of the unit was supposed to be offered to the complainant in accordance with the agreed terms and conditions of the buyer's agreement as stated in clause 21 of the booking application form and clause 4.2 of the buyer's agreement.
- v. That despite the respondent fulfilling all its obligations as per the provisions laid down by law, the government agencies have failed miserably to provide essential basic infrastructure facilities such as roads, sewerage line, water and electricity supply in the sector where the said project is being developed.
- vi. That furthermore two High Tension (HT) cables lines were passing through the project site which were clearly shown and visible in the zoning plan dated 06.06.2011. The respondent got the overhead wires shifted underground at its own cost and only after adopting all necessary processes and procedures and handed over the same to the HVPNL and the same was brought to the notice of District Town Planner vide letter dated 28.10.2014 requesting to apprise DGTCP, Haryana for the same. That as multiple government and regulatory agencies and their clearances were involved/required and frequent shut down of HT supplies was involved, it took considerable time/efforts, investment and resources which falls within the ambit of the force majeure condition.
- vii. That GMDA, office of Engineer-VI, Gurugram vide letter dated 03.12.2019 has intimated to the respondent company that the land of sector dividing road 77/78 has not been acquired and sewer line has not been laid. The respondent/promoter wrote on several occasions



- to the Gurugram Metropolitan development Authority (GMDA) to expedite the provisioning of the infrastructure facilities at the said project site so that possession can be handed over to the allottees. However, the authorities have paid no heed to or request till date.
- viii. That the construction of the tower in which the plot allotted to the complainant is located is 80% complete and the respondent shall hand over the possession of the same to the complainant after its completion subject to the complainant making the payment of the due installments amount and on availability of infrastructure facilities such as sector road and laying providing basic external infrastructure such as water, sewer, electricity etc. as per terms of the application and agreement to sell.
- ix. That due to the above-mentioned conditions which were beyond the reasonable control of the respondent, the development of the township in question has not been completed and the respondent cannot be held liable for the same. The respondent is also suffering unnecessarily and badly without any fault on its part. Due to these reasons the respondent has to face cost overruns without its fault. Under these circumstances passing any adverse order against the respondent at this stage would amount to complete travesty of justice.
- x. That the origin of the present complaint is because an investor is unable to get required return due to bad real estate market. It is increasingly becoming evident, particularly by the prayers made in the background that there are other motives in mind by few who engineered this complaint using active social media.
- xi. That the three factors: (1) delay in acquisition of land for development of roads and infrastructure (2) delay by government in construction of the Dwarka Expressway and allied roads; and (3) oversupply of the



residential units in the NCR region, operated to not yield the price rise as was expected by a few. This cannot be a ground for complaint for refund as the application form itself has abundantly cautioned about the possible delay that might happened due to non-performance by Government Agencies.

- xii. That amongst those who booked (as one now sees) were two categories: (1) those who wanted to purchase a flat to reside in future; and (2) those who were looking at it as an investment to yield profits on resale. For each category a lower price for a Revanta type Sky Scaper was an accepted offer even before tendering any money and bilaterally with full knowledge and clear declarations by taking on themselves the possible effect of delay due to infrastructure.
- xiii. That in the present case, keeping in view the contracted price, the completed (and lived-in) apartment including interest and opportunity cost to the Respondent may not yield profits as expected than what envisaged as possible profit. The completed building structure as also the price charged may be contrasted with the possible profit's v/s cost of building investment, effort and intent. It is in this background that the complaint, the prevailing situation at site and this response may kindly be considered. The present complaint has been filed with malafide motives and the same is liable to be dismissed with heavy costs payable to the respondent.
6. Copies of all the relevant documents have been filed and placed on the record. Their authenticity is not in dispute. Hence, the complaint can be decided on the basis of these undisputed documents and submissions made by the parties.

E. Jurisdiction of the authority

7. The respondent has raised a preliminary submission/objection the authority has no jurisdiction to entertain the present complaint. The objection of the respondent regarding rejection of complaint on ground of jurisdiction stands rejected. The authority observes that it has territorial as well as subject matter jurisdiction to adjudicate the present complaint for the reasons given below.

E.I Territorial jurisdiction

8. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Town and Country Planning Department, Haryana the jurisdiction of Haryana Real Estate Regulatory Authority, Gurugram shall be entire Gurugram district for all purposes. In the present case, the project in question is situated within the planning area of Gurugram district. Therefore, this authority has complete territorial jurisdiction to deal with the present complaint.

E.II Subject-matter jurisdiction

9. Section 11(4)(a) of the Act, 2016 provides that the promoter shall be responsible to the allottee as per agreement for sale. Section 11(4)(a) is reproduced as hereunder:

Section 11

.....

(4) The promoter shall-

(a) be responsible for all obligations, responsibilities and functions under the provisions of this Act or the rules and regulations made thereunder or to the allottees as per the agreement for sale, or to the association of allottees, as the case may be, till the conveyance of all the apartments, plots or buildings, as the case may be, to the allottees, or the common areas to the association of allottees or the competent authority, as the case may be;

Section 34-Functions of the Authority:

34(f) of the Act provides to ensure compliance of the obligations cast upon the promoters, the allottees and the real estate agents under this Act and the rules and regulations made thereunder.

10. So, in view of the provisions of the Act quoted above, the authority has complete jurisdiction to decide the complaint regarding non-compliance of obligations by the promoter.

F. Findings on the objections raised by the respondent

F.I. Objections regarding the complainant being investor.

11. The respondent has taken a stand that the complainant is an investor and not consumer, therefore, it is not entitled to the protection of the Act and thereby not entitled to file the complaint under section 31 of the Act. The respondent also submitted that the preamble of the Act states that the Act is enacted to protect the interest of consumers of the real estate sector. The authority observes that the respondent is correct in stating that the Act is enacted to protect the interest of consumers of the real estate sector. It is settled principle of interpretation that preamble is an introduction of a statute and states main aims & objects of enacting a statute but at the same time, preamble cannot be used to defeat the enacting provisions of the Act. Furthermore, it is pertinent to note that any aggrieved person can file a complaint against the promoter if the promoter contravenes or violates any provisions of the Act or rules or regulations made thereunder. Upon careful perusal of all the terms and conditions of the agreement to sell dated 16.04.2013, it is revealed that the complainant is a buyer, and it has paid total price of Rs. 1,15,02,592/- to the promoter towards purchase of a unit in its project. At this stage, it is important to stress upon the definition of term allottee under the Act, the same is reproduced below for ready reference:

"2(d) "allottee" in relation to a real estate project means the person to whom a plot, apartment or building, as the case may be, has been allotted, sold (whether as freehold or leasehold) or otherwise transferred by the promoter, and includes the person who subsequently acquires the said allotment through sale, transfer or otherwise but does not include a person to whom

such plot, apartment or building, as the case may be, is given on rent;"

12. In view of above-mentioned definition of "allottee" as well as all the terms and conditions of the agreement to sell executed between promoter and complainant, it is crystal clear that the complainant is an allottee as the subject unit was allotted to it by the promoter. The concept of investor is not defined or referred in the Act. As per the definition given under section 2 of the Act, there will be "promoter" and "allottee" and there cannot be a party having a status of "investor". The Maharashtra Real Estate Appellate Tribunal in its order dated 29.01.2019 in appeal no. 0006000000010557 titled as *M/s Srushti Sangam Developers Pvt. Ltd. Vs. Sarvapriya Leasing (P) Lts. And anr.* has also held that the concept of investor is not defined or referred in the Act. Thus, the contention of promoter that the allottee being investor is not entitled to protection of this Act also stands rejected.

F. II Objection regarding jurisdiction of authority w.r.t. buyer's agreement executed prior to coming into force of the Act.

13. Another contention of the respondent is that authority is deprived of the jurisdiction to go into the interpretation of, or rights of the parties inter-se in accordance with the buyer's agreement executed between the parties prior to the enactment of the Act and the provision of the said Act cannot be applied retrospectively. The authority is of the view that the Act nowhere provides, nor can be so construed, that all previous agreements will be re-written after coming into force of the Act. Therefore, the provisions of the Act, rules and agreement have to be read and interpreted harmoniously. However, if the Act has provided for dealing with certain specific provisions/situation in a specific/particular manner, then that situation will be dealt with in accordance with the Act and the rules after the date of coming into force of the Act and the rules. Numerous provisions of the Act save the provisions of the agreements

made between the buyers and sellers. The said contention has been upheld in the landmark judgment of **Neelkamal Realtors Suburban Pvt. Ltd. Vs. UOI and others. (W.P 2737 of 2017)** decided on 06.12.2017 which provides as under:

"119. Under the provisions of Section 18, the delay in handing over the possession would be counted from the date mentioned in the agreement for sale entered into by the promoter and the allottee prior to its registration under RERA. Under the provisions of RERA, the promoter is given a facility to revise the date of completion of project and declare the same under Section 4. The RERA does not contemplate rewriting of contract between the flat purchaser and the promoter.....

122. We have already discussed that above stated provisions of the RERA are not retrospective in nature. They may to some extent be having a retroactive or quasi retroactive effect but then on that ground the validity of the provisions of RERA cannot be challenged. The Parliament is competent enough to legislate law having retrospective or retroactive effect. A law can be even framed to affect subsisting / existing contractual rights between the parties in the larger public interest. We do not have any doubt in our mind that the RERA has been framed in the larger public interest after a thorough study and discussion made at the highest level by the Standing Committee and Select Committee, which submitted its detailed reports."

14. Also, in appeal no. 173 of 2019 titled as **Magic Eye Developer Pvt. Ltd. Vs. Ishwer Singh Dahiya**, in order dated 17.12.2019 the Haryana Real Estate Appellate Tribunal has observed-

"34. Thus, keeping in view our aforesaid discussion, we are of the considered opinion that the provisions of the Act are quasi retroactive to some extent in operation and will be applicable to the agreements for sale entered into even prior to coming into operation of the Act where the transaction are still in the process of completion. Hence in case of delay in the offer/delivery of possession as per the terms and conditions of the agreement for sale the allottee shall be entitled to the interest/delayed possession charges on the reasonable rate of interest as provided in Rule 15 of the rules and one sided, unfair and unreasonable rate of compensation mentioned in the agreement for sale is liable to be ignored."

15. The agreements are sacrosanct save and except for the provisions which have been abrogated by the Act itself. Further, it is noted that the agreements have been executed in the manner that there is no scope left to the allottee to negotiate any of the clauses contained therein. Therefore, the authority is of the view that the charges payable under various heads shall be payable as per the agreed terms and conditions of the agreement subject to the condition that the same are in accordance with the plans/permissions approved by the respective departments/competent authorities and are not in contravention of any other Act, rules, statutes, instructions, directions issued thereunder and are not unreasonable or exorbitant in nature. Hence, in the light of above-mentioned reasons, the contention of the respondent w.r.t. jurisdiction stands rejected.

F.III Objection regarding agreements contains an arbitration clause which refers to the dispute resolution system mentioned in agreement

16. The agreement to sell entered into between the parties dated 16.04.2013 contains a clause 14.2 relating to dispute resolution between the parties. The clause reads as under: -

"All or any disputes arising out or touching upon in relation to the terms of this Application/Agreement to Sell/ Conveyance Deed including the interpretation and validity of the terms thereof and the respective rights and obligations of the parties shall be settled through arbitration. The arbitration proceedings shall be governed by the Arbitration and Conciliation Act, 1996 or any statutory amendments/ modifications thereof for the time being in force. The arbitration proceedings shall be held at the office of the seller in New Delhi by a sole arbitrator who shall be appointed by mutual consent of the parties. If there is no consensus on appointment of the Arbitrator, the matter will be referred to the concerned court for the same. In case of any proceeding, reference etc. touching upon the arbitrator subject including any award, the territorial jurisdiction of the Courts shall be Gurgaon as well as of Punjab and Haryana High Court at Chandigarh".

17. The authority is of the opinion that the jurisdiction of the authority cannot be fettered by the existence of an arbitration clause in the buyer's agreement as it may be noted that section 79 of the Act bars the jurisdiction of civil courts about any matter which falls within the purview of this authority, or the Real Estate Appellate Tribunal. Thus, the intention to render such disputes as non-arbitrable seems to be clear. Also, section 88 of the Act says that the provisions of this Act shall be in addition to and not in derogation of the provisions of any other law for the time being in force. Further, the authority puts reliance on catena of judgments of the Hon'ble Supreme Court, particularly in *National Seeds Corporation Limited v. M. Madhusudhan Reddy & Anr. (2012) 2 SCC 506*, wherein it has been held that the remedies provided under the Consumer Protection Act are in addition to and not in derogation of the other laws in force, consequently the authority would not be bound to refer parties to arbitration even if the agreement between the parties had an arbitration clause. Therefore, by applying same analogy the presence of arbitration clause could not be construed to take away the jurisdiction of the authority.
18. Further, in **Aftab Singh and ors. v. Emaar MGF Land Ltd and ors., Consumer case no. 701 of 2015 decided on 13.07.2017**, the National Consumer Disputes Redressal Commission, New Delhi (NCDRC) has held that the arbitration clause in agreements between the complainant and builders could not circumscribe the jurisdiction of a consumer. Further, while considering the issue of maintainability of a complaint before a consumer forum/commission in the fact of an existing arbitration clause in the builder buyer agreement, the hon'ble Supreme Court **in case titled as M/s Emaar MGF Land Ltd. V. Aftab Singh in revision petition no. 2629-30/2018 in civil appeal no. 23512-23513 of 2017 decided on**

10.12.2018 has upheld the aforesaid judgement of NCDRC and as provided in Article 141 of the Constitution of India, the law declared by the Supreme Court shall be binding on all courts within the territory of India and accordingly, the authority is bound by the aforesaid view. Therefore, in view of the above judgements and considering the provision of the Act, the authority is of the view that complainant is well within his right to seek a special remedy available in a beneficial Act such as the Consumer Protection Act and RERA Act, 2016 instead of going in for an arbitration. Hence, we have no hesitation in holding that this authority has the requisite jurisdiction to entertain the complaint and that the dispute does not require to be referred to arbitration necessarily.

F.IV Objections regarding the circumstances being 'force majeure'

19. The respondent has contended that the project was delayed because of the 'force majeure' situations like delay on part of government authorities in granting approvals, passing of HT lines over the project etc. which were beyond the control of respondent. However, all the pleas advanced in this regard are devoid of merits. First of all, the possession of the unit in question was to be offered by 16.10.2017. Further, the time taken in getting governmental approvals/clearances cannot be attributed as reason for delay in project. Moreover, some of the events mentioned above are of routine in nature happening annually and the promoter is required to take the same into consideration while launching the project. Thus, the promoter-respondent cannot be given any leniency on based of aforesaid reasons and it is a well settled principle that a person cannot take benefit of his own wrong and the objection of the respondent that the project was delayed due to circumstances being force majeure stands rejected.

G. Findings on the relief sought by the complainant.

G.I. Direct the respondent to refund the entire paid-up amount to the complainant along with interest p.a.

20. In the present complaint, the complainant intends to withdraw from the project and is seeking return of the amount paid by him in respect of subject unit along with interest p.a. under section 18(1) of the Act. Sec. 18(1) of the Act is reproduced below for ready reference.

"Section 18: - Return of amount and compensation

18(1). If the promoter fails to complete or is unable to give possession of an apartment, plot, or building -

- (a) in accordance with the terms of the agreement for sale or, as the case may be, duly completed by the date specified therein; or*
(b) due to discontinuance of his business as a developer on account of suspension or revocation of the registration under this Act or for any other reason,

he shall be liable on demand to the allottees, in case the allottee wishes to withdraw from the project, without prejudice to any other remedy available, to return the amount received by him in respect of that apartment, plot, building, as the case may be, with interest at such rate as may be prescribed in this behalf including compensation in the manner as provided under this Act:

Provided that where an allottee does not intend to withdraw from the project, he shall be paid, by the promoter, interest for every month of delay, till the handing over of the possession, at such rate as may be prescribed."

(Emphasis supplied)

21. As per clause 4.2 of the agreement to sell dated 16.04.2013 provides for handing over of possession and is reproduced below:

4.2 Possession Time and Compensation

*That the Seller shall sincerely endeavor to give possession of the Unit to the purchaser **within** thirty-six (36) months in respect of 'TAPAS' Independent Floors **and forty eight (48) months in respect of 'SURYA TOWER' from the date of the execution of the Agreement to sell** and after providing of necessary infrastructure specially road sewer & water in the sector by the Government, but subject to force majeure conditions or any Government/ Regulatory authority's action, inaction or omission and reasons beyond the control of the Seller. **However, the seller shall be entitled for compensation free grace period of six (6) months in case the construction is***

not completed within the time period mentioned above. The seller on obtaining certificate for occupation and use by the Competent Authorities shall hand over the Unit to the Purchaser for this occupation and use and subject to the Purchaser having complied with all the terms and conditions of this application form & Agreement To sell. In the event of his failure to take over and /or occupy and use the unit provisionally and/or finally allotted within 30 days from the date of intimation in writing by the seller, then the same shall lie at his/her risk and cost and the Purchaser shall be liable to compensation @ Rs.7/- per sq. ft. of the super area per month as holding charges for the entire period of such delay....."

22. At the outset, it is relevant to comment on the preset possession clause of the agreement wherein the possession has been subjected to providing necessary infrastructure specially road, sewer & water in the sector by the government, but subject to force majeure conditions or any government/regulatory authority's action, inaction or omission and reason beyond the control of the seller. The drafting of this clause and incorporation of such conditions are not only vague and uncertain but so heavily loaded in favour of the promoter and against the allottee that even a single default by the allottee in making payment as per the plan may make the possession clause irrelevant for the purpose of allottee and the commitment date for handing over possession loses its meaning. The incorporation of such a clause in the agreement to sell by the promoter is just to evade the liability towards timely delivery of subject unit and to deprive the allottee of his right accruing after delay in possession. This is just to comment as to how the builder has misused his dominant position and drafted such a mischievous clause in the agreement and the allottee is left with no option but to sign on the dotted lines.

23. **Due date of handing over possession and admissibility of grace period:** As per clause 4.2 of the agreement to sell dated 16.04.2013, the possession of the allotted unit was supposed to be offered within a

stipulated timeframe of 48 months from date of its execution plus 6 months of grace period, in case the construction is not complete within the time frame specified. It is a matter of fact that the respondent has not completed the project in which the allotted unit is situated and has not obtained the occupation certificate by June 2016. However, considering the ground in above clause of handing over possession which led to delay in completion of the project, in the present case, the grace period of 6 months is allowed. Therefore, the due date of possession comes out to be 16.10.2017.

24. **Admissibility of refund along with prescribed rate of interest:** The legislature in its wisdom in the subordinate legislation, under the provision of rule 15 of the rules vide notification dated 12.09.2019, has determined that for the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%. the prescribed rate of interest. Therefore, in case the complainant/allottee intends to withdraw from the project after commencement of the Act, 2016, the amount paid by it shall be refunded along with interest at prescribed rate as provided under rule 15 of the rules. Rule 15 has been reproduced as under:

Rule 15. Prescribed rate of interest- [Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19]

- (1) *For the purpose of proviso to section 12; section 18; and sub-sections (4) and (7) of section 19, the "interest at the rate prescribed" shall be the State Bank of India highest marginal cost of lending rate +2%.*

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public.

25. The legislature in its wisdom in the subordinate legislation under the provision of rule 15 of the rules, has determined the prescribed rate of

interest. The rate of interest so determined by the legislature, is reasonable and if the said rule is followed to award the interest, it will ensure uniform practice in all the cases.

26. Consequently, as per website of the State Bank of India i.e., <https://sbi.co.in>, the marginal cost of lending rate (in short, MCLR) as on date i.e., 16.08.2024 is **9.10%**. Accordingly, the prescribed rate of interest will be marginal cost of lending rate +2% i.e., **11.10%**.
27. On consideration of the documents available on record and submissions made by both the parties, the authority is satisfied that the respondent is in contravention of the provisions of the Act. By virtue of clause 4.2 of the agreement to sell executed between the parties on 16.04.2013, the possession of the subject unit was to be delivered within a period of 48 months from the date of execution of buyer's agreement which comes out to be 16.10.2017. As far as grace period is concerned, the same is allowed for the reasons quoted above. Therefore, the due date of handing over of possession is 16.10.2017.
28. Keeping in view the fact that the allottee/complainant wishes to withdraw from the project and is demanding return of the amount received by the promoter in respect of the unit with interest on failure of the promoter to complete or inability to give possession of the unit in accordance with the terms of agreement for sale or duly completed by the date specified therein. The matter is covered under section 18(1) of the Act of 2016.
29. The due date of possession as per agreement for sell as mentioned in the table above is 16.10.2017. The authority has further, observes that even after a passage of more than 5 years till date neither the construction is complete nor the offer of possession of the allotted unit has been made to the allottee by the respondent/promoter. The



authority is of the view that the allottee cannot be expected to wait endlessly for taking possession of the unit which is allotted to it and for which it has paid a considerable amount of money towards the sale consideration. Further, the authority observes that there is no document place on record from which it can be ascertained that whether the respondent has applied for occupation certificate/part occupation certificate or what is the status of construction of the project. In view of the above-mentioned fact, the allottees intend to withdraw from the project and is well within the right to do the same in view of section 18(1) of the Act, 2016.

30. Moreover, the occupation certificate/completion certificate of the project where the unit is situated has still not been obtained by the respondent/promoter. The authority is of the view that the allottee cannot be expected to wait endlessly for taking possession of the allotted unit and for which it has paid a considerable amount towards the sale consideration and as observed by Hon'ble Supreme Court of India in ***Ireo Grace Realtech Pvt. Ltd. Vs. Abhishek Khanna & Ors., civil appeal no. 5785 of 2019, decided on 11.01.2021***

"... The occupation certificate is not available even as on date, which clearly amounts to deficiency of service. The allottees cannot be made to wait indefinitely for possession of the apartments allotted to them, nor can they be bound to take the apartments in Phase 1 of the project....."

31. Further in the judgement of the Hon'ble Supreme Court of India in the cases of ***Newtech Promoters and Developers Private Limited Vs State of U.P. and Ors. (supra) reiterated in case of M/s Sana Realtors Private Limited & other Vs Union of India & others SLP (Civil) No. 13005 of 2020*** decided on 12.05.2022. it was observed:

25. *The unqualified right of the allottee to seek refund referred Under Section 18(1)(a) and Section 19(4) of the Act is not dependent on any contingencies or stipulations thereof. It appears that the legislature has*

consciously provided this right of refund on demand as an unconditional absolute right to the allottee, if the promoter fails to give possession of the apartment, plot or building within the time stipulated under the terms of the agreement regardless of unforeseen events or stay orders of the Court/Tribunal, which is in either way not attributable to the allottee/home buyer, the promoter is under an obligation to refund the amount on demand with interest at the rate prescribed by the State Government including compensation in the manner provided under the Act with the proviso that if the allottee does not wish to withdraw from the project, he shall be entitled for interest for the period of delay till handing over possession at the rate prescribed."

32. The promoter is responsible for all obligations, responsibilities, and functions under the provisions of the Act of 2016, or the rules and regulations made thereunder or to the allottee as per agreement for sale under section 11(4)(a). The promoter has failed to complete or unable to give possession of the unit in accordance with the terms of agreement for sale or duly completed by the date specified therein. Accordingly, the promoter is liable to the allottee, as the allottee wishes to withdraw from the project, without prejudice to any other remedy available, to return the amount received by it in respect of the unit with interest at such rate as may be prescribed.
33. Accordingly, the non-compliance of the mandate contained in section 11(4)(a) read with section 18(1) of the Act on the part of the respondent is established. As such, the complainant is entitled to refund of the entire amount paid by it at the prescribed rate of interest i.e., @11.10% p.a. (the State Bank of India highest marginal cost of lending rate (MCLR) applicable as on date +2%) as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the amount within the timelines provided in rule 16 of the Haryana Rules 2017 *ibid*.

G. II Cost of litigation.

34. The complainant is seeking above mentioned relief w.r.t. compensation. Hon'ble Supreme Court of India in civil appeal nos. 6745-6749 of 2021 titled as *M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of Up & Ors. (supra)*, has held that an allottee is entitled to claim compensation and litigation charges under sections 12,14,18 and section 19 which is to be decided by the adjudicating officer as per section 71 and the quantum of compensation and litigation expense shall be adjudged by the adjudicating officer having due regard to the factors mentioned in section 72. The adjudicating officer has exclusive jurisdiction to deal with the complaints in respect of compensation. Therefore, the complainant is advised to approach the adjudicating officer for seeking the relief of compensation and litigation expenses.

H. Directions of the authority

35. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):

- i. The respondent/promoter is directed to refund the amount i.e., Rs. 1,15,02,592/- received by it from the complainant along with interest at the rate of 11.10% p.a. as prescribed under rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017 from the date of each payment till the actual date of refund of the deposited amount.
- ii. A period of 90 days is given to the respondent to comply with the directions given in this order and failing which legal consequences would follow.
- iii. The respondent is further directed not to create any third-party rights against the subject unit before full realization of the paid-up

amount along with interest thereon to the complainant, and even if, any transfer is initiated with respect to subject unit, the receivable shall be first utilized for clearing dues of allottee/ complainant.

36. Complaint stands disposed of.
37. File be consigned to registry.


(Sanjeev Kumar Arora)
Member

Haryana Real Estate Regulatory Authority, Gurugram
Dated: 16.08.2024



HARERA
GURUGRAM