



HARYANA REAL ESTATE REGULATORY AUTHORITY PANCHKULA

Website: www.haryanarera.gov.in

COMPLAINT NO. 1380 OF 2023

Bijender

....COMPLAINANT

VERSUS

Ruhil Promoter Pvt. Ltd.

....RESPONDENT

Date of Hearing: 22.09.2026

Hearing: 10th

Present: - Adv. Dixit Garg, Learned Counsel for the Complainant
through VC,

Adv. Kamaljeet Dahiya, Learned Counsel for the
Respondent

ORDER(DR. GEETA RATHEE SINGH- MEMBER)

1. Today, the case is fixed for consideration.
2. Parties heard. Case is disposed of. Detailed order shall follow.


.....
DR. GEETA RATHEE SINGH
[MEMBER]



HARYANA REAL ESTATE REGULATORY AUTHORITY PANCHKULA

Website: www.haryanarera.gov.in

Complaint no.:	1380 of 2023
Date of filing.:	28.06.2023
First date of hearing.:	02.08.2023
Date of decision.:	22.09.2026

Bijender S/o Sh. Suraj Bhan

R/o House No. 136, VPO Ghevra, Rani

Khera, New Delhi, Delhi-110081,

....COMPLAINANT

VERSUS

M/s Ruhil Promoters Private Limited

Office at Ruhil Residency, Sector-3,

Village Sarai, Aurangabad, Bahadurgarh,

District Jhajjar, Haryana

....RESPONDENT

Present: - Adv. Dixit Garg, Learned counsel for the Complainant
through video conference

Adv. Kamaljeet Dahiya, Learned counsel for the Respondent

ORDER (DR. GEETA RATHEE SINGH - MEMBER)

1. Present complaint has been filed by complainant under Section 31 of The Real Estate (Regulation & Development) Act, 2016 (for short Act of 2016) read with relevant rules of The Haryana Real Estate (Regulation & Development) Rules, 2017 for violation or contravention of the provisions of the Act of 2016 or the Rules and Regulations made thereunder, wherein it is inter-alia prescribed that the promoter shall be responsible to fulfil all the obligations, responsibilities and functions towards the allottee as per the terms agreed between them.

A. UNIT AND PROJECT RELATED DETAILS

2. The particulars of the project, details of sale consideration, amount paid by the complainant, date of proposed handing over the possession, delay period, if any, have been detailed in the following table:

S.No.	Particulars	Details
1.	Name of the project.	Ruhil Residency, Sector-3, Bahadurgarh
2.	Nature of the project.	Residential
3.	RERA Registered/not registered	Registered vide Registration No. 139 of 2017
4.	Date of Apartment Buyer Agreement	30.11.2012
5.	Details of the apartment.	Apartment no.D-804, Block D-4, 3BHK+3T situated at 8th Floor,



		measuring super area of 1708 sq. ft.
6.	Possession clause in BBA (Clause 9.i)	"Subject to force majeure circumstances as defined herein and subject to timely grant of all approvals, permissions, NOC's etc., the Developer proposes to complete the construction within a period of 36 months from the date of execution of this agreement with grace period of 180 days under normal circumstances."
7.	Due date of possession	30.05.2016
8.	Basic sale consideration	₹ 40,13,800/-
9.	Amount paid by complainant	₹42,61,175/-
10.	Whether occupation certificate received or not.	Occupation certificate received on 17.03.2022
11.	Date of offer of possession	None

B. FACTS OF THE COMPLAINT AS STATED IN THE COMPLAINT

3. Complainant had booked a unit in the project of the respondent namely, "Ruhil Residency", situated at Sector-3, Bahadurgarh in the year 2012. Vide allotment letter dated 30.11.2012 the complainant was allotted unit bearing no D-804, Block D-4, 3BHK+3T situated at 8th Floor, measuring super area of 1708 sq. ft. in the said project.



4. It is submitted that an apartment buyer agreement was executed between the parties on 30.11.2012 qua the said apartment. That the basic sale consideration of the unit was fixed as ₹40,13,800/- against which the complainant had paid an amount of ₹42,61,175/- till date. As per clause 9(i) of the agreement, respondent had committed to deliver possession of the unit within 36 months along with a grace period of 180 days i.e., 42 months from the date of execution of the agreement, which comes to 30.05.2016. The copy of the Apartment Buyers Agreement is annexed as Annexure C-1.
5. It is submitted that the complainant has adhered to the terms of the agreement and not even a single default was committed by the complainant in making payment of instalments. The complainants have already paid approximately the entire total sale consideration of the unit i.e ₹42,61,175/-. The copy of the ledger account is annexed as Annexure C-2.
6. That as per the terms of the agreement, possession of the unit in question was to be delivered by 30.05.2016, however the respondent miserably failed to complete construction of the project and deliver possession in a time bound manner. Further the respondent company even demanded an illegal amount of ₹ 3,36,000/- on account of additional staircase.
7. The complainant visited the site and came to know that there was no construction at all and all the promises of handing over the possession by May 2016 were false. The complainant even met the representatives of the respondent many times to know the exact status of the project but the



representatives always falsely claimed that the possession will be handed over soon and the complainant whose hard earned money was lying with the respondent was left with no other option except to wait for the possession.

8. That the respondent despite taking money failed to handover the possession of the unit within stipulated time; hence present complaint has been filed seeking possession of the unit along with interest for delay caused in delivery of possession.

C. RELIEF SOUGHT

9. In view of the facts mentioned above, the complainant pray for the following reliefs):-
 - i. That in proviso to the Section 18(1) of the Real Estate (Regulation and Development) Act, 2016, the compensation on account of the delayed possession along with interest may kindly be awarded to the complainants in view of the Rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017.
 - ii. That the amount collected on account of club charges may kindly be ordered to be refunded to the complainants as there is no club in existence at site.
 - iii. The amount collected on account of the GST should be refunded back to the complainants as the delay is on the part of the respondent and hence the complainants are not liable to pay the GST. Further



directions may be issued to the respondent to not to demand any GST over the future payments as the delay is on the part of the respondent.

- iv. The amount demanded on account of staircase should be quashed being illegal and void demand.
- v. The interest on account of the maintenance charges paid by the complainants may kindly be awarded to the complainants as there were no basic amenities even till today.
- vi. The adequate compensation on account of the misrepresentation and unfair trade practices by using the inferior quality of material may kindly be awarded to the complainant.

10. During the course of hearing, learned counsel for the complainant submitted that the possession of the unit has not been handed over till date despite an inordinate delay in stipulated time. The complainant is seeking possession of the unit in question along with interest for the delay caused in delivery of possession.

D. REPLY SUBMITTED ON BEHALF OF RESPONDENT

Learned counsel for the respondent filed detailed reply on 20.09.2024 pleading therein;

11. That the complaint is not maintainable on account of relief sought by the complainant as the primary relief claimed is of compensation and hence



Authority has no jurisdiction to adjudicate said matter and the same is liable to be dismissed.

12. That the complainant had booked a unit in the project of the respondent namely 'RUIII. RESIDENCY' situated at Sector-3, Sarai Aurangabad Village, Bahadurgarh, Distt. Jhajjar, Haryana-124507. Complainant was allotted unit no. D-804 situated at 8th Floor in Block D-4 admeasuring approx. 1708 sq. ft.
13. The respondent had completed the project in the year 2020 and thereafter filed an application for grant of occupation certificate on 13.01.2020 with the concerned department, which was kept pending with the department and also got delayed due to Covid-19 situation as national lockdown was announced in the entire country. On 17.03.2022, occupation certificate was received by respondent from the concerned department. Respondent submitted that force majeure on account of Covid-19 outbreak be taken into consideration for relaxation as Covid-19 outbreak lead to delay in handing over of possession. Hence, period from 13.01.2020 to 17.03.2022 be considered as force majeure and the burden of payment of interest for said period must not be put on the respondent. The copy of occupation certificate is annexed as Annexure R-2.
14. That the Haryana Government, Town and Country Planning also passed notification dated 25th June 2021 whereby the State of Haryana decided to grant relief to the Real Estate Industry and it has been very clearly stated in said notification that the moratorium of six months for making various compliances was granted to the Real Estate Sector during first wave of



COVID-19 outbreak vide memo. Misc. 1025/2020/13188 dated 28.07.2020 and it was further extended to 31.05.2021. Hon'ble Authority is requested to consider such period as force majeure and the burden of payment of interest for the period from 13.01.2020 till grant of Occupation Certificate i.e. 17.03.2022 must not be put on the respondent as the delay for grant of Occupation Certificate has been caused without any fault of respondent.

15. That the Hon'ble Authority had also considered period from 25.03.2020 till 24.09.2020 as force majeure period due to outbreak of Covid-19 and granted relief/extension in compliance with the various provisions of the RI:(R&D) Act, 2016

16. That the Hon'ble Supreme Court, considering situation arisen due to spread of COVID-19, vide order dated 23.03.2020 in SUO MOTO WRIT PETITION (CIVIL) No. 3/2020, also extended the period of limitation with effect from 15.03.2020 in all proceedings before Courts/ Tribunals across the country till further orders. The order passed by the Hon'ble Supreme Court on 23.03.2020 in SUO MOTO WRIT PETITION (CIVIL) No. 3/2020 has come to end on 14.03.2021 by virtue of order dated 08.03.2021 after which the Hon'ble Supreme Court of India vide its Order dated 27.04. 2021, restored the order dated 23.03.2020 due to the sudden and second outburst of Covid-19 Virus throughout the nation and in continuation of order dated 08.03.2021, directed that the period(s) of limitation, as prescribed under any general or special laws in respect of all judicial or quasi-judicial proceedings, whether condonable or




not, shall stand extended till further orders. As such respondent is also entitled for benefit of such force majeure period and should be exempted from charge of delay interest from 13.01.2020 to 17.03.2022 as Covid Period is also one of the major reasons for delay in acquiring occupation certificate.

17. That there was delay in construction of the project because of some circumstances which were beyond the control of the respondents. As per clause 9(vii) of the agreement, if there is delay due to reasons beyond the control of the developer then the allottee(s) do not have any right to claim the compensation of whatsoever nature. Moreover, the complainant himself agreed upon the terms of the agreement and also gave his full consent over such terms. For ease, clause 9(vii) is reproduced herein below:

"The developer as a result of such contingency arising reserves the right to alter or vary the terms and conditions of this agreement or if the circumstances beyond the control of the developer so warrant, the developer may suspend /abandon the project or any of its part for such period as it may consider expedient and the Allottee(s) agrees not to claim compensation of any nature whatsoever including the compensation stipulated in clause 9(iii) of this agreement during the period of suspension of the scheme".

18. It is further submitted that despite force majeure situations which were beyond the control, respondents were able to complete the apartment. The project is complete in all respects as is credence from the report of I.d. Local Commissioner that was submitted in Complaint No. 413/2022.



19. That the complainant stopped making payment against the unit after 2015, much before the due date of possession. Thereafter, the next payment was made after a lapse of three years, last payment being made on 12.09.2018 and then had not turned to clear the outstanding against him till date. The respondent had completed the project despite non-payment by the complainant and several other allottees like them. That the complainant is a chronic defaulter as the complainant never adhered to the payment plan opted by him and made several defaults in payment of instalments against the unit in question. The complainant was informed of the completion of the project and receipt of occupation certificate and also requested to clear the payment due against the apartment, but complainant never turned to clear the outstanding against the unit nor came forward to take possession.
20. That the complainant has not approached the Hon'ble Authority with clean hands and has not disclosed that the possession had already been offered to him vide letter dated 20.08.2022 and the complainant was requested to make payment of the outstanding amount. That the complainant has not come forward to take the possession of the unit in question and make payment of outstanding amount until the listing of the present matter. The copy of offer of possession is annexed as Annexure R-3.
21. It is submitted that the complainant is seeking refund of club charges, staircase charges, maintenance charges in the instant complaint which is not tenable as



the said charges were raised as per the terms of apartment buyer agreement executed between the parties.

22. It is submitted that the complainant denied to take possession of the unit without any substantive reason hence, the complainant is liable for breach of provision of Section 19(6), 19(7) and 19(10) of the RE(R&D) Act 2016 and is accordingly, liable to pay interest and holding charges for delay in making payments.

E. ISSUES FOR ADJUDICATION

23. Whether the complainant is entitled to relief of delayed possession charges along with interest?

24. Whether the complainant is liable to pay club charges, maintenance charges, staircase charges, and GST?

F. FINDINGS AND OBSERVATIONS OF THE AUTHORITY

25. In light of the background of the matter as captured in this order and also the arguments rendered by both parties, Authority observes that the respondent in the present complaint has raised a preliminary objection with respect to the maintainability of the present case on the ground that the primary relief of the complainant is compensation. In this regard it is observed that the relief clause bearing no. (i) reads as follows:



"That in proviso to the Section 18(1) of the Real Estate (Regulation and Development) Act, 2016, the compensation on account of the delayed possession along with interest may kindly be awarded to the complainant in view of the Rule 15 of the Haryana Real Estate (Regulation and Development) Rules, 2017."

Drawing an inference from the language of the complaint and said relief clause 18(1) of the Act, it can be safely assumed that the complainant is seeking relief of payment of delay interest for the delay caused in completion of the project and not otherwise. Said clause has to be harmoniously read with the complaint. Mere use of the word compensation would not change the actual relief of delayed possession charges sought by the complainant. Moreover, the complainant is seeking relief of compensation on account of delayed possession along with interest as proviso to Section 18(1) read alongwith Rule 15 of HREERA Rules, 2017. Provision to Section 18(1) of Act of 2016 specifically provides that where an allottee does not intend to withdraw from the project, he shall be paid by the promoter interest for every month of delay, till the handing over of possession, at such rate as may be prescribed. The rate of interest has been prescribed under Rule 15 of HREERA Rules 2017. Meaning thereby that the complainant has sought remedies for delay caused in delivery of possession of the unit at the rate of interest as prescribed under Rule 15 of HREERA Rules 2017. Therefore, plea of the respondent is not tenable and the Authority has complete subject matter jurisdiction to adjudicate upon the complaint/relief claimed.



26. As per the factual matrix, vide allotment letter dated 30.11.2012 the complainant was allotted a unit bearing no. D-804, Block D-4, 3BHK+3T situated at 8th Floor, measuring super area of 1708 sq. ft. in the project of the respondent namely, "Ruhil Residency", situated at Bahadurgarh". An apartment buyer agreement was executed between the parties on 30.11.2012 in respect of the unit in question. That as per clause 9(i) of the agreement, the possession of the unit in question was to be delivered within 36 months from the date of execution of the agreement along with a grace period of 180 days. The basic sale consideration of the unit was fixed as ₹40,13,800/-against which the complainant, admittedly, has paid an amount of ₹ ₹42,61,175/- till date. It is the contention of the complainant that the respondent has delayed delivery of possession of the unit in question beyond the time period as agreed between the parties. The complainant has filed present complaint seeking possession of the unit in question along with delay interest for the delay caused in delivery of possession.

27. Authority observes that as per clause 9(i) of the apartment buyer agreement executed between the parties, possession of the unit in question should have been delivered by 30.05.2016. However, the respondent has failed to deliver possession of the booked unit within the stipulated time period. Respondent has attributed this delay in delivery of possession to force majeure conditions on account of COVID outbreak.



As per the terms of the agreement, the possession of the unit in question became due on 30.05.2016. It is a matter of fact that COVID-19 outbreak hit construction activities post 22nd March 2020 i.e more than three years after the due date of possession. The possession of the unit had already been delayed for a long period of time even before the COVID-19 halted construction. The respondent had failed to construct the project on time and deliver possession to the complainant. Therefore, as far as delay in delivery of possession of the unit in question is concerned, respondent cannot be allowed to claim benefit of COVID19 outbreak as a force majeure condition. Further, reliance is placed on judgement passed by Hon'ble Delhi High Court in case titled as "***M/s Halliburton Offshore Services Inc. vs Vedanta Ltd & Anr. bearing OMP (1) (Comm.) No. 88/2020 and I.A.S 3696-3697/2020***" dated 29.05.2020, wherein Hon'ble High Court has observed that:

"69. The past non-performance of the contractor cannot be condoned due to Covid-19 lockdown in March, 2020 in India. The contractor was in breach since September, 2019. Opportapartmenties were given to the contractor to cure the same repeatedly. Despite the same, the contractor could not complete the project. The outbreak of pandemic cannot be used as an excuse for non-performance of a contract for which the deadline was much before the outbreak itself.

The respondent was liable to complete the construction of the project and the possession of the said apartment was to be handed over by September, 2019 and is claiming the benefit of lockdown which came into effect on 23.03.2020, whereas the due date of handing over possession was much prior to the event of outbreak



of Covid-19 pandemic. Therefore, Authority is of view that outbreak of pandemic cannot be used an excuse for non-performance of contract for which deadline was much before the outbreak itself."

Hence, as far as delay in delivery of possession of the unit in question is concerned, respondent cannot be allowed to claim benefit of COVID19 outbreak as a force majeure condition.

Respondent has also cited departmental delay in issuing occupation certificate as a force majeure condition. In this regard, it is observed that respondent had committed to deliver the possession of the unit by 30.05.2016, meaning thereby that respondent should have applied and obtained occupation certificate by 30.05.2016, however, as per record, the respondent had applied for issuance of occupation certificate on 13.01.2020 i.e., after lapse more of the 3 years from the stipulated time and thereafter the same was issued on 17.03.2022.

Furthermore, respondent has taken a defense that the period for which the occupation certificate was pending before the Competent Authority be excluded from the delayed period as the delay in issuance of occupation certificate is attributable to the competent authority and not the respondent. There is no document on record to show that the application for occupation certificate was complete as in all aspects and there was no deficiency in the application that was conveyed to them. Moreover, the Authority has already



included the grace period of 180 days as provided in the agreement to sale while computing the due date of possession. No case for further concession is made out.

Herein all the pleas/grounds taken by the respondent to plead the force majeure condition happened after the due date of possession had already passed and the delivery of possession had been long due. Respondent cannot be allowed to take advantage of delay caused in delivery of project due to its own account and hence, the claim of the respondent is rejected.

28. Admittedly, the possession of the unit in question should have been delivered to the complainant by 30.05.2016. However, the respondent delayed delivery of possession beyond stipulated time. The respondent has submitted that an offer of possession was issued to the complainant vide letter dated 20.08.2022 after receipt of occupation certificate dated 17.03.2022. Complainant denied having any knowledge of said offer of possession dated 20.08.2022. In this regard, it is observed that the respondent has placed on record a copy of the alleged offer of possession dated 20.08.2022 along with courier slip as proof. On perusal of record, it is observed that said copy of dispatch slip dated 20.08.2022 is of a private courier company with no tracking report and also there is no proof of service/delivery of the same upon the complainant. Authority is unable to rely on merely a dispatch slip of a private company and also there is no tracking report along with the same to establish veracity of



service upon the respondent. Hence, the same cannot be considered a valid proof of service. It is further observed that respondent has not placed on record any other document/communication issued to the complainant conveying the offer of possession. As per Section 11(4)(b) of the RE(RD) Act 2016, *the promoter shall be responsible to obtain the completion certificate or the occupancy certificate, or both, as applicable, from the relevant competent authority as per local laws or other laws for the time being in force and to make it available to the allottees individually or to the association of allottees, as the case may be;* hence, it is the duty of the respondent to formally to communicate and make available to the complainant with regard to documents with regard to occupation/completion of the unit/project and offer the complainant the possession of the unit. In present circumstances, it could not be established that a formal offer of possession in writing has not been exclusively issued to the complainant till date.

29. Further, by way of present complaint, complainant has alleged that respondent has illegally raised demand on account of staircase charges, maintenance charges, club charges and GST charges and has prayed that respondent be directed not to charge the same. The Authority has gone through the averments of the parties and documents available on record and observes as under:

- a. With regard to staircase charges, it is observed by the Authority that charges raised under 'staircase charges' are for construction of additional staircase for emergency fire safety as per directions by Fire



Safety Department. Since the demand on account of staircase charges has been proportionately charged from the complainant, therefore he is liable to pay the same. Authority in complaint no. 607 of 2018 titled as 'Vivek Kadyan Vs TDI Infrastructure Ltd.' has already laid down the principle for calculation of fire exit stair case and the same is applicable in this case as well.

- b. The complainant has also alleged that the respondent has charged maintenance charges which are unjust and illegal. So, interest on said payment be awarded. With regard to maintenance charges, it is observed that according to clause 1(viii) of the apartment buyer agreement, the complainant has agreed to pay demand raised on account of maintenance charges, therefore the complainant is liable to pay the same. Upon perusal of record, it is observed that no such date has been intimated by the respondent to the complainants. Further a valid offer of possession is yet to be made to the complainant and consequently the complainants are yet to take physical possession. Therefore, the complainants shall be liable to pay maintenance charges upon issuance of a valid offer of possession.
- c. The complainant has also prayed that the amount collected on account of club charges & GST should be refunded as the delay is on the part of the respondent. However, said relief is neither part of the pleadings



nor pressed upon by the complainant during hearing. Hence, no observation is made in this regard.


30. As discussed earlier, as per clause 9(i) of apartment buyer agreement executed between the parties, possession of the unit should have been delivered by 30.05.2016, however, till date a valid offer of possession has not been issued to the complainant. The complainant has submitted that he wishes to continue with the project in question. In these circumstances, as per Section 18(1) of the Act, the complainant becomes entitled to receive "delay interest" from the due date of possession i.e., 30.05.2016 till the date a valid offer of possession is issued to the complainant. Thus, the Authority, hereby, concludes that the complainant is entitled to payment of delay interest from the due date i.e., 30.05.2016 till the date on which a legally valid offer of possession is made. As per Section 18 of the RERA Act, interest shall be awarded at such rate as may be prescribed. The definition of term "interest" is defined under Section 2(zd) of the Act which is as under:

(zd) "interest" means the rates of interest payable by the promoter or the allottee, as the case may be.

Explanation. For the purpose of this clause-

(i) the rate of interest chargeable from the allottee by the promoter, in case of default, shall be equal to the rate of interest which the promoter shall be liable to pay the allottee, in case of default;

(ii) the interest payable by the promoter to the allottee shall be from the date the promoter received the amount or any part thereof till the date the amount or part thereof



and interest thereon is refunded, and the interest payable by the allottee to the promoter shall be from the date the allottee defaults in payment to the promoter till the date it is paid;

Rule 15 of Haryana Rules, 2017 provides for prescribed rate of interest which is as under:

“Rule 15: “Rule 15. Prescribed rate of interest- (Proviso to section 12, section 18 and sub-section (4) and subsection (7) of section 19] (1) For the purpose of proviso to section 12; section 18, and sub sections (4) and (7) of section 19, the “interest at the rate prescribed” shall be the State Bank of India highest marginal cost of lending rate + 2%.”

Provided that in case the State Bank of India marginal cost of lending rate (MCLR) is not in use, it shall be replaced by such benchmark lending rates which the State Bank of India may fix from time to time for lending to the general public”

31. Consequently, as per website of the state Bank of India i.e. <https://sbi.co.in>, the highest marginal cost of lending rate (in short MCLR) as on date of order i.e., 22.09.2026 is 8.80%. Accordingly, the prescribed rate of interest will be MCLR + 2% i.e. 10.80%.

32. Hence, Authority directs respondent to pay delay interest to the complainant for delay caused in delivery of possession at the rate prescribed in Rule 15 of Haryana Real Estate (Regulation and Development) Rules, 2017 i.e. at the rate of SBI highest marginal cost of lending rate (MCLR)+ 2% which on date works out to 10.80% from the due date of possession i.e. 30.05.2016 till the date a valid offer of possession is issued to the complainant.



33. Further, with regard to the amounts payable and receivable between the parties, it is observed that vide application dated 29.07.2026, the respondent placed on record a statement of account reflecting the latest outstanding amount payable by the complainant. As per the said statement, a total sum of Rs. 21,02,018/- was shown as outstanding against the complainant as on 24.07.2026, the break-up whereof is as under;

Particulars	Amount (Rs.)
Outstanding sale consideration	12,60,338/-
Interest on delayed payments @ 11.10%	8,41,680/-
Total outstanding as on 24.07.2026	21,02,018/-

The complainant was afforded an opportunity to file objections/counter to the aforesaid statement of account. In response thereto, the complainant filed an application dated 17.09.2026, wherein the complainant claimed a sum of Rs. 48,72,449.31/- towards interest for delayed possession, calculated at the rate of 11.10% per annum. However, significantly, no specific objection or counter has been raised by the complainant to the amount of Rs. 21,02,018/- claimed by the respondent.

It is duly noted that the aforesaid sum of Rs. 12,60,338/-, shown as outstanding sale consideration, includes Rs. 1,18,838/- towards maintenance charges. As



already held in paragraph 29 of this order, the said maintenance charges become payable by the complainant only upon a valid offer of possession being made by the respondent. Since the liability towards maintenance charges is contingent upon a valid offer of possession, the same cannot, at this stage, form part of the amount recoverable from the complainant. Further, as per the payment plan, 5% of the sale Price + IFMS was to be paid at the time of offer of possession. Since, no valid offer of possession has been made till date respondent is not entitled to levy interest of such amount that becomes due at the time of offer of possession.

Accordingly, the amount of Rs. 1,18,838/- towards maintenance charges is liable to be excluded/quashed from the outstanding demand. Consequently, the balance outstanding amount towards sale consideration works out as follows:

Particulars	Amount (Rs.)
Outstanding sale consideration as claimed by Respondent at the time of offer of possession	12,60,338/-
Less: Maintenance charges not presently payable	(1,18,838/-)
Net outstanding sale consideration	11,41,500/-


Maintenance charges shall become payable with effect from the date of issuance of a valid offer of possession has been issued to the complainant.



As regards interest, it is observed that both parties have computed their respective claims towards interest on delayed payments and interest for delayed possession at the rate of 11.10% per annum. However, the applicable/current rate of interest is 10.80% per annum. Accordingly, the calculations made by both parties at the rate of 11.10% cannot be sustained to that extent and are required to be modified by applying the rate of 10.80% per annum. Now, as per observations recorded in para 28 of this order, a lawful offer of possession has not been issued to the complainant. Consequently, the respondent cannot be allowed to claim any delayed payment interest from the complainant on amounts which were to be paid at the time of 'offer of possession' since till date a valid offer of possession has not been issued.

Therefore, the respondent shall recalculate the interest on delayed payments on the outstanding amount, after excluding the amount due at the time of offer of possession including maintenance charges for the relevant period. Likewise, the complainant's claim towards delayed possession interest, presently quantified at Rs. 48,72,449.31/-, shall also be recalculated, wherever legally payable, at the rate of 10.80% per annum for the relevant period. The respective calculations shall accordingly stand modified to the aforesaid extent.

34. In view of the foregoing, the outstanding principal amount payable by the complainant is determined at Rs. 11,41,500/- along with maintenance charges



with effect from date of offer of possession. The claims of both parties towards interest shall be recomputed at the applicable rate of 10.80% per annum, instead of 11.10%, for the respective periods for which such interest is otherwise found payable under this order. The final amount payable by either party, after giving effect to the aforesaid adjustments and after setting off the amounts, if any, found payable to the complainant towards delayed possession interest, shall be worked out accordingly.

35. Authority has got calculated the interest on total paid amount from due date of possession or date of payment (whichever is later) till the date of order i.e 22.09.2026 and same is depicted in the table below:


Sr. No.	Principal Amount (in ₹)	Due date of possession/ Date of Payment	Interest accrued till date of order i.e 22.09.2026(in ₹)
1.	39,73,559/-	30.05.2016	44,30,181/-
2.	2,87,616/-	12.09.2018	2,49,607/-
Total: 42,61,175/-			46,79,788/-
Monthly Interest:			37,825/-

Upon perusal of complaint file it is revealed that in the complaint file, the complainant has claimed to have paid an amount of ₹ 42,61,175/-, however, as proof of payment the complainant has attached a copy of ledger account issued by the respondent but no receipts have been filed. It is noted that the



respondent, vide application dated 29.12.2025, has placed on record copy of latest statement of accounts issued on 27.12.2025 wherein the respondent has admitted to having received an amount of ₹ 42,61,175/-, which is exactly the amount claimed to have been paid by the complainant. It is further noted that the respondent in its written submission has admitted that "complainant stopped making payment against the unit after 2015 much before the due date of possession" and "thereafter after a lapse of three years, last payment being made on 12.09.2018". The said dates and the amount reflected in the statement of account issued by the respondent accurately correspond to the dates reflected in the ledger account placed on record by the complainant, hence the same is accepted and taken on record for the purpose of calculation of interest. Thus for the purpose of calculation of interest, the total amount paid by the complainant is taken as ₹ 42,61,175/-.

36. Complainant is also seeking compensation on account of misrepresentation and unfair trade practices by using inferior quality material. In this regard it is observed that Hon'ble Supreme Court of India in Civil Appeal Nos. 6745-6749 of 2027 titled as "M/s Newtech Promoters and Developers Pvt. Ltd. V/s State of U.P. & Ors." has held that an allottee is entitled to claim compensation & litigation charges under Sections 12, 14, 18 and Section 19 which is to be decided by the learned Adjudicating Officer as per section 71 and the quantum of compensation & litigation expense shall be adjudged by the learned



Adjudicating Officer having due regard to the factors mentioned in Section 72. The adjudicating officer has exclusive jurisdiction to deal with the complaint in respect of compensation & legal expenses. Therefore, the complainant is advised to approach the Adjudicating Officer for seeking the relief of litigation expenses and compensation.

G. DIRECTIONS OF THE AUTHORITY


37. Hence, the Authority hereby passes this order and issues following directions under Section 37 of the Act to ensure compliance of obligation cast upon the promoter as per the function entrusted to the Authority under Section 34(f) of the Act of 2016:

- i. Respondent is directed pay upfront delay interest of ₹46,79,788/- (till date of order i.e 22.09.2026) to the complainant towards delay already caused in handing over the possession and further monthly interest @ ₹37,825/- till a valid offer of possession is issued to the complainant. At the time of issuing said offer of possession respondent shall adjust the outstanding amount against the complainant from the adjudicated delayed possession interest and make payment of remaining amount.
- ii. A period of 90 days is given to the respondent to comply with the directions given in this order as provided in Rule 16 of Haryana Real Estate (Regulation & Development) Rules, 2017 failing which legal consequences would follow.



- iii. Complainant will remain liable to pay the balance consideration amount as per observations made in this order.

Disposed of. File be consigned to record room after uploading on the website of the Authority.



.....
DR. GEETA RATHEE SINGH
[MEMBER]