



**HARYANA REAL ESTATE REGULATORY AUTHORITY, PANCHKULA.**

Mini Secretariat (2<sup>nd</sup> and 3<sup>rd</sup> Floor), Sector-1, Panchkula.

Telephone No: 0172-2584232, 2585232

E-mail: officer.rera.hry@gmail.com, hrerapkl-hry@gov.in

Website: www.haryanarera.gov.in

**Extract of the resolution passed by the Haryana Real Estate Regulatory Authority, Panchkula in its meeting held on 11.02.2026.**

**Item No. 313.43**

**Continuation of registration under Section-7(3) of RERA Act, 2016.**

**Promoter: Sudarshan Buildtech Private Limited.**

**Project: "AMRIT HOMES" an Affordable Group Housing Colony on land measuring 5.0625 acres situated in Sector-88, Faridabad.**

**Reg. No.: HRERA-PKL-FBD-203-2020 dated 02.06.2020, Covid extension upto 14.06.2024 and first extension upto 04.04.2025.**

**Temp ID: 822-2020.**

1. Vide letter dated 04.02.2026, the promoter had applied for continuation of registration of captioned project under Section- 7(3) of the RERA Act, 2016 for two years. Following has been submitted by the Promoter:

Particulars	Percentage
Percentage of works completed at the time of last extension	59%
Percentage of Development Works executed as per Architect's Certificate and Engineer's Certificate	59%
Percentage of Development Works executed as per CA's Certificate	69%

i. Explanatory Note:

The Project was dependent upon timely receipt of approvals and NOCs from competent authorities. The Processing time exceeded anticipated timelines, impacting construction. COVID-19 Pandemic and lockdowns led to complete suspension of construction activities. Post-pandemic labour shortage and abnormal escalation of construction materials. Construction activities were periodically restricted in the NCR region. The delay is not attributable to negligence or mala fide intent but due to unavoidable and unforeseen



circumstances beyond the Promoter's control. The Project is expected to be completed by December 2027.

- ii. Affidavit dated 12.01.2026: Promoter undertakes to deposit 10% of penalty amount upfront imposed in Suo-Motu Complaint No. 1818 of 2022 and remaining balance amount shall be paid on a quarterly basis. It is pertinent to state that a penalty of ₹ 50.84 lacs and cost of ₹ 1 Lac has been imposed in the said Suo-Motu Complaint.
- iii. Photographs of the Project.
- iv. Architect Certificate dated 31.12.2025, Engineer Certificate 04.01.2026, C.A. Certificate dated 30.01.2026 has been submitted.
- v. QPRs uploaded upto 31.12.2025.

2. Vide letter dated 12.12.2025, M/s S.P Chopra & Co. has been appointed to conduct audit of the Project and public notice inviting objections was published on 12.12.2025. No objections have been received till date.

3. Vide e-mail dated 22.01.2026, Audit Report has been received and following has been observed by the Auditor:

- i. Separate RERA Bank Account: The Company got registered its Project with HRERA, Panchkula on 02.06.2020 and had opened separate RERA Bank account of the project on 12.02.2021, where 70% receipts are deposited / transferred. During test verification 70% of the amount realized from the allottees / customers was found to be deposited in the separate RERA Bank account.
- ii. Amount received from the allottees shall be verified i.e. receipts issued shall be verified with the amount received in the Bank: The detail of the collections and receipts made were test verified with the receipts and its deposits in the Bank and the same were found to be recorded / accounted in the records / accounts of the Company.
- iii. The provisions of Section 4(2)(I)(D) of the Real Estate (Regulation & Development) Act, 2016 were generally found to be followed,
- iv. We conducted the visit to the site of the Project on 05.01.2026: The work was in progress at the site and as per our discussions with the management of the Project they intend to complete the project by the end of year 2026. As no flat was yet completely finished, no possession of any flat was given so far.
- v. As per the records and information provided to us out of total 440 flats sold / allotted as at 31.03.2025, 74 flats have been surrendered, resumed / cancelled / restored till 31.03.2025 and out of these 59 flats are further resold / allotted to other customers.

4. It is pertinent to state that vide previous applications dated 03.04.2025 and 07.11.2025 were returned by the Authority on 23.04.2025 and 26.11.2025 respectively, the Promoter had deposited ₹ 13,17,041/-. After deduction of 5% processing fee, the total amount remaining is




₹ 12,51,189/-. Vide application dated 04.02.2026, the Promoter has deposited ₹ 12,85,059/-. Total amounting to ₹25,36,248/-.

5. Now, the Promoter has applied for continuation of registration for two more years i.e., upto 04.04.2027. Extension fee for two years amounts to ₹10,33,188/-. Late fee – ₹ 10,33,188/- and Penalty – ₹ 5,16,590/- as resolution dated 07.08.2024. Auditor fee amounts to ₹ 41,300 and Public Notice fee is ₹ 10,000/-. Total amounting to ₹26,34,248/- .

6. Learned counsel for the promoter Sh. Tarun Ranga sought time to submit some additional documents on record with respect to the penalty imposed in suo-motu complaint no. 1818 of 2022. Acceding to the request of the counsel, Authority decides to adjourn the matter to 25.02.2026.



True copy

  
Secretary (Acting),  
HRERA, Panchkula

A copy of the above is forwarded to Advisor, HRERA Panchkula, for information and taking further action in the matter.

~~Adv~~  
12/3/26  
STP

  
12/02

(A-Kakul

