BEFORE THE HARYANA REAL ESTATE APPELLATE TRIBUNAL

Appeal No. 132 of 2022

Date of Decision: October 28, 2026

Emaar India Limited (formerly known as Emaar MGF Land Limited), 306-308, Square One, C-2, District Centre, Saket, New Delhi-110017, Also at Emaar Business Park, MG Road, SikanderpurChowk, Sector-28, Gurugram-122002, Haryana.

Appellant-Promoter

Versus

1. Hari Kishan;
2. Saroj Yadav R/o C602, Neel Vardhaman CHS, Plot No. 46, Sector 5, New Panvel (E), Navi Mumbai-1410206.

Respondents

CORAM:

Justice Rajan Gupta **Chairman**
Dinesh Singh Chauhan **Member (Technical)**

Present: Ms. Ankita Chaudhary, Advocate for the appellant.

Mr. Jagdeep Kumar, Advocate for the respondents.

O R D E R:

RAJAN GUPTA, CHAIRMAN:

Present appeal is directed against order dated 22.07.2021 passed by the Authority[1]. Operative part thereof reads as under:

> ***"H. Directions of the authority***
>
> *46. Hence, the authority hereby passes this order and issues the following directions under section 37 of the Act to ensure compliance of obligations cast upon the promoter as per the function entrusted to the authority under section 34(f):*
>
> *i. The respondent is directed to pay the interest at the prescribed rate i.e. 9.30% per annum for every month of delay on the amount paid by the complainants from due date of possession l.e. 14.06.2016 till 01.08.2019 i.e. expiry of 2 months*

[1]Haryana Real Estate Regulatory Authority, Gurugram

from the date of offer of possession (01.06.2019). The arrears of interest accrued so far shall be paid to the complainants within 90 days from the date of this order as per rule 16(2) of the rules.

ii. Also the amount of Rs.3,77,963/- so paid by the respondent to the complainants towards compensationfor delay in handing over possession shall be adjusted towards the delay possession charges to be paid by the respondent in terms of proviso to section 18(1) of the Act.

iii. The respondent shall not charge anything from the complainants which is not the part of the buyer's agreement. The respondent is not entitled to claim holding charges from the complainants/allottees at any point of time even after being part of the builder buyer's agreement as per law settled by hon'ble Supreme Court in civil appeal nos. 3864-3899/2020 decided on 14.12.2020.

47. Complaint stands disposed of.

48. File be consigned to registry."

2. It appears that a project in the name and style of 'Gurgaon Greens' was floated by the appellant-promoter in Sector 102, Gurugram. The respondents were allotted a unit therein vide allotment letter dated 27.01.2013. Total sale consideration of the unit was Rs.1,00,89,391/-. The allottees remitted an amount of Rs.1,00,99,208/-. Builder Buyer's Agreement was executed between the parties on 06.05.2013 Due date of possession was 14.06.2016. Occupation Certificate to the project was granted on 30.05.2019. Offer of possession was made to the allottees on 01.06.2019. Unit was handed over to the allottees vide letter dated 13.08.2019. Even conveyance deed was executed in favour of the allottees on 20.08.2019 The allottee invoked the jurisdiction of the Authority by filing a

complaint in the year 2020 seeking Delay Possession Charges and other ancillary reliefs.

3. After considering rival contentions of the parties, the Authority disposed of the complaint by issuing the directions, as reproduced in paragraph No. 1 of this order. Feeling aggrieved with the said order, the promoter has filed the present appeal.

4. Learned counsel for the appellant-promoter contended that jurisdiction of the Authority was invoked after execution of the conveyance deed and thus, delay possession charges were awarded in violation of the terms of the agreement. She further contended that grace period ought to have been granted by the Authority in terms of the relevant clause of the agreement.

5. Learned counsel for the respondent-allottees defended the impugned order. However, he submitted that he has no objection if the grace period is granted. He further submitted that in other cases of the similar nature, the Authority itself has taken the relevant clause into consideration and granted benefit of grace period, however, in the present appeal same benefit has not been granted.

6. The contention of learned counsel for the appellant-promoter that no claim for interest on account of delay in delivery of possession could be maintained after execution of the conveyance deed is rejected in view of the judgment of this Tribunal in Appeal No. 946 of 2024—***Emaar India limited v. Poonam Goel and another,*** decided on 02.07.2026.

7. As per possession clause of the agreement, the possession of the unit was to be handed over within 36 months from the date of start of construction and there is a provision of a grace period of five months. It is not in dispute that Occupation Certificate was granted to the promoter on 30.05.2019, offer of possession was made to the allottees on 01.06.2019 and conveyance deed was executed on 20.08.2019. In view of relevant clause in the agreement, the promoter is entitled to avail grace period of five months.

8. Under these circumstances, we partly allow the appeal and decide to grant five months' grace period to the appellant. Accordingly, due date of possession comes to be 14.11.2016.

9. The amount of pre-deposit made by the promoter in terms of proviso to Section 43(5) of the Real Estate (Regulation and Development) Act, 2016, along with interest accrued thereon, be remitted to the Authority for disbursement to the parties as per their entitlement, subject to tax liability, if any.

10. Copy of this order be forwarded to the parties/their counsel and the Authority.

11. Files be consigned to the record.

Justice Rajan Gupta
Chairman
Haryana Real Estate Appellate Tribunal

Dinesh Singh Chauhan
Member (Technical)

October 28,2026
mk